


# Construction Management Plan

31 Swakeleys Road, Ickenham, Uxbridge, UB10 8DF



**Development:** Alterations to rear of existing property, demolition of three detached garages, and construction of a single-storey rear extension to provide office space and facilities (Use Class E(g)(i)), including associated parking, bin and cycle storage, and new AC units.

**Prepared For:** London Borough of Hillingdon

**Prepared By:** Jag Kumari

**Date:** 20/11/25

# Contents and Site Overview

## Contents

### 1. Introduction

- Site Address
- Description of Development

### 2. Phasing of Development Works

### 3. Hours of Work

### 4. Safe Removal, Re-Use and Recycling of Materials

- Pre-Demolition Audit
- Material Segregation
- Hazardous Materials Procedure

### 5. Mud, Dirt and Wheel-Tracking Prevention Measures

- Wheel Washing
- Road Cleanliness
- Weather Mitigation

### 6. Traffic Management, Access and Contractor Parking

- Site Access Arrangements
- Traffic Management Measures
- Delivery Restrictions
- Contractor Parking

### 1. Air Quality and Dust Control Measures

- Dust Suppression
- Air Quality Controls
- Noise and Vibration Management

### 2. Storage of Materials on Site

### 3. Compliance with GLA "Control of Dust and Emissions" SPG

- NRM Compliance
- Dust Monitoring and Documentation

### 4. Implementation, Monitoring and Reporting

### 5. Reason for the Plan (Planning Condition Compliance)

### 6. Appendices

- Proposed Site Plan
- Site Logistics Layout
- Demolition Sequence Summary
- Traffic Management Diagram
- Dust Risk Assessment Summary

**Site Address:** 31 Swakeleys Road, Ickenham, Uxbridge, UB10 8DF

# Phasing of Development Works

The construction programme spans **9 months** (36 weeks) and is phased as follows:

01

---

## Pre-Start (Weeks 1–4)

- Site setup, welfare, temporary power
- Party Wall notices
- BC approvals and drainage checks
- Traffic management installation
- Demolition method statement approval

02

---

## Demolition & Site Clearance (Weeks 5–8)

- Soft strip
- Removal of internal fixtures for reuse where possible
- Demolition of 3 detached garages
- Removal of slabs, footings, redundant drainage
- Safe segregation of materials for recycling
- Formation of access route for plant and deliveries

03

---

## Groundworks & Drainage (Weeks 9–12)

- Excavation to trench-fill foundations
- Installation of drainage, SVPs, inspection chambers
- Soakaway construction (subject to porosity tests)
- Backfill and compaction
- Building Control inspection

04

---

## Superstructure (Weeks 13–20)

- External and internal walls
- Lintels, structural steels, joists
- High-level windows
- GRP warm flat roof system

05

---

## First Fix M&E + External Works (Weeks 21–28)

- Mechanical ducting and pipework
- Electrical first fix
- Installation of windows & doors
- Construction of parking bays, cycle store, bin store
- Hard & soft landscaping

06

---

## Second Fix, Fit-Out & Commissioning (Weeks 29–36)

- Second fix electrics and plumbing
- AC installation
- Final plastering, flooring and finishes
- Testing, certification and Building Control sign-off
- Demobilisation and reinstatement of any affected external areas

# Hours of Work and Material Recovery

## Hours of Work

In accordance with the London Borough of Hillingdon requirements:

Monday–Friday

**08:00–18:00**

No noisy works prior to  
09:00 on weekdays.

Saturday

**08:00–13:00**

Sunday & Bank  
Holidays

**No works permitted**

Deliveries will be restricted to **09:30–15:30** to avoid school/run peak times.

---

## Programme for Safe Removal of Materials (Reuse & Recycling)

A selective demolition and material recovery strategy will be implemented:

### 3.1 Pre-demolition audit

A site audit will identify all potentially valuable/reusable materials, including:

- Timber beams
- Brickwork (where undamaged)
- Steel components
- Doors & ironmongery
- Fixtures/fittings
- Concrete crushed for reuse as Type 1 sub-base where allowable

### 3.2 Hazardous / contaminating materials

The development does not indicate asbestos in plans; however:

- An **R&D asbestos survey** will be undertaken before demolition.
- Any ACMs will be removed by a licensed contractor under controlled conditions.

# Programme for Safe Removal of Materials (Reuse & Recycling)

## 3.3 Material segregation

- Timber, metal, plasterboard, and masonry will be separated on site.
- Recyclables taken to licensed facilities.
- Records of waste transfer notes will be maintained.

This process complies with the GLA's **Circular Economy** principles.

# Control of Mud, Dirt & Wheel Tracking



To prevent mud and debris onto footways and roads:

Wheel-washing station

Located at the site exit.

Road sweepers

Arranged as required.

Hardcore/Type-1 turning area

Installed early during groundworks.

Designated access route

All vehicles to use the designated access route only.


Protective matting

Placed during wet conditions.

Daily visual checks

By Site Manager.

# Traffic Management, Access & Contractor Parking



## 5.1 Site Access

- Access via **rear car park entrance** as shown on the Proposed Site Plan (Drawing 3832/05/JG).
- Pedestrian segregation using temporary barriers and signage.
- One-way system for plant within site to avoid reversing where possible.

## 5.2 Traffic Management Measures

- Delivery times restricted to **off-peak hours (09:30–15:30)**.
- Banksman present for all HGV deliveries.
- No construction vehicle to wait or idle on public highway.
- All suppliers instructed about narrow access and turning requirements.

## 5.3 Contractor Parking

- No parking permitted on local roads.
- Contractors must park **within the site boundary** in the designated contractor parking bays.
- Car sharing is encouraged to reduce vehicle numbers.

# Air Quality & Dust Control Measures

Measures implemented in accordance with **GLA SPG: Control of Dust and Emissions from Construction and Demolition**:

6.1 Dust Suppression	6.2 Air Quality Controls	6.3 Noise & Vibration
<ul style="list-style-type: none"><li>• Dust screens around the demolition zone.</li><li>• Water misting during demolition and concrete breaking.</li><li>• No cutting/grinding in open air without suppression.</li><li>• Sheeting and dampening of exposed stockpiles.</li><li>• Covering all skips and loads during transport.</li></ul>	<ul style="list-style-type: none"><li>• Avoid vehicle idling; signage displayed on site.</li><li>• Use of low-emission plant where possible.</li><li>• Delivery vehicles required to meet Euro VI standards where available.</li><li>• On-site monitoring by Site Manager.</li></ul>	<ul style="list-style-type: none"><li>• Use of silenced equipment and acoustic enclosures where needed.</li><li>• No impact hammering at sensitive times.</li><li>• Advance notice to neighbours when unavoidable noisy works occur.</li></ul>

---

## Storage of Materials on Site

- Materials stored within the secure fenced compound shown on the Proposed Site Plan.
- Hazardous materials kept in lockable COSHH stores.
- All materials placed on raised platforms to avoid water damage.
- Just-in-time deliveries to minimise stockpiling.
- Waste segregation zones clearly signed.

# Compliance with GLA Dust & Emissions SPG

The project will comply with the **GLA Control of Dust and Emissions from Construction and Demolition SPG** by implementing:



## NRMM Compliance

NRMM (Non-Road Mobile Machinery) compliance and registration.



## Dust Risk Assessment

Dust Risk Assessment (DRA) prior to works.



## Ultra-low Sulphur Diesel

Ultra-low sulphur diesel for plant.



## Activity Monitoring

Monitoring of dust-generating activities.



## Documentation

Full documentation of dust-control methods in daily site logs.



## Worker Training

Worker training in air-quality protection measures.

# Implementation, Monitoring and Reporting



## Communication

The CMP will be communicated to all subcontractors during induction.



## Daily Monitoring

A Site Manager will monitor compliance daily.



## Monthly Audits

Monthly audits to be undertaken and kept available for LPA inspection.



## Breach Reporting

Any breaches will be reported to the Local Planning Authority with corrective action taken immediately.

---


## Reason for the Plan (as per Condition)

This Construction Management Plan is submitted to:


- Reduce air quality impacts during construction
- Protect residential amenity
- Ensure public and highways safety
- Comply with Policies **T7, GG3 and SI1** of the London Plan
- Satisfy the planning condition prior to commencement

# Appendices: Site Plans and Risk Assessments

## Appendix A - Proposed Site Layout



# Appendix B - Site Logistics Layout



# Appendix C - Demolition Sequence Summary

The demolition works relate to the removal of **three detached garages** located at the rear right (east side) of the site, as shown on the Proposed Site Plan (Drawing 3832/05/JG).

A controlled and safe demolition sequence will be followed:



## Pre-Demolition Preparations

- Complete **R&D Asbestos Survey**; remove ACMs under controlled conditions if found.
- Install temporary fencing around demolition exclusion zone.
- Set up **banksman positions** and signage.
- Disconnect / cap services to the garages (electric, water—if applicable).
- Agree working area with Building Control.



## Soft Strip

Remove all non-structural elements first:

- Doors
- Fixtures
- Electrical fittings
- Timber elements

Segregate all materials for recycling where possible.



## Roof Removal

- Manually strip garage roofing materials starting from the edges inward.
- Lower materials to ground (no dropping permitted).



## Wall & Structure Demolition

- Carefully demolish garage walls using small plant or manual methods.
- Maintain constant banksman supervision.
- Avoid disturbing neighbouring boundary walls.



## Slab & Foundation Removal

- Break up floor slabs.
- Remove shallow foundations.
- Segregate hardcore for potential reuse as Type 1 sub-base (if permitted).



## Cart-Away and Recycling

- Remove debris using licensed waste carriers.
- Maintain waste transfer notes for compliance.




## Ground Preparation for New Works


- Level and compact ground.
- Install temporary access routes for construction traffic.
- Prepare area for new foundations as part of Phase 3 (Groundworks).

# Appendix D - Traffic Management Diagram (Summary)


## TRAFFIC MANAGEMENT PLAN



## DEMOLITION SEQUENCE



## DUST RISK MITIGATION



## 1. Construction Vehicle Access Routes

- Site entrance and exit will be from **Swakeleys Road**, using the existing access point shown on the site plan.
- A **one-way internal loop** will be implemented:
  - Vehicles enter from Swakeleys Road.
  - Follow the banksman's directions into the site.
  - Turn and exit via the same access point.
- No reversing onto the public highway.

## 2. Delivery Restrictions

- Deliveries restricted to **09:30–15:30** to avoid school and commuter peak hours.
- Large vehicle deliveries pre-booked with the Site Manager.

## 3. Pedestrian Segregation

- A **dedicated pedestrian route** is established along the site boundary.
- Temporary fencing separates pedestrians from plant and vehicles.
- Signage displayed: "Construction Traffic Keep Clear".

## 4. Banksman Control

Banksman stationed at:

- Site entrance (vehicle marshalling)
- Turning area

High-visibility PPE required at all times.

## 5. Wheel-Wash Position

- Wheel-wash located inside the site boundary near the exit.
- No vehicle is permitted to leave the site without passing through wheel-wash.

## 6. On-Site Parking

- Contractor parking provided within the site boundary.
- **No parking on the public highway** to protect residential amenity.

## 7. Emergency Route

A minimum **3.5m wide emergency access route** maintained throughout all phases.

# Appendix E - Dust Risk Assessment Summary

(Aligned with **GLA Control of Dust & Emissions SPG** and **IAQM Guidance**)

## 1. Dust Risk Classification

Based on the scale of the works (demolition of three small garages + single-storey extension), the development is classed as:

**LOW to MEDIUM risk**

→ but full mitigation will still be applied.

## 2. Key Dust-Generating Activities

- Demolition of small structures
- Breaking out concrete slabs
- Excavating foundations
- Stockpiling of soil and hardcore
- Vehicle movements on unsealed ground
- Cutting brick or blockwork

### 3. Dust & Emission Control Measures

The following controls will be in place:

#### 3.1 Site Controls

- Hoarding and fencing installed around dust-generating zones.
- Stockpiles dampened and covered.
- No dry sweeping water suppression used for cleaning.
- Cutting/grinding performed with water suppression or pre-cut materials.

#### 3.2 Plant & Machinery

- NRMM (non-road mobile machinery) registered and compliant with GLA standards.
- Low-emission or electric plant used where possible.
- No idling policy for all vehicles.

#### 3.3 Vehicle Movements

- Wheel-wash at exit point.
- Hard-surfaced site access routes.
- Speed limit of **5 mph** to reduce dust.

#### 3.4 Demolition Controls

- Mist spray system used during demolition.
- Gradual demolition to avoid sudden dust plumes.
- Avoid demolition during high winds when feasible.

### 4. Monitoring Procedures

- Daily visual inspections by the Site Manager.
- Complaints register maintained.
- Records kept of wheel-wash usage, site conditions, and mitigation activity.

### 5. Reporting

- Dust mitigation recorded in the Site Diary daily.
- NRMM compliance records held for LPA review.