

Please Note: This drawing is to be read in conjunction with the Tree Survey Report and protection plan

LANDSCAPING MANAGEMENT PLAN

TOPSOIL:
All planting in existing agricultural soils.

PLANTING:
All plants and planting to comply with the requirements of all current/relevant British Standard Specifications including BS8545:2014 and BS 3936: Parts 1, 4, 9 and 10 and BS 5236: 1975 where applicable; BS 4428: 1989; and the Ball/Li/Nursery Trade Tender Document (5th edition: 1986). All plants to be supplied in accordance with the indicated schedule.
All planting to be carried out within the recognised planting season (November to March), with the exception of grass and wildflower seed mixtures.
Grass and wildflower optimum sowing times through Spring: March to May, Summer: June to July avoiding excessively hot and dry conditions and Autumn: August to October.

Plant material treatment:
All to be British Grown stock and fully hardened off.

Root Dip
Proprietary root dip applied to all bare-rooted stock (1) at time of lifting at nursery and (2) prior to planting.

Watering
Supply minimum 170 litres/standard or large feathered tree, 10 litres/transplant and 4 litres/shrub at planting.

Tree Guards
Proprietary tree/shrub guards to be applied to all newly planted stock. All tree guards to be fixed to timber stakes in accordance with the manufacturer's recommendations.
If container plants used provide 45° angle tree stake planted on side of prevailing wind with figure 8 tree tie. If bare root trees then use single upright stake with single trees.

Hedgerow Planting
Any new hedgerow planting should be carried out in accordance with BS4428:1989. Code of practice for general landscape operations (excluding hard surfaces). Hedgerow shrubs shall either be notch planted or trench planted to prevent desiccation.
Where trench planted, trenches shall be dug to a minimum depth of 400mm and width of 600mm, with the plants put into the ground at the same depth at which they had been previously grown in the nursery. All plants need to be well heeled in after planting and watered in during dry weather.
Species composition of new hedgerow planting
Species Composition
Hawthorn & blackthorn 70% Hazel, guelder rose, dog rose, 30% field maple, crab apple, dogwood, holly
Most hedging plants are supplied as bare root specimens; therefore, it is essential to ensure plant roots do not become desiccated. It is recommended plants are kept under a moist cloth or temporarily heeled in bulk during planting, hedges should be planted between November and February, while plants are still dormant. Planting should be avoided in very cold or wet weather to prevent frost damage or water logging of roots
The planted hedgerow can be protected from rodent damage with spiral tree guards which could be removed once the plants are well established (approx 3-5 years)
To prevent weed competition, an area 1 metre across shall be cleared of vegetation in line with the new hedge. If properly applied and maintained, mulches are an effective at suppressing weeds, weed control should be undertaken for the first 3 years of planting, alternatively, mulch mats or chemical weed control may be used. The mulch shall be applied a minimum depth of 100mm

Protective fencing
Permanent stock proof fencing to be erected around edges of all planted areas.

ESTABLISHMENT MANAGEMENT
Tree and shrub areas
Regular visits (minimum 4 No per annum) required to maintain all woodland areas and newly planted hedges in a bare earth/weed free condition using repeated applications of a glyphosate based herbicide applied in accordance with manufacturer's recommendations. A 1m diameter weed free ring is to be maintained around each new hedgerow tree using repeated applications of a glyphosate based herbicide applied in accordance with the manufacturer's recommendations. Persistent weeds to be spot treated as necessary with alternative herbicides to be agreed with the Contract Administrator.
Any damage to newly planted stock shall be made good at Contractor's own expense. Any plants affected by frost heave or wind rock shall be re-firmed. Fertiliser to be applied in accordance with the soil analysis recommendations. Other maintenance will include watering, pest and disease control as necessary to maintain healthy growth.

Protective Fencing
Protective fencing is to be checked and adjusted at each visit to ensure posts are firm and that mesh/paintings are taught and securely fixed. Report any damage or vandalism and request instruction.

Replacement Plantings
Any tree/shrub losses during the first 12 months are to be replaced in accordance the original planning schedule and specification.

Japanese Knotweed
A Japanese Knotweed survey is to be undertaken by a competent specialist to identify any on site and to produce a knotweed management plan. Any remedial works identified with the management plan to be carried out by a specialist.

AREA 1: Tree and Shrub planting					
Scientific Name	Common Name	Height (cm)	No of times transplanted / type	% of mix or no.	Planting Notes
<i>Acer campestre</i>	Field Maple	60 to 80	Bare root	25	
<i>Sambucus nigra</i>	Elder	60 to 80	Bare root	15	
<i>Ligustrum vulgare</i>	Wild Privet	60 to 80	Bare root	20	
<i>Ruscus aculeatus</i>	Butcher's broom	60 to 80	Bare root	20	
<i>Ilex aquifolium</i>	Holly	60 to 80	Bare root	20	
				100	

AREA 2: Shrub planting					
Scientific Name	Common Name	Height (cm)	No of times transplanted / type	% of mix or no.	Planting Notes
<i>Fyracantha sp.</i>	Fyracantha	2	Container grown	n/a	Evergreen shrub to be managed as low hedge at entrance (8m linear)
<i>Sambucus nigra</i>	Elder	60 to 80	Bare root	20	
<i>Corylus avellana</i>	Hazel	60 to 80	Bare root	20	
<i>Ilex aquifolium</i>	Holly	60 to 80	Bare root	20	Trees to be planted on face and toe of embankment, shrubs on the top of embankment
<i>Ligustrum vulgare</i>	Wild Privet	60 to 80	Bare root	20	
<i>Ruscus aculeatus</i>	Butcher's broom	60 to 80	Bare root	20	
				100	

NB: all recommendations in the Mott MacDonald Arboricultural Report February 2017 will be complied with. Therefore, this plan is to be read in conjunction with the report reference 372345-TPN-HWY-001-A



Cycle storage for 4 no. bikes to be 2no. Amazon Eco 2 cycle Locker 1900mm(w) x 900mm(d) x 1400mm(h)

DO NOT SCALE THIS DOCUMENT - USE FIGURED DIMENSIONS ONLY
ALL DIMENSIONS MUST BE CHECKED ON SITE PRIOR TO COMMENCEMENT OF ANY RELATED WORKS.
THIS DOCUMENT IS COPYRIGHT OF THE ORIGINATOR, IT MUST NOT BE ALTERED, REPRODUCED OR DISTRIBUTED WITHOUT PRIOR CONSENT.
THIS DOCUMENT MUST BE READ IN CONJUNCTION WITH ALL SUPPORTING DOCUMENTS PRODUCED BY THE ORIGINATOR AND OTHER PROJECT DISCIPLINES.
OS MAPPING OBTAINED FROM PROMAP LICENCE No. 100022432 REPRODUCED BY BERRYS UNDER OS LICENCE No. 100003668

NORTH POINT:

RIBA
Chartered Practice

41-43 SHIRETOWN HOUSE
BROADSTREET
HEREFORD
HEREFORDSHIRE
HR4 9AR
TEL: 01432 808936
hereford@berrys.uk.com
www.berrys.uk.com

ORIGINATING OFFICE:

REV	DESCRIPTION	DATE	BY	CHKD
Rev. J	Updated to suit Clients comments	14.06.2024	RPS	
Rev. H	Updated to suit Clients comments	13.06.2024	RPS	
Rev. G	Updated to suit Clients comments	10.06.2024	RPS	
Rev. F	Additional planting added to layout	26.02.2024	CPS	RPS
Rev. E	Additional planting added to layout	26.02.2024	CPS	RPS
Rev. D	Updated to suit LPAs comments	27.11.2023	CPS	RPS
Rev. C	Updated to suit LPAs comments	24.11.2023	CPS	RPS
Rev. B	Updated to suit proposed site plan	06.09.2023	CPS	RPS
Rev. A	Updated to suit LPAs comments	18.07.2023	CPS	RPS

BERRYS

STATUS: PLANNING APPLICATION

CLIENT: LEITRIM PROPERTIES

PROJECT: Frogsditch, Shepiston Lane, Heathrow. UB3 1LL

DRAWING: Landscaping Plan

SCALE @ A1:	DRAWN BY:	CHKD BY:	DATE:
NTS	CPS	RPS	Feb '24'

DRAWING No:
WA44182_PL_01_J