





LABORATORY TEST REPORT  
DETERMINATION OF PLATE BEARING CAPACITY

<b>Project :</b>	Nestles Ave	<b>Job No.</b>	ORD-51218/6
<b>Client :</b>	Henry Construction Projects Ltd	<b>Lab Ref No</b>	ORD-51218/6
	Parkway Farm	<b>Date Tested</b>	14/03/22
	Church Road	<b>Date Reported</b>	15/03/22
	Hounslow, TW5 9RY	<b>Weather Conditions:</b>	SUNNY
<b>Originator :</b>	Hafzi		

Location : 1 BLOCK B

Test No. HEN 1



<b>Material Type</b>	
6F2	
<b>Plate Diameter (mm)</b>	
450	
<b>Technician</b>	
AM	
<b>Depth</b>	
<b>Type of Reaction Load</b>	
1 BLOCK B	
<b>Bearing Pressure (kN/m²)</b>	<b>Plate Settlement (mm)</b>
0.0	0.00
97.3	0.53
132.2	0.88
175.5	1.25
230.2	1.74
267.9	2.17
0.0	1.24

<b>Maximum Applied Pressure (kPa) :</b>	<b>268</b>
<b>Maximum deformation (mm) :</b>	<b>2.2</b>
<b>Modulus of subgrade reaction K (MN/m³) :</b>	<b>140.7</b>
<b>K<sub>762</sub> (MN/m³) :</b>	<b>87.7</b>
<b>Calculated Equivalent CBR (%) :</b>	<b>22.0</b>
<b>Moisture Content (%) :</b>	<b>N/A</b>

The stated result only relates to the item/location tested, this report shall not be reproduced except in full.

Plate Load - Tested in accordance with BS 1377 : Part 9 Cl. 4.1: 1990

Moisture Content - Tested in accordance with BS 1377: Part 2 : 1990, oven drying method

Values K<sub>762</sub>, K and CBR(%) calculated in accordance with Interim Advice Note 73/06 (Draft HD25)

*M. Harris*

Approved Signature  
James Fisher Testing Services  
Matthew Harris, Team Leader







LABORATORY TEST REPORT  
DETERMINATION OF PLATE BEARING CAPACITY

<b>Project :</b>	Nestles Ave	<b>Job No.</b>	ORD-51218/6
<b>Client :</b>	Henry Construction Projects Ltd	<b>Lab Ref No</b>	ORD-51218/6
	Parkway Farm	<b>Date Tested</b>	14/03/22
	Church Road	<b>Date Reported</b>	15/03/22
	Hounslow, TW5 9RY	<b>Weather Conditions:</b>	SUNNY
<b>Originator :</b>	Hafzi		

Location : 2 BLOCK B

Test No. HEN 2



<b>Material Type</b>	
6F2	
<b>Plate Diameter (mm)</b>	
450	
<b>Technician</b>	
AM	
<b>Depth</b>	
<b>Type of Reaction Load</b>	
2 BLOCK B	
<b>Bearing Pressure (kN/m²)</b>	<b>Plate Settlement (mm)</b>
0.0	0.00
111.0	0.57
150.0	0.83
215.9	1.34
269.2	1.66
348.9	2.08
0.0	1.84

<b>Maximum Applied Pressure (kPa) :</b>	<b>349</b>
<b>Maximum deformation (mm) :</b>	<b>2.1</b>
<b>Modulus of subgrade reaction K (MN/m³) :</b>	<b>163.2</b>
<b>K<sub>762</sub> (MN/m³) :</b>	<b>101.7</b>
<b>Calculated Equivalent CBR (%) :</b>	<b>29.0</b>
<b>Moisture Content (%) :</b>	<b>N/A</b>

The stated result only relates to the item/location tested, this report shall not be reproduced except in full.

Plate Load - Tested in accordance with BS 1377 : Part 9 Cl. 4.1: 1990

Moisture Content - Tested in accordance with BS 1377: Part 2 : 1990, oven drying method

Values K<sub>762</sub>, K and CBR(%) calculated in accordance with Interim Advice Note 73/06 (Draft HD25)

*M. Harris*

Approved Signature  
James Fisher Testing Services  
Matthew Harris, Team Leader







LABORATORY TEST REPORT  
DETERMINATION OF PLATE BEARING CAPACITY

<b>Project :</b>	Nestles Ave	<b>Job No.</b>	ORD-51218/6
<b>Client :</b>	Henry Construction Projects Ltd	<b>Lab Ref No</b>	ORD-51218/6
	Parkway Farm	<b>Date Tested</b>	14/03/22
	Church Road	<b>Date Reported</b>	15/03/22
	Hounslow, TW5 9RY	<b>Weather Conditions:</b>	SUNNY
<b>Originator :</b>	Hafzi		

Location : 3 BLOCK B

Test No. HEN 3



<b>Material Type</b>	
6F2	
<b>Plate Diameter (mm)</b>	
450	
<b>Technician</b>	
AM	
<b>Depth</b>	
<b>Type of Reaction Load</b>	
3 BLOCK B	
<b>Bearing Pressure (kN/m²)</b>	<b>Plate Settlement (mm)</b>
0.0	0.00
72.7	0.45
117.0	0.86
169.9	1.41
235.5	1.76
281.8	2.13
0.0	1.99


Maximum Applied Pressure (kPa) : 282  
Maximum deformation (mm) : 2.1  
Modulus of subgrade reaction K (MN/m³) : 123.7  
 $K_{762}$  (MN/m³) : 77.1  
Calculated Equivalent CBR (%) : 18.0  
Moisture Content (%) : N/A

The stated result only relates to the item/location tested, this report shall not be reproduced except in full.

Plate Load - Tested in accordance with BS 1377 : Part 9 Cl. 4.1: 1990

Moisture Content - Tested in accordance with BS 1377: Part 2 : 1990, oven drying method

Values  $K_{762}$ , K and CBR(%) calculated in accordance with Interim Advice Note 73/06 (Draft HD25)

  
Approved Signature  
James Fisher Testing Services  
Matthew Harris, Team Leader







LABORATORY TEST REPORT  
DETERMINATION OF PLATE BEARING CAPACITY

<b>Project :</b>	Nestles Ave	<b>Job No.</b>	ORD-51218/6
<b>Client :</b>	Henry Construction Projects Ltd	<b>Lab Ref No</b>	ORD-51218/6
	Parkway Farm	<b>Date Tested</b>	14/03/22
	Church Road	<b>Date Reported</b>	15/03/22
	Hounslow, TW5 9RY	<b>Weather Conditions:</b>	SUNNY
<b>Originator :</b>	Hafzi		

Location : 4 BLOCK B

Test No. HEN 4



<b>Material Type</b>	
6F2	
<b>Plate Diameter (mm)</b>	
450	
<b>Technician</b>	
AM	
<b>Depth</b>	
<b>Type of Reaction Load</b>	
4 BLOCK B	
<b>Bearing Pressure (kN/m²)</b>	<b>Plate Settlement (mm)</b>
0.0	0.00
69.1	0.45
131.9	0.96
190.5	1.36
222.6	1.73
311.1	2.10
0.0	1.79

<b>Maximum Applied Pressure (kPa) :</b>	<b>311</b>
<b>Maximum deformation (mm) :</b>	<b>2.1</b>
<b>Modulus of subgrade reaction K (MN/m³) :</b>	<b>139.3</b>
<b>K<sub>762</sub> (MN/m³) :</b>	<b>86.8</b>
<b>Calculated Equivalent CBR (%) :</b>	<b>22.0</b>
<b>Moisture Content (%) :</b>	<b>N/A</b>

The stated result only relates to the item/location tested, this report shall not be reproduced except in full.

Plate Load - Tested in accordance with BS 1377 : Part 9 Cl. 4.1: 1990

Moisture Content - Tested in accordance with BS 1377: Part 2 : 1990, oven drying method

Values K<sub>762</sub>, K and CBR(%) calculated in accordance with Interim Advice Note 73/06 (Draft HD25)

*M. Harris*

Approved Signature  
James Fisher Testing Services  
Matthew Harris, Team Leader







LABORATORY TEST REPORT  
DETERMINATION OF PLATE BEARING CAPACITY

<b>Project :</b>	Nestles Ave	<b>Job No.</b>	ORD-51218/6
<b>Client :</b>	Henry Construction Projects Ltd	<b>Lab Ref No</b>	ORD-51218/6
	Parkway Farm	<b>Date Tested</b>	14/03/22
	Church Road	<b>Date Reported</b>	15/03/22
	Hounslow, TW5 9RY	<b>Weather Conditions:</b>	SUNNY
<b>Originator :</b>	Hafzi		

Location : 5 BLOCK B

Test No. HEN 5



<b>Material Type</b>	
6F2	
<b>Plate Diameter (mm)</b>	
450	
<b>Technician</b>	
AM	
<b>Depth</b>	
<b>Type of Reaction Load</b>	
5 BLOCK B	
<b>Bearing Pressure (kN/m²)</b>	<b>Plate Settlement (mm)</b>
0.0	0.00
90.9	0.71
124.5	1.04
163.9	1.30
205.4	1.70
255.8	2.01
0.0	1.84

<b>Maximum Applied Pressure (kPa) :</b>	<b>256</b>
<b>Maximum deformation (mm) :</b>	<b>2.0</b>
<b>Modulus of subgrade reaction K (MN/m³) :</b>	<b>125.0</b>
<b>K<sub>762</sub> (MN/m³) :</b>	<b>77.9</b>
<b>Calculated Equivalent CBR (%) :</b>	<b>18.0</b>
<b>Moisture Content (%) :</b>	<b>N/A</b>

The stated result only relates to the item/location tested, this report shall not be reproduced except in full.

Plate Load - Tested in accordance with BS 1377 : Part 9 Cl. 4.1: 1990

Moisture Content - Tested in accordance with BS 1377: Part 2 : 1990, oven drying method

Values K<sub>762</sub>, K and CBR(%) calculated in accordance with Interim Advice Note 73/06 (Draft HD25)

*M. Harris*

Approved Signature  
James Fisher Testing Services  
Matthew Harris, Team Leader







LABORATORY TEST REPORT  
DETERMINATION OF PLATE BEARING CAPACITY

<b>Project :</b>	Nestles Ave	<b>Job No.</b>	ORD-51218/6
<b>Client :</b>	Henry Construction Projects Ltd	<b>Lab Ref No</b>	ORD-51218/6
	Parkway Farm	<b>Date Tested</b>	14/03/22
	Church Road	<b>Date Reported</b>	15/03/22
	Hounslow, TW5 9RY	<b>Weather Conditions:</b>	SUNNY
<b>Originator :</b>	Hafzi		

Location : 6 BLOCK B

Test No. HEN 6



<b>Material Type</b> SANDY BALLEST	
<b>Plate Diameter (mm)</b> 450	
<b>Technician</b> AM	
<b>Depth</b>	
<b>Type of Reaction Load</b> 6 BLOCK B	
Bearing Pressure (kN/m²)	Plate Settlement (mm)
0.0	0.00
195.7	0.46
306.0	0.79
412.5	1.18
554.6	1.68
663.7	2.16
0.0	1.94

Maximum Applied Pressure (kPa) : 664  
Maximum deformation (mm) : 2.2  
Modulus of subgrade reaction K (MN/m³) : 345.9  
K<sub>762</sub> (MN/m³) : 215.5  
Calculated Equivalent CBR (%) : >100  
Moisture Content (%) : N/A

The stated result only relates to the item/location tested, this report shall not be reproduced except in full.

Plate Load - Tested in accordance with BS 1377 : Part 9 Cl. 4.1: 1990

Moisture Content - Tested in accordance with BS 1377: Part 2 : 1990, oven drying method

Values K<sub>762</sub>, K and CBR(%) calculated in accordance with Interim Advice Note 73/06 (Draft HD25)

*M. Harris*

Approved Signature  
James Fisher Testing Services  
Matthew Harris, Team Leader







LABORATORY TEST REPORT  
DETERMINATION OF PLATE BEARING CAPACITY

<b>Project :</b>	Nestles Ave	<b>Job No.</b>	ORD-51218/6
<b>Client :</b>	Henry Construction Projects Ltd	<b>Lab Ref No</b>	ORD-51218/6
	Parkway Farm	<b>Date Tested</b>	14/03/22
	Church Road	<b>Date Reported</b>	15/03/22
	Hounslow, TW5 9RY	<b>Weather Conditions:</b>	SUNNY
<b>Originator :</b>	Hafzi		

Location : 7 BLOCK B

Test No. HEN 7



<b>Material Type</b> SANDY BALLEST	
<b>Plate Diameter (mm)</b> 450	
<b>Technician</b> AM	
<b>Depth</b>	
<b>Type of Reaction Load</b> 7 BLOCK B	
Bearing Pressure (kN/m²)	Plate Settlement (mm)
0.0	0.00
193.7	0.60
285.6	0.95
360.8	1.25
464.2	1.71
589.9	2.24
0.0	2.07

Maximum Applied Pressure (kPa) : 590  
Maximum deformation (mm) : 2.2  
Modulus of subgrade reaction K (MN/m³) : 289.2  
K<sub>762</sub> (MN/m³) : 180.2  
Calculated Equivalent CBR (%) : 78.0  
Moisture Content (%) : N/A

The stated result only relates to the item/location tested, this report shall not be reproduced except in full.

Plate Load - Tested in accordance with BS 1377 : Part 9 Cl. 4.1: 1990

Moisture Content - Tested in accordance with BS 1377: Part 2 : 1990, oven drying method

Values K<sub>762</sub>, K and CBR(%) calculated in accordance with Interim Advice Note 73/06 (Draft HD25)

*M. Harris*

Approved Signature  
James Fisher Testing Services  
Matthew Harris, Team Leader







LABORATORY TEST REPORT  
DETERMINATION OF PLATE BEARING CAPACITY

<b>Project :</b>	Nestles Ave	<b>Job No.</b>	ORD-51218/6
<b>Client :</b>	Henry Construction Projects Ltd	<b>Lab Ref No</b>	ORD-51218/6
	Parkway Farm	<b>Date Tested</b>	14/03/22
	Church Road	<b>Date Reported</b>	15/03/22
	Hounslow, TW5 9RY	<b>Weather Conditions:</b>	SUNNY
<b>Originator :</b>	Hafzi		

Location : 8 BLOCK B

Test No. HEN 8



<b>Material Type</b>	
SANDY BALLEST	
<b>Plate Diameter (mm)</b>	
450	
<b>Technician</b>	
AM	
<b>Depth</b>	
8 BLOCK B	
<b>Type of Reaction Load</b>	
8 BLOCK B	
<b>Bearing Pressure (kN/m²)</b>	<b>Plate Settlement (mm)</b>
0.0	0.00
169.2	0.61
242.0	1.08
305.1	1.23
417.2	1.67
517.2	2.07
0.0	1.93

Maximum Applied Pressure (kPa) : 517  
Maximum deformation (mm) : 2.1  
Modulus of subgrade reaction K (MN/m³) : 247.8  
K<sub>762</sub> (MN/m³) : 154.4  
Calculated Equivalent CBR (%) : 60.0  
Moisture Content (%) : N/A

The stated result only relates to the item/location tested, this report shall not be reproduced except in full.

Plate Load - Tested in accordance with BS 1377 : Part 9 Cl. 4.1: 1990

Moisture Content - Tested in accordance with BS 1377: Part 2 : 1990, oven drying method

Values K<sub>762</sub>, K and CBR(%) calculated in accordance with Interim Advice Note 73/06 (Draft HD25)

*M. Harris*

Approved Signature  
James Fisher Testing Services  
Matthew Harris, Team Leader









LABORATORY TEST REPORT  
DETERMINATION OF PLATE BEARING CAPACITY

<b>Project :</b>	Nestles Ave	<b>Job No.</b>	ORD-51218/6
<b>Client :</b>	Henry Construction Projects Ltd	<b>Lab Ref No</b>	ORD-51218/6
	Parkway Farm	<b>Date Tested</b>	14/03/22
	Church Road	<b>Date Reported</b>	15/03/22
	Hounslow, TW5 9RY	<b>Weather Conditions:</b>	SUNNY
<b>Originator :</b>	Hafzi		

Location : 9 BLOCK B

Test No. HEN 9



<b>Material Type</b> SANDY BALLEST	
<b>Plate Diameter (mm)</b> 450	
<b>Technician</b> AM	
<b>Depth</b>	
<b>Type of Reaction Load</b> 9 BLOCK B	
Bearing Pressure (kN/m²)	Plate Settlement (mm)
0.0	0.00
182.8	0.46
273.5	0.83
363.3	1.26
456.2	1.64
546.5	2.07
0.0	1.94

Maximum Applied Pressure (kPa) : 547  
Maximum deformation (mm) : 2.1  
Modulus of subgrade reaction K (MN/m³) : 288.9  
K<sub>762</sub> (MN/m³) : 180.0  
Calculated Equivalent CBR (%) : 78.0  
Moisture Content (%) : N/A

The stated result only relates to the item/location tested, this report shall not be reproduced except in full.

Plate Load - Tested in accordance with BS 1377 : Part 9 Cl. 4.1: 1990

Moisture Content - Tested in accordance with BS 1377: Part 2 : 1990, oven drying method

Values K<sub>762</sub>, K and CBR(%) calculated in accordance with Interim Advice Note 73/06 (Draft HD25)

*M. Harris*

Approved Signature  
James Fisher Testing Services  
Matthew Harris, Team Leader







LABORATORY TEST REPORT  
DETERMINATION OF PLATE BEARING CAPACITY

<b>Project :</b>	Nestles Ave	<b>Job No.</b>	ORD-51218/6
<b>Client :</b>	Henry Construction Projects Ltd	<b>Lab Ref No</b>	ORD-51218/6
	Parkway Farm	<b>Date Tested</b>	14/03/22
	Church Road	<b>Date Reported</b>	15/03/22
	Hounslow, TW5 9RY	<b>Weather Conditions:</b>	SUNNY
<b>Originator :</b>	Hafzi		

Location : 10 BLOCK B

Test No. HEN 10



<b>Material Type</b> SANDY BALLEST	
<b>Plate Diameter (mm)</b> 450	
<b>Technician</b> AM	
<b>Depth</b>	
<b>Type of Reaction Load</b> 10 BLOCK B	
Bearing Pressure (kN/m²)	Plate Settlement (mm)
0.0	0.00
171.3	0.37
300.4	0.87
432.6	1.29
533.8	1.65
628.4	2.02
0.0	1.91


Maximum Applied Pressure (kPa) : 628  
Maximum deformation (mm) : 2.0  
Modulus of subgrade reaction K (MN/m³) : 336.1  
K<sub>762</sub> (MN/m³) : 209.4  
Calculated Equivalent CBR (%) : >100  
Moisture Content (%) : N/A

The stated result only relates to the item/location tested, this report shall not be reproduced except in full.

Plate Load - Tested in accordance with BS 1377 : Part 9 Cl. 4.1: 1990

Moisture Content - Tested in accordance with BS 1377: Part 2 : 1990, oven drying method

Values K<sub>762</sub>, K and CBR(%) calculated in accordance with Interim Advice Note 73/06 (Draft HD25)

  
Approved Signature  
James Fisher Testing Services  
Matthew Harris, Team Leader

