

MEADOW HIGH SCHOOL HAREFIELD School Expansion

Circular Economy Statement, May 2022



CDC Studio

Issue Status

ISSUE	DATE	REVISION	BY	CHECKED
01	22nd June 22	-	MC	JH

Content

	Executive Summary
1	Introduction
1.1	Project Description
1.2	Retention of Fabric
2	Strategy
2.1	Key Decisions
2.2	Approach to Extension
2.3	Circular Economy Principles
2.4	Circular Economy Principles (cont.)
2.5	Waste Reduction Targets
2.6	Bill of Materials
2.7	End of Life Strategy
2.8	End of Life Strategy (cont.)
2.9	Operational Waste Management
2.10	Implementation & Conclusions

APPENDIX A: Pre-Demolition Audit

Executive Summary

This Circular Economy Statement has been prepared by CDC Studio and the wider project team with regard to a project proposed for an expansion of Meadow High School at a site in Harefield, Hillingdon. The purpose of the statement is to consider how the circular economy policy requirements of the London Plan 2021 can be met.

The project comprises the refurbishment and extension of an existing residential boarding block - with associated landscape and external spaces - to provide a new special school for 90 pupils. In total, the accommodation will comprise approximately 2235m2 GIA.

This document should be read in conjunction with related information submitted with the planning application.

Scope

The report considers strategic approaches to minimising the use of resources and maximising the lifetime circularity of proposed materials. It is intended to identify opportunities to enhance the circular economy aspects of the project and structure future design, construction and maintenance activities through to end-of-life.

The project is supported by the adjacent team members.

Key Considerations

The London Borough of Hillingdon has chosen to retain and refurbish the existing building on the site, retaining services and finishes where possible to support the change of use of the building to the required standards.

- Re-use/ adaption of existing building skin and structure layers
- Adaption/ recycling of building services/ interiors/ stuff layers
- Demolition and construction waste 95% diverted from landfill
- Building extension using responsible material selection



CDC Studio



Michael Hadi Associates Ltd



Project Team Members

1 Introduction

1.1 Background

The Site

The site is located adjacent to Northwood Road in Harefield, Hillingdon. The site is currently part of Harefield Academy school and contains an existing residential block building which was constructed in 2011 but is currently redundant. The existing building comprises some 1613m² GIA.

The related site is currently comprised by car parking and an access road, as well as a MUGA games area and areas of soft landscape.

The project proposes to retain the existing building and repurpose it as a special school for 90 pupils (and related staff) as an extension to Meadow High School, Uxbridge. The existing external areas will be resurfaced and reconfigured to provide dedicated external areas for the school.

The space requirements of BB104 for special schools indicate that the existing building is too small to accept all of the accommodation, and so the building is also proposed to be extended with a new extension providing new classroom spaces over a further 622m² of GIA.

Statement Methodology

The report considers strategic approaches to minimising the use of resources and due care to the potential production of waste. It is intended to identify opportunities to enhance the circular economy aspects of the project and structure future design, construction and maintenance activities through to end-of-life.

The statement has been created with the input of members of the project team which has been coordinated in meetings and via correspondence.

The metrics have been prepared using OneClick LCA and BIM-modelling software (Archicad and Revit) for quantity measurement.



Site Aerial View

Key:

- 1 Harefield Academy
- 2 Residential Boarding Block

1.2 Circular Economy Approach

Waste Hierarchy

Driving all investigations in this CE Statement is the basic principle of the Waste Hierarchy, indicated in the adjacent diagram.

The hierarchy encourages the retention of existing materials and components whilst discouraging their passage to disposal in landfill. A circular economy ensures that materials already in use remain available for re-use or recycling.



Approach to Existing Building and Site

GLA Circular Economy Statement Guidance 2.4.2 - supporting policy SI 7 - notes that '*retaining existing built structures totally or partially should be prioritised before considering substantial demolition, as this is typically the lowest carbon option.*'

In line with this advice - and the adjacent decision tree also noted in the guidance - the London Borough of Hillingdon and wider project team consider that the existing building should be **RETAINED** and **REFURBISHED**, providing a low-carbon and low-waste school on this site.

The building cannot be simply re-occupied as a school use due to the needs of the pupils, teaching staff, parents and the broader requirements of the DfE and BB104 for school standards. The change of use requires reasonably extensive refurbishment works. However, the team has adhered to the primary principle of trying to retain existing 'layers' of the building as much as possible.


Waste Hierarchy



GLA Decision Tree Fig.4

2 Strategy


2.1 Key Decisions



Existing Building - Pre-Demolition Audit Undertaken

The project seeks to retain as mch of the existing building fabric on site as part of the re-purposing of the residential building to a new special school use.


As a residential building, the small cellular bedrooms do not provide the larger classrooms and support spaces required by BB104 standards.



Key Materials and Elements Identified

To ensure that the standards can be achieved, internal structural and non-structural walls need to be removed and internal finishes, fittings and services reconfigured to suit the spatial planning.

The Pre-demolition audit (Appendix A) lists materials to be removed to facilitate the re-purposing of the building.



100% Building Re-Purposed for School Use

The existing fabric of the existing building is largely retained. The building is refurbished with new finishes, services and fittings to allow occupation of the building for a sustainable community use as a special school.

2.2 Approach to Extension



New-Build Extension

The existing building comprises approximately 1613m2 GIA. However, BB104 standards suggest a building size larger than this for a special school of 90 pupils with MLD/ SLD needs.

A new extension is proposed to the existing building which increases the overall school size to oapprox 2235m2 GIA.

Forming space within the new-build element is more resource-hungry than the existing building and therefore the extension has been designed to be spatially efficient to minimise its size whilst maximizing the re-use of the existing building. In this way, the project REDUCES new materials in line with waste hierachy principles.

Using the decision tree within GLA guidance, the layers of the building are to be designed for ADAPTABILITY and DISASSEMBLY for re-use or recycling at the end-of-life.



2.3 Circular Economy Principles

	Site	Sub-Structure	Super-Structure	Skin	Services	Space	Stuff	Construction	Summary	Challenges	Actions	Planning
A - Construction Conserve Resources	Repurposing of site for long-term community use. Existing sub-bases to external areas and metal MUGA fencing partially re-used.	Lightweight superstructure reduces concrete and excavation volumes. Concrete grades optimised with use of 50% GGBS as cement replacement.	CLT superstructure proposed for new extension is low weight and offers benefits of sequestered carbon. Prefabricated panels and swift low-resource erection reduces on-site waste.	Existing insulated render systems good thermal performance, proposed to be retained and repaired/ re-coated. Existing windows and doors largely retained/ refurbished.	Existing services will not suit the change of use to a special school and will be removed for recycling. New high-efficiency services including ASHP replacing gas for longevity of plant. Water efficient fittings to be specified.	Partitions and floors/ ceilings removed for recycling to alter small cellular room sizes towards larger school use rooms for flexibility. 100% of existing building spaces re-purposed with extension required to meet BB104 space requirements.	Existing fixtures 11 years old and tending to end-of-life/ recycling of timber-based products. Sanitaryware unsuitable for school use - to be reclaimed for re-use.	Contractor compound size to provide space for on-site waste stream separation and reduce waste to landfill.	Retention of existing building structure and fabric reduces minimises new materials and resources whilst meeting spatial requirements.	Cost and programme impacts. Spatial limitations of existing building.	Design and Build Contractor to develop CE assessments. Use BRE Smartwaste tools (or similar) through construction phase to record waste-streams and quantities. Responsible sourcing of materials to accredited schemes.	Early contractor supply chain engagement. Developed strategy during 2nd Stage Tender/ Contractor proposals. Detailed condition survey of proposed retained elements at 2nd Stage tender.
B - In-Use Reduce Waste	Car parking designed to allow flexibility should parking need reduce. Infrastructure for electric charging into be established. Adequate refuse storage provided.	-	Openings in CLT to be infilled with removable partitions to allow for future adaptations. CLT to be designed with capacity in structure for future ceiling-mounted hoists/ equipment.	Render finishes to allow ease of repair and recoating to avoid replacement. Good practice in construction details to ensure low-maintenance facades and roofs.	Water distribution allows for ease of replacement of discrete heaters without large works. Good quality LED lighting reduces replacement.	Rooms sized to BB104 standards for flexibility of room layouts. External areas designed for replacement/ reconfiguration of equipment.	Robust finishes/ interior materials to fixed FFE for longevity. Standardisation of components. Allowance for disassembly of components for replacements of parts.	Rooftop services considered in Access & Maintenance strategy for ease of replacement without impact on adjacent elements.	Standardise components and design for robustness. Flexibility in services distribution.	Embedding principles of standardisation and durability in supply chain. Embedding good workmanship in construction.	Contractor/ Employers Agent to review procurement strategies and information submitted in second stage tender.	Contractor Proposals to explicitly outline procedures for resilience and durability. All parties to develop Access and Maintenance strategy.
C - End-of-Life Manage Waste	Plan for disass	Lightweight superstructure reduces excavation and underpinning. Optimise drainage design to reduce below-ground attenuation and excavation.	Pre-demolition audit identifies key materials and related end-of-life strategies. All waste streams to be managed on-site by contractor to maintain CE targets.					Contractor to plan deliveries and packaging with supply chain to reduce site collection/ management.	95% diversion from landfill required as GLA policy SI7	Materials with high reuseability/ recyclability to be sourced and backed up with accredited certification (eg Cradle to Cradle)	Ensure adequate contractor resource, space and time to work to site management recommendations. Provide information of strategy for long-term review.	Contractor SWMP to be developed and waste monitored using BRE Smartwaste tools or similar. Undertake further ground contamination surveys.

2.4 Circular Economy Principles

	Site	Sub-Structure	Super-Structure	Skin	Services	Space	Stuff	Construction	Summary	Challenges	Actions	Planning
Designing for Longevity	Site currently unused. Building to be repurposed for long-term community use.	Rectification of below-ground drain system following detailed CCTV survey. Increasing rainwater attenuation to consider climate change impacts.	CLT low-carbon biogenic solution. Existing CLT and glulam re-used and re-lined for protection.	Robust brick cladding. Render finishes to be repaired and re-coated for extended life. Ballasted/ green roof protects roof membrane for extended life.	Gas removed as heating source for future-proofing energy source. New internal services to modern standards and warranty for long-term use.	New sprinkler system protects building for extended life period.	Partitions all double-boarded for robustness. School use requires robust and easily maintainable finishes. All low-level glazing to be protected/ toughened & laminated.	Robust details to be used as guidance to shell detailing - good practice to be adopted.	Longevity key consideration in school use. Attention to robust detailing and specification required	Establishing robustness within project cost planning due to capital impacts. Quality management of sub-contractors and suppliers.	Employers Agent to consider Clerk of Work duties. Contractor to establish ISO9001 Quality Management procedures.	Project Preliminaries to clearly establish roles and quality expectations.
Designing for Adaptability	Proposed new vehicle access will provide independence of access to the building. Building also intended to be restored to residential use if required.	-	CLT to be designed to allow to expect new limited openings/ services penetrations. Limitations to be recorded in H&S file.	Brick cladding allows for installation of new services or brise-soleils depending on future need for climate change.	Distribution runs/ risers designed for future capacity. Roof-mounted ASHP in discrete units that can be singularly replaced whilst others continue to run.	New 13 person lift provides access for larger wheelchairs enabling upper rooms to be used by all pupils.	Standardised components that can be swapped between rooms and purchased as standard items.	Industry-standard specification of all components to enable multiple points of engagement with the construction market.	Special school use means flexibility in access and use is key as pupil's needs can change year-on-year.	Accessibility for all pupils and allowing spaces and services to flex to facilitate all anticipated needs.	Use of BS8300 as guiding principle behind all space planning and component design to ensure high levels of accessibility and safety.	Contractor to embed accessibility reviews with key stakeholders in design and build activities
Designing for Disassembly	Attenuation tank modular for ease of removal from site.	New extension sub-structure to be discrete from existing building to allow for removal without disturbing stability of larger block.	CLT contractor to design for reversal of erection sequence during design phase.	Composite windows and brickwork to be taken down/ stripped away from super-structure	Local water heaters can be easily removed/ relocated to suit WC/ sink reconfiguration. Services containment to allow removal/ addition of new.	New extension to be structurally separate to main building to allow future removal should building revert back to residential use.	Finishes dry-lined rather than wet trades to enable ease of separation. FFE framing/ carcasses to be demountable.	Design for layer independence to allow for ease of replacement or removal without disturbance to other elements. Avoid the use of adhesives.	General principle to allow the extension to be removable and existing building to be cellularised to revert back to residential use in the future.	CLT is load-bearing and difficult to remove for local adaptations.	Design extension structure and services to allow removal. Design CLT frame to minimise load-bearing internal walls.	Contractor supply chain to confirm disassembly of components at point of tender.
Elements for Re-Use/ Recycle	External play equipment	Concrete from sub-structure could be crushed for re-use on site to fill attenuation trenches	CLT panels and steelwork all easily reclaimed for re-use or recycling.	Consider lime-based mortar to brickwork to facilitate brickwork reclaim.	Electrical cabling and pipework metals stripped out for recycling.	-	FFE furniture can be re-used, as well as standard-sized doors	Site Waste Management Plan to be developed by contractor.	95% target for all materials to be reused or recycled.	Specifying materials that can be easily separated and recycled to a high value.	Use of BRE 'Green Guide to Materials' as aid to specification.	Develop CE statement principles during design and build process.

2.5 Waste Reduction Targets

GLA Policy

The London Plan 2021 has identified the need for London to adopt a more circular economy to reduce waste to landfill and encourage the lean use of resources and materials. Policy SI7 supports this with 6 key principles:

- 1) promote a more circular economy that improves resource efficiency and innovation to keep products and materials at their highest use for as long as possible
- 2) encourage waste minimisation and waste prevention through the reuse of materials and using fewer resources in the production and distribution of products
- 3) ensure that there is zero biodegradable or recyclable waste to landfill by 2026
- 4) meet or exceed the municipal waste recycling target of 65 per cent by 2030
- 5) meet or exceed the targets for each of the following waste and material streams:
 - a) construction and demolition – 95 per cent reuse/recycling/recovery
 - b) excavation – 95 per cent beneficial use¹⁶⁴
 - 6) design developments with adequate, flexible, and easily accessible storage space and collection systems that support, as a minimum, the separate collection of dry recyclables (at least card, paper, mixed plastics, metals, glass) and food.

This policy is further supported by London Plan Guidance 'Circular Economy Statements' published March 2022.

The adjacent table demonstrates how this project can align with the policy requirements and sets targets for the management of waste generated by the proposed works.

TYPE	QUANTITY tonnes	tonnes/m2	Re-Used/ Recycled On- Site	Re-Used/ Recycled Off- Site	To Landfill	Other Disposal	Notes
Excavation Waste	1905	0.85	1%	94%	5%	-	Based upon MHA calculation Assumes inert material. Minimised by lightweight superstructure. SUDS attenuation to be optimised.
Demolition Waste	849.64	0.53 (using existing GIA)	1%	94%	5%	-	Refer to Appendix A - Pre-Demolition Audit
Construction Waste	335	0.15	0%	95%	5%	-	Contractor Site Waste Management Plan aim for betterment
	QUANTITY Annum						
Municipal Waste	143,195 ¹ *	(37.23 tonnes)	-	65% target	35% target	-	Based upon school assessment of current waste - see section 1.09

* EWC code 20 03 01 for mixed municipal waste density conversion factor 0.26 assumed

2.6 Bill of Materials

Please refer to GLA formatted spreadsheet for expanded column content

BUILDING ELEMENT CATEGORY - LEVEL 1 (Based on the RICS New Rules of Measurement (NRM) classification system level 2 sub-elements https://www.rics.org/globalassets/rics-website/media/products/data-products/rics-construction-bills-of-materials-standard-form-cost-analysis-4th-edition-2012.pdf)				END OF LIFE STAGE (MODULE C)					
Building Element Category	Material Type	Material Quantity (Module A) (kg)	Material Intensity (Module A) (kg/m² GFA)	Expected Lifespan (years)	Design for Disassembly	Assumed End of Life Scenario (Description)	% Reusing	% Recycling	% Landfill
1 Substructure	-	547,885	245	-	-	-	0%	95%	5%
1 Substructure	Shale insulated EPS insulation for inverted flat	80	0	60	No	to-based material inciner	0%	95%	5%
	Reinforcement steel (rebar), generic, 90% recycled	12,500	6	60	No	Steel recycling	0%	95%	5%
	Ready-mix concrete, RC 32/40 (32/40 MPa), wall	174,870	79	60	No	to (for sub-base layers)	0%	95%	5%
	PR insulation boards, aluminium foil faced, <= 1"	1,200	1	60	No	to-based material inciner	0%	95%	5%
	CEM I Ordinary Portland Cement (OPC)	42,330	19	60	No	to-based material inciner	0%	95%	5%
2.1 Superstructure: Frame	Ready-mix concrete, RC 32/40 (32/40 MPa), wall	312,810	141	60	No	to (for sub-base layers)	0%	95%	5%
	Timber - Average of all data	242,971	109	60	Yes	Wood incineration	0%	95%	5%
	Timber, Glulam	840	0	60	Yes	Wood incineration	0%	95%	5%
	Steel hot-dip galvanized steel	2,140	1	60	Yes	Steel recycling	0%	95%	5%
	Structural steel profiles, generic, 90% recycled o	1,550	1	60	Yes	Steel recycling	0%	95%	5%
	Reinforcement steel (rebar), generic, 90% recycled	9,180	4	60	Yes	Steel recycling	0%	95%	5%
	Structural steel profiles, generic, 90% recycled o	16,390	7	60	Yes	Steel recycling	0%	95%	5%
	Ready-mix concrete, RC 32/40 (32/40 MPa), wall	160,030	73	60	Yes	to (for sub-base layers)	0%	95%	5%
	Steel sheets, generic, 90% recycled content due	230	0	60	Yes	Steel recycling	0%	95%	5%
	Steel sheets, generic, 90% recycled content due	730	0	60	Yes	Steel recycling	0%	95%	5%
	Ready-mix concrete, RC 32/40 (32/40 MPa), wall	230	0	60	Yes	to (for sub-base layers)	0%	95%	5%
	Ready-mix concrete, RC 32/40 (32/40 MPa), wall	580	0	60	Yes	to (for sub-base layers)	0%	95%	5%
	Timber, Glulam	350	0	60	Yes	Wood incineration	0%	95%	5%
	Steel hot-dip galvanized steel	675	0	60	Yes	Steel recycling	0%	95%	5%
	Timber, CLT	43,060	19	60	Yes	Wood incineration	0%	95%	5%
2.2 Superstructure: Upper Floors	-	30,716	14	-	-	-	0%	95%	5%
	Timber, Chipboard	6	0	30	Yes	Wood incineration	0%	95%	5%
	PR (polyisocyanurate foam) insulation panels, at	380	0	30	Yes	to-based material inciner	0%	95%	5%
2.2 Superstructure: Upper Floors	Steel hot-dip galvanized steel	530	0	60	Yes	Steel recycling	0%	95%	5%
	Rock wool insulation, unfaced, R = 1 m2K/W, La	560	0	60	Yes	refilling (for next materi	0%	95%	5%
	Timber, Glulam	910	0	60	Yes	Wood incineration	0%	95%	5%
2.3 Superstructure: Roof	-	33,790	15	-	-	-	0%	95%	5%
	Timber, CLT	30,716	14	60	Yes	Wood incineration	0%	95%	5%
	Partitionsboard, 600 kg/m3 (Pebborb)	210	0	30	Yes	Wood incineration	0%	95%	5%
2.3 Superstructure: Roof	Rock wool insulation, unfaced, R = 1 m2K/W, La	510	0	60	Yes	refilling (for next materi	0%	95%	5%
	PR insulation boards, aluminium foil faced, <= 1"	1,880	1	60	Yes	to-based material inciner	0%	95%	5%
	Flat, loose dry density, 1200 kg/m3	27,300	13	60	Yes	to-based material inciner	0%	95%	5%
	Waterproofing membrane, single component, o	240	0	30	Yes	to-based material inciner	0%	95%	5%
	Structural steel timber, skin-dried, clear or treat	670	0	60	Yes	Wood incineration	0%	95%	5%
2.4 Superstructure: Stairs and Ramps	-	2,790	1	-	-	-	0%	95%	5%
	Timber, CLT	2,100	1	60	Yes	Wood incineration	0%	95%	5%
2.4 Superstructure: Stairs and Ramps	Resilient linoleum floor covering, 3.5mm, 3 kg/m2	200	0	10	Yes	refilling (for next materi	0%	95%	5%
2.5 Superstructure: External Walls	-	352,545	160	-	-	-	0%	95%	5%
	Plastered for wall section, generic, 12 mm, 6 k	70	0	30	Yes	Wood incineration	0%	95%	5%
	Rock wool insulation, unfaced, R = 1 m2K/W, La	440	0	60	Yes	refilling (for next materi	0%	95%	5%
	Structural steel timber, skin-dried, clear or treat	400	0	60	Yes	Wood incineration	0%	95%	5%
	Masonry render and plasterboard mortar for wals	2,170	1	30	Yes	refilling (for next materi	0%	95%	5%
	Structural steel timber, skin-dried, clear or treat	2,160	1	30	Yes	refilling (for next materi	0%	95%	5%
	PR insulation boards, aluminium foil faced, <= 1"	2,520	1	60	Yes	to-based material inciner	0%	95%	5%
	Concrete plasterboard, tapered or square edges	5,580	3	60	Yes	to-based material inciner	0%	95%	5%
	Concrete block wall, with medium density solid b	35,190	16	60	Yes	to (for sub-base layers)	0%	95%	5%
	Timber, CLT	45,080	20	60	Yes	Wood incineration	0%	95%	5%
	Single skin wall from bricks, including mortar, c	71,180	32	60	Yes	Wood to aggregate (for a	0%	95%	5%
	Ready-mix concrete, normal strength, generic, C	152,000	69	60	Yes	to-based material inciner	0%	95%	5%
2.6 Superstructure: Windows and External Doors	-	6,898	3	-	-	-	0%	95%	5%
	Aluminium profile for windows and doors, 2000 k	68	0	60	Yes	Aluminium recycling	0%	95%	5%
	Manual interior roller blind, 4.63 kg/m2 (Gronop)	600	0	15	Yes	refilling (for next materi	0%	95%	5%
	Wooden decking, cladding and stained timber bo	780	0	60	Yes	Wood incineration	0%	95%	5%
	Wooden decking, cladding and stained timber bo	810	0	60	Yes	Wood incineration	0%	95%	5%
2.6 Superstructure: Windows and External Doors	Flat glass, single pane, generic, 3-12 mm (3-12	1,300	1	30	Yes	Glass recycling	0%	95%	5%
	Flat glass, single pane, generic, 3-12 mm (3-12	1,300	1	30	Yes	Glass recycling	0%	95%	5%
	Flat glass, single pane, generic, 3-12 mm (3-12	1,300	1	30	Yes	Glass recycling	0%	95%	5%
	Wood aluminium inward patio door, 2+1 glass, t	760	0	30	Yes	refilling (for next materi	0%	95%	5%
	Wood aluminium inward patio door, 2+1 glass, t	760	0	30	Yes	refilling (for next materi	0%	95%	5%
2.7 Superstructure: Internal Walls and Partitions	-	31,330	14	-	-	-	0%	95%	5%
	Metal framing components for gypsum plasterbo	6,860	3	60	Yes	Steel recycling	0%	95%	5%
2.7 Superstructure: Internal Walls and Partitions	Concrete plasterboard, tapered or square edges	25,190	11	60	Yes	Gypsum recycling	0%	95%	5%
2.8 Superstructure: Internal Doors	-	16,020	7	-	-	-	0%	95%	5%
	Wooden and exp (wood) wood interior doors, 1"	16,020	7	30	Yes	Gypsum recycling	0%	95%	5%
3 Finishes	-	26,048	12	-	-	-	0%	95%	5%
	Carpet floor covering thickness 1.588 mm, 8 mm	18	0	10	Yes	to-based material inciner	0%	95%	5%
	Carpet tiles, 6 x 6 mm, 4.065 kg/m2, Tessera CHe	3,240	1	10	Yes	to-based material inciner	0%	95%	5%
	Carpet tiles, 6 x 6 mm, 4.065 kg/m2, Tessera CHe	3,380	1	10	Yes	to-based material inciner	0%	95%	5%
	Mineral ceiling tiles, LxW 600 Wx600, 17 mm, 4.5 k	340	0	30	Yes	refilling (for next materi	0%	95%	5%
	Mineral ceiling tiles, LxW 600 Wx600, 17 mm, 4.5 k	340	0	30	Yes	refilling (for next materi	0%	95%	5%
	Acoustic cement-bonded wood wool panel, urea	1,670	0	30	Yes	refilling (for next materi	0%	95%	5%
	Concrete plasterboard tiles for ceiling installation	3,020	1	60	Yes	Gypsum recycling	0%	95%	5%
	Concrete plasterboard tiles for ceiling installation	9,140	4	60	Yes	Gypsum recycling	0%	95%	5%
	Metal framing components for gypsum plasterbo	5,200	2	60	Yes	Steel recycling	0%	95%	5%
4 Fittings, furnishings & equipment (FPE)	-	790	0	-	-	-	0%	95%	5%
	Stainless steel sink, 5.57 kg/m2, CONNIE (PAR	120	0	20	Yes	refilling (for next materi	0%	95%	5%
	Acrylic washbasin, basins not included, 16.4 kg	330	0	20	Yes	refilling (for next materi	0%	95%	5%
	Suspended ceramic toilet cist, with mechanism	340	0	20	Yes	refilling (for next materi	0%	95%	5%
	Sprinkler system, room area m2	15,138	7	20	Yes	refilling (for next materi	0%	95%	5%
4 Services (MEP)	-	15,138	7	-	-	-	0%	95%	5%
	4-port water brass manifold, 0.7 kg/m2, DOKN	13	0	25	Yes	refilling (for next materi	0%	95%	5%
	PVC drainage system per linear meter, DWV 105	440	0	25	Yes	refilling (for next materi	0%	95%	5%
	Pipes for water distribution network, 0.1119 inch	470	0	25	Yes	refilling (for next materi	0%	95%	5%
	PVC pipes for drinking water network, 1.65 inch	790	0	25	Yes	refilling (for next materi	0%	95%	5%
	Circular duct fan R-100, galvanized steel (RLUK)	28	0	20	Yes	refilling (for next materi	0%	95%	5%
	Aluminium air intake unit, 200 x 200 mm, 0.5 k	110	0	20	Yes	refilling (for next materi	0%	95%	5%
	Cold water storage tank, 81.77 kg/m2, CONNIE (410	0	20	Yes	refilling (for next materi	0%	95%	5%
	1st landing unit, with 200 x 200 mm, 0.5 k	2,110	1	20	Yes	refilling (for next materi	0%	95%	5%
	Electric water heater (water cylinder) per unit, 15	3,160	1	20	Yes	refilling (for next materi	0%	95%	5%
	Remote LED projector, 14 x 8.8 k, CONNIE	810	0	30	Yes	refilling (for next materi	0%	95%	5%
	Electrical control panel, CONNIE (PAR DEF AU)	0	0	30	Yes	refilling (for next materi	0%	95%	5%
	Fire alarm system, 1.04 kg/m2, 44 x 22 x 40 mm	0	0	30	Yes	refilling (for next materi	0%	95%	5%
	Cable outlets with cover, 0.068 kg/m2, Mcomaur	14	0	30	Yes	refilling (for next materi	0%	95%	5%
	Smoke detector, French version, CONNIE (PA	36	0	30	Yes	refilling (for next materi	0%	95%	5%
5 Services (MEP)	-	64	0	-	-	-	0%	95%	5%
	17 wall/door, 0.143 kg/m2, 1000001 - Prime T1 7	180	0	30	Yes	refilling (for next materi	0%	95%	5%
	Circulating pump, 255-1000mm	240	0	30	Yes	refilling (for next materi	0%	95%	5%
	Simple and free phase distribution board, 14.7	260	0	30	Yes	refilling (for next materi	0%	95%	5%
	ELECTRIC VEHICLE CHARGING STATION, EV	5,000	2	30	Yes	refilling (for next materi	0%	95%	5%
	EV charg	0	0	30	Yes	refilling (for next materi	0%	95%	5%
6 Prefabricated Buildings and Building Units	-	130,966	59	-	-	-	0%	95%	5%
	Aluminium profile for windows and doors, 2000 k	45	0	60	Yes	Aluminium recycling	0%	95%	5%
	Hot-dip galvanized steel, 0.71 mm, 5.71 kg/m2	150	0	60	Yes	Steel recycling	0%	95%	5%
	Sewage water drainage piping network, per m2	380	0	60	Yes	refilling (for next materi	0%	95%	5%
	Hot-dip galvanized structural steel, 7850 kg/m2	300	0	60	Yes	refilling (for next materi	0%	95%	5%
7 Work to Existing Building	-	46,160	21	-	-	-	0%	95%	5%
	Drinking water supply system network, per m2 58	600	0	60	Yes	refilling (for next materi	0%	95%	5%
	Wooden decking, cladding and stained timber bo	1,010	0	60	Yes	refilling (for next materi	0%	95%	5%
	Flat glass, single pane, generic, 3-12 mm (3-12	1,500	0	30	Yes	Glass recycling	0%	95%	5%
	Flat glass, single pane, generic, 3-12 mm (3-12	1,500	0	30	Yes	Glass recycling	0%	95%	5%
	Waterproofing membrane, single component, o	1,980	1	30	Yes	to-based material inciner	0%	95%	5%
	Glass, Toughened, per kg	2,400	1	30	Yes	Glass recycling	0%	95%	5%
	Timber, Chipboard	2,100	1	60	Yes	Wood incineration	0%	95%	5%
	Ceramic tiles, 19.8 kg/m2 - DURAVIT - Black	3,140	1	60	Yes	refilling (for next materi	0%	95%	5%
	Rendering mortar - normal strength mortar (M4)	3,200	1	60	Yes	refilling (for next materi	0%	95%	5%
	Heat distribution system (water heat distribution)	4,880	2	60	Yes	refilling (for next materi	0%	95%	5%
	Concrete plasterboard, 12.5 mm, 8.98 kg/m2, o	5,680	3	60	Yes	refilling (for next materi	0%	95%	5%
	Rock wool insulation, unfaced, R = 0.038-0.9	12,090	6	60	Yes	Gypsum recycling	0%	95%	5%
	Carpet tiles, 5.1mm, 3.765 kg/m2, TESSERA (S	21,080	10	60	Yes	to-based material inciner	0%	95%	5%
	Wooden and expanded wood interior doors, la	46,160	21	60	Yes	Wood incineration	0%	95%	5%
8 External works	-	899,146	401	-	-	-	0%	95%	5%
	Timber, CLT	46,160	21	60	Yes	Wood incineration	0%	95%	5%
	Aggregate and sand, expanded clay, bulk, los	200,000	90	60	Yes	Wood incineration	0%	95%	5%
	Marble access cover, Carrara (PMA)	790	0	30	Yes	Steel recycling	0%	95%	5%
	High density polyethylene (HDPE) geotextile, size, 0	770	0	30	Yes	to-based material inciner	0%	95%	5%
8 External works	Concrete membrane, Dia = 1500 mm, H = 1.80 m,	1,960	1	60	Yes	to-based material inciner	0%	95%	5%
	Reinforcement steel (rebar), generic, 90% recycled	3,600	2	60	Yes	Steel recycling	0%	95%	5%
	Concrete membrane, Dia = 1500 mm, H = 1.80 m,	4,810	2	60	Yes	to-based material inciner	0%	95%	5%
	High density polyethylene (HDPE) geotextile, size, 0	11,880	5	60	Yes	to-based material inciner	0%	95%	5%
	Aggregate (crushed gravel), generic, 0.75 kg/m3	675,000	304	60	Yes	to-based material inciner	0%	95%	5%
Overall	-	2,342,164	1,041	-	-	-	0%	95%	5%

2.7 End of Life Strategy

Enabling a Circular Economy

LETI notes that a key requirement of a circular economy is that we “recover and regenerate products and materials at the end of each service life.”

The End-of Life management of the materials and components of the project is therefore vitally important to retain their value to future projects.

Derived from the Bill of Materials - and coordinating with the Whole Life Carbon Assessment for this project - the adjacent table indicates materials within the project and their likely End-of-Life scenario based upon current technologies. Possibilities for re-use of materials from the proposed enabling strip-out of the existing building are indicated in the Pre-Demolition Audit (Appendix A).

Key aspects of the proposals include:

- Use of CLT and steel superstructure to maximise ease of disassembly and potential re-use
- Procuring items with ‘Cradle to Cradle’ accreditations and materials with manufacturer-backed take-back schemes
- Construction detailing to ensure materials can be demounted and separated without disturbance to other layers of the building to facilitate ease of maintenance and recycling.

The lifecycle of the building is proposed to be 60 years.

RICS Category	Element	End of Life Scenario
1.1.1.Standard foundations	Ready-mix concrete for external walls and floors	Concrete crushed to aggregate (for sub-base layers), Portland Cement 300 kg / m3
	Reinforcement for concrete (rebar)	Steel recycling
	EPS (expanded polystyrene) insulation	Plastic-based material incineration
1.1.3.Lowest floor construction	Cement	Cement/mortar use in a backfill
	PIR (polyisocyanurate foam) insulation	Plastic-based material incineration
	Ready-mix concrete for external walls and floors	Concrete crushed to aggregate (for sub-base layers), Portland Cement 300 kg / m3
2.1. Frame	Ready-mix concrete for external walls and floors	Concrete crushed to aggregate (for sub-base layers), Portland Cement 300 kg / m3
	Reinforcement for concrete (rebar)	Steel recycling
	Hot-dip galvanized/zinc coated steel	Steel recycling
	Structural steel and steel profiles	Steel recycling
	Plain wood/timber (softwood and hardwood)	Wood incineration
	CLT, glulam and LVL	Wood incineration
	CLT, glulam and LVL	Wood incineration
2.1.1.Steel frames	Structural steel and steel profiles	Steel recycling
2.1.4.Concrete frames	Ready-mix concrete for external walls and floors	Concrete crushed to aggregate (for sub-base layers), Portland Cement 300 kg / m3
	Ready-mix concrete for external walls and floors	Concrete crushed to aggregate (for sub-base layers), Portland Cement 300 kg / m3
2.1.5.Timber frames	Hot-dip galvanized/zinc coated steel	Steel recycling
	CLT, glulam and LVL	Wood incineration
	CLT, glulam and LVL	Wood incineration
2.2.1.Floors	Regular gypsum board	Gypsum recycling
	PIR (polyisocyanurate foam) insulation	Plastic-based material incineration
	Rock wool insulation	Landfilling (for inert materials)
	Hot-dip galvanized/zinc coated steel	Steel recycling
	Particleboard	Wood incineration
	CLT, glulam and LVL	Wood incineration
	Particleboard	Wood incineration
2.3.1.Roof structure	PIR (polyisocyanurate foam) insulation	Plastic-based material incineration
	Rock wool insulation	Landfilling (for inert materials)
	Sand, soil and gravel	
	Plastic membranes	Plastic-based material incineration
2.3.2.Roof coverings	Plain wood/timber (softwood and hardwood)	Wood incineration
2.3.Roofs	CLT, glulam and LVL	Wood incineration
2.4.1.Stair and ramp structures	Linoleum flooring	Landfilling (for inert materials)
2.4.2.Stair and ramp finishes	Concrete masonry units (CMU)	Concrete crushed to aggregate (for sub-base layers), Portland Cement 200 kg / m3
2.5.External walls	Regular gypsum board	Gypsum recycling
	Mortar (masonry/bricklaying)	Cement/mortar use in a backfill
	PIR (polyisocyanurate foam) insulation	Plastic-based material incineration
	Plywood	Wood incineration
	Ready-mix concrete for external walls and floors	Concrete crushed to aggregate (for sub-base layers), Portland Cement 300 kg / m3
	Rock wool insulation	Landfilling (for inert materials)
	Brick, common clay brick	Brick/stone crushed to aggregate (for sub-base layers)
	Plain wood/timber (softwood and hardwood)	Wood incineration
	CLT, glulam and LVL	Wood incineration
	Aluminium	Aluminium recycling
2.6.1.External Windows	Regular glass panes	Glass recycling
	Other building technology systems	Metal-containing product recycling (90 % metal)
	Plain wood/timber (softwood and hardwood)	Wood incineration
	Plain wood/timber (softwood and hardwood)	Wood incineration
2.6.2.External doors	Wood-framed glass doors	Glass-containing product recycling (80 % glass)
2.7.1.Walls and Partitions	Regular gypsum board	Gypsum recycling
	Other steel/iron	Steel recycling
2.8.Internal doors	Wood and wood board doors	Wood-containing product incineration (80% wood)
3.2.Floor finishes	Resilient flooring	Plastic-based material incineration
	Carpet flooring	Plastic-based material incineration
	Linoleum flooring	Landfilling (for inert materials)
3.3.1.Finishes to ceilings	Acoustic insulation panels	Landfilling (for inert materials)
	Specialty gypsum board	Gypsum recycling
	Regular gypsum board	Gypsum recycling

End of Life Scenarios (One Click LCA Output)

2.8 End of Life Strategy

RICS Category	Element	End of Life Scenario
3.3.3.Demountable suspended ceilings	Rock wool insulation	Landfilling (for inert materials)
	Other steel/iron	Steel recycling
4.1.1.General fittings, furnishings and equipment	Sanitary ware	Landfilling (for inert materials)
5.4.Water installations	Water heating and handling equipment	Landfilling (for inert materials)
	Pipes (water, heating, sewage)	Metal-containing product recycling (90 % metal)
	Water heating and handling equipment	Landfilling (for inert materials)
	Pipes (water, heating, sewage)	Metal-containing product recycling (90 % metal)
5.6.Space heating and Airconditioning	Water heating and handling equipment	Landfilling (for inert materials)
	HVAC components and equipment	Metal-containing product recycling (90 % metal)
5.8.3.Lighting installations	Lighting	Landfilling (for inert materials)
5.8.Electrical installations	Electrification components and systems	Metal-containing product recycling (90 % metal)
	HVAC equipment with refrigerant	Metal-containing product recycling (90 % metal)
5.Services	Plastic profiles and products	Plastic-based material incineration
	Cables	Landfilling (for inert materials)
	Other building technology systems	Metal-containing product recycling (90 % metal)
	Cables	Landfilling (for inert materials)
	Hot-dip galvanized/zinc coated steel	Steel recycling
	Rock wool insulation	Landfilling (for inert materials)
7.1.Minor demolition and alteration works	Energy production systems from renewable energy	Metal-containing product recycling (90 % metal)
	Aluminium	Aluminium recycling
	Carpet flooring	Plastic-based material incineration
	Sanitary ware	Landfilling (for inert materials)
	Pipes (water, heating, sewage)	Metal-containing product recycling (90 % metal)
	Regular glass panes	Glass recycling
	Safety glass panes	Glass recycling
	Regular gypsum board	Gypsum recycling
	HVAC components and equipment	Metal-containing product recycling (90 % metal)
	Mortar (masonry/bricklaying)	Cement/mortar use in a backfill
	Rock wool insulation	Landfilling (for inert materials)
	Pipes (water, heating, sewage)	Metal-containing product recycling (90 % metal)
	Other steel/iron	Steel recycling
	Particleboard	Wood incineration
	CLT, glulam and LVL	Wood incineration
	HVAC components and equipment	Metal-containing product recycling (90 % metal)
	Plastic membranes	Plastic-based material incineration
	Wood and wood board doors	Wood-containing product incineration (80% wood)
8.1.2.Preparatory groundworks	Plain wood/timber (softwood and hardwood)	Wood incineration
	Recycled soil and aggregates	
8.2.1.Roads, paths and pavings	Sand, soil and gravel	
	Other precast concrete products	Rebar separated (2 %), concrete to aggregate
	Other precast concrete products	Rebar separated (2 %), concrete to aggregate
	Plastic profiles and products	Plastic-based material incineration
	Other steel/iron	Steel recycling
	Reinforcement for concrete (rebar)	Steel recycling

End of Life Scenarios - Continued (One Click LCA Output)

2.9 Operational Waste Management

Assessment of Waste Streams

The new facility will form an extension of Meadow High School, Uxbridge. The school currently maintains a school of 256 pupils.

The new facility will maintain a maximum of 90 pupils (with similar staff ratios), which is approximately 35% of the existing school roll. Taking a pro-rata approach to the production of waste - and assuming similar waste outputs between the two sites per pupil - the expected capacity is noted below:

	MHS Uxbridge	MHS Harefield*	Bin Storage
Waste to landfill	4400l weekly	1100l weekly	1100l Eurobin
Recycled Waste	8800l fortnightly	1547l weekly	2200l Eurobin
Food/ Green Waste	Not separated	500l weekly	660l Eurobin


**Based upon pro-rata for student numbers*

This suggests at current rates approximately 51% diversion from landfill for school waste. However, in line with GLA targets a 65% diversion from landfill is required. To enable this, recycling capacity will be increased and storage provided for food waste to enable the 65% target to be achieved at this site.

The school will need to monitor waste production to approach the 65% target. Building managers and cleaners should endeavour to separate waste streams as encouraged by the proposed bin capacities.

Waste Collection

An external bin store has been located adjacent to the vehicle access road to enable ease of collections and reduced pulling distances to house the bin store capacities noted above. It is anticipated that collections will be carried out by the London Borough of Hillingdon Waste Services on a weekly basis.



Key:

- 1 Refuse Route
- 2 Secure Bin Store
- 3 Refuse Vehicle Collection Point
- 4 Vehicle Access to Northwood Road

2.10 Implementation & Conclusions

Plans for Implementation

Should the project be granted planning consent, there are a number of actions required from different project team members to develop the principles of this statement. These are outlined in the adjacent table.

Although a circular economy is centred on retaining the value of materials and resources, the retention of information and knowledge is also central to this process. Many of the adjacent recommendations are structured to preserve information through the design and construction phases to the project's end-of-life.

Conclusions

This statement has been structured in compliance with the GLA Circular Economy Statement Guidance to demonstrate compliance with Policy SI7 and support the planning application for the project submitted to the London Borough of Hillingdon.

The statement includes circular economy principles relating to the project indicating how the intent of the policy can be met and establishing next steps.

The project seeks to retain as much of an existing building and its site as possible whilst repurposing the building from a residential boarding block to a special school, securing its long-term use.

This Circular Economy statement should be read in conjunction with documents submitted with the planning application, and particularly with the Whole Life Carbon Assessment.

The GLA Excel-format spreadsheet has been submitted to the London Borough of Hillingdon in parallel with this written document.

Issue	Action
Management of Enabling Works Strip-Out	Employers Agent to embed Pre-Demolition Audit within building contract preliminaries for contractor to monitor waste streams.
Embedding Circular Economy Performance Targets within Building Contract	Employers Agent to embed performance targets in building contract preliminaries with contractor to establish a Site Waste Management Plan prior to commencement of main contract works.
Design for Adaption	Contractor and design team to provide statement of intent for each building element within Access and Maintenance Strategy.
Design for Disassembly	Contractor and design team to provide statement of intent for each building element within Access and Maintenance Strategy.
Responsible Procurement of Sustainable Materials and Components	Contractor and design team members to propose materials with cradle-to-cradle accreditations and EPD certificates indicating sustainable sources/ recyclable content and manufacturer take-back schemes. Submitted during second stage tender.
Reduce Waste by Off-Site Pre-Fabrication	Contractor to interrogate supply chain to explore pre-fabrication of components during second stage tender.
Develop Detailed Circular Economy Statement through Construction Phase and Monitor Waste to Project Completion	Expected planning condition - to be responsibility of Design & Build contractor and associated supply chain. Waste to be monitored on site by contractor using BRE Smartwaste or similar tracking software to prove GLA waste targets achieved or bettered (95% waste diverted from landfill).
Passing Knowledge of CE Principles to Future Users and Owners	Detailed circular economy statement to be included in building Health and Safety File information, including As-Built drawings, specifications and certificates outlining principles of maintenance, disassembly and re-use.
Monitoring Operational Waste Separation and Improving towards GLA Targets.	Design team/ contractor to ensure refuse stores are adequately sized and serviced. Post-handover, School building managers to separate waste streams (including food waste) and record volumes of waste produced to meet minimum 65% diversion from landfill

APPENDIX A Pre-Demolition Audit

A Pre-Demolition Audit

Background

Introduction

The London Borough of Hillingdon appointed CDC Studio to undertake a pre-demolition audit of the residential boarding block formerly known as Lord Adonis House and its adjacent site:

Lord Adonis House,
Northwood Way,
Harefield
Middlesex,
UB9 6ET

The site is to be repurposed to provide a new facility acting as an expansion of Meadow High School, Uxbridge. The facility is to provide as a special school for up to 90 pupils.


Purpose

This document provides an overview and breakdown of the components and materials of the building and its site, as well as an appraisal of materials to be removed and how they can enter a circular economy.

Methodology

This document uses visual survey and photography information of the existing building and its site, along with investigation of 'As Built' information in the building's Health & Safety File. A detailed topographical and measured building survey has also been undertaken which has allowed the production of a detailed BIM model using Archicad and Revit software containing material descriptions.

This has enabled the take-off of material quantities which has been inputted into OneClick LCA Circular Economy software to output the metrics to the required GLA format.



Site Plan (nts)

A Pre-Demolition Audit

Building Overview

The Building

The site contains an existing 3-storey building constructed in 2011 to provide the function of a residential boarding block.


As a reasonably modern building, it has been designed to a good thermal performance and parts of the building remain in warranty.

The building is framed using Cross Laminated Timber on a concrete sub-structure. The external facades are principally comprised with a brick cladding plinth and an acrylic render over mineral wool insulation. The roofs comprise a PVC membrane on insulation acting as a warm roof. Windows and doors are aluminium and composite aluminium/ timber. A central atrium is glazed with aluminium-framed curtain walling to its full height.

Internally, load-bearing and non-loadbearing CLT walls are clad in plasterboard and conceal service runs. The building is served by an underfloor heating system running within a raised battened timber floor zone supporting mainly carpet finishes. Ceilings are metal/ gypsum demountable systems in circulation areas and plasterboard in bedrooms/ kitchens.

Internal timber doors with large vision panels and internal windows provide extensive levels of internal glazing, as does internal glass and steel balustrading to circulation routes around the atrium. Fixtures include built-in laminated HDC kitchens, wardrobe furniture, blinds and notice boards.

The building is serviced by gas boilers and an unused biomass boiler. Fire, power and data services are installed to reasonably modern standards. Public health and water services are extensive due to bedrooms having en-suite bathrooms, with associated sanitaryware.



Key Materials to be Removed

(Image Extract from Project BIM model)



South Eastern Elevation



Internal View - Ground Floor

A Pre-Demolition Audit

Key Materials

Photographic Record

Visual site surveys have been undertaken by the project team and key materials relating to the proposed strip-out/ demolition works have been identified.

Brownfield Site

The existing building was only constructed in 2011, and in line with HSE guidance it is therefore not expected that asbestos-containing products will be present in the building.

However, the site is a brownfield site and used to contain a series of older school buildings prior to the construction of Harefield Academy. There remains the possibility that hazardous material could be buried, and therefore it is recommended that ground contamination testing should be undertaken prior to groundworks to prove inert material.

For the purposes of this Circular Economy Statement, it is assumed that all excavation is of inert material.



Composite Doors/ Windows



Insulated Render Cladding



Single Ply Warm Roof



Cross Laminated Timber Structure



Internal Doors



Internal Services



Flooring/ Underfloor Heating



Plasterboard Ceilings/ Linings



Gas Boilers/ Biomass



Sanitaryware



Fencing & Tarmacadam



Paving



Glass Balustrading



Fitted Furniture

A Pre-Demolition Audit

Strip-Out Materials

Quantities and Diversion from Landfill

The adjacent table indicates the estimated quantities and types of material expected to be removed from the existing building as part of the strip-out/ demolition phase, as well as the expected routes for control of waste.

Quantities have been derived with the input of the project team and scheduling from CDC and MHA BIM models, which have assemblies and composite structures descibed in terms of their materials. Tonnages have been based upon material densities outlined in OneClick LCA software.

The table suggests re-used and recycled contents in alignment with GLA Policy SI7.

Opportunities for Re-Use

Subject to further detailed investigation, the following components have been identified to offer opportunitites for on-site or off-site re-use. These options will need to be investigated and developed by the contractor during the second stage tender period. Further opportunities may exist:

1. On-site re-use of existing site fencing to enclose new MUGA
2. On-site re-use of CLT panels to form non-structural screens
3. On-site re-use of internal doors by Harefield Academy school
4. On-site re-use of ceiling panels
5. Off-site re-use of kitchen and wardrobe carcasses/ doors
6. Off-site re-use of sanitaryware including WC pans/ WH basins/ Sinks
7. On-site re-use of hard paving in new landscaping

Element	Materials	SWC Code	Quantity (t)	Re-Used	Recycled	Other Disposal	Notes
CLT Structure	Timber	17 02 01	49.7	1% on-site	99%	-	Only local removals for larger rooms sizes.
Single Ply Roof	Plastics	17 02 03	1.98	-	95%	5%	Roof retained to upper areas
Plasterboard Linings	Gypsum Metals	17 08 02 17 04 05	62.1	-	95%	5%	Gypsum recycled to approved scheme
Insulation/ Lagging	Mineral wool Foams	17 06 04 17 06 04	11.9	-	95%	5%	To services and internal partitions
External Render System	Mineral Wool Plastics	17 06 04 17 02 03	3.2	-	90%	10%	Removed locally at proposed extension interface
Glass Balustrading	Glass Metals	17 02 02 17 04 05	2.4	-	100%	-	Removed due to health and safety issues for special school use and for wheelchair access
Fitted Furniture	Timber Products Plastics	17 02 01 17 02 03	2.7	10% off-site	90%	-	Kitchen and wardrobe furniture capable of disassembly and reuse: target to be reviewed.
Sanitaryware	Ceramics	17 01 03	3.08	50% off-site			Sanitaryware approx 11 years old and capable of re-use
Ceiling Systems	Gypsum Metals	17 08 02 17 04 05	5.6	2% on-site	93%	5%	Gypsum and metal panels can be re-used.
Flooring	Textiles Plastics Timber Mineral Wool	20 01 11 17 02 03	21.03	1% on-site	95%	5%	Carpets and vinyls taken back by flooring manufacturer. Timber floor battens can be re-used for packers and concealed framing.
Internal Doors	Timber Products Glass	17 02 01 17 02 02	21.75	10% on-site	85%	5%	Re-use by Harefield Academy
Composite Windows	Aluminium Timber Glass Plastics	17 04 02 17 02 01 17 02 02 17 02 03	5	-	100%	-	Valfac window components designed for disassembly
External Fencing	Metals Timber	17 04 05 17 02 01	2.9	15% on-site	85%	-	Partial re-use of metal fencing to enclose new MUGA
Hard Surfacing	Conc. Paving Tarmacadam	17 01 01 17 03 02	633	1% on-site	94%	5%	Removal of access road surface, MUGA and adjacent paving
Green Waste	Soft Vegetation	20 02 01	3	3% on-site	97%	-	Existing trees can be replanted in some areas
Services	Metals Plastics	17 04 07 17 02 03	23.8	2% off-site	93%	5%	Biomass boiler is unused and capable of off-site re-use subject to demand
TOTAL DEMOLITION WASTE			849.64 tonnes				

A Pre-Demolition Audit

Waste Management

Waste Management in West London

The London Borough of Hillingdon is a member of the West London Waste Plan which establishes targets and procedures for managing waste in the borough.

The GLA has produced a waste map indicating waste management facilities in the Greater London area which includes local service providers to the site in Harefield.


It is recommended that the design and build contractor use these documents to engage early on in its second stage tender process with licensed waste facilities to ascertain that the targets outlined in this Circular Economy Statement can be met and that markets exist for re-use and recycling where indicated.

Site Waste Management Planning

It is expected that a planning condition will be applied to the project to report against CE targets. The contractor will be obliged to maintain records of waste streams and volumes as well as origins/destinations.

The site will accommodate space for a contractor compound to encourage on-site sorting and recording.

It is recommended that the contractor employ SWM quality control management - and the use of BRE Smartwaste tools or similar - to demonstrate compliance.



Extract from GLA London Waste Map showing Waste Facilities by Type

CDC Studio

17 Comberton Rd, Barton
Cambridge CB23 7BA

www.cdcstudio.co.uk
T 01223 262413