

vw/31.10.22/16112\_Application Submission\_FINAL

Table 1: Proposed Revised Timeline for completion of final works (filling and restoration) (October 2022)											
Oct-22											
Nov-22											
Dec-22											
Jan-23											
Feb-23											
Mar-23	<b>Phase 2 Extraction area</b> - Construction of geological barrier commences (circa 2 months)										
Apr-23	<b>Phase 1 Extraction area</b> - restoration (circa 1 month)										
May-23	<b>Phase 2 Extraction area</b> - filling commences (circa 8 months)										
Jun-23											
Jul-23											
Aug-23											
Sep-23											
Oct-23											
Nov-23	<b>Freshwater Lagoon</b> - Construction of geological barrier commences (circa 2 months)										
Dec-23	<b>Freshwater Lagoon</b> - filling commences (circa 8 months)										
Jan-24											
Feb-24											
Mar-24											
Apr-24	<b>Phase 2 Extraction and wider area</b> - restoration (circa 3 months)										
May-24											
Jun-24											
Jul-24											
Aug-24											
Sep-24											
Oct-24											
Nov-24											
Dec-24											
Jan-25											
Feb-25											
Mar-25											
Apr-25	<b>Freshwater Lagoon and wider area</b> - restoration (circa 3 months)										
May-25											
Jun-25											
Jul-25											
Aug-25											
Sep-25											
Oct-25											
Nov-25	All works to be completed by 30 November 2025										
Dec-25											

**Key**

**Submission and Progression of CQA Plans**

**and installation of boreholes (Subject to EA Approval)**

**Contingency months (to allow for any delay**

**in CQA approval and delayed start on works)**

**Construction of geological barrier (subject to EA approval)**

**Landfilling**

**Restoration (Generally required to take place**

**between April and September)**