

Landscaping Implementation Schedule

August 2023

46 Warren Road, Ickenham UB10 8AD

Landscaping Item	Expected Implementation	Responsible Party
Groundwork preparation for driveway area	Week commencing Monday 25 th September	Building contractor
Laying of course aggregate, concrete pavers, brick pavers to form front driveway area	Week commencing Monday 2 nd October	Building contractor
Erection of boundary wall – London brick and coping stone	Week commencing Monday 9 th October	Building contractor
Erection of refuse/recycling and cycle store	Week commencing Monday 16 th October	Building contractor
Planting of front boundary hedges - Buxus Sempervirens	Week commencing Monday 23 rd October	Landscaping/Gardening contractor
Planting of grass for front garden area (Stipa Tenuissima)	Week commencing Monday 30 th October	Landscaping/Gardening contractor
Other planting in front garden – Aster, Calendula, Annual leucanthemum, Zinnia.	Week commencing Monday 30 th October	Landscaping/Gardening contractor
Ongoing management of the planting to ensure it establishes in line with Landscaping Plan	3 to 18 months after planting	Landowner