

Verification & Strategy Plan

Project: G201101

Project Name: Meadow High Sch & Sports hall



CPL have prepared this report in accordance with the instructions of the main contractor under the terms of its appointment for the Verification Plan & Validation Report.

This report is limited to the information provided by the main contractor, its content is based on the information provided, the Geotechnical Report referenced and the design work already produced for the gas protection system by the manufacturer has been adopted to provide a strategy of inspection to monitor the installation throughout the build process.

**Project Design & Specification
Site Inspection & Reporting**

It should be noted whatever plan of inspection is in place, it is incumbent of the site management to ensure installation is properly protected and that any on-coming trades are made aware of need to avoid damage or to report should damage occur, this should form part of the site induction.

It is advisable and good practise for CPL to meet with the nominated installer (Groundworker) before installation begins to run through the design & gas systems involved, to understand the level of experience & competence of the persons actually installing.

Gas Regime

The following has been extracted from the Geotechnical Report:

Project Name: Proposed Redevelopment Meadow High School, Uxbridge

Project Ref: STS5093 Rev01

Compiled by Soiltechnics Dated: November 2020

The site is located within a predominantly residential area and accessed via Royal Lane (east boundary).

The ground to be constructed upon is in the main made ground between 0.5to1.35m in depth. The proposed construction is of a new sports hall, library, classrooms, assembly hall & entrance lobby.

Exploratory holes were used to monitor ground conditions, groundwater was encountered at an average of 2.8to3.0mtrs.

In-situ gas monitoring results indicated levels of Carbon Dioxide with a calculated gas screening value of 0.24GSV the report identified the site to have a Characteristic Situation CS2.

Based on the ground floor layout proposed for the building it will comprise of a mix of room sizes, using this information and referring to BS8485:2015 Table 3 the buildings would be identified as a Type B Building and a Sport Hall Type C Building.

BS8485:2015 Table 4 provides a minimum score of 3.5 points for a Type B building in a CS2 situation and 2.5 points for a Type C building.

The proposed design/construction will include

1.5 point = Cast in-situ RC suspended slab well reinforced to control cracking

2.0 point = Gas Resistant Membrane.

Giving a total 3.5 points as defined in BS8485:2015.

**Project Design & Specification
Site Inspection & Reporting**

Building Design

Type B- Classrooms - Foundations for the structure involve and various pad foundations between 1.0to1.8m deep perimeter strip foundation 1.0to2.2m deep. The pad foundations supporting steel columns which form the basis for the structure. RC Concrete Lift pit within the slab.

Slab 275mm thick RC slab with 550mm edge thickening

Type C – Sports Hall – Foundations for the structure involve interconnecting strip foundations with slab battered to meet surrounding foundations. The strip foundations supporting steel columns which form the basis for the structure.

Gas Barrier System

1x Lift Pit wrapped using self-adhesive gas barrier

Pad Foundations & Perimeter Strip Footings – Continuity using liquid gas membrane.

Membrane onto RC Slab poured in three stages

See Solco Design Details & Product Technical Data Sheets Attached.

Inspection Regime

Based on the information listed and with reference to CIRIA Report C735:2014 Table A2 the project is a low risk (CS2), so the installation validation will be a combination of site visits by independent verification (pick & probe) by CPL & report via photographic evidence provided by the site manager/engineer. A Certificate of Conformance will be issued at each stage inspected, this will identify location of installation, photographic evidence will be included in the final report. Photographic evidence may be used to identify areas requiring immediate rectification or areas of concern

During inspection attention should be made to overall site conditions, management, build programme & weather conditions which all have an effect on the finished installation.

It is expected that the gas protection system will be installed by the ground works contractor, whom do not have an NVQ2 qualified member.

Points of Inspection

1. Foundations - Lift Pit walls & base, Steel columns, Pad & strip footing
2. Slab Membrane + (Pipe penetrations)
3. Slab Edge Detail
4. Perimeter detail (DPM + GR Cavity Tray).

Bench Mark Areas Requiring Site Attendance for Validation

1. Pad Foundation- Substrate condition & LGB application
2. 1x wrapped foundation base membrane installation (Lift Pits)
3. Slab Membrane (Perimeter detail & pipe penetrations & internal foundation detail-
4. Slab membrane should be validated after steel reinforcing installation & just before concrete placement.

**Project Design & Specification
Site Inspection & Reporting**

Some Bench marks areas can be completed on the same day of visit as agreed with site according to program.

Following satisfactory bench mark areas involving a repeat detail (e.g. steel column detail) can be validated via photographic evidence provided by suitably competent site member (site manager/engineer) to CPL for comment & validation.

Work should only proceed once Validator has provided comment on each stage of inspection.

Inspections will be recorded as either Pass, In Progress or Fail for which a Certificate of Conformance will be issued.

Pass = In Accordance with project design & manufacturer technical information

In Progress = Area in complete & requiring further validation.

Fail = Not in accordance with project design, requiring rectification & requiring further validation. Depending on the level of failure it may be required to revisit an area for a second inspection, if repairs (eg.slab membrane punctures) can be carried out during an inspection whilst CPL are still present then this would be acceptable.

Areas of installation should remain un-covered until it is considered a Pass and be properly protected by site management.

Note: The slab detailing will have a involve increased attention, hence whole slab is inspected via CPL site attendance.

In terms of the risk-based approach

Complexity of Design = simple to complex (Amber/Red)

Note: Risks increases as:

Internal foundation detail increases detailing through slab membrane.

Installation Work Force = Non specialist (Groundworker)(Red)

Number of Plots/Building = 2(Green)

Gas Regime = Low Risk(Green)

Verification/Validator Competence

CPL (Ray Carter) Ray Carter has been specifying, designing and inspecting membrane installations for over 25 years.


Has passed the ABBE Level 4 NVQ Diploma in Verification of Ground Gas Protection Systems.

He has been employed by a number of the leading UK manufacturers of gas & waterproofing systems (Ruberoid, RIW & CETCO), during this time has developed a full understanding in the issues and risks involved with installation on both residential and large industrial sites.



Ray Carter is also a Certified Surveyor in Structural Waterproofing (CSSW) and a member of the Institute for Concrete Technology.

For Continued Professional Development he can access both British Verification Membership (BVC), Property Care Association (PCA) membership and CLAIRE.

Site Plan



[illegible]



Foundation Plan: Classrooms & Sports Hall



Project Design & Specification Site Inspection & Reporting



Project Details







Project Design & Specification

Site Inspection & Reporting





Yours Sincerely



Ray Carter

E: ray.carter@cpl-uk.net

M:07961-062069

Certificate of Achievement

(Full Award)

This is to certify that

Ray Carter

has been assessed as meeting the required level of competence for all
the units necessary to achieve the full award

**ABBE Level 4 NVQ Diploma in Verification of Ground Gas Protection
Systems**

603/3266/9

Units achieved:

Mandatory Units

K/617/0687, M/617/0688, K/617/0690, M/617/0691,
A/617/0693, F/617/0694, J/617/0695

Signed :



Professor Julian Beer, Chair of ABBE Board

Date:

13/10/2022

Candidate Registration No : 0000039210 Certificate Issue No : 152765

ofqual
REGULATED
register.ofqual.gov.uk