
MS K DUHRA

**DEVELOPMENT AT
No.17 FAIRFIELD ROAD,
UXBRIDGE
UB8 1AX**

**5 – YEAR POST PLANTING
MANAGEMENT / MAINTENANCE
SCHEDULE**

JANUARY 2023



MS K DUHRA

**DEVELOPMENT AT
No.17 FAIRFIELD ROAD,
UXBRIDGE
UB8 1AX**

**5 – YEAR POST PLANTING
MANAGEMENT / MAINTENANCE
SCHEDULE**

David Williams Landscape Consultancy Ltd
Dyers
East Putford
Holsworthy
Devon
EX22 7UG

Tel: 01409 240278
Mob: 0782 6270 368
E-Mail: david.williams@dwlc.co.uk

Ref: DWLC/0485/A5/L1A/DHW.

Date: 22nd May 2023.

COPYRIGHT

The contents of this document must not be copied or reproduced in whole or in part without the written consent of David Williams Landscape Consultancy Ltd

Contents

1.0 Introduction

2.0 Maintenance Notes

3.0 Maintenance Timescales (Schedule)

4.0 Landscape Plan – Drawing No.0485/L1 (at A3 size)

1.0 INTRODUCTION

- 1.1 David Williams Landscape Consultancy Ltd (DWLC) were instructed by Ms Kiran Duhra (the client) in January 2023 to prepare a landscape scheme and a 5 year management / maintenance notes and schedule relating to development at No.17 Fairfield Road, Uxbridge UB8 1AX.
- 1.2 The landscape proposals plan (Drawing No.0485/L1 Rev A) and this management / maintenance document has been prepared in order to discharge Planning Condition 4 (3) of Planning Notice (Reference:35114/APP/2021/3234) dated 28th October 2021.
- 1.3 The Landscape Proposals Plan indicates the following landscape proposals:
- Proposed tree planting as planted Heavy Standard trees;
 - Proposed shrub planting, primarily to front garden areas;
 - Proposed hedge planting, primarily to rear garden areas and;
 - Proposed grassed areas.
- 1.4 The landscape work will be implemented by the client during first available planting season (1st October 2023 to 31st March 2024 or 1st October 2024 to 31st March 2025) following completion of the development. Should the landscape works be undertaken outside the October to March period then all plant stock will be container grown, planted in accordance with the planting specification and weekly watering carried out as specified until the end of the summer period or until weather conditions change and regular rainfall is forecast.
- 1.5 The client will be responsible for the maintenance (and replacement) of the landscape work until such time that the properties are sold and / or occupied by the house owner after which the responsibility for the maintenance will fall to the house owner / occupier.
- 1.6 Any trees or other plants which within 5 years of the completion of the development, die, are removed, uprooted, are significantly damaged, become diseased or deformed, shall be replaced during the next available planting season with other plants of a similar size, species, and quality as shown on drawing No.0485/L1 Rev A unless written consent is obtained from the Local Planning Authority to vary the landscape scheme.

2.0 GENERAL MANAGEMENT AND MAINTENANCE OPERATIONS

2.1 The following management and maintenance operations will be carried out for 5 years following the implementation of the planting scheme as shown on drawing No.0485/L1 Rev A.

2.2 Maintenance operations will include:

Trees works:

- Check stakes and ties and adjust if necessary in summer and winter.
- Remove stakes when no longer required, i.e. after 3 years.
- Prune out damaged branches or deadwood, cutting back so as not to affect branch collar.
- Where required progressively raise canopies of new trees to provide clearance for vehicles and pedestrians.
- Tree works to be carried out to BS 3998 Recommendations for Tree Work, industry best practice with any works agreed with the Councils, if necessary.

Shrubs / Shrub Beds:

- Weed control measures to continue until canopy of shrubs is closed.
- Weeds are to be cleared by hand or by application of translocated herbicide, with inspections made regularly through the growing season.
- Prune back any badly damaged shrubs to sound growth.
- Cut back plants adjacent to paths and access ways where necessary, retaining a balanced shape.
- Clear litter and debris from planted areas and cut leggy growth hard back to promote bushy growth.
- Cut back shrubs on yearly basis or to maintain desired shape at times set on Table 1.0 in Section 3.0.

Watering:

- Trees to be watered on weekly basis during growing season (April – October) for first two years. Watering to be from above and via pipe to ensure soaking of ground until field capacity of the soils is reached. After which, during periods of dry weather apply sufficient water to maintain healthy growth.
- Allow, at each operation, watering to field capacity.

Refirming Trees and Shrubs:

- Ensure that all trees and shrubs are firmly bedded in the ground after strong winds, frost heave or other disturbances.

Hedges:

- Prune hedge annually during winter period to shape and/or promote bushy growth.
- Leader not to be cut until desired height is reached.

Grass Areas:

- Remove litter, twigs and debris prior to first cut of each Spring (April to June).
- Mow lawn areas regularly, cutting to a height of 35mm, allowing minimum of 16 cuts per season.

Protection/Reinstatement:

- Regularly inspect all planting and grassed areas, e.g. once a month, for any pest damage or vandalism/damage caused by others.
- Any damaged plants or grass areas to be rectified by house owner in the next available season by replacement planting or reseeding/ turfing and protective measures if required.

- 2.3 The timing of the maintenance operations list above is shown on Table 1.0 set out in the next section, Section 3.0.

3.0 MAINTENANCE TIMESCALES

3.1 Table 1.0 below indicates the appropriate period for carrying out the operations set out in Section 2.0.

Table 1.0												
Operation	Period/Time											
	Jan	Feb	Mar	Apr	May	June	July	Aug	Sept	Oct	Nov	Dec
Plant/Grass Inspections	●	●	●	●	●	●	●	●	●	●	●	●
Tree Works												
Acer campestre		●	●								●	●
Carpinus betulus 'Frans Fontaine'		●	●								●	●
Malus x robusta 'Red Sentinel'		●	●								●	●
Quercus robur		●	●								●	●
Sorbus aria 'Lutescens'		●	●								●	●
Shrub Pruning												
Alchemilla mollis	●	●								●	●	●
Euonymus fortunei 'Darts Blanket'		●	●	●								
Photinia x fraseri 'Red Robin'							●	●				
Spiraea japonica 'Firelight'							●	●				
Viburnum davidii				●	●							
Hedge Planting												
Escallonia 'Red Hedger'				●	●					●		
Berberis darwinii					●	●						
Native Species hedge	●	●										

Table 1.0 continued:												
Operation	Period/Time											
	Jan	Feb	Mar	Apr	May	June	July	Aug	Sept	Oct	Nov	Dec
Watering (growing season only)				●	●	●	●	●	●	●		
Refirming	●	●	●						●	●	●	●
Grass Areas		●x1	●x2/3	●x3/4	●x3/4	●x3/4	●x3/4	●x3/4	●x2/3		●x1	
Replanting	●	●	●							●	●	●
Key	●	= Time of operation										

Landscape Plan - Drawing No.0485 / L1 Rev A (at A3 size)

PLANTING NOTES

1. Plant material to conform to the National Plant Specification. All plant stock to originate from within the UK. All plant stock, plant handling and planting to be undertaken in accordance with the following British Standard Specifications and Codes of Practice:

- BS 3936:1992 Part1 Nursery Stock – Specification for trees and shrubs;
- BS 3936:1981 Part10 Nursery Stock – Specification for ground cover plants;
- BS 4428:1989 – Code of Practice for General Landscape Operations (excluding hard surfaces);
- BS5454:2014 – Trees from Nursery to Independence in the landscape – Recommendations; and
- The Code of Practice 2002 (HTA).

2. Topsoil to be fertile with maximum 35% clay content and 5% minimum organic content, pH 5.8 – 7.5 and to be free of perennial weeds, weed seeds and contamination. Maximum stone content 20% (20mm+ particle size), maximum size of stones 50mm in any direction.

- Existing topsoil to be ameliorated and/or screened, if necessary; to achieve this specification.
- Imported topsoil to be to BS 3882: Multi-Purpose Grade, from an approved source, and to accord with the above specification.

3. Cultivation of all planting areas within the root protection areas of existing trees beneath the canopies of existing trees is to be undertaken by hand using handheld tools only, taking care to avoid ground compaction or damage to tree roots. The use of tracked or wheeled machinery (including rotavators), must not be used and any time. Levels must not be raised (particularly by the addition / spreading of topsoil associated with any turfing or grass seeding works) or lowered, in any way unless specially approved by the Local Authority.

TREES:

4. Trees to be planted at correct depth in square pits 2 to 3 times width of root ball / root spread and at shallow depth same as depth of root ball / root spread with spiked bottom full depth of fork (but not cultivated) to relieve any compaction and assist drainage backfilled with local topsoil and if required, mixed with peat free organic tree planting compost and slow release fertiliser. Trees to be supported by 1 no. 100mm x 3000mm softwood timber stake and 1 No. adjustable tree tie

5. As appropriate, all trees are to be fitted with 'Greenleaf 'Root-rain Urban' irrigation pipe and inlet, or similar approved, sized as appropriate to aid watering operations. Tree root barriers, eg. 'Greenleaf' Reroot 1000 to be placed between the tree and boundary wall and low wall as shown on plan.

6. The Contractor is to ascertain the location of all sewers and services prior to carrying out any tree planting to avoid these routes or existing services.

PLANTING BEDS:

7. Planting beds to have a minimum depth of 450mm topsoil over 150mm broken up ground with all stones over 50mm removed. Soil conditioner: Sanitized and stabilised compost to BS1 PAS 100. Apply 50mm depth even coverage and incorporate into topsoil during cultivation operations, to a minimum depth of 150mm. Compost to be Compost Association certified, or from an approved supplier conforming to this specification. If no local supplies are available alternative organic peat free compost may be specified, subject to the Landscape Architect's approval.

8. Hedgerow plants to be planted in pits 150mm wider and deeper than root spread backfilled with excavated topsoil/compost, mixed with 'Sierrablend Flora' slow release fertiliser, quantity in accordance with manufacturer's recommendations. Hedge plants to be planted in staggered rows 500 mm apart at centres specified in schedule.

9. All planting beds (apart from marginal plants) to be mulched with matured coniferous bark, with an even particle size between 15 - 65mm, to a minimum depth of 75mm over weed free soil after completion of all planting and watering operations. Bark mulch is to be free from pests, diseases, fungus and weeds; and with no fines or dust. Source and sample of bark mulch to be approved.

GRASS AREAS

10. Grass areas are to have a minimum depth of 150mm topsoil brought to a fine tilth all stones over 40mm (25mm for lawns), in any direction removed. Areas should be uniformly firmed. Apply pre-seeding fertiliser (e.g. British Seed Houses BSH2), prior to grass seeding, in accordance with manufacturer's recommendations. Do not apply to wildflower areas.

- Grass seed mix to rear garden areas to be: GSS Cottage Lawn with micro clover mix, or similar mix from another supplier, sown at a rate of 23g/m sq in equal sowing in transverse directions.
- Turf to be good quality lawn turves, to conform to BS 3936: 1998, free from undesirable grasses and weeds. Turfing operations to be carried out in accordance with the NBS Landscape Specification, Q30 - Seeding/Turfing, Clauses 430 and 440, the dressing to joints to be finely screened compost sand / topsoil.

ONGOING MANAGEMENT AND MAINTENANCE NOTES:

1. Maintenance operations to be carried out as specified until planting becomes established (year 5 after planting).

2. Trees - Check stakes and ties and adjust if necessary, in summer and winter. Remove stakes when no longer required, i.e. after 3 years. Prune out damaged branches or deadwood, cutting back so as not to affect branch collar. Progressively raise canopies of new trees to provide clearance for vehicles and pedestrians.

3. Shrubs - Weed control measures to continue until canopy of shrubs is closed. Weeds are to be cleared by hand or by application of translocated herbicide, with inspections made regularly through the growing season. Prune back any badly damaged shrubs to sound growth. Cut back plants adjacent to paths and access ways where necessary, retaining a balanced shape. Clear litter and debris from planted areas and cut leggy growth hard back to promote bushy growth.

4. Watering – Trees to be watered on weekly basis during growing season (April – October) for first two years. Watering to be from above and via pipe to ensure soaking of ground until field capacity of the soils is reached. After which, during periods of dry weather apply sufficient water to maintain healthy growth. Allow, at each operation, watering to field capacity.

5. Re-firming - Ensure that all trees and shrubs are firmly bedded in the ground after strong winds, frost heave or other disturbances.

6. Protection/Reinstatement - Regularly inspect all planting and grassed areas, e.g. once a month, for any pest damage or vandalism/damage caused by others. Any damaged to be reported to the Employer and rectified in the next available season by replacement planting or reseeded/ turfing and protective measures if required.

PLANTING SCHEDULE

TREE PLANTING				
Abbr.	Species	Type / Girth Size (cm)	Centres	
ACC	Acer campestre	H' Std	12 - 14 cm	As Shown
CBF	Carpinus betulus 'Frans Fontaine'	H' Std	12 - 14 cm	As Shown
MRR	Malus x robusta 'Red Sentinel'	H' Std	12 - 14 cm	As Shown
QRO	Quercus robur	H' Std	12 - 14 cm	As Shown
SAL	Sorbus aria 'lutescens'	H' Std	12 - 14 cm	As Shown


LARGE / SPECIMEN SHRUB PLANTING			
Abbr.	Species	Type / Size (cm)	Centres
COT	Cotinus coggygria 'Royal Purple'	5 - 7.5L Pot	40 – 60 cm

SHRUBS / HERBACEOUS/GROUND COVER PLANTING			
Abbr.	Species	Type / Size (cm)	Centres
ALM	Alchemilla mollis	3-4L Pot	20 – 30 cm
EFO	Euonymus fortunei 'Darts Blanket'	2L Pot	20 – 30 cm
PFR	Photinia x fraseri 'Red Robin'	5L Pot	60 – 80 cm
SJF	Spiraea japonica 'Firelight'	3L Pot	40 – 60 cm
VID	Viburnum davidii	3L Pot	20 – 30 cm

HEDGE PLANTING			
Abbr.	Species	Type / Size (cm)	Centres
BRD	Berberis darwinii	3L Pot	30 – 40 cm
ESR	Escallonia 'Red Hedger'	3L Pot	40 – 60 cm

NATIVE HEDGE PLANTING Planted at staggered centres 500mm apart				
Abbr.	Species	%	Type / Size (cm)	Centres
NHP	Acer campestre	10	1 + 0 Br	1 + 0 Br 500
	Cornus sanguinea	10	1 + 1 Br	1 + 1 Br 500
	Cornus avellana	20	1 + 1 Br	1 + 1 Br 500
	Crataegus monogyna	30	1 + 0 Br	1 + 0 Br 500
	Euonymus europaeus	10	1 + 1 Br	1 + 1 Br 500
	Lonicera periclymenum	2	2L Pot	2L Pot 500
	Rosa canina	8	1 + 1 Br	1 + 1 Br 500
	Viburnum opulus	10	1 + 1 Br	1 + 1 Br 500

NOTE:	
H' Std	= Heavy Standard Tree stock
Pot	= Container grown plants
TS 1+1	= Transplant / Years




Note: Drawing remains the property of David Williams Landscape Consultancy and should not be copied without prior written consent.

Revision	Date	Initial
A - Additional trees / planting added to replace trees removed	19/05/2023	DHW

LEGEND

	EXISTING TREE RETAINED
	EXISTING TREES REMOVED
	EXISTING BOUNDARY WALL RETAINED
	PROPOSED TREE PLANTING
	PROPOSED SHRUB PLANTING
	PROPOSED HEDGEROW PLANTING
	PROPOSED GRASSED AREAS
	BOUNDARY TREATMENT AS BUILT - TIMBER 1.8m CLOSE FENCING



Project:
DEVELOPMENT AT No.17 FAIRFIELD ROAD, UXBRIDGE UB8 1AX

Drawing Title:
LANDSCAPE PROPOSALS PLAN

Status: **PLANNING**

Date: 17-01-2023	Scale: 1:100 @ A1 size 1:200 @ A3 size Drawing No: L1	Drawn by: DHW Revision: A
---------------------	---	------------------------------------

Project No:
0485

David Williams
Landscape
Consultancy



Dyers
East Pulford
Holsworthy
Devon
EX22 7UG

e: david.williams@dwlc.co.uk
t: (01409) 240 278 m: (07826) 270 368
www.dwlc.co.uk

