



## **WEST LONDON COMPOSTING**

### **PERMIT VARIATION WEST LONDON**

#### **CQA REPORT**

**SEPTEMBER 2025**

**DATE ISSUED:** **SEPTEMBER 2025**  
**JOB NUMBER:** **ST21061**  
**REPORT NUMBER:** **0005**  
**VERSION:** **V3.0**  
**STATUS:** **FINAL**

**WEST LONDON COMPOSTING**

**PERMIT VARIATION WEST LONDON**

**CQA REPORT**

**SEPTEMBER 2025**

**PREPARED BY:**

Luke Imber

Civil Engineer

**APPROVED BY:**

Drew Bennett

Technical Director



*This report has been prepared by Wardell Armstrong LLP with all reasonable skill, care and diligence, within the terms of the Contract with the Client. The report is confidential to the Client and Wardell Armstrong LLP accepts no responsibility of whatever nature to third parties to whom this report may be made known.*

*No part of this document may be reproduced without the prior written approval of Wardell Armstrong LLP.*



Wardell Armstrong is the trading name of Wardell Armstrong LLP, Registered in England No. OC307138.

Registered office: Sir Henry Doulton House, Forge Lane, Etruria, Stoke-on-Trent, ST1 5BD, United Kingdom

UK Offices: Stoke-on-Trent, Birmingham, Bolton, Bristol, Bury St Edmunds, Cardiff, Carlisle, Edinburgh, Glasgow, Leeds, London, Newcastle upon Tyne and Truro. International Office: Almaty.

ENERGY AND CLIMATE CHANGE  
ENVIRONMENT AND SUSTAINABILITY  
INFRASTRUCTURE AND UTILITIES  
LAND AND PROPERTY  
MINING AND MINERAL PROCESSING  
MINERAL ESTATES  
WASTE RESOURCE MANAGEMENT

## CONTENTS

1	INTRODUCTION .....	1
2	SITE INSPECTION .....	2
3	SITE CONTAINMENT .....	6
4	CONCLUSION .....	9

## APPENDICES

Appendix A	Client Supplied Photographs
Appendix B	Concrete Strength Test Results
Appendix C	Tank Foundation Structural calculations
Appendix D	Geotechnical Laboratory Test Results
Appendix E	Geotechnical Design Output
Appendix F	Bund Capacity Calculation Sheet

DRAWINGS	TITLE	SCALE
ST21061-104-E	Contour and Levels Plan	1:500
ST21061-107-A	Permit Boundary Plan	1:1250
ST21061-115-C	Proposed Drainage Plan	1:500
ST21061-120-B	Construction Details	N/A
ST21061-131-C	Formation Level Cut Fill	1:500
ST21061-140-D	General Arrangement Plan (8.5 x 6m Bays)	1:500
ST21061-150-A	GA & RC Details of Proposed Leachate Storage Tanks Foundation Slab	N/A
BM12515-S-2000	General Arrangement Protection Slab	N/A
BM12515-S-RC01	Reinforcement Details-Protection Slab S1	N/A
BM12515-S-RC02	Reinforcement Details-Protection Slab S2	N/A

## **1 INTRODUCTION**

- 1.1.1 Envar Composting Limited (Client) have commissioned Wardell Armstrong LLP (WA) to prepare a CQA Report for the site at West London Composting, High View Farm, New Years Green Lane, Harefield, Uxbridge.
- 1.1.2 The site is located on an industrial estate North of Uxbridge, in an agricultural area. To the east of the site is Ruislip on the edge of Greater London. To the north and south of the site are extensive cuttings, embankment and workings related to High Speed Rail 2 (HS2) development.
- 1.1.3 WA were previously commissioned to undertake the detailed design for a slab extension to the composting site, increasing the area of the existing slab from approximately 1.6ha to approximately 4.0ha. WA carried out the detailed design of the external works and levels, drainage strategy, structural design of the concrete slabs and tie in details. At the time of writing the report, construction is in progress.
- 1.1.4 To allow for the completion of the CQA report, a site inspection was undertaken by Luke Imber (Civil Engineer) and Drew Bennett (Technical Director) on 14<sup>th</sup> May 2025.
- 1.1.5 This report provides a summary of the site inspection, in relation to the construction of the slab extension and containment systems present on site.

## 2 SITE INSPECTION

2.1.1 Whilst carrying out the site inspection, WA Engineers completed various measurements across the site to ensure that the construction of the slab is in line with the details which were designed by WA.

2.1.2 In addition to the site inspection undertaken by WA Engineers, the Client provided the following information, included in Appendices A and B:

- Photographs taken on site;
- 21 Day concrete strength tests.

### 2.2 Concrete Slab Thickness

2.2.1 As per WA Drawing No ST21061-120-B, the concrete slab thickness is designed to be 215mm. Upon inspection, it was observed that the thickness of the slab is 215mm in the areas that were available to be inspected. Figure 1 below was provided by the Client to indicate the thickness of the concrete slab.



**Figure 1 - Concrete thickness measurement**

## 2.3 Reinforcement

2.3.1 As per Drawing No ST21061-120-B the reinforcement for the external yard slab is specified as two layers of A393 mesh. During the inspection, WA Engineers confirmed that A393 had been delivered to site and witnessed this being installed during the concreting process. Figure 2 is a photograph taken by WA Engineers of the mesh stockpiles, confirming A393 mesh was used on site.



**Figure 2 - Steel Mesh Specification**

## 2.4 Slab Joints and Dowel Bars

- 2.4.1 The distance between the contraction joints was measured on site as compliant with WA's design, in accordance with WA Drawing ST21061-140.
- 2.4.2 The client confirmed that the concrete joints have been sealed using Sikaflex Pro-3 SL, which is a watertight sealant (including resistance against wastewater), ensuring that the joints in the slab are impermeable. Sikaflex Pro-3 SL also has a high level of mechanical and chemical resistance, rendering it a suitable sealant for this application.
- 2.4.3 The dowel bars were specified as being 25mm diameter in Wardell Armstrong's design, at 300mm spacing; the areas inspected during the site visit were compliant with this, as shown in Figure 3.



**Figure 3 - Dowel Bar Measurements**

## 2.5 Gas Main Protection Slab

2.5.1 In Wardell Armstrong Drawing No BM12515-S-2000 the concrete strength was specified as RC40/50. Wardell Armstrong received the results of the concrete strength after 21 days on 5 June 2025 (contained in Appendix B), and the results are compliant with the design. On site WA Engineers also confirmed that the thickness of the polystyrene was compliant with the detailed design in the locations that were inspected, as well as the steel reinforcement dimensions. It is important to note that the gas main protection slab has been signed off by Cadent gas.

## 2.6 Leachate Tank Foundation Slab

2.6.1 Wardell Armstrong carried out structural calculations to design the foundation of the proposed leachate tank slab. The calculations for the tank foundation are included in Appendix C.

### **3 SITE CONTAINMENT**

- 3.1.1 CIRIA C736: Containment systems for the prevention of pollution (C736) provides a method to look at the risk category for a site and therefore determine whether class 1, 2 or 3 containment would be appropriate (with class 3 being the most robust, designed for high-risk sites).
- 3.1.2 The risk is assessed based on the source pathways and receptors to determine whether the site has an overall low, medium or high risk to the environment should there be a loss of liquid from the tank.
- 3.1.3 Following the Source-pathway-receptor model in C736, the source is considered first. The primary containment vessels on this site are two efusion epoxy coated steel tanks, which are suitable for a wide range of applications, leachate being one of them. These are highly resistant tanks, with a high durability. The water contained within the primary containment is rainwater and runoff from a composting site. The worst-case scenario on site is that there are aggressive chemicals contained within the compost/organic material, that are carried through the surface water runoff into the containment. Using this rationale, the source could be categorised as low risk.
- 3.1.4 The next item to consider is the pathway. The main pathway if the primary containment were to fail would be overland flow into the adjacent agricultural land. The ground is impermeable around this location, therefore overland flow is the main pathway to be considered. The slab is impermeable, and is designed so that the fall is towards the existing slab area (See WA Drawing ST21061-140), and the low spot of the site is where the primary containment is located, therefore if failure of the primary containment were to occur, it is highly unlikely that the water from this would flow off site due to the topography in this area, therefore the pathway can be categorised as a low risk.
- 3.1.5 Finally, any nearby receptors are considered. Throughout the design process it has been identified that there are two sensitive receptors nearby: Ruislip Woods and an aquifer buried deep below the site. Ruislip Woods is comprised of several woodland areas; Bayhurst Wood is one of these areas that is adjacent to the site at the northern boundary. The aquifer runs underneath the site, some 20m below the finished ground level. The ground conditions located between the slab and the aquifer are cohesive in nature and is therefore considered to be impermeable. The receptors are classed as medium risk.

- 3.1.6 Considering all the above, it has been determined that the site is low risk. Assessing the events that could cause a failure of the primary containment, it has been determined that the risk is very low. The primary containment is leachate tanks, which are located separately to the main composting area, therefore the risk of vehicle impact is minimised due to the installation of blocks, and there is very little risk in the operation of the leachate tanks. It is very unlikely that there will be any operation that could in any way compromise the structure of the tanks. The finished ground levels on site ensure that the direction of any flow is towards the leachate tanks, therefore the risk of any flow off-site is extremely low.
- 3.1.7 C736 suggests that along with the primary containment, there should be secondary containment, in the case of this site this is provided in the form of earthworks bunding around the areas in which water would be conveyed in the event of a tank failure. It is important to note that the bunds are to be constructed from impermeable cohesive material, meaning seepage through the earthworks will not be an issue on site.
- 3.1.8 The cohesive material to be used to construct the bunds has been subject to various testing, including permeability testing and a variety of classification tests, included in Appendix D. C736 states that soil used to construct earthworks bunds should be of a permeability less than  $1 \times 10^{-9} m/s$ . There are 67 soil samples taken from the clay that is to be used to construct the bunds that have previously been tested for permeability, and all of them show a permeability of less than  $1 \times 10^{-10} m/s$ , so the soil is within the permeability limit specified in C736.
- 3.1.9 The bunds have also been subject to a geotechnical design utilising the Geo5 Slope Stability Software in accordance with BSEN1997-1, which allowed the Bishop Circle Method to be applied across the cross sections finding the critical slip circle. This model has been created encompassing the overdesign factor approach which includes partial factors applied to the soil parameters and loads as required by the Eurocodes. The utilisation was shown to be less than 100% for the proposed bunds at a 1 in 2.5 slope, and are considered to be stable. The results of which are included in Appendix E.
- 3.1.10 Whilst outlining the surface water management design, it was determined that the site would flood in the event of a 1 in 100-year storm plus a 40% allowance for climate change, due to the size of the tanks not being large enough to accommodate the runoff from this type of storm event. Whilst this will not be the usual operation, the site was designed to accommodate this rainfall event. During normal operation, there

will be no flooding, and it is highly unlikely that the event of a tank failure would occur simultaneously to this type of storm event, therefore this scenario will be considered when assessing the extent of the secondary containment required on site.

- 3.1.11 WA Drawing ST21061-140 shows the extent of the bunding, and it has been determined through modelling that if one of the tanks were to fail and the entire volume of water from within this tank was to be displaced, the surface water would not reach the North of the site and would be contained within the bunding along the west of the site. Even with an additional 9 days of rainfall, which equates to around 100mm of water, this would still be the case. Drawing ST21061-115 shows the site with a 2174m<sup>3</sup> flood applied to it, which is vastly larger than the volume that would be required in the secondary containment under C736. In accordance with C736, the bunds have been designed to have a minimum of 750mm freeboard.
- 3.1.12 Due to the site being categorised as low risk, there is no requirement for tertiary containment.
- 3.1.13 The item being stored is water, therefore there is no need for firewater in relation to the liquid stored in the containment.

## **4 CONCLUSION**

- 4.1 The on-site inspection undertaken by WA Engineers identified that the construction witnessed on site, at that time, has been constructed in accordance with the detailed design, and construction drawings included within this report.
- 4.2 In addition, the site is deemed to be compliant with C736, as detailed in this report.

## APPENDICES


## **APPENDIX A**

### **Client Supplied Photographs**
















## **APPENDIX B**

### **Concrete Strength Test Results**



Unit 9 Precision4 Business Park, Bingham Road, Sittingbourne, ME10 3FZ

## TEST CERTIFICATE FOR DETERMINATION OF COMPRESSIVE STRENGTH AND DENSITY OF CONCRETE CUBES

<b>Samples Tested At:</b> Unit 9 Precision 4 Buisness Park Bingham Road Sittingbourne ME10 3FZ		<b>Client:</b> ATBone and Sons Ltd Clements Farm, Brickdon Lane Hertford, Hertfordshire SG13 8NS		<b>Site:</b> Envvar Composting Newyears Green Lane Harefield Uxbridge, UB9 6LX		 10183		
<b>Concrete Location:</b>		<b>Gas Slab</b>						
<b>TEST METHOD</b>  BS EN 12390-1: 2021 SHAPES & DIMENSIONS (Accredited) BS EN 12390-3: 2019 COMPRESSIVE STRENGTH (Accredited) BS EN 12390-7: 2019 DENSITY/INCORP CORRIGENDUM 2020 (Accredited)				<b>Cert Issue Date:</b>		27/05/2025		
				<b>Lab Site Ref:</b>		CR3226		
				<b>Set:</b>		7		
				<b>Version:</b>		1		
<b>DATE CAST</b>		16/05/2025		<b>TIME SAMPLED</b>		08:35		
<b>MIX DETAILS</b>		C40/50		<b>POINT OF SAMPLING:</b>		SITE		
<b>TICKET NO:</b>		31123485		<b>COMPACTION METHOD:</b>		HAND		
<b>SUPPLIER</b>		Capital		<b>LOCATION CAST:</b>		SITE		
<b>DATE RECEIVED</b>		16/05/2025		<b>LOCATION CURED:</b>		LAB		
<b>LAB REF.:</b>	HB386	HB387	HB388	HB389				
<b>CLIENT REF.:</b>	A	B	C	D				
<b>TEST AGE (DAYS)</b>	7	28	28	SP				
<b>TEST DATE</b>	23/05/2025	13/06/2025	13/06/2025	16/05/2025				
<b>COND. ON RECEIPT:</b>	A L-H-W mm							
<b>NOMINAL SIZE:</b>	100x100x100							
<b>CONDITION AT TEST:</b>	Sat;d							
<b>MASS IN AIR SAT'D (KG/m3)</b>	2326							
<b>DENSITY SAT'D (KG/m3)</b>	2330							
<b>MAX LOAD: (kN)</b>	433.4							
<b>COMP. STRENGTH (N/mm2)</b>	43.3							
<b>MODE OF FAILURE:</b>	N							
<b>Laboratory Temperature:</b>	20.6							
<b>Flatness &amp; Perpendicularity:</b>	✓ ✓							
<b>Cubes Made By:</b>			W.Turner		<b>Certificate Issued By:</b>			Ryan Lilliott
<b>A = SATISFACTORY</b>		<b>D = SURFACE AIR VOIDS</b>		<b>G = CHIPPED EDGES</b>		<b>N = NORMAL</b>		
<b>B = HONEYCOMBED</b>		<b>E = ROUGH FACES</b>		<b>H = EXPOSED AGGREGATES</b>		<b>E = EXPLOSIVE</b>		
<b>C = POOR COMPOSITION</b>		<b>F = CHIPPED CORNERS</b>		<b>J = BAD DIMENSIONS</b>				

CHECKED BY:



(Jack Dunk: Managing Director)

Remarks:


The Results Shown In This Report Relate Only To The Items Tested  
This Report Shall Not Be Reproduced Under Any Circumstances.

Doc Ref: CC-001  
Issue Date: 24/04/2024 Revision J



Unit 9 Precision4 Business Park, Bingham Road, Sittingbourne, ME10 3FZ

# TEST CERTIFICATE FOR DETERMINATION OF COMPRESSIVE STRENGTH AND DENSITY OF CONCRETE CUBES

<b>Samples Tested At:</b> Unit 9 Precision 4 Buisness Park Bingham Road Sittingbourne ME10 3FZ	<b>Client:</b> ATBone and Sons Ltd Clements Farm, Brickdon Lane Hertford, Hertfordshire SG13 8NS	<b>Site:</b> Envvar Composting Newyears Green Lane Harefield Uxbridge, UB9 6LX	 10183			
<b>Concrete Location:</b> Main Slab						
<b>TEST METHOD</b> BS EN 12390-1: 2021 SHAPES & DIMENSIONS (Accredited) BS EN 12390-3: 2019 COMPRESSIVE STRENGTH (Accredited) BS EN 12390-7: 2019 DENSITY/INCORP CORRIGENDUM 2020 (Accredited)		<b>Cert Issue Date:</b> 28/05/2025 <b>Lab Site Ref:</b> CR3226 <b>Set:</b> 9 <b>Version:</b> 1				
<b>DATE CAST</b>	20/05/2025	<b>TIME SAMPLED</b>	N/A			
<b>MIX DETAILS</b>	C32/40	<b>POINT OF SAMPLING:</b>	SITE			
<b>TICKET NO:</b>	No Ticket	<b>COMPACTION METHOD:</b>	HAND			
<b>SUPPLIER</b>	Brett	<b>LOCATION CAST:</b>	SITE			
<b>DATE RECEIVED</b>	20/05/2025	<b>LOCATION CURED:</b>	LAB			
<b>LAB REF.:</b>	HB528	HB529	HB530	HB531		
<b>CLIENT REF.:</b>	A	B	C	D		
<b>TEST AGE (DAYS)</b>	7	28	28	SP		
<b>TEST DATE</b>	27/05/2025	17/06/2025	17/06/2025	20/05/2025		
<b>COND. ON RECEIPT:</b>	A L-H-W mm					
<b>NOMINAL SIZE:</b>	100x100x100					
<b>CONDITION AT TEST:</b>	Sat;d					
<b>MASS IN AIR SAT'D (KG/m3)</b>	2185					
<b>DENSITY SAT'D (KG/m3)</b>	2190					
<b>MAX LOAD: (kN)</b>	234.6					
<b>COMP. STRENGTH (N/mm2)</b>	23.4					
<b>MODE OF FAILURE:</b>	N					
<b>Laboratory Temperature:</b>	20.1					
<b>Flatness &amp; Perpendicularity:</b>	✓ ✓					
<b>Cubes Made By:</b> B.Shirley		<b>Certificate Issued By:</b> Ryan Lilliott				
<b>A = SATISFACTORY</b>	<b>D = SURFACE AIR VOIDS</b>	<b>G = CHIPPED EDGES</b>		<b>N = NORMAL</b>		
<b>B = HONEYCOMBED</b>	<b>E = ROUGH FACES</b>	<b>H = EXPOSED AGGREGATES</b>		<b>E = EXPLOSIVE</b>		
<b>C = POOR COMPOSITION</b>	<b>F = CHIPPED CORNERS</b>	<b>J = BAD DIMENSIONS</b>				

CHECKED BY:



(Jack Dunk: Managing Director)

Remarks:


The Results Shown In This Report Relate Only To The Items Tested  
This Report Shall Not Be Reproduced Under Any Circumstances.

Doc Ref: CC-001  
Issue Date: 24/04/2024 Revision J



Unit 9 Precision4 Business Park, Bingham Road, Sittingbourne, ME10 3FZ

# TEST CERTIFICATE FOR DETERMINATION OF COMPRESSIVE STRENGTH AND DENSITY OF CONCRETE CUBES

<b>Samples Tested At:</b> Unit 9 Precision 4 Buisness Park Bingham Road Sittingbourne ME10 3FZ	<b>Client:</b> ATBone and Sons Ltd Clements Farm, Brickdon Lane Hertford, Hertfordshire SG13 8NS	<b>Site:</b> Envvar Composting Newyears Green Lane Harefield Uxbridge, UB9 6LX	 10183			
<b>Concrete Location:</b> Gas Main						
<b>TEST METHOD</b> BS EN 12390-1: 2021 SHAPES & DIMENSIONS (Accredited) BS EN 12390-3: 2019 COMPRESSIVE STRENGTH (Accredited) BS EN 12390-7: 2019 DENSITY/INCORP CORRIGENDUM 2020 (Accredited)		<b>Cert Issue Date:</b> 28/05/2025 <b>Lab Site Ref:</b> CR3226 <b>Set:</b> 10 <b>Version:</b> 1				
<b>DATE CAST</b>	20/05/2025	<b>TIME SAMPLED</b>	09:55			
<b>MIX DETAILS</b>	C40/50	<b>POINT OF SAMPLING:</b>	SITE			
<b>TICKET NO:</b>	31123646	<b>COMPACTION METHOD:</b>	HAND			
<b>SUPPLIER</b>	Brett	<b>LOCATION CAST:</b>	SITE			
<b>DATE RECEIVED</b>	20/05/2025	<b>LOCATION CURED:</b>	LAB			
<b>LAB REF.:</b>	HB532	HB533	HB534	HB535		
<b>CLIENT REF.:</b>	A	B	C	D		
<b>TEST AGE (DAYS)</b>	7	28	28	SP		
<b>TEST DATE</b>	27/05/2025	17/06/2025	17/06/2025	20/05/2025		
<b>COND. ON RECEIPT:</b>	A L-H-W mm					
<b>NOMINAL SIZE:</b>	100x100x100					
<b>CONDITION AT TEST:</b>	Sat;d					
<b>MASS IN AIR SAT'D (KG/m3)</b>	2287					
<b>DENSITY SAT'D (KG/m3)</b>	2290					
<b>MAX LOAD: (kN)</b>	408.7					
<b>COMP. STRENGTH (N/mm2)</b>	40.8					
<b>MODE OF FAILURE:</b>	N					
<b>Laboratory Temperature:</b>	20.1					
<b>Flatness &amp; Perpendicularity:</b>	✓ ✓					
<b>Cubes Made By:</b> B.Shirley		<b>Certificate Issued By:</b> Ryan Lillioitt				
<b>A = SATISFACTORY</b>	<b>D = SURFACE AIR VOIDS</b>	<b>G = CHIPPED EDGES</b>		<b>N = NORMAL</b>		
<b>B = HONEYCOMBED</b>	<b>E = ROUGH FACES</b>	<b>H = EXPOSED AGGREGATES</b>		<b>E = EXPLOSIVE</b>		
<b>C = POOR COMPOSITION</b>	<b>F = CHIPPED CORNERS</b>	<b>J = BAD DIMENSIONS</b>				

CHECKED BY:



(Jack Dunk: Managing Director)


Remarks:

The Results Shown In This Report Relate Only To The Items Tested  
This Report Shall Not Be Reproduced Under Any Circumstances.

Doc Ref: CC-001  
Issue Date: 24/04/2024 Revision J

## **APPENDIX C**

### **Tank Foundation Structural Calculations**

 Sir Henry Doulton House Forge Lane Etruria Stoke-on-Trent, ST1 5BD.	Project				Job Ref.	
	PERMIT VARIATON WEST LONDON				ST21061	
	Section				Sheet no./rev.	
	Structural Calculations				1	
	Calc. by	Date	Chk'd by	Date	App'd by	Date
	AC	05/09/2025	DB	05/09/2025	CJ	05/09/2025


## Structural Calculations for Proposed Ground Bearing Tank Foundation Slab

At


**PERMIT VARIATION WEST LONDON.**

For


**WEST LONDON COMPOSTING**


 Sir Henry Doulton House Forge Lane Etruria Stoke-on-Trent, ST1 5BD.	Project				Job Ref.	
	PERMIT VARIATION WEST LONDON				ST21061	
	Section				Sheet no./rev.	
	Structural Calculations				2	
	Calc. by	Date	Chk'd by	Date	App'd by	Date
	AC	05/09/2025	DB	05/09/2025	CJ	05/09/2025

## CALCULATIONS REVIEW

<b>Project Title:</b> Permit variation west London.	<b>Job No:</b> ST21061
<b>Calculations Prepared by:</b> Akalanka Chandrasiri	<b>Position:</b> Principal Structural Engineer
<b>Signature:</b> 	<b>Date:</b> 05/09/2025


Calculations Sheets and Sketches Reviewed:

<b>Reviewed by:</b> Daniel Bamford	<b>Job Title:</b> Structural Engineer
<b>Signature:</b> 	<b>Date:</b> 05/09/2025

 Sir Henry Doulton House Forge Lane Etruria Stoke-on-Trent, ST1 5BD.	Project				Job Ref.	
	PERMIT VARIATION WEST LONDON				ST21061	
	Section				Sheet no./rev.	
	Structural Calculations				3	
	Calc. by	Date	Chk'd by	Date	App'd by	Date
	AC	05/09/2025	DB	05/09/2025	CJ	05/09/2025

## CONTENTS

<b>DESIGN PHILOSOPHY STATEMENT .....</b>	<b>4</b>
STRUCTURAL SPECIFICATION.....	4
<b>LOADINGS AND ASSUMPTIONS.....</b>	<b>6</b>
<b>GENERAL ARRANGEMENT OF THE SLAB .....</b>	<b>7</b>
<b>DESIGN CALCULATIONS.....</b>	<b>8</b>
<b>CONSIDER BEARING PRESSURE UNDERNEATH FOUNDATION SLAB - BP01 .....</b>	<b>8</b>
<b>CONSIDER GROUND BEARING SLAB FOUNDATION - SF01 .....</b>	<b>9</b>
Concrete industrial ground floor slab design (TR34).....	9
Concrete industrial ground floor slab design.....	9
Design summary .....	9
Load 1 - UDL 45 kN/m <sup>2</sup> .....	10
<b>SKETCH -01 .....</b>	<b>11</b>

 Sir Henry Doulton House Forge Lane Etruria Stoke-on-Trent, ST1 5BD.	Project				Job Ref.	
	PERMIT VARIATION WEST LONDON				ST21061	
	Section				Sheet no./rev.	
	Structural Calculations				4	
	Calc. by	Date	Chk'd by	Date	App'd by	Date
	AC	05/09/2025	DB	05/09/2025	CJ	05/09/2025

## DESIGN PHILOSOPHY STATEMENT

SLR Consulting Engineers were instructed to carry out the structural design for the new ground-bearing reinforced concrete slab supporting two cylindrical fluid storage tanks.

### IMPORTANT NOTE

Dimensions in these calculations are only approximate and the contractor must check the latest architectural drawings and measure up on site before ordering any materials. Ensure length includes for bearing.

### STRUCTURAL SPECIFICATION

Ensure a copy of these calculations and supporting drawings and details are provided to the Contractor in advance of the works commencing.

Actual set-out dimensions are to be measured on site. DO NOT use any nominal plan dimensions quoted in design notes without verification. Ensure lengths include for bearings as required by the drawings and details.

Where deflection, settlement or shrinkage may cause minor cracking, this is to be anticipated and made good in finishes as required.

#### 1 General

The contractor shall notify the Engineer should there be any incorrect information contained within these calculations, any details that are unclear or conflicts with the existing construction and services. The condition of the formation/subgrade and any existing adjacent slabs/foundations is to be verified on site before ordering of materials. Any irregularities or discrepancies are to be reported to the Engineer. The structural design and enclosed calculations are based on the sketch layout and information provided by the Client; where no drawings have been received, measurements from site visits are used. The structural information provided in this specification is in addition to that provided by others (e.g., tank vendor, civil/MEP).

#### 2 Dimensions:

Prior to ordering materials all dimensions are to be checked on site. Co-ordinate slab extents, levels, falls and set-out of hold-downs/anchor points with the latest drawings and tank vendor requirements.

#### 3 Reinforcement Arrangement:

Reinforcement grade & standards: High-yield deformed B500 to BS 4449. Detailing and scheduling to BS 8666; design to Eurocode 2.


#### 5 Proprietary Products:

All proprietary manufacturers' items (e.g., joint systems, membranes, fixing anchors) are to be installed in accordance with the manufacturer's latest requirements and instructions

#### 6 Materials:

All materials and installation to comply with current Eurocodes, British Standards, Building Regulations and Codes of Practice.

#### 7 CDM Regulations:

 Sir Henry Doulton House Forge Lane Etruria Stoke-on-Trent, ST1 5BD.	Project				Job Ref.	
	PERMIT VARIATION WEST LONDON				ST21061	
	Section				Sheet no./rev.	
	Structural Calculations				5	
	Calc. by	Date	Chk'd by	Date	App'd by	Date
	AC	05/09/2025	DB	05/09/2025	CJ	05/09/2025

In accordance with The Construction (Design and Management) Regulations 2015, the designer has eliminated any foreseeable health and safety risks based upon the information provided.

Where residual risks remain, these are highlighted on the supporting drawings and details so that appropriate control measures can be implemented.

If a domestic client does not have a written agreement with the Engineer to confirm they are taking on the client duties, those duties automatically pass to the principal contractor.

Temporary works and propping of the existing structure shall consider the existing building loads and ensure stability is always maintained.

Installation of steel beams and heavy materials shall use mechanical handling in accordance with The Manual Handling Operations Regulations, 1992.

The contractor is to have a co-ordinated construction plan, risk assessment and method statement for non-traditional works.

The contractor is to inform the designer should there be any changes to the construction that may impact on the design and CDM regulations.

All projects to have:

All workers with the right skills, knowledge, training and experience.

Contractors providing appropriate supervision, instruction and information.

A written construction phase plan.


Projects where more than one contractor involved

Principal designer and principle contractor must be appointed.

Need a health and safety file.

Client must notify project to HSE

If construction programme is longer than 30 working days and have more than 20 workers working simultaneously at any point or exceeds 500-person days.

 Sir Henry Doulton House Forge Lane Etruria Stoke-on-Trent, ST1 5BD.	Project				Job Ref.	
	PERMIT VARIATON WEST LONDON				ST21061	
	Section				Sheet no./rev.	
	Structural Calculations				6	
	Calc. by	Date	Chk'd by	Date	App'd by	Date
	AC	05/09/2025	DB	05/09/2025	CJ	05/09/2025

## LOADINGS AND ASSUMPTIONS

### PARTIAL FACTORS OF SAFETY

Permanent action;  $\gamma_G = 1.35$

Variable action;  $\gamma_Q = 1.50$

### LOADING ON SLAB

#### Permanent load


; Weight of the per tank with fluid;  $g_{k\_tank(s\&f)} = 2755 \text{ kN}$

; Self weight of slab;  $g_{k\_slabs} = 0.8\text{m} \times 24\text{kN/m}^3 = \mathbf{19.200 \text{ kN/m}^2}$


; Services on slab;  $g_{k\_ser(slab)} = 0.01 \text{ kN/m}^2$


#### Variable load

; Variable load on slab ;  $q_{k\_slab} = 1.5 \text{ kN/m}^2$

 Sir Henry Doulton House Forge Lane Etruria Stoke-on-Trent, ST1 5BD.	Project				Job Ref.	
	PERMIT VARIATION WEST LONDON				ST21061	
	Section				Sheet no./rev.	
	Structural Calculations				7	
Calc. by		Date	Chk'd by	Date	App'd by	Date
AC		05/09/2025	DB	05/09/2025	CJ	05/09/2025

# GENERAL ARRANGEMENT OF THE SLAB



 Sir Henry Doulton House Forge Lane Etruria Stoke-on-Trent, ST1 5BD.	Project				Job Ref.	
	PERMIT VARIATION WEST LONDON				ST21061	
	Section				Sheet no./rev.	
	Structural Calculations				8	
	Calc. by	Date	Chk'd by	Date	App'd by	Date
	AC	05/09/2025	DB	05/09/2025	CJ	05/09/2025

## DESIGN CALCULATIONS

### CONSIDER BEARING PRESSURE UNDERNEATH FOUNDATION SLAB - BP01

Maximum bearing pressure is applied beneath the tank (With two tanks and a 1.5m gap there is no geometric overlap).

Radius of the tank;  $R_{\text{tank}} = 5.8\text{m}$

Area of the tank;  $A_{\text{Area}} = \pi \times R_{\text{tank}}^2 = 105.683\text{m}^2$


Weight of the tank;  $W_{\text{tank}} = 2755\text{kN}$

Bearing pressure due to weight of tank;  $P_{\text{tank}} = W_{\text{tank}} / A_{\text{Area}} = 26.068\text{ kN/m}^2$

Self-weight of slab;  $g_{k\_slabs} = 19.200\text{ kN/m}^2$

Total bearing pressure due to weight of tank and self-weight of slab;  $P_{\text{total\_SLS}} = P_{\text{tank}} + g_{k\_slabs} = 45.268\text{ kN/m}^2 < (50\text{kN/m}^2)$

Allowable bearing pressure. Hence satisfied.

 Sir Henry Doulton House Forge Lane Etruria Stoke-on-Trent, ST1 5BD.	Project				Job Ref.	
	PERMIT VARIATON WEST LONDON				ST21061	
	Section				Sheet no./rev.	
	Structural Calculations				9	
	Calc. by	Date	Chk'd by	Date	App'd by	Date
	AC	05/09/2025	DB	05/09/2025	CJ	05/09/2025

## CONSIDER GROUND BEARING SLAB FOUNDATION - SF01

Foundation transfers the load from tank with fluid into ground.

Allowable bearing capacity of soil;	$P_{k\_ALLOWABLE} = 50.0 \text{ kN/m}^2$
Radius of the tank;	$R_w = 5.8 \text{ m}$
SLS Permanent load from a tank with fluid;	$\text{Roof}_{fk} = 2755 \text{ kN}$
Self-weight of slab;	$g_{k\_slabs} = 19.200 \text{ kN/m}^2$
Total load on slab SLS;	$P_{total\_SLS} = 45.268 \text{ kN/m}^2$
Total load on slab ULS;	$P_{total\_ULS} = P_{total\_SLS} \times 1.5 = 67.903 \text{ kN/m}^2$

## CONCRETE INDUSTRIAL GROUND FLOOR SLAB DESIGN (TR34)

### CONCRETE INDUSTRIAL GROUND FLOOR SLAB DESIGN

In accordance with TR34, 4th Edition 2013

Tedds calculation version 2.0.04

#### Design summary

Load 1 -UDL 45 kN/m<sup>2</sup>

Description	Unit	Provided	Required	Utilisation	Result
Slab capacity in flexure	kN/m <sup>2</sup>	60.7	45.0	0.742	PASS

#### Slab details

Reinforcement type;	Fabric
Concrete class;	C32/40
Slab thickness;	$h = 800 \text{ mm}$
Characteristic strength of reinforcement;	$f_{yk} = 500 \text{ N/mm}^2$
Diameter of reinforcement;	$\phi_s = 16 \text{ mm}$
Spacing of reinforcement;	$s_s = 175 \text{ mm}$
Area of top steel provided;	$A_{s,prov} = 1149 \text{ mm}^2/\text{m}$
Nominal cover;	$c_{nom,b} = 50 \text{ mm}$
Effective depth of reinforcement;	$d = 0.75 \times h = 600 \text{ mm}$

#### Partial safety factors


Concrete (with or without fibre);	$\gamma_c = 1.50$
Reinforcement (bar or fabric);	$\gamma_s = 1.15$
Permanent;	$\gamma_G = 1.40$
Variable;	$\gamma_Q = 1.60$
Dynamic loads;	$\gamma_D = 1.60$

#### Subgrade reaction

Modulus of subgrade reaction;	$k = 0.020 \text{ N/mm}^3$
-------------------------------	----------------------------

#### Concrete details - Table 6.1. Strength properties for concrete

Characteristic compressive cylinder strength;	$f_{ck} = 32 \text{ N/mm}^2$
Characteristic compressive cube strength;	$f_{cu} = 40 \text{ N/mm}^2$
Mean value of compressive cylinder strength;	$f_{cm} = f_{ck} + 8 \text{ N/mm}^2 = 40 \text{ N/mm}^2$
Mean value of axial tensile strength;	$f_{ctm} = 0.3 \text{ N/mm}^2 \times (f_{ck} / 1 \text{ N/mm}^2)^{2/3} = 3.0 \text{ N/mm}^2$
Flexural tensile strength;	$f_{ctd,fl} = f_{ctm} \times (1.6 - h / 1 \text{ m}) / \gamma_c = 1.6 \text{ N/mm}^2$

 Sir Henry Doulton House Forge Lane Etruria Stoke-on-Trent, ST1 5BD.	Project				Job Ref.	
	PERMIT VARIATON WEST LONDON				ST21061	
	Section				Sheet no./rev.	
	Structural Calculations				10	
	Calc. by	Date	Chk'd by	Date	App'd by	Date
	AC	05/09/2025	DB	05/09/2025	CJ	05/09/2025

Design concrete compressive strength (cylinder);

$$f_{cd} = f_{ck} / \gamma_c = \mathbf{21.3 \text{ N/mm}^2}$$

Secant modulus of elasticity of concrete;

$$E_{cm} = 22 \text{ kN/mm}^2 \times [f_{cm} / 10 \text{ N/mm}^2]^{0.3} = \mathbf{33 \text{ kN/mm}^2}$$

Poissons ratio;

$$\nu = \mathbf{0.2}$$

Radius of relative stiffness (Eqn. 20);

$$l = [E_{cm} \times h^3 / (12 \times (1 - \nu^2) \times k)]^{0.25} = \mathbf{2934 \text{ mm}}$$

Characteristic of system (Eqn. 33);

$$\lambda = (3 \times k / (E_{cm} \times h^3))^{0.25} = \mathbf{0.243 \text{ m}^{-1}}$$

#### Moment capacity

Negative moment capacity (Eqn. 2);

$$M_n = M_{un} = f_{ctd,fl} \times (h^2 / 6) = \mathbf{172.0 \text{ kNm/m}}$$

Positive moment capacity (Eqn. 2);



$$M_p = M_{un} = \mathbf{172.0 \text{ kNm/m}}$$

Ratio of cracked to uncracked mnt of resist (cl.7.4);

$$M_p / M_n = \mathbf{1.000}$$

**PASS - Ratio of cracked to uncracked moment of resistance is greater or equal to 0.5**

#### Load 1 - UDL 45 kN/m<sup>2</sup>



#### Working load capacity of UDL

UDL;

$$U_k = \mathbf{45.0 \text{ kN/m}^2}$$

Critical aisle width;

$$l_{crit} = \pi / (2 \times \lambda) = \mathbf{6451 \text{ mm}}$$

Loaded width of single UDL (max positive moment);

$$l_{load,p} = \pi / (2 \times \lambda) = \mathbf{6451 \text{ mm}}$$

Loaded width of dual UDL (max negative moment);

$$l_{load,n} = \pi / \lambda = \mathbf{12903 \text{ mm}}$$

Working load capacity of slab;


$$q = 5.95 \times \lambda^2 \times M_n = \mathbf{60.7 \text{ kN/m}^2}$$

Utilisation;

$$U_k / q = \mathbf{0.742}$$

**PASS - Total slab capacity exceeds applied load**

**USE 800mm THICK C32/40 REINFORCE CONCRETE SLAB WITH H16@ 175mm BOTH DIRECTION TOP AND BOTTOM.**

 Sir Henry Doulton House Forge Lane Etruria Stoke-on-Trent, ST1 5BD.	Project				Job Ref.	
	PERMIT VARIATON WEST LONDON				ST21061	
	Section				Sheet no./rev.	
	Structural Calculations				11	
	Calc. by	Date	Chk'd by	Date	App'd by	Date
	AC	05/09/2025	DB	05/09/2025	CJ	05/09/2025

## **SKETCH -01**

**REFER THE DRAWING NO.ST21061-150 REV.A**

## **APPENDIX D**

### **Geotechnical Laboratory Test Results**



**TEST REPORT:** DETERMINATION OF UNDRAINED SHEAR STRENGTH IN TRIAXIAL COMPRESSION WITHOUT PORE PRESURE MEASUREMENT  
BS 1377 : Part 7 : 1990 Clause 8

**REPORT NUMBER:** C1050095 / 179546.2.1.1

**SAMPLE NUMBER:** 278525 **CLIENT:** SCS Railways

**CLIENT REF:** M06577 **ADDRESS:** Black Arrow House, 2 Chandos Road, London, NW10 6NF

**DATE SAMPLED:** 05/04/2022 **SITE:** Ruislip Sustainable Placements

**SAMPLED BY:** Client **SUPPLIER:** SCS Railways, Copthall North

**DATE RECEIVED:** 06/04/2022 **MATERIAL:** Brown Clay

**DATE COMPLETED:** 13/04/2022 **LOCATION:** Ruislip Sustainable Placement, Mound 2, Strip 5, Layer 4


**TESTED BY:** Jacob Tindall **SAMPLING PLAN:** Client Specification

**TYPE OF SAMPLE IF REMOULDED:** Remoulded 4.5kg **ORIENTATION OF TEST SPECIMEN WITHIN ORIGINAL SPECIMEN:** N/A

**RESULTS:** Test Location: Harrietsham Lab

Tests were conducted on a disturbed sample, recompacted using a 4.5kg rammer at as received moisture content.

Initial specimen height:	200.3 mm
Initial specimen diameter:	100.4 mm
Initial bulk density:	1.99 Mg/m <sup>3</sup>
Initial moisture content:	26.2 %
Initial dry density:	1.57 Mg/m <sup>3</sup>
Rate of strain applied:	1 %/min
Membrane thickness (latex):	0.2 mm
Membrane correction:	0.4 kPa
Cell pressure:	200 kPa
Corrected maximum deviator stress at failure:	219.6 kPa
Strain at failure:	9.4 %
Mode of failure:	Plastic
Undrained Shear Strength, cu:	109.8 kPa



**Remarks:**  
Test results reported relate only to the items tested.  
This report shall not be reproduced except in full without approval of the Laboratory.

For and on behalf of CTS  
Chris Davidson - Southern Laboratories Manager

Approved Signatory  
Report date 19-Apr-22



0927

Report Format: L/Rep UDSS/rev.1

Northdown House, Ashford Road  
Harrietsham, Nr Maidstone  
Kent ME17 1QW


0343 227 8545  
enquiries@constructiontesting.co.uk  
www.constructiontesting.co.uk  
END OF REPORT

Construction Testing Solutions Ltd.  
Registered in England No. 05998333

Report version 1

Page 1 of 1

**LABORATORY TESTING OF SOIL - CONSTANT HEAD PERMEABILITY USING FLEXIBLE WALL PERMEAMETER**  
**Test Report Certificate (Tested in accordance with BS EN ISO 17892-11:2019 )**

Contract No	CH22-009	<div>CHECKED</div> <div>20 APR 2022</div> <div>BY: </div>	Sample Details:	Sample Number		CH22-009-1 PERM		
Job Name	West Ruislip			Sample Reference		CH22-009-1		
				Sample No	278525	Type	C	
				Date Sampled		05/04/2022		
				Date Received		07/04/2022		
Specimen Details				Client Ref	M06577			

**Specimen Details**

Soil Description Stiff brown slightly sandy slightly gravelly CLAY (BROWN CLAY)

Preparation Details UNDISTURBED

Length 100.9 mm  
Diameter 101.9 mm  
Particle density 2.65 Mg/m<sup>3</sup> Measured

	Initial	Final	
Bulk Density	1.94	1.97	Mg/m <sup>3</sup>
Water Content	27.1	29.2	%
Dry density	1.53	1.53	Mg/m <sup>3</sup>
Voids ratio	0.74	0.74	
Degree of saturation	98	105	%


Date: Start of Test: 07/04/2022

Method used during saturation:


Increments of cell and back pressure

Cell pressure increments	50	kPa
Differential pressure	10	kPa
Final cell pressure	750	kPa
Final pore water pressure	737	kPa
Final B value	0.96	

**Saturation Stage**




**Consolidation Stage**



Drainage condition	to one end only
Cell pressure applied	800 kPa
Back pressure applied	700 kPa
Effective stress	100 kPa

**Permeability Stage**



Date: Start of Flow:	18/04/2022
Cell pressure	800 kPa
Top pressure	715 kPa
Base pressure	685 kPa
Mean effective stress	100 kPa
Differential pressure	30 kPa
Hydraulic gradient	30

Mean rate of flow	0.00019	mL/min
Average temperature during test	20	°C

Average Permeability,  $k_v$   
**-11**  
(at 20°C)  **$1.3 \times 10$**  m/s

**Notes**

Source: Copthall North  
Supplier: SCS Railways  
Location: Ruislip Sustainable Placement, Mound 2, Strip 5, Layer 4



Page 1 of 1




4161



**Construction Testing Solutions**

Checked/Date		21/04/2022
Approved/Date		21/04/2022
Date Reported	21/04/2022	END OF REPORT

**LABORATORY TESTING OF SOIL - CONSTANT HEAD PERMEABILITY USING FLEXIBLE WALL PERMEAMETER**  
**Test Report Certificate (Tested in accordance with BS EN ISO 17892-11:2019 )**

Contract No	CH22-009	<div>CHECKED</div> <div>21 APR 22</div> <div>BY: </div>	Sample Details:	Sample Number		CH22-009-2 PERM		
Job Name	West Ruislip			Sample Reference		CH22-009-2		
				Sample No	278527	Type	C	
				Date Sampled		05/04/2022		
				Date Received		07/04/2022		
Specimen Details				Client Ref	M06577			

**Specimen Details**

Soil Description: Stiff brown slightly sandy slightly gravelly CLAY (BROWN CLAY)

Preparation Details: UNDISTURBED

Length: 100.9 mm  
Diameter: 101.2 mm  
Particle density: 2.70 Mg/m<sup>3</sup> Measured

Bulk Density	Initial	Final	
	2.01	2.05	Mg/m <sup>3</sup>
Water Content	22.8	24.9	%
Dry density	1.64	1.64	Mg/m <sup>3</sup>
Voids ratio	0.65	0.65	
Degree of saturation	95	104	%


Date: Start of Test: 07/04/2022

Method used during saturation:


Increments of cell and back pressure

Cell pressure increments	50	kPa
Differential pressure	10	kPa
Final cell pressure	750	kPa
Final pore water pressure	737	kPa
Final B value	0.96	

**Saturation Stage**




**Consolidation Stage**



Drainage condition	to one end only
Cell pressure applied	800 kPa
Back pressure applied	700 kPa
Effective stress	100 kPa

**Permeability Stage**



Date: Start of Flow:	18/04/2022
Cell pressure	800 kPa
Top pressure	715 kPa
Base pressure	685 kPa
Mean effective stress	100 kPa
Differential pressure	30 kPa
Hydraulic gradient	30
Mean rate of flow	0.00046 m/min
Average temperature during test	20 °C

Average Permeability,  $k_v$   
**-11**  
(at 20°C)  **$3.2 \times 10^{-11}$**  m/s

**Notes**

Source: Copthall North  
Supplier: SCS Railways  
Location: Ruislip Sustainable Placement, Mound 2, Strip 5, Layer 4



Page 1 of 1



4161



**Construction Testing Solutions**

Checked/Date		21/04/2022
Approved/Date		21/04/2022
Date Reported	21/04/2022	END OF REPORT



### TEST REPORT:

### DETERMINATION OF PARTICLE DENSITY

BS 1377:Part 2:1990 Gas Jar Method

REPORT NUMBER:

C1050090 / 168678.2.1.1

SAMPLE NUMBER:

See Below

CLIENT:

SCS Railways

CLIENT REF:

See Below

ADDRESS:

Black Arrow House, 2 Chandos Road, London, NW10 6NF

DATE SAMPLED:

21/01/2022

SITE:

Copthall Tunnel

SAMPLED BY:

Client

SUPPLIER:

SCS Railways, Copthall Tunnel

DATE RECEIVED:

25/01/2022

MATERIAL:

Brown Clay 2G

DATE COMPLETED:

04/02/2022

LOCATION:

NWSPA Mound 2, Strip 1-Layer 1

TESTED BY:

RH, KJ

TYPE OF SAMPLE:

Disturbed

PREPARATION METHOD: :

BS1377:Part1:1990 clauses 7.3 and 7.4.2

ORIENTATION OF TEST SPECIMEN  
WITHIN ORIGINAL SAMPLE:

N/A

VARIATIONS:

None

### RESULT

SAMPLE NO	CLIENT SAMPLE REF	MATERIAL	PARTICLE DENSITY Mg.m <sup>3</sup>
262257	M05976	Brown Clay 2G	2.68

### Remarks:

Test results reported relate only to the items tested.

This report shall not be reproduced except in full without approval of the Laboratory.

For and on behalf of CTS  
Dan Gay - Laboratory Manager



Approved Signatory  
Report date 04-Feb-22

Construction Testing Solutions Ltd.  
Registered in England No. 05998333

Construction Testing Solutions Ltd  
Heathrow Unit 12  
Brittania Industrial Estate  
Poyle Road  
SL3 0BH

Date: 25 February 2022  
Test Report Ref: TR 861167

Page 1 of 2

Contract: West Ruislip

**LABORATORY TEST REPORT**

**TEST REQUIREMENTS:**

To determine the Coefficient of Permeability under constant head conditions in a Triaxial Cell in accordance with  
**BS 1377: Part 6 : 1990 : Clause 6.**

**SAMPLE DETAILS:**

Certificate of sampling received:	Yes
Laboratory Ref. No:	S100585
Client Ref. No:	262257.2 (M05976)
Date and Time of Sampling:	21/01/2022
Date of Receipt at Lab:	03/02/2022
Date of Start of Test:	08/02/2022
Sampling Location:	NWSPA Mound 2, Strip 1, Layer 1
Name of Source:	Copthall Tunnel
Method of Sampling:	Core Cutter
Sampled By:	Client (Test results apply to sample as received)
Tested By:	CH
Material Description:	Brown Clay
Target Specification:	N/A

**RESULTS:**

See attached

This test report shall not be reproduced, except in full, without the written approval of Celtest Company Limited.

These results relate only to the items tested.

**Comments:**

None

Report checked and approved by:

*Meical Owen*

Meical Owen  
Soils Team Manager

Test Report Ref: TR 861167 - Page 2 of 2

**TEST RESULTS**

Sample condition: **Undisturbed**

Method of Remoulding (If applicable): **N/A**

Specimen Details:	Initial:	Final:
Diameter:	<b>101.2 mm</b>	<b>N/A</b>
Height:	<b>98.8 mm</b>	<b>N/A</b>
Moisture Content:	<b>23 %</b>	<b>24 %</b>
Bulk density:	<b>2.02 Mg/m<sup>3</sup></b>	<b>2.09 Mg/m<sup>3</sup></b>
Dry density:	<b>1.65 Mg/m<sup>3</sup></b>	<b>1.69 Mg/m<sup>3</sup></b>

Saturation stage: **Performed in accordance with clause 5.4.3 - Saturation by increments of cell pressure and back pressure.**

Initial pore pressure coefficient,B:	<b>0.32</b>
Final pore pressure coefficient,B:	<b>0.98</b>
Duration of stage:	<b>5 days</b>

Consolidation stage:

Effective pressure:	<b>100 kPa</b>
Duration of stage:	<b>4 days</b>

Permeability stage:

Pressure difference across specimen:	<b>20 kPa</b>
Mean effective stress:	<b>90 kPa</b>
Duration of stage	<b>2 days</b>
Coefficient of Permeability (k <sub>v</sub> ) at 20°C =	<b>2.6 x 10<sup>-11</sup> m/s</b>

Construction Testing Solutions Ltd  
Heathrow Unit 12  
Brittania Industrial Estate  
Poyle Road  
SL3 0BH

Date: 25 February 2022  
Test Report Ref: TR 861166

Page 1 of 2

Contract: West Ruislip

**LABORATORY TEST REPORT**

**TEST REQUIREMENTS:**

To determine the Coefficient of Permeability under constant head conditions in a Triaxial Cell in accordance with  
**BS 1377: Part 6 : 1990 : Clause 6.**

**SAMPLE DETAILS:**

Certificate of sampling received:	Yes
Laboratory Ref. No:	S100585
Client Ref. No:	262257.1 (M05976)
Date and Time of Sampling:	21/01/2022
Date of Receipt at Lab:	03/02/2022
Date of Start of Test:	08/02/2022
Sampling Location:	NWSPA Mound 2, Strip 1 - Layer 1
Name of Source:	Copthall Tunnel
Method of Sampling:	Core Cutter
Sampled By:	Client (Test results apply to sample as received)
Tested By:	CH
Material Description:	Brown Clay
Target Specification:	N/A

**RESULTS:**

See attached

This test report shall not be reproduced, except in full, without the written approval of Celtest Company Limited.

These results relate only to the items tested.

**Comments:**

None

Report checked and approved by:



Meical Owen  
Soils Team Manager

Test Report Ref: TR 861166 - Page 2 of 2

## TEST RESULTS

Sample condition: **Undisturbed**

Method of Remoulding (If applicable): **N/A**

Specimen Details:	Initial:	Final:
Diameter:	100.9 mm	N/A
Height:	102.6 mm	N/A
Moisture Content:	26 %	29 %
Bulk density:	1.96 Mg/m <sup>3</sup>	2.02 Mg/m <sup>3</sup>
Dry density:	1.56 Mg/m <sup>3</sup>	1.56 Mg/m <sup>3</sup>

Saturation stage: **Performed in accordance with clause 5.4.3 - Saturation by increments of cell pressure and back pressure.**

Initial pore pressure coefficient, B:	0.10
Final pore pressure coefficient, B:	0.96
Duration of stage:	6 days

Consolidation stage:

Effective pressure:	100 kPa
Duration of stage:	3 days

Permeability stage:

Pressure difference across specimen:	20 kPa
Mean effective stress:	90 kPa
Duration of stage	2 days
Coefficient of Permeability (k <sub>v</sub> ) at 20°C =	4.5 x 10 <sup>-11</sup> m/s



**TEST REPORT:** **DETERMINATION OF THE PLASTICITY INDEX OF SOIL**  
BS 1377:Part 2:1990 clause 5.4

**REPORT NUMBER:** C1050090 / 168678.1.1.1

**SAMPLE NUMBER:** 262257 **CLIENT:** SCS Railways

**CLIENT REF:** M05976 **ADDRESS:** Black Arrow House, 2 Chandos Road, London, NW10 6NF

**DATE SAMPLED:** 21/01/2022 **SITE:** Copthall Tunnel

**SAMPLED BY:** Client **SUPPLIER:** SCS Railways, Copthall Tunnel

**DATE RECEIVED:** 25/01/2022 **MATERIAL:** Brown Clay

**DATE COMPLETED:** 03/02/2022 **LOCATION:** NWSPA Mound 2, Strip 1-Layer 1,

**TESTED BY:** SM, ND **PREPARATION METHOD:** BS 1377:Part 1:1990 cl 7.3 & 7.4.3

**TYPE OF SAMPLE:** Disturbed **VARIATIONS:** None

**WITHIN ORIGINAL SAMPLE:** N/A

### RESULTS:

TEST DETAILS	TEST RESULT	SPECIFICATION LIMITS	
		Lower Limit	Upper Limit
THE LIQUID LIMIT OF THE SAMPLE:	52%	N/A	N/A
THE PLASTIC LIMIT OF THE SAMPLE:	21%	N/A	N/A
THE PLASTICITY INDEX OF THE SAMPLE:	31%		
THE PERCENTAGE PASSING 425µm TEST SIEVE:	100%		
Sample History:	The material was tested in the natural state		

### Remarks:

Remaining sample will be retained for a minimum of 28 days from date of report. Test results reported relate only to the items tested.  
This report shall not be reproduced except in full without approval of the Laboratory.

For and on behalf of CTS  
Sasha Mahon - Laboratory Supervisor

Approved Signatory  
Report date 03-Feb-22



0927



### TEST REPORT:

### TEST REPORT: DETERMINATION OF PARTICLE SIZE DISTRIBUTION & MOISTURE CONTENT


BS 1377 - 2 : 1990, Method 9.2 Washing & Dry Sieving and BS 1377 2 : 1990, Method 3.2

REPORT NUMBER: C1050090 / 168678.3.1.1

SAMPLE NUMBER:	262257	CLIENT:	SCS Railways
CLIENT REF:	M05976	ADDRESS:	Black Arrow House, 2 Chandos Road, London, NW10 6NF
DATE SAMPLED:	21/01/2022	SITE:	Copthall Tunnel
SAMPLED BY:	Client	SUPPLIER:	SCS Railways, Copthall Tunnel
DATE RECEIVED:	25/01/2022	MATERIAL:	Brown Clay
DATE COMPLETED:	29/01/2022	CLASSIFICATION:	Class 2A
TESTED BY:	SK, HM	LOCATION:	NWSPA Mound 2, Strip 1-Layer 1
WITHIN ORIGINAL SPECIMEN:	N/A	PREPARATION METHOD:	BS 1377:Part 1:1990 clause 7.3 & 7.4.5
TYPE OF SAMPLE:	Disturbed	VARIATIONS:	No variations

### RESULT

### SIEVE ANALYSIS



Particle Diameter mm	Passing %	Specification Limits
500	100	
300	100	
125	100	100 - 100
100	100	
90	100	
75	100	
63	100	
50	100	
37.5	100	
28	100	
20	100	
14	99	
10	99	
6.3	99	
5	99	
3.35	99	
2	98	80 - 100
1.18	98	
0.6	98	
0.425	98	
0.3	97	
0.15	96	
0.063	84	15 - 100

Class 2A - Specification for Highway Works (2016) Table 6/2 Earthworks Materials - Class 2A

Uniformity Coefficient (D60/D10) N/A

Percentage passing 63µm > 10% therefore uniformity coefficient is estimated minimum.

Sample complies with the grading specification

Moisture content: 25%

### Remarks:

Remaining sample will be retained for a minimum of 28 days from date of report. Test results reported relate only to the items tested.

This report shall not be reproduced except in full without approval of the Laboratory.

For and on behalf of CTS  
Sasha Mahon - Laboratory Supervisor

Approved Signatory  
Report date 31-Jan-22



0927


## DETERMINATION OF UNDRAINED SHEAR STRENGTH IN TRIAXIAL COMPRESSION WITHOUT PORE PRESURE MEASUREMENT

BS 1377 : Part 7 : 1990 Clause 8

REPORT No.:	1050090 / 168678.6.1.1	CLIENT:	SCS Railways
SAMPLE No.:	262257	ADDRESS:	Black Arrow House
CLIENT REF:	M05976	SITE:	Copthall Tunnel
DATE SAMPLED:	21/01/2022	SUPPLIER:	SCS Railways
SAMPLED BY:	Client	MATERIAL:	Brown Clay
DATE RECEIVED:	25/01/2022	LOCATION:	NWSPA Mound 2, Strip 1-Layer 1
DATE TEST COMPLETED:	16/02/2022	ACCEPT STD:	Contract Specification
TESTED BY:	JT	ORIENTATION OF TEST SPECIMEN	
TYPE OF SAMPLE:	Remoulded	WITHIN ORIGINAL SPECIMEN:	N/A
IF REMOULDED;			
METHOD OF COMPACTION:	2.5kg rammer		

Tests were conducted on a disturbed sample, recompacted using a 2.5kg rammer at as received moisture content.

Initial specimen height	200.3 mm
Initial specimen diameter	100.1 mm
Initial bulk density	1.98 Mg/m <sup>3</sup>
Initial moisture content	28 %
Initial dry density	1.54 Mg/m <sup>3</sup>
Rate of strain applied	1.00 %/min
Membrane thickness (latex)	0.2 mm
Membrane correction	0.5 kPa
Cell pressure	200 kPa
Corrected maximum deviator stress at failure	154 kPa
Strain at failure	12.0 %
Mode of failure	Plastic
<b>Undrained Shear Strength, <math>c_u</math></b>	<b>77 kPa</b>



### REMARKS:

Bulk sample will be kept for a minimum 28 days from date of test.  
 Test results reported relate only to the items tested.  
 This report shall not be reproduced except in full without approval of the laboratory.

For and on behalf of CTS



16-Feb-22

Chris Davidson - Laboratory Manager  
 Dan Gay - Laboratory Supervisor



0927



Client Name: **SCS Railways**  
Client Address: **Black Arrow House, London, NW10 6NF**  
Contract Name: **HS2 - Main Works**

Contract No: **2500377**

***Report on the Determination of the Insitu Density of Soil  
in accordance with BS 1377-9:1990 Cl 2.4 Core Cutter Method***

Lab Sample No: **M06012** Date Sampled: **25/01/2022**  
Client Sample No: **JM01** Date Received: **25/01/2022**  
Sample Certificate: **Yes** Date Tested: **26/01/2022**  
Sample Location: **RSP,NWSPA Mound 2 Strip 1 Layer 2**  
Material Description: **Grey Clay**  
Source/Supplier: **SCS Railways** Sample Type: **Undisturbed**  
Specification as Ordered: **2A (2G)**

Test results relate only to the sample numbers shown above.

Test No.	1	2	-	-	-
Test Location	T1	T2	-	-	-
In-Situ Bulk Density (Mg/m <sup>3</sup> )	2.16	2.15	-	-	-
In-Situ Dry Density (Mg/m <sup>3</sup> )	1.77	1.76	-	-	-
Moisture Content (%)	22.4	22.3	-	-	-
Relative Compaction (%)	98.8	98.4	-	-	-

Note: Relative Compaction based on a Maximum Dry Density of 1.79 Mg/m<sup>3</sup>

Remarks:

Signed:

Dated: **25-Feb-22**

Lab Manager -Satish Ahlawat



**Determination of Insitu Densities of Earthwork Materials using a Soil Density Gauge (Dielectric)**  
**to BS 1377: Part 9: 1990 and Documented In-House Method SP INS 011, Air Voids**  
**Determination to Construction of Highway Earthworks HA79/94 Appendix A**

Laboratory Sample No:	M06012		
Sample Certificate:	Yes		
Site Reference:	JM01	Date Tested:	25/01/2022
Test/ Sample Location:	NWSPA, Mound 2 Strip 1 Layer 2		
Supplier:	SCS Railways	Source:	Copthall Tunnel
Material Description:	Grey Clay		
Specification as Ordered:	2A	Date report issued:	25/01/2022

Maximum Dry Density of the Material - kg/m <sup>3</sup>	1790
---	------

Laboratory Test Number	1	2	3	4	5	6
Test Location:	T1	T2				
Gauge Readings						
Dry Density - kg/m <sup>3</sup>	1723	1710				
Moisture Content - %	22.5	22.2				
Relative Compaction - %	96.3	95.5				

Average Relative Compaction - %	95.9
---------------------------------	------

Specification Limits - %	95.0
--------------------------	------

Test results relate only to the Laboratory Sample number shown above and the report shall not be reproduced except in full without approval of the Laboratory

Remarks

Signed:



Laboratory Manager - Satish Ahlawat



Report No. SDG-M06012



**TEST REPORT:** **DETERMINATION OF DRY DENSITY/MOISTURE CONTENT RELATIONSHIP**  
BS 1377:Part 4:1990 clause 3.5 4.5kg Rammer method

**REPORT NUMBER:** C1050095 / 168831.2.1.1

**SAMPLE NUMBER:** 262446 **CLIENT:** SCS Railways

**CLIENT REF:** M06012 **ADDRESS:** Black Arrow House, 2 Chandos Road, London, NW10 6NF

**DATE SAMPLED:** 25/01/2022 **SITE:** Ruislip Sustainable Placements

**SAMPLED BY:** Client **SUPPLIER:** SCS Railways, Copthall Tunnel

**DATE RECEIVED:** 26/01/2022 **MATERIAL:** Grey Clay 2A

**DATE COMPLETED:** 03/02/2022 **LOCATION:** NWSPA, Mound 2 Strip 1 Layer 2

**TESTED BY:** Colin Gourlay **PREPARATION METHOD:** 1 Ltr Mould (BS1377:Pt1:1990 Cl7.6.2)  
: Material chopped to <20mm, for cohesive soil.


**TYPE OF SAMPLE:** Disturbed **COMPACTION SAMPLE:** Separate samples

**VARIATIONS:** None

## RESULT:

**MAXIMUM DRY DENSITY:** 1.82 Mg/m<sup>3</sup>  
**OPTIMUM MOISTURE CONTENT:** 15 %  
**AMOUNT (By Dry Mass) RETAINED ON >20mm TEST SIEVE:** 0 %  
**AMOUNT (By Dry Mass) RETAINED ON >37.5mm TEST SIEVE:** 0 %  
**MEASURED PARTICLE DENSITY USED TO PLOT AIR VOIDS:** 2.71 Mg/m<sup>3</sup>  
(measured in accordance with BS 1377: 1990:part 2)

### MOISTURE CONTENT / DRY DENSITY RELATIONSHIP



**Remarks:**  
Remaining sample will be retained for a minimum of 28 days from date of report. Test results reported relate only to the items tested.  
This report shall not be reproduced except in full without approval of the Laboratory.

For and on behalf of CTS  
Dan Gay - Laboratory Manager

D S

Approved Signatory  
Report date 04-Feb-22



0927



### TEST REPORT:

### DETERMINATION OF PARTICLE DENSITY

BS 1377:Part 2:1990 Gas Jar Method

REPORT NUMBER:

C1050095 / 168831.8.1.1

SAMPLE NUMBER:

See Below

CLIENT:

SCS Railways

CLIENT REF:

See Below

ADDRESS:

Black Arrow House, 2 Chandos Road, London, NW10 6NF

DATE SAMPLED:

25/01/2022

SITE:

Ruislip Sustainable Placements

SAMPLED BY:

Client

SUPPLIER:

SCS Railways, Copthall Tunnel

DATE RECEIVED:

26/01/2022

MATERIAL:

Grey Clay 2A

DATE COMPLETED:

04/02/2022

LOCATION:

NWSPA, Mound 2 Strip 1 Layer 2

TESTED BY:

RH, KJ

TYPE OF SAMPLE:

Disturbed

PREPARATION METHOD: :

BS1377:Part1:1990 clauses 7.3 and 7.4.2

ORIENTATION OF TEST SPECIMEN  
WITHIN ORIGINAL SAMPLE:

N/A

VARIATIONS:

None

### RESULT

SAMPLE NO	CLIENT SAMPLE REF	MATERIAL	PARTICLE DENSITY Mg.m <sup>3</sup>
262446	M06012	Grey Clay 2A	2.71

### Remarks:

Test results reported relate only to the items tested.

This report shall not be reproduced except in full without approval of the Laboratory.

For and on behalf of CTS

Dan Gay - Laboratory Manager

Approved Signatory

Report date 04-Feb-22



0927

Construction Testing Solutions Ltd  
Heathrow Unit 12  
Brittania Industrial Estate  
Poyle Road  
SL3 0BH

Date: 25 February 2022  
Test Report Ref: TR 861168

Page 1 of 2

Contract: West Ruislip

**LABORATORY TEST REPORT**

**TEST REQUIREMENTS:**

To determine the Coefficient of Permeability under constant head conditions in a Triaxial Cell in accordance with  
**BS 1377: Part 6 : 1990 : Clause 6.**

**SAMPLE DETAILS:**

Certificate of sampling received:	Yes
Laboratory Ref. No:	S100585
Client Ref. No:	262446.1 (M06012)
Date and Time of Sampling:	25/01/2022
Date of Receipt at Lab:	03/02/2022
Date of Start of Test:	08/02/2022
Sampling Location:	NWSPA Mound 2, Strip 1, Layer 2
Name of Source:	Copthall Tunnel
Method of Sampling:	Core Cutter
Sampled By:	Client (Test results apply to sample as received)
Tested By:	CH
Material Description:	Grey Clay - 2A (2G)
Target Specification:	N/A

**RESULTS:**

See attached

This test report shall not be reproduced, except in full, without the written approval of Celtest Company Limited.

These results relate only to the items tested.

**Comments:**

None

Report checked and approved by:



Meical Owen  
Soils Team Manager

Trefelin Bangor Gwynedd LL57 4LH

Tel: + 44 (0)1248 355269 Email: [postmaster@celtest.com](mailto:postmaster@celtest.com) Website: [www.celtest.com](http://www.celtest.com)

Celtest Company Limited. Registered in Wales 1533370. Vat No. 352-5034-81

**CHECKED**

13 APR 2022

BY: 

**TEST RESULTS**

Sample condition: **Undisturbed**

Method of Remoulding (If applicable): **N/A**

Specimen Details:	Initial:	Final:
Diameter:	mm	N/A
Height:	mm	N/A
Moisture Content:	29 %	31 %
Bulk density:	1.92 Mg/m <sup>3</sup>	1.98 Mg/m <sup>3</sup>
Dry density:	1.50 Mg/m <sup>3</sup>	1.52 Mg/m <sup>3</sup>

Saturation stage: **Performed in accordance with clause 5.4.3 - Saturation by increments of cell pressure and back pressure.**

Initial pore pressure coefficient,B:	0.30
Final pore pressure coefficient,B:	0.96
Duration of stage:	6 days

Consolidation stage:

Effective pressure:	100 kPa
Duration of stage:	3 days

Permeability stage:

Pressure difference across specimen:	20 kPa
Mean effective stress:	90 kPa
Duration of stage	2 days
Coefficient of Permeability (k <sub>v</sub> ) at 20°C =	4.7 x 10 <sup>-11</sup> m/s

Construction Testing Solutions Ltd  
Heathrow Unit 12  
Brittania Industrial Estate  
Poyle Road  
SL3 0BH

Date: 25 February 2022  
Test Report Ref: TR 861169

Page 1 of 2

Contract: West Ruislip

**LABORATORY TEST REPORT**

**TEST REQUIREMENTS:**

To determine the Coefficient of Permeability under constant head conditions in a Triaxial Cell in accordance with  
**BS 1377: Part 6 : 1990 : Clause 6.**

**SAMPLE DETAILS:**

Certificate of sampling received:	Yes
Laboratory Ref. No:	S100585
Client Ref. No:	262446.2 (M06012)
Date and Time of Sampling:	25/01/2022
Date of Receipt at Lab:	03/02/2022
Date of Start of Test:	08/02/2022
Sampling Location:	NWSPA Mound 2, Strip 1, Layer 2
Name of Source:	Copthall Tunnel
Method of Sampling:	Core Cutter
Sampled By:	Client (Test results apply to sample as received)
Tested By:	CH
Material Description:	Grey Clay - 2A (2G)
Target Specification:	N/A

**RESULTS:**

See attached


This test report shall not be reproduced, except in full, without the written approval of Celtest Company Limited.

These results relate only to the items tested.

**Comments:**

None

Report checked and approved by:



Meical Owen  
Soils Team Manager

**CHECKED**

13 APR 2022

BY:



**TEST RESULTS**

Sample condition: **Undisturbed**

Method of Remoulding (If applicable): **N/A**

Specimen Details:	Initial:	Final:
Diameter:	mm	N/A
Height:	mm	N/A
Moisture Content:	23 %	24 %
Bulk density:	2.03 Mg/m <sup>3</sup>	2.09 Mg/m <sup>3</sup>
Dry density:	1.65 Mg/m <sup>3</sup>	1.68 Mg/m <sup>3</sup>

Saturation stage: **Performed in accordance with clause 5.4.3 - Saturation by increments of cell pressure and back pressure.**

Initial pore pressure coefficient,B:	<b>0.22</b>
Final pore pressure coefficient,B:	<b>0.98</b>
Duration of stage:	<b>6 days</b>

Consolidation stage:

Effective pressure:	<b>100 kPa</b>
Duration of stage:	<b>3 days</b>

Permeability stage:

Pressure difference across specimen:	<b>20 kPa</b>
Mean effective stress:	<b>90 kPa</b>
Duration of stage	<b>2 days</b>
Coefficient of Permeability (k <sub>v</sub> ) at 20°C =	<b>4.6 x 10<sup>-11</sup> m/s</b>



Client Name: **SCS Railways**  
Client Address: **Black Arrow House, London, NW10 6NF**  
Contract Name: **HS2 Main Works**

Contract No: **2500377**

**Report on the Determination of Liquid Limit (Cone Penetrometer Method), Plastic Limit & Plasticity Index in accordance with BS 1377-2:1990 Cl 4 & 5**

Lab Sample No: **M06012** Date Sampled: **25/01/2022**  
Client Sample No: **JM01** Date Received: **25/01/2022**  
Sample Certificate: **Yes** Date Tested: **27/01/2022**  
Sample Location: **NWSPA Mound 2 Strip 1 Layer 2**  
Material Description: **Grey Clay**  
Source/Supplier: **SCS Railways/Copthall North** Sample Type: **Bulk**  
Specification as **2A**  
Ordered:

Test results relate only to the sample numbers shown above.

Liquid Limit	62.6
Plastic Limit	21.5
Plasticity Index	41.1
Liquidity Index	#VALUE!
Percentage of Material <425µm	N/A
Sample History	Tested in the natural state
Test Method	Single Point

Remarks:

Signed:

Dated: **18-Feb-22**

Lab Manager - Satish Ahlawat

CHECKED

10 MAY 2022


BY:

# PARTICLE SIZE DISTRIBUTION TEST

In accordance with clauses 9.2, 9.4 of BS1377:Part 2:1990

Position ID: **M06012 - NWSPA Mound 2 Strip 1 Layer 2**

Sample Ref: **262446** Sample Type: **B** Depth (m): **-**



CLAY	fine	medium	coarse	fine	medium	coarse	fine	medium	coarse	COBBLES
	9%	11%	16%	18%	11%	1%	0%	0%	0%	
	SILT			SAND			GRAVEL			
34%	36%			30%			0%			0%

Test Sieve (mm)	Percent Passing (%)
125.0	100
75.0	100
63.0	100
37.5	100
20.0	100
10.0	100
6.30	100
3.35	100
2.00	100
1.18	100
0.600	99
0.425	98
0.212	91
0.150	78
0.063	70

Particle Diameter (mm)	Percent Passing (%)
0.02	54
0.006	43
0.002	34
Sedimentation sample was not pre-treated	

Coefficients	
D <sub>10</sub> (mm)	NA
D <sub>15</sub> (mm)	NA
D <sub>30</sub> (mm)	NA
D <sub>50</sub> (mm)	0.013
D <sub>60</sub> (mm)	0.031
D <sub>85</sub> (mm)	0.181
D <sub>90</sub> (mm)	0.206
C <sub>u</sub>	NA
C <sub>c</sub>	NA

Soil Description:  
**Grey silty slightly sandy CLAY**

Key: C<sub>u</sub> = Uniformity coefficient. C<sub>c</sub> = Coefficient of curvature as defined in BS EN ISO 14688-2:2018



**STRUCTURAL SOILS**  
1a Princess Street  
Bedminster  
Bristol  
BS3 4AG

Compiled By

*D. Richards*

**DAISY RICHARDS**

Date

11/04/22

Contract

**West Ruislip**

Contract Ref:

**750601**





Client Name: **SCS Railways**

Client Address: **Black Arrow House, Chandos Road, NW10 6NF**

Contract Name: **High Speed 2 - Main Works**

Contract No: **2500377**

**Report on the Determination of the Insitu Density of Soil in Accordance with  
BS 1377-9:1990 Cl 2.2**

Lab Sample No: **M06012**

Client Sample No: **JM01**

Sample Certificate: **Yes**

Sample Location: **NWSPA, Mound 2, Strip 1, Layer 2**

Material Description: **Grey Clay**

Source/Supplier: **Copthall Tunnel/ SCS Railways**

Specification as  
Ordered: **2A (2G)**

Date Sampled: **25-Jan-22**

Date Received: **25-Jan-22**

Date Tested: **26-Jan-22**

Sample Type: **Disturbed**

Test results relate only to the sample numbers shown above.

Test No.	1	-	-	-	-
Test Location	T1	-	-	-	-
In-Situ Bulk Density (Mg/m <sup>3</sup> )	2.10	-	-	-	-
In-Situ Dry Density (Mg/m <sup>3</sup> )	1.71	-	-	-	-
Moisture Content (%)	22.4	-	-	-	-
Relative Compaction (%)	96	-	-	-	-

Note: Relative Compaction based on a Maximum Dry Density of 1.79 Mg/m<sup>3</sup>

Remarks:

Signed:

Dated: **28-Feb-22**

Lab Manager - Satish Ahlawat



1489



Client Name: **SCS Railways**

Client Address: **Black Arrow House, London, NW10 6NF**

Contract Name: **HS2 - Main Works**

Contract No: **2500377**

***Report on the Determination of the Insitu Density of Soil  
in accordance with BS 1377-9:1990 Cl 2.4 Core Cutter Method***

Lab Sample No: **M06039**

Client Sample No: **JM01**

Sample Certificate: **Yes**

Sample Location: **RSP,NWSPA Mound 2 Strip 3 Layer 2**

Material Description: **Grey Clay**

Source/Supplier: **SCS Railways**

Specification as  
Ordered: **2A (2G)**

Date Sampled: **27/01/2022**

Date Received: **27/01/2022**

Date Tested: **28/01/2022**

Sample Type: **Undisturbed**

Test results relate only to the sample numbers shown above.

Test No.	1	2	-	-	-
Test Location	T1	T2	-	-	-
In-Situ Bulk Density (Mg/m <sup>3</sup> )	2.07	2.07	-	-	-
In-Situ Dry Density (Mg/m <sup>3</sup> )	1.68	1.68	-	-	-
Moisture Content (%)	22.8	22.8	-	-	-
Relative Compaction (%)	94.0	93.9	-	-	-

Note: Relative Compaction based on a Maximum Dry Density of 1.79 Mg/m<sup>3</sup>

Remarks:


Signed:

Dated:

**28-Feb-22**

Lab Manager -Satish Ahlawat



	<b>Costain Ltd</b> Costain House, Vanwall Business Park, Maidenhead SL6 4UB		RS-011 - Insitu Densities Dielectric Gauge for Earthworks Materials - Rev002 Page: 1 of 1
	Laboratory: High Speed 2- Main Works		
	Customer: SCS Railways		

**Determination of Insitu Densities of Earthwork Materials using a Soil Density Gauge (Dielectric)**  
**to BS 1377: Part 9: 1990 and Documented In-House Method SP INS 011, Air Voids**  
**Determination to Construction of Highway Earthworks HA79/94 Appendix A**

Laboratory Sample No:	M06039		
Sample Certificate:	Yes		
Site Reference:	JM01	Date Tested:	27/01/2022
Test/ Sample Location:	NWSPA, Mound 2 Strip 3 Layer 2		
Supplier:	SCS Railways	Source:	Copthall Tunnel
Material Description:	Grey Clay		
Specification as Ordered:	2A	Date report issued:	27/01/2022

Maximum Dry Density of the Material - kg/m <sup>3</sup>	1790
---	------

Laboratory Test Number	1	2	3	4	5	6
Test Location:						
	T1	T2				
Gauge Readings						
Dry Density - kg/m <sup>3</sup>	1769	1727				
Moisture Content - %	22.9	22.7				
Relative Compaction - %	98.8	96.5				

Average Relative Compaction - %	97.7
---------------------------------	------

Specification Limits - %	95.0
--------------------------	------

Test results relate only to the Laboratory Sample number shown above and the report shall not be reproduced except in full without approval of the Laboratory

Remarks

Signed:



Laboratory Manager - Satish Ahlawat



Report No. SDG-M06039



**TEST REPORT:** DETERMINATION OF DRY DENSITY/MOISTURE CONTENT RELATIONSHIP  
BS 1377:Part 4:1990 clause 3.5 4.5kg Rammer method

**REPORT NUMBER:** C1050095 / 170004.3.1.1

**SAMPLE NUMBER:** 264084 **CLIENT:** SCS Railways

**CLIENT REF:** M06039 **ADDRESS:** Black Arrow House, 2 Chandos Road, London, NW10 6NF

**DATE SAMPLED:** 27/01/2022 **SITE:** Ruislip Sustainable Placements

**SAMPLED BY:** Client **SUPPLIER:** SCS Railways, Copthall North

**DATE RECEIVED:** 03/02/2022 **MATERIAL:** Grey Clay 2A

**DATE COMPLETED:** 16/02/2022 **LOCATION:** Ruislip Sustainable Placements A.V 08-02 NWSPA Mound 2 Strip 3 Layer 2

**TESTED BY:** Colin Gourlay **PREPARATION METHOD:** 1 Ltr Mould (BS1377:Pt1:1990 Cl7.6.2)  
: Material chopped to <20mm, for cohesive soil.


**TYPE OF SAMPLE:** Disturbed **COMPACTION SAMPLE:** Separate samples

**VARIATIONS:** None **SAMPLING PLAN:** Client Provided

**RESULT** Test Location: Harrietsham Lab

**MAXIMUM DRY DENSITY:** 1.75 Mg/m<sup>3</sup>  
**OPTIMUM MOISTURE CONTENT:** 18 %  
**AMOUNT (By Dry Mass) RETAINED ON >20mm TEST SIEVE:** 0 %  
**AMOUNT (By Dry Mass) RETAINED ON >37.5mm TEST SIEVE:** 0 %  
**MEASURED PARTICLE DENSITY USED TO PLOT AIR VOIDS:** 2.72 Mg/m<sup>3</sup>  
(measured in accordance with BS 1377: 1990:part 2)

MOISTURE CONTENT / DRY DENSITY RELATIONSHIP



**Remarks:**  
Remaining sample will be retained for a minimum of 28 days from date of report. Test results reported relate only to the items tested.  
This report shall not be reproduced except in full without approval of the Laboratory.

For and on behalf of CTS  
Dan Gay - Laboratory Manager

D S

Approved Signatory  
Report date 17-Feb-22



0927

## TEST REPORT:

## DETERMINATION OF PARTICLE DENSITY

BS 1377:Part 2:1990 Gas Jar Method

REPORT NUMBER:

C1050095 / 170004.2.1.1

SAMPLE NUMBER:

See Below

CLIENT:

SCS Railways

CLIENT REF:

See Below

ADDRESS:

Black Arrow House, 2 Chandos Road, London, NW10 6NF

DATE SAMPLED:

27/01/2022

SITE:

Ruislip Sustainable Placements

SAMPLED BY:

Client

SUPPLIER:

SCS Railways, Copthall North

DATE RECEIVED:

03/02/2022

MATERIAL:

Grey Clay 2A

DATE COMPLETED:

10/02/2022

LOCATION:

West Ruislip Retrained Embankment, NWSPA Mound 2 Strip 3 Layers 2

TESTED BY:

RH, KJ

SAMPLING PLAN:

Client Provided

TYPE OF SAMPLE:

Disturbed

PREPARATION METHOD: :

BS1377:Part1:1990 clauses 7.3 and 7.4.2

ORIENTATION OF TEST SPECIMEN  
WITHIN ORIGINAL SAMPLE:

N/A

VARIATIONS:

None

## RESULT Test Location: Harrietsham Lab

SAMPLE NO	CLIENT SAMPLE REF	MATERIAL	PARTICLE DENSITY Mg.m <sup>3</sup>
264084	M06039	Grey Clay 2A	2.72

## Remarks:

Test results reported relate only to the items tested.

This report shall not be reproduced except in full without approval of the Laboratory.

For and on behalf of CTS

Dan Gay - Laboratory Manager



Approved Signatory

Report date 17-Feb-22



0927

Construction Testing Solutions Ltd  
Heathrow Unit 12  
Brittania Industrial Estate  
Poyle Road  
SL3 0BH

Date: 18 March 2022  
Test Report Ref: TR 863733

Page 1 of 2

Contract: West Ruislip

**LABORATORY TEST REPORT**

**TEST REQUIREMENTS:**

To determine the Coefficient of Permeability under constant head conditions in a Triaxial Cell in accordance with  
**BS 1377: Part 6 : 1990 : Clause 6.**

**SAMPLE DETAILS:**

Certificate of sampling received:	Yes
Laboratory Ref. No:	<b>S100870</b>
Client Ref. No:	<b>264084.1</b>
Date and Time of Sampling:	<b>27/01/2022 AM</b>
Date of Receipt at Lab:	<b>15/02/2022</b>
Date of Start of Test:	<b>24/02/2022</b>
Sampling Location:	<b>West Ruislip Retained Embankment, NWSPA Mound 2</b>
	<b>Strip 3 Layer 2</b>
Name of Source:	<b>Copthall North</b>
Method of Sampling:	<b>Core Cutter</b>
Sampled By:	<b>Client (Test results apply to sample as received)</b>
Tested By:	<b>CH</b>
Material Description:	<b>Grey Clay</b>
Target Specification:	<b>N/A</b>

**RESULTS:**

**See attached**


This test report shall not be reproduced, except in full, without the written approval of Celtest Company Limited.

These results relate only to the items tested.

**Comments:**

None

Report checked and approved by:



Meical Owen  
Soils Team Manager

**TEST RESULTS**

Sample condition: **Undisturbed**

Method of Remoulding (If applicable): **N/A**

Specimen Details:	Initial:	Final:
Diameter:	101.2 mm	N/A
Height:	105.2 mm	N/A
Moisture Content:	24 %	31 %
Bulk density:	1.91 Mg/m <sup>3</sup>	2.11 Mg/m <sup>3</sup>
Dry density:	1.54 Mg/m <sup>3</sup>	1.62 Mg/m <sup>3</sup>

Saturation stage: **Performed in accordance with clause 5.4.3 - Saturation by increments of cell pressure and back pressure.**

Initial pore pressure coefficient,B:	0.12
Final pore pressure coefficient,B:	1.00
Duration of stage:	7 days

Consolidation stage:

Effective pressure:	100 kPa
Duration of stage:	4 days

Permeability stage:

Pressure difference across specimen:	20 kPa
Mean effective stress:	90 kPa
Duration of stage	2 days
Coefficient of Permeability (k <sub>v</sub> ) at 20°C =	6.1 x 10 <sup>-11</sup> m/s

Construction Testing Solutions Ltd  
Heathrow Unit 12  
Brittania Industrial Estate  
Poyle Road  
SL3 0BH

Date: 18 March 2022  
Test Report Ref: TR 863734

Page 1 of 2

Contract: West Ruislip

**LABORATORY TEST REPORT**

**TEST REQUIREMENTS:**

To determine the Coefficient of Permeability under constant head conditions in a Triaxial Cell in accordance with  
**BS 1377: Part 6 : 1990 : Clause 6.**

**SAMPLE DETAILS:**

Certificate of sampling received:	Yes
Laboratory Ref. No:	S100870
Client Ref. No:	264084.2
Date and Time of Sampling:	27/01/2022 AM
Date of Receipt at Lab:	15/02/2022
Date of Start of Test:	24/02/2022
Sampling Location:	West Ruislip Retained Embankment, NWSPA Mound 2 Strip 3 Layer 2
Name of Source:	Copthall North
Method of Sampling:	Core Cutter
Sampled By:	Client (Test results apply to sample as received)
Tested By:	CH
Material Description:	Grey Clay
Target Specification:	N/A

**RESULTS:**

See attached

This test report shall not be reproduced, except in full, without the written approval of Celtest Company Limited.

These results relate only to the items tested.

<b>Comments:</b> None	Report checked and approved by:  Meical Owen Soils Team Manager
--------------------------	---

**TEST RESULTS**

Sample condition: **Undisturbed**

Method of Remoulding (If applicable): **N/A**

Specimen Details:	Initial:	Final:
Diameter:	101.0 mm	N/A
Height:	104.0 mm	N/A
Moisture Content:	26 %	30 %
Bulk density:	1.98 Mg/m <sup>3</sup>	2.14 Mg/m <sup>3</sup>
Dry density:	1.57 Mg/m <sup>3</sup>	1.65 Mg/m <sup>3</sup>

Saturation stage: **Performed in accordance with clause 5.4.3 - Saturation by increments of cell pressure and back pressure.**

Initial pore pressure coefficient, B:	0.34
Final pore pressure coefficient, B:	1.00
Duration of stage:	9 days

Consolidation stage:

Effective pressure:	100 kPa
Duration of stage:	4 days

Permeability stage:

Pressure difference across specimen:	20 kPa
Mean effective stress:	90 kPa
Duration of stage	2 days
Coefficient of Permeability (k <sub>v</sub> ) at 20°C =	4.5 x 10 <sup>-11</sup> m/s



Client Name: **SCS Railways**  
Client Address: **Black Arrow House, London, NW10 6NF**  
Contract Name: **HS2 Main Works**

Contract No: **2500377**

***Report on the Determination of Liquid Limit (Cone Penetrometer Method), Plastic Limit & Plasticity Index in accordance with BS 1377-2:1990 Cl 4 & 5***

Lab Sample No: **M06039**  
Client Sample No: **JM01**  
Sample Certificate: **Yes**  
Sample Location: **NWSPA Mound 2 Strip 3 Layer 2**  
Material Description: **Grey Clay**  
Source/Supplier: **SCS Railways/Copthall North**  
Specification as Ordered: **2A**

Date Sampled: **27/01/2022**  
Date Received: **27/01/2022**  
Date Tested: **01/02/2022**

Sample Type: **Bulk**

Test results relate only to the sample numbers shown above.

Liquid Limit	64.2
Plastic Limit	24.5
Plasticity Index	39.7
Liquidity Index	#VALUE!
Percentage of Material <425µm	N/A
Sample History	Tested in the natural state
Test Method	Single Point

Remarks:

Signed:

Dated: **18-Feb-22**

Lab Manager - Satish Ahlawat



# STRUCTURAL SOILS LTD

## TEST REPORT



Report No. 750601R.01(00)

1774

Date 12-April-2022 Contract West Ruislip

Client Construction Testing Solutions Limited  
Address Bootham Lane Industrial Estate  
Dunscroft  
Doncaster  
DN7 4JU

For the Attention of Sasha Mahon

Samples submitted by client	26-January-2022	Client Reference	None
Testing Started	26-January-2022	Client Order No.	None
Testing Completed	11-April-2022	Instruction Type	Written

Tests marked 'Not UKAS Accredited' in this report are not included in the UKAS Accreditation Schedule for our Laboratory.

### UKAS Accredited Tests

Particle Size Distribution sedimentation pipette method BS1377:Part 2:  
1990,clause 9.4 (superseded)\*

\* This clause of BS1377 is no longer the most up to date method due to the publication of ISO17892

Please Note: Remaining samples will be retained for a period of one month from today and will then be disposed of .  
Test were undertaken on samples 'as received' unless otherwise stated.  
Opinions and interpretations expressed in this report are outside the scope of accreditation for this laboratory.

Structural Soils Ltd 1a Princess Street Bedminster Bristol BS3 4AG Tel.0117 9471000. e-mail  
dimitris.xirouchakis@soils.co.uk

# TESTING VERIFICATION CERTIFICATE



1774

The test results included in this report are certified as:-

ISSUE STATUS: **FINAL**

In accordance with the Structural Soils Ltd Laboratory Quality Management System, results sheets and summaries of results issued by the laboratory are checked by an approved signatory. The integrity of the test data and results are ensured by control of the computer system employed by the laboratory as part of the Software Verification Program as detailed in the Laboratory Quality Manual.

This testing verification certificate covers all testing compiled on or before the following datetime: **11/04/2022 07:16:58**.

Testing reported after this date is not covered by this Verification Certificate.

Approved Signatory  
**Alan Frost (Data Quality Manager)**

(Head Office)  
Bristol Laboratory  
Unit 1A, Princess Street  
Bedminster  
Bristol  
BS3 4AG

Castleford Laboratory  
The Potteries, Pottery Street  
Castleford  
West Yorkshire  
WF10 1NJ

Hemel Laboratory  
18 Frogmore Road  
Hemel Hempstead  
Hertfordshire  
HP3 9RT

Tonbridge Laboratory  
Anerley Court, Half Moon Lane  
Hildenborough  
Tonbridge  
TN11 9HU



**STRUCTURAL  
SOILS LTD**

Contract:

**West Ruislip**

Job No:

**750601**




# PARTICLE SIZE DISTRIBUTION TEST

In accordance with clauses 9.2, 9.4 of BS1377:Part 2:1990

Position ID: **M06039 - Ruislip Sustainable Placements A. V 08-02 NWSPA Mound 2 Strip 3 Layer 2**


Sample Ref: **264084** Sample Type: **B** Depth (m): **-**



CLAY	fine	medium	coarse	fine	medium	coarse	fine	medium	coarse	COBBLES
	10%	10%	9%	16%	15%	4%	1%	0%	0%	
	SILT			SAND			GRAVEL			
35%	29%			35%			1%			0%

Test Sieve (mm)	Percent Passing (%)	Particle Diameter (mm)	Percent Passing (%)	Coefficients	
125.0	100	0.02	55	D <sub>10</sub> (mm)	NA
75.0	100			D <sub>15</sub> (mm)	NA
63.0	100			D <sub>30</sub> (mm)	NA
37.5	100	0.006	45	D <sub>50</sub> (mm)	0.011
20.0	100			D <sub>60</sub> (mm)	0.038
10.0	100			D <sub>85</sub> (mm)	0.300
6.30	100	0.002	35	D <sub>90</sub> (mm)	0.469
3.35	100				
2.00	99				
1.18	97	Sedimentation sample was not pre-treated			
0.600	95				
0.425	88				
0.212	82				
0.150	74				
0.063	64	Soil Description: Grey sandy slightly gravelly CLAY			

Key: C<sub>U</sub> = Uniformity coefficient. C<sub>C</sub> = Coefficient of curvature as defined in BS EN ISO 14688-2:2018



**STRUCTURAL SOILS**  
1a Princess Street  
Bedminster  
Bristol  
BS3 4AG

Compiled By		Date
<i>Francesca Bennett</i>		11/04/22
Contract	Contract Ref:	
<b>West Ruislip</b>	<b>750601</b>	




# PARTICLE SIZE DISTRIBUTION TEST

In accordance with clauses 9.2, 9.4 of BS1377:Part 2:1990

Position ID: **M06045 - Ruislip Sustainable Placement - NWSPA Mound 2 Strip 3 Layer 3**


Sample Ref: **263520** Sample Type: **B** Depth (m): **-**



CLAY	fine	medium	coarse	fine	medium	coarse	fine	medium	coarse	COBBLES
	11%	12%	12%	11%	11%	4%	0%	0%	0%	
	SILT			SAND			GRAVEL			
39%	35%			26%			0%			0%

Test Sieve (mm)	Percent Passing (%)	Particle Diameter (mm)	Percent Passing (%)	Coefficients	
125.0	100	0.02	62	D <sub>10</sub> (mm)	NA
75.0	100			D <sub>15</sub> (mm)	NA
63.0	100			D <sub>30</sub> (mm)	NA
37.5	100	0.006	50	D <sub>50</sub> (mm)	0.006
20.0	100			D <sub>60</sub> (mm)	0.016
10.0	100			D <sub>85</sub> (mm)	0.200
6.30	100	0.002	39	D <sub>90</sub> (mm)	0.337
3.35	100			C <sub>U</sub>	NA
2.00	100			C <sub>C</sub>	NA
1.18	100	Sedimentation sample was not pre-treated			
0.600	96				
0.425	92				
0.212	86				
0.150	80				
0.063	74	Soil Description: <b>Grey slightly sandy CLAY</b>			

Key: C<sub>U</sub> = Uniformity coefficient. C<sub>C</sub> = Coefficient of curvature as defined in BS EN ISO 14688-2:2018



**STRUCTURAL SOILS**  
1a Princess Street  
Bedminster  
Bristol  
BS3 4AG

Compiled By

*[Signature]*

**DAISY RICHARDS**

Date

**11/04/22**

Contract

**West Ruislip**

Contract Ref:

**750601**




# PARTICLE SIZE DISTRIBUTION TEST

In accordance with clauses 9.2, 9.4 of BS1377:Part 2:1990

Position ID: **M06012 - NWSPA Mound 2 Strip 1 Layer 2**

Sample Ref: **262446** Sample Type: **B** Depth (m): **-**



CLAY	fine	medium	coarse	fine	medium	coarse	fine	medium	coarse	COBBLES
	9%	11%	16%	18%	11%	1%	0%	0%	0%	
	SILT			SAND			GRAVEL			
34%	36%			30%			0%			0%

Test Sieve (mm)	Percent Passing (%)	Particle Diameter (mm)	Percent Passing (%)	Coefficients	
125.0	100	0.02	54	D <sub>10</sub> (mm)	NA
75.0	100			D <sub>15</sub> (mm)	NA
63.0	100			D <sub>30</sub> (mm)	NA
37.5	100	0.006	43	D <sub>50</sub> (mm)	0.013
20.0	100			D <sub>60</sub> (mm)	0.031
10.0	100			D <sub>85</sub> (mm)	0.181
6.30	100	0.002	34	D <sub>90</sub> (mm)	0.206
3.35	100			C <sub>U</sub>	NA
2.00	100			C <sub>C</sub>	NA
1.18	100	Sedimentation sample was not pre-treated			
0.600	99				
0.425	98				
0.212	91				
0.150	78				
0.063	70	Soil Description: Grey silty slightly sandy CLAY			

Key: C<sub>U</sub> = Uniformity coefficient. C<sub>C</sub> = Coefficient of curvature as defined in BS EN ISO 14688-2:2018



**STRUCTURAL SOILS**  
1a Princess Street  
Bedminster  
Bristol  
BS3 4AG

Compiled By

*[Signature]*

**DAISY RICHARDS**

Date

**11/04/22**

Contract

**West Ruislip**

Contract Ref:

**750601**




# PARTICLE SIZE DISTRIBUTION TEST

In accordance with clauses 9.2, 9.4 of BS1377:Part 2:1990

Position ID: **M06064 - Ruislip Sustainable Placement - NWSPA Mound 2 Strip 3 Layer 4**


Sample Ref: **263521** Sample Type: **B** Depth (m): **-**



CLAY	fine	medium	coarse	fine	medium	coarse	fine	medium	coarse	COBBLES
	13%	14%	19%	6%	5%	3%	0%	0%	0%	
	SILT			SAND			GRAVEL			
40%	46%			14%			0%			0%

Test Sieve (mm)	Percent Passing (%)	Particle Diameter (mm)	Percent Passing (%)	Coefficients	
125.0	100	0.02	67	D <sub>10</sub> (mm)	NA
75.0	100			D <sub>15</sub> (mm)	NA
63.0	100			D <sub>30</sub> (mm)	NA
37.5	100	0.006	53	D <sub>50</sub> (mm)	0.005
20.0	100			D <sub>60</sub> (mm)	0.011
10.0	100			D <sub>85</sub> (mm)	0.059
6.30	100	0.002	40	D <sub>90</sub> (mm)	0.150
3.35	100				
2.00	100				
1.18	97	Sedimentation sample was not pre-treated			
0.600	97				
0.425	94				
0.212	92				
0.150	90				
0.063	86	Soil Description: <b>Greyish brown silty slightly sandy CLAY</b>			

Key: C<sub>U</sub> = Uniformity coefficient. C<sub>C</sub> = Coefficient of curvature as defined in BS EN ISO 14688-2:2018



**STRUCTURAL SOILS**  
1a Princess Street  
Bedminster  
Bristol  
BS3 4AG

Compiled By		Date
		11/04/22
Contract		Contract Ref:
<b>West Ruislip</b>		<b>750601</b>




# PARTICLE SIZE DISTRIBUTION TEST

In accordance with clauses 9.2, 9.4 of BS1377:Part 2:1990

Position ID: **M06065 - Ruislip Sustainable Placement - NWSPA Mound 2 Strip 2 Layer 2**


Sample Ref: **263522** Sample Type: **B** Depth (m): **-**



CLAY	fine	medium	coarse	fine	medium	coarse	fine	medium	coarse	COBBLES
	11%	13%	23%	7%	6%	1%	0%	0%	0%	
	SILT			SAND			GRAVEL			
39%	47%			14%			0%			0%

Test Sieve (mm)	Percent Passing (%)	Particle Diameter (mm)	Percent Passing (%)	Coefficients	
125.0	100	0.02	63	D <sub>10</sub> (mm)	NA
75.0	100			D <sub>15</sub> (mm)	NA
63.0	100			D <sub>30</sub> (mm)	NA
37.5	100	0.006	50	D <sub>50</sub> (mm)	0.006
20.0	100			D <sub>60</sub> (mm)	0.015
10.0	100			D <sub>85</sub> (mm)	0.060
6.30	100	0.002	39	D <sub>90</sub> (mm)	0.112
3.35	100			C <sub>U</sub>	NA
2.00	100			C <sub>C</sub>	NA
1.18	99	Sedimentation sample was not pre-treated			
0.600	99				
0.425	99				
0.212	93				
0.150	92				
0.063	86	Soil Description: <b>Brown silty slightly sandy CLAY</b>			

Key: C<sub>U</sub> = Uniformity coefficient. C<sub>C</sub> = Coefficient of curvature as defined in BS EN ISO 14688-2:2018



**STRUCTURAL SOILS**  
1a Princess Street  
Bedminster  
Bristol  
BS3 4AG

Compiled By

*[Signature]*

**DAISY RICHARDS**

Date

**11/04/22**

Contract

**West Ruislip**

Contract Ref:

**750601**




# PARTICLE SIZE DISTRIBUTION TEST

In accordance with clauses 9.2, 9.4 of BS1377:Part 2:1990

Position ID: **M06086 - Ruislip Sustainable Placement - NWSAP Mound 2 Strip 2 Layer 4**


Sample Ref: **264085** Sample Type: **B** Depth (m): **-**



CLAY	fine	medium	coarse	fine	medium	coarse	fine	medium	coarse	COBBLES
	8%	14%	23%	16%	1%	1%	0%	3%	0%	
	SILT			SAND			GRAVEL			
34%	45%			18%			3%			0%

Test Sieve (mm)	Percent Passing (%)	Particle Diameter (mm)	Percent Passing (%)	Coefficients	
125.0	100	0.02	56	D <sub>10</sub> (mm)	NA
75.0	100			D <sub>15</sub> (mm)	NA
63.0	100			D <sub>30</sub> (mm)	NA
37.5	100	0.006	42	D <sub>50</sub> (mm)	0.012
20.0	100			D <sub>60</sub> (mm)	0.024
10.0	98			D <sub>85</sub> (mm)	0.089
6.30	97	0.002	34	D <sub>90</sub> (mm)	0.119
3.35	97			C <sub>U</sub>	NA
2.00	97			C <sub>C</sub>	NA
1.18	97	Sedimentation sample was not pre-treated			
0.600	96	Soil Description:  Grey silty slightly sandy slightly gravelly CLAY			
0.425	96				
0.212	95				
0.150	94				
0.063	79				

Key: C<sub>U</sub> = Uniformity coefficient. C<sub>C</sub> = Coefficient of curvature as defined in BS EN ISO 14688-2:2018



**STRUCTURAL SOILS**  
1a Princess Street  
Bedminster  
Bristol  
BS3 4AG

Compiled By		Date
Francesca Bennett		11/04/22
Contract	Contract Ref:	
West Ruislip	750601	




# PARTICLE SIZE DISTRIBUTION TEST

In accordance with clauses 9.2, 9.4 of BS1377:Part 2:1990

Position ID: **M06234 Copthall Tunnel - C1A Excavation**


Sample Ref: **268156** Sample Type: **B** Depth (m): **-**



CLAY	fine	medium	coarse	fine	medium	coarse	fine	medium	coarse	COBBLES
	16%	11%	12%	2%	2%	0%	0%	0%	0%	
	SILT			SAND			GRAVEL			
57%	39%			4%			0%			0%

Test Sieve (mm)	Percent Passing (%)	Particle Diameter (mm)	Percent Passing (%)	Coefficients	
125.0	100	0.02	84	D <sub>10</sub> (mm)	NA
75.0	100			D <sub>15</sub> (mm)	NA
63.0	100			D <sub>30</sub> (mm)	NA
37.5	100	0.006	73	D <sub>50</sub> (mm)	NA
20.0	100			D <sub>60</sub> (mm)	0.002
10.0	100			D <sub>85</sub> (mm)	0.022
6.30	100	0.002	57	D <sub>90</sub> (mm)	0.035
3.35	100			C <sub>U</sub>	NA
2.00	100			C <sub>C</sub>	NA
1.18	100	Sedimentation sample was not pre-treated			
0.600	100				
0.425	99	Soil Description: Greenish grey slightly sandy CLAY			
0.212	98				
0.150	97				
0.063	96				

Key: C<sub>u</sub> = Uniformity coefficient. C<sub>c</sub> = Coefficient of curvature as defined in BS EN ISO 14688-2:2018



**STRUCTURAL SOILS**  
1a Princess Street  
Bedminster  
Bristol  
BS3 4AG

Compiled By		Date
Francesca Bennett		11/04/22
Contract	Contract Ref:	
West Ruislip	750601	




# PARTICLE SIZE DISTRIBUTION TEST

In accordance with clauses 9.2, 9.4 of BS1377:Part 2:1990

Position ID: **M06234 Copthall Tunnel - C1A Excavation**


Sample Ref: **268158** Sample Type: **B** Depth (m): **-**



CLAY	fine	medium	coarse	fine	medium	coarse	fine	medium	coarse	COBBLES
	17%	15%	10%	1%	1%	0%	0%	0%	0%	
	SILT			SAND			GRAVEL			
56%	42%			2%			0%			0%

Test Sieve (mm)	Percent Passing (%)	Particle Diameter (mm)	Percent Passing (%)	Coefficients	
125.0	100	0.02	88	D <sub>10</sub> (mm)	NA
75.0	100			D <sub>15</sub> (mm)	NA
63.0	100			D <sub>30</sub> (mm)	NA
37.5	100	0.006	73	D <sub>50</sub> (mm)	NA
20.0	100			D <sub>60</sub> (mm)	0.003
10.0	100			D <sub>85</sub> (mm)	0.016
6.30	100	0.002	56	D <sub>90</sub> (mm)	0.025
3.35	100			C <sub>U</sub>	NA
2.00	100			C <sub>C</sub>	NA
1.18	100	Sedimentation sample was not pre-treated			
0.600	100				
0.425	100				
0.212	99				
0.150	99				
0.063	98	Soil Description: Dark brown slightly sandy CLAY			

Key: C<sub>U</sub> = Uniformity coefficient. C<sub>C</sub> = Coefficient of curvature as defined in BS EN ISO 14688-2:2018



**STRUCTURAL SOILS**  
1a Princess Street  
Bedminster  
Bristol  
BS3 4AG

Compiled By		Date
Francesca Bennett		11/04/22
Contract	Contract Ref:	
West Ruislip	750601	




# PARTICLE SIZE DISTRIBUTION TEST

In accordance with clauses 9.2, 9.4 of BS1377:Part 2:1990

Position ID: **M06275 Copthall Tunnel - C1A Excavation**


Sample Ref: **270745** Sample Type: **B** Depth (m): **-**



CLAY	fine	medium	coarse	fine	medium	coarse	fine	medium	coarse	COBBLES
	15%	13%	11%	4%	1%	1%	0%	0%	0%	
	SILT			SAND			GRAVEL			
55%	39%			6%			0%			0%

Test Sieve (mm)	Percent Passing (%)	Particle Diameter (mm)	Percent Passing (%)	Coefficients		
125.0	100	0.02	83	D <sub>10</sub> (mm)	NA	
75.0	100			D <sub>15</sub> (mm)	NA	
63.0	100			D <sub>30</sub> (mm)	NA	
37.5	100	0.006	70	D <sub>50</sub> (mm)	NA	
20.0	100			D <sub>60</sub> (mm)	0.003	
10.0	100			D <sub>85</sub> (mm)	0.025	
6.30	100	0.002	55	D <sub>90</sub> (mm)	0.042	
3.35	100			C <sub>U</sub>	NA	
2.00	100			C <sub>C</sub>	NA	
1.18	99	Sedimentation sample was not pre-treated				
0.600	99					
0.425	99					
0.212	98					
0.150	98					
0.063	94	Soil Description: Brown slightly sandy CLAY				

Key: C<sub>U</sub> = Uniformity coefficient. C<sub>C</sub> = Coefficient of curvature as defined in BS EN ISO 14688-2:2018



**STRUCTURAL SOILS**  
1a Princess Street  
Bedminster  
Bristol  
BS3 4AG

Compiled By

*[Signature]*

**DAISY RICHARDS**

Date

**11/04/22**

Contract

**West Ruislip**

Contract Ref:

**750601**




# PARTICLE SIZE DISTRIBUTION TEST

In accordance with clauses 9.2, 9.4 of BS1377:Part 2:1990

Position ID: **M05966 North West SPA Attention Lagoon**


Sample Ref: **260784** Sample Type: **B** Depth (m): **-**



CLAY	fine	medium	coarse	fine	medium	coarse	fine	medium	coarse	COBBLES
	11%	12%	14%	8%	9%	1%	0%	0%	0%	
	SILT			SAND			GRAVEL			
45%	37%			18%			0%			0%

Test Sieve (mm)	Percent Passing (%)	Particle Diameter (mm)	Percent Passing (%)	Coefficients	
125.0	100	0.02	68	D <sub>10</sub> (mm)	NA
75.0	100			D <sub>15</sub> (mm)	NA
63.0	100			D <sub>30</sub> (mm)	NA
37.5	100	0.006	56	D <sub>50</sub> (mm)	0.003
20.0	100			D <sub>60</sub> (mm)	0.009
10.0	100			D <sub>85</sub> (mm)	0.087
6.30	100	0.002	45	D <sub>90</sub> (mm)	0.150
3.35	100			C <sub>U</sub>	NA
2.00	100			C <sub>C</sub>	NA
1.18	100	Sedimentation sample was not pre-treated			
0.600	99				
0.425	99				
0.212	90				
0.150	90				
0.063	82	Soil Description: Greyish brown slightly sandy CLAY			

Key: C<sub>U</sub> = Uniformity coefficient. C<sub>C</sub> = Coefficient of curvature as defined in BS EN ISO 14688-2:2018



**STRUCTURAL SOILS**  
1a Princess Street  
Bedminster  
Bristol  
BS3 4AG

Compiled By		Date
		11/04/22
Contract		Contract Ref:
<b>West Ruislip</b>		<b>750601</b>




# PARTICLE SIZE DISTRIBUTION TEST

In accordance with clauses 9.2, 9.4 of BS1377:Part 2:1990

Position ID: **M05976 NWSPA Mound 2 Strip 1 Layer 1**


Sample Ref: **262257** Sample Type: **B** Depth (m): **-**



CLAY	fine	medium	coarse	fine	medium	coarse	fine	medium	coarse	COBBLES
	9%	12%	22%	2%	20%	1%	0%	0%	0%	
	SILT			SAND			GRAVEL			
34%	43%			23%			0%			0%

Test Sieve (mm)	Percent Passing (%)	Particle Diameter (mm)	Percent Passing (%)	Coefficients	
125.0	100	0.02	55	D <sub>10</sub> (mm)	NA
75.0	100			D <sub>15</sub> (mm)	NA
63.0	100			D <sub>30</sub> (mm)	NA
37.5	100	0.006	43	D <sub>50</sub> (mm)	0.012
20.0	100			D <sub>60</sub> (mm)	0.026
10.0	100			D <sub>85</sub> (mm)	0.312
6.30	100	0.002	34	D <sub>90</sub> (mm)	0.440
3.35	100			C <sub>U</sub>	NA
2.00	100			C <sub>C</sub>	NA
1.18	100	Sedimentation sample was not pre-treated			
0.600	99	Soil Description: <b>Grey silty slightly sandy CLAY</b>			
0.425	89				
0.212	80				
0.150	77				
0.063	77				

Key: C<sub>U</sub> = Uniformity coefficient. C<sub>C</sub> = Coefficient of curvature as defined in BS EN ISO 14688-2:2018



**STRUCTURAL SOILS**  
1a Princess Street  
Bedminster  
Bristol  
BS3 4AG

Compiled By		Date
		11/04/22
Contract	Contract Ref:	
<b>West Ruislip</b>	<b>750601</b>	




# PARTICLE SIZE DISTRIBUTION TEST

In accordance with clauses 9.2, 9.4 of BS1377:Part 2:1990

Position ID: **M06163 - Ruislip Sustainable Placement - NWSPA Mound 2 Strip 4 Layer 4**

Sample Ref: **266049** Sample Type: **B** Depth (m): **-**



CLAY	fine	medium	coarse	fine	medium	coarse	fine	medium	coarse	COBBLES
	11%	11%	4%	19%	14%	1%	0%	0%	0%	
	SILT			SAND			GRAVEL			
40%	26%			34%			0%			0%


Test Sieve (mm)	Percent Passing (%)
125.0	100
75.0	100
63.0	100
37.5	100
20.0	100
10.0	100
6.3	100
3.35	100
2.0	100
1.18	100
0.600	99
0.425	95
0.212	86
0.150	79
0.063	66

Particle Diameter (mm)	Percent Passing (%)
0.02	62
0.006	51
0.002	40
Sedimentation sample was not pre-treated	

Coefficients	
D <sub>10</sub> (mm)	NA
D <sub>15</sub> (mm)	NA
D <sub>30</sub> (mm)	NA
D <sub>50</sub> (mm)	0.005
D <sub>60</sub> (mm)	0.016
D <sub>85</sub> (mm)	0.202
D <sub>90</sub> (mm)	0.289
C <sub>U</sub>	NA
C <sub>C</sub>	NA

Soil Description:  
**Dark grey slightly sandy CLAY**

Key: C<sub>U</sub> = Uniformity coefficient. C<sub>C</sub> = Coefficient of curvature as defined in BS EN ISO 14688-2:2018



**STRUCTURAL SOILS**  
1a Princess Street  
Bedminster  
Bristol  
BS3 4AG

Compiled By		Date
<i>Francesca Bennett</i>		11/04/22
Contract		Contract Ref:
<b>West Ruislip</b>		<b>750601</b>





Client Name: **SCS Railways**

Client Address: **Black Arrow House, Chandos Road, NW10 6NF**

Contract Name: **High Speed 2 - Main Works**

Contract No: **2500377**

***Report on the Determination of the Insitu Density of Soil in Accordance with  
BS 1377-9:1990 Cl 2.2***

Lab Sample No: **M06039**

Client Sample No: **JM01**

Sample Certificate: **Yes**

Sample Location: **NWSPA, Mound 2, Strip 3, Layer 2**

Material Description: **Grey Clay**

Source/Supplier: **Copthall Tunnel/ SCS Railways**

Specification as  
Ordered: **2A (2G)**

Date Sampled: **27-Jan-22**

Date Received: **27-Jan-22**

Date Tested: **28-Jan-22**

Sample Type: **Disturbed**

Test results relate only to the sample numbers shown above.

Test No.	1	1	-	-	-
Test Location	T1	T2	-	-	-
In-Situ Bulk Density (Mg/m <sup>3</sup> )	2.12	2.12	-	-	-
In-Situ Dry Density (Mg/m <sup>3</sup> )	1.72	1.72	-	-	-
Moisture Content (%)	23.2	23.0	-	-	-
Relative Compaction (%)	96	96.2	-	-	-

Note: Relative Compaction based on a Maximum Dry Density of 1.79 Mg/m<sup>3</sup>

Remarks:

Signed:

Dated:

**28-Feb-22**

Lab Manager - Satish Ahlawat




1489

**DETERMINATION OF UNDRAINED SHEAR STRENGTH IN TRIAXIAL COMPRESSION WITHOUT PORE PRESURE MEASUREMENT**

BS 1377 : Part 7 : 1990 Clause 8

REPORT No.:	1050095 / 170004.7.1.1	CLIENT:	SCS Railways
SAMPLE No.:	264084	ADDRESS:	Black Arrow House
CLIENT REF:	M06039	SITE:	Ruislip Sustainable Placements
DATE SAMPLED:	27/01/2022	SUPPLIER:	SCS Railways
SAMPLED BY:	Client	MATERIAL:	Grey Clay
DATE RECEIVED: 03/02/2022		LOCATION:	Ruislip Sustainable Placements A.V 09-02 NWSPA Mound 2 Strip 3 Layer 2
DATE TEST COMPLETED: 17/02/2022		ACCEPT STD:	Contract Specification
TESTED BY: JT		ORIENTATION OF TEST SPECIMEN	
TYPE OF SAMPLE: Remoulded		WITHIN ORIGINAL SPECIMEN: N/A	
IF REMOULDED:			
METHOD OF COMPACTION: 2.5kg rammer			

Tests were conducted on a disturbed sample, recompacted using a 2.5kg rammer at as received moisture content.	
Initial specimen height	200.1 mm
Initial specimen diameter	100.2 mm
Initial bulk density	1.96 Mg/m <sup>3</sup>
Initial moisture content	31 %
Initial dry density	1.50 Mg/m <sup>3</sup>
Rate of strain applied	1.00 %/min
Membrane thickness (latex)	0.2 mm
Membrane correction	0.6 kPa
Cell pressure	200 kPa
Corrected maximum deviator stress at failure	122 kPa
Strain at failure	13.3 %
Mode of failure	Plastic
<b>Undrained Shear Strength, <math>c_u</math></b>	<b>61 kPa</b>


**REMARKS:**

Bulk sample will be kept for a minimum 28 days from date of test.  
 Test results reported relate only to the items tested.  
 This report shall not be reproduced except in full without approval of the laboratory.

For and on behalf of CTS



Chris Davidson - Laboratory Manager  
 Dan Gay - Laboratory Supervisor

 ○  
○  
○




Client Name: **SCS Railways**

Client Address: **Black Arrow House, London, NW10 6NF**

Contract Name: **HS2 - Main Works**

Contract No: **2500377**

***Report on the Determination of the Insitu Density of Soil  
in accordance with BS 1377-9:1990 Cl 2.4 Core Cutter Method***

Lab Sample No: **M06045**

Date Sampled: **28/01/2022**

Client Sample No: **JM01**

Date Received: **28/01/2022**

Sample Certificate: **Yes**

Date Tested: **28/01/2022**

Sample Location: **RSP,NWSPA Mound 2 Strip 3 Layer 3**

Material Description: **Grey Clay**

Source/Supplier: **SCS Railways**

Sample Type: **Undisturbed**

Specification as  
Ordered: **2A (2G)**

Test results relate only to the sample numbers shown above.

Test No.	1	2	-	-	-
Test Location	T1	T2	-	-	-
In-Situ Bulk Density (Mg/m <sup>3</sup> )	2.15	2.16	-	-	-
In-Situ Dry Density (Mg/m <sup>3</sup> )	1.74	1.75	-	-	-
Moisture Content (%)	23.6	23.5	-	-	-
Relative Compaction (%)	97.1	97.8	-	-	-

Note: Relative Compaction based on a Maximum Dry Density of 1.79 Mg/m<sup>3</sup>


Remarks:

Signed:

Dated: **28-Feb-22**

Lab Manager -Satish Ahlawat



	<b>Costain Ltd</b> Costain House, Vanwall Business Park, Maidenhead SL6 4UB		RS-011 - Insitu Densities Dielectric Gauge for Earthworks Materials - Rev002 Page: 1 of 1
	Laboratory:	High Speed 2- Main Works	
	Customer:	SCS Railways	

**Determination of Insitu Densities of Earthwork Materials using a Soil Density Gauge (Dielectric)**  
**to BS 1377: Part 9: 1990 and Documented In-House Method SP INS 011, Air Voids**  
**Determination to Construction of Highway Earthworks HA79/94 Appendix A**

Laboratory Sample No:	M06045		
Sample Certificate:	Yes		
Site Reference:	JM01	Date Tested:	28/01/2022
Test/ Sample Location:	NWSPA, Mound 2 Strip 3 Layer 3		
Supplier:	SCS Railways	Source:	Copthall Tunnel
Material Description:	Grey Clay		
Specification as Ordered:	2A	Date report issued:	28/01/2022

Maximum Dry Density of the Material - kg/m <sup>3</sup>	1790
---	------

Laboratory Test Number	1	2	3	4	5	6
Test Location:						
	T1	T2				
Gauge Readings						
Dry Density - kg/m <sup>3</sup>	1729	1738				
Moisture Content - %	22.5	22.8				
Relative Compaction - %	96.6	97.1				

Average Relative Compaction - %	96.8
---------------------------------	------

Specification Limits - %	95.0
--------------------------	------

Test results relate only to the Laboratory Sample number shown above and the report shall not be reproduced except in full without approval of the Laboratory

Remarks

Signed:



Laboratory Manager - Satish Ahlawat




Report No. SDG-M06045

<b>TEST REPORT:</b>	<b>DETERMINATION OF DRY DENSITY/MOISTURE CONTENT RELATIONSHIP</b>		
	BS 1377:Part 4:1990 clause 3.5 4.5kg Rammer method		
<b>REPORT NUMBER:</b>	C1050095 / 169657.2.1.1		
<b>SAMPLE NUMBER:</b>	263520	<b>CLIENT:</b>	SCS Railways
<b>CLIENT REF:</b>	M06045	<b>ADDRESS:</b>	Black Arrow House, 2 Chandos Road, London, NW10 6NF
<b>DATE SAMPLED:</b>	28/01/2022	<b>SITE:</b>	Ruislip Sustainable Placements
<b>SAMPLED BY:</b>	Client	<b>SUPPLIER:</b>	SCS Railways, Copthall Tunnel North
<b>DATE RECEIVED:</b>	02/02/2022	<b>MATERIAL:</b>	Grey Clay 2A
<b>DATE COMPLETED:</b>	21/02/2022	<b>LOCATION:</b>	Ruislip Sustainable Placement, NWSPA Mound 2 Strip 3 Layer 3
<b>TESTED BY:</b>	James Gough	<b>PREPARATION METHOD:</b>	1 Ltr Mould (BS1377:Pt1:1990 Cl7.6.2) : Material chopped to <20mm, for cohesive soil.
<b>TYPE OF SAMPLE:</b>	Disturbed	<b>COMPACTION SAMPLE:</b>	Separate samples
<b>VARIATIONS:</b>	None	<b>SAMPLING PLAN:</b>	Client Provided

## RESULT Test Location: Harrietsham Lab

**MAXIMUM DRY DENSITY:** 1.74 Mg/m<sup>3</sup>  
**OPTIMUM MOISTURE CONTENT:** 19 %  
**AMOUNT (By Dry Mass) RETAINED ON >20mm TEST SIEVE:** 0 %  
**AMOUNT (By Dry Mass) RETAINED ON >37.5mm TEST SIEVE:** 0 %  
**MEASURED PARTICLE DENSITY USED TO PLOT AIR VOIDS:** 2.71 Mg/m<sup>3</sup>  
 (measured in accordance with BS 1377: 1990:part 2)

### MOISTURE CONTENT / DRY DENSITY RELATIONSHIP



Remarks:  
 Remaining sample will be retained for a minimum of 28 days from date of report. Test results reported relate only to the items tested.  
 This report shall not be reproduced except in full without approval of the Laboratory.

For and on behalf of CTS  
 Dan Gay - Laboratory Manager

D S

Approved Signatory  
 Report date 21-Feb-22

Construction Testing Solutions Ltd.  
 Registered in England No. 05998333

Northdown House, Ashford Road  
 Harrietsham, Nr Maidstone  
 Kent ME17 1QW

0343 227 8545  
 enquiries@constructiontesting.co.uk  
 www.constructiontesting.co.uk  
 END OF REPORT

Report version 1



0927

**TEST REPORT:**
**DETERMINATION OF PARTICLE DENSITY**

BS 1377:Part 2:1990 Gas Jar Method

C1050095 / 169657.1.1.1

REPORT NUMBER:

SAMPLE NUMBER:

See Below

CLIENT:

SCS Railways

CLIENT REF:

See Below

ADDRESS:

Black Arrow House, 2 Chandos Road, London, NW10 6NF

DATE SAMPLED:

28/01/2022

SITE:

Ruislip Sustainable Placements

SAMPLED BY:

Client

SUPPLIER:

SCS Railways, Cophall Tunnel North

DATE RECEIVED:

02/02/2022

MATERIAL:

Grey Clay 2A

DATE COMPLETED:

09/02/2022

LOCATION:

Ruislip Sustainable Placement, NWSPA Mound 2 Strip 3 Layer 3

TESTED BY:

RH, KJ

SAMPLING PLAN:

Client Provided

TYPE OF SAMPLE:

Disturbed

PREPARATION METHOD:

BS1377:Part1:1990 clauses 7.3 and 7.4.2

 ORIENTATION OF TEST SPECIMEN  
WITHIN ORIGINAL SAMPLE:

N/A

VARIATIONS:

None

**RESULT**      Test Location: Harrietsham Lab

SAMPLE NO	CLIENT SAMPLE REF	MATERIAL	PARTICLE DENSITY Mg.m <sup>3</sup>
263520	M06045	Grey Clay 2A	2.71

## Remarks:

Test results reported relate only to the items tested.

This report shall not be reproduced except in full without approval of the Laboratory.

For and on behalf of CTS

Dan Gay - Laboratory Manager



Approved Signatory

Report date 21-Feb-22



0927



Client Name: **SCS Railways**

Client Address: **Black Arrow House, London, NW10 6NF**

Contract Name: **HS2 Main Works**

Contract No: **2500377**

***Report on the Determination of Liquid Limit (Cone Penetrometer Method), Plastic Limit & Plasticity Index in accordance with BS 1377-2:1990 Cl 4 & 5***

Lab Sample No: **M06045**

Date Sampled: **28/01/2022**

Client Sample No: **JM01**

Date Received: **28/01/2022**

Sample Certificate: **Yes**

Date Tested: **02/02/2022**

Sample Location: **Ruislip Sustainable Placements, NWSPA Mound 2 Strip 3 Layer 3**

Material Description: **Grey Clay**

Source/Supplier: **SCS Railways/Copthall North**

Sample Type: **Bulk**

Specification as Ordered: **2A**

Test results relate only to the sample numbers shown above.

Liquid Limit	<b>63</b>
Plastic Limit	<b>23.7</b>
Plasticity Index	<b>39.3</b>
Liquidity Index	<b>#VALUE!</b>
Percentage of Material <425µm	<b>N/A</b>
Sample History	<b>Tested in the natural state</b>
Test Method	<b>Single Point</b>

Remarks:

Signed:

Dated: **01-Mar-22**


Lab Manager - Satish Ahlawat

# PARTICLE SIZE DISTRIBUTION TEST

In accordance with clauses 9.2, 9.4 of BS1377:Part 2:1990

Position ID: **M06045 - Ruislip Sustainable Placement - NWSPA Mound 2 Strip 3 Layer 3**

Sample Ref: **263520** Sample Type: **B** Depth (m): **-**



CLAY	fine	medium	coarse	fine	medium	coarse	fine	medium	coarse	COBBLES
	11%	12%	12%	11%	11%	4%	0%	0%	0%	
	SILT			SAND			GRAVEL			
39%	35%			26%			0%			0%

Test Sieve (mm)	Percent Passing (%)	Particle Diameter (mm)	Percent Passing (%)	Coefficients	
125.0	100	0.02	62	D <sub>10</sub> (mm)	NA
75.0	100			D <sub>15</sub> (mm)	NA
63.0	100			D <sub>30</sub> (mm)	NA
37.5	100	0.006	50	D <sub>50</sub> (mm)	0.006
20.0	100			D <sub>60</sub> (mm)	0.016
10.0	100			D <sub>85</sub> (mm)	0.200
6.30	100	0.002	39	D <sub>90</sub> (mm)	0.337
3.35	100			C <sub>U</sub>	NA
2.00	100			C <sub>C</sub>	NA
1.18	100	Sedimentation sample was not pre-treated			
0.600	96	Soil Description: <b>Grey slightly sandy CLAY</b>			
0.425	92				
0.212	86				
0.150	80				
0.063	74				

Key: C<sub>u</sub> = Uniformity coefficient. C<sub>c</sub> = Coefficient of curvature as defined in BS EN ISO 14688-2:2018



**STRUCTURAL SOILS**  
1a Princess Street  
Bedminster  
Bristol  
BS3 4AG

Compiled By

*D. Richards*

**DAISY RICHARDS**

Date

**11/04/22**

Contract

**West Ruislip**

Contract Ref:

**750601**





Client Name: SCS Railways

Client Address: Black Arrow House, Chandos Road, NW10 6NF

Contract Name: High Speed 2 - Main Works

Contract No: 2500377

**Report on the Determination of the Insitu Density of Soil in Accordance with  
BS 1377-9:1990 Cl 2.2**

Lab Sample No: M06045

Date Sampled: 28-Jan-22

Client Sample No: JM01

Date Received: 28-Jan-22

Sample Certificate: Yes

Date Tested: 29-Jan-22

Sample Location: NWSPA, Mound 2, Strip 3, Layer 3

Material Description: Grey Clay

Source/Supplier: Copthall Tunnel/ SCS Railways

Sample Type: Disturbed

Specification as  
Ordered: 2A (2G)

Test results relate only to the sample numbers shown above.

Test No.	1	1	-	-	-
Test Location	T1	T2	-	-	-
In-Situ Bulk Density (Mg/m <sup>3</sup> )	2.11	2.13	-	-	-
In-Situ Dry Density (Mg/m <sup>3</sup> )	1.71	1.72	-	-	-
Moisture Content (%)	23.4	23.5	-	-	-
Relative Compaction (%)	96	96.3	-	-	-

Note: Relative Compaction based on a Maximum Dry Density of 1.79 Mg/m<sup>3</sup>

Remarks:

Signed:

Dated:

28-Feb-22

Lab Manager - Satish Ahlawat




1489

## DETERMINATION OF UNDRAINED SHEAR STRENGTH IN TRIAXIAL COMPRESSION WITHOUT PORE PRESURE MEASUREMENT

BS 1377 : Part 7 : 1990 Clause 8

REPORT No.:	1050095 / 169657.5.1.1	CLIENT:	SCS Railways
SAMPLE No.:	263520	ADDRESS:	Black Arrow House
CLIENT REF:	M06045	SITE:	Ruislip Sustainable Placements
DATE SAMPLED:	28/01/2022	SUPPLIER:	SCS Railways
SAMPLED BY:	Client	MATERIAL:	Grey Clay
DATE RECEIVED:	02/02/2022	LOCATION:	Sustainable Placement, NWSPA Mound 2 Strip 3 Layer 3
DATE TEST COMPLETED:	16/02/2022	ACCEPT STD:	Contract Specification
TESTED BY:	JT	ORIENTATION OF TEST SPECIMEN	
TYPE OF SAMPLE:	Remoulded	WITHIN ORIGINAL SPECIMEN:	N/A
IF REMOULDED;			
METHOD OF COMPACTION:	4.5kg rammer		

Tests were conducted on a disturbed sample, recompacted using a 4.5kg rammer at as received moisture content.	
Initial specimen height	200.4 mm
Initial specimen diameter	100.2 mm
Initial bulk density	2.05 Mg/m <sup>3</sup>
Initial moisture content	24 %
Initial dry density	1.65 Mg/m <sup>3</sup>
Rate of strain applied	1.00 %/min
Membrane thickness (latex)	0.2 mm
Membrane correction	0.5 kPa
Cell pressure	200 kPa
Corrected maximum deviator stress at failure	325 kPa
Strain at failure	11.6 %
Mode of failure	Plastic
<b>Undrained Shear Strength, <math>c_u</math></b>	<b>162 kPa</b>



### REMARKS:

Bulk sample will be kept for a minimum 28 days from date of test.  
 Test results reported relate only to the items tested.  
 This report shall not be reproduced except in full without approval of the laboratory.

For and on behalf of CTS

*[Signature]*

Chris Davidson - Laboratory Manager  
 Dan Gay - Laboratory Supervisor  
 Mike Gray - Senior Technician





Client Name: **SCS Railways**  
Client Address: **Black Arrow House, London, NW10 6NF**  
Contract Name: **HS2 - Main Works**

Contract No: **2500377**

***Report on the Determination of the Insitu Density of Soil  
in accordance with BS 1377-9:1990 Cl 2.4 Core Cutter Method***

Lab Sample No: **M06064**  
Client Sample No: **AV01**  
Sample Certificate: **Yes**  
Sample Location: **RSP,NWSPA Mound 2 Strip 3 Layer 4**  
Material Description: **Grey Clay**  
Source/Supplier: **SCS Railways**  
Specification as Ordered: **2A (2G)**

Date Sampled: **31/01/2022**  
Date Received: **31/01/2022**  
Date Tested: **01/02/2022**

Sample Type: **Undisturbed**

Test results relate only to the sample numbers shown above.

Test No.	1	2	-	-	-
Test Location	T1	T2	-	-	-
In-Situ Bulk Density (Mg/m <sup>3</sup> )	2.11	2.11	-	-	-
In-Situ Dry Density (Mg/m <sup>3</sup> )	1.71	1.71	-	-	-
Moisture Content (%)	23.0	23.2	-	-	-
Relative Compaction (%)	95.6	95.5	-	-	-

Note: Relative Compaction based on a Maximum Dry Density of 1.79 Mg/m<sup>3</sup>

Remarks:


Signed:

Dated:

**28-Feb-22**

Lab Manager -Satish Ahlawat



	<b>Costain Ltd</b> Costain House, Vanwall Business Park, Maidenhead SL6 4UB		RS-011 - Insitu Densities Dielectric Gauge for Earthworks Materials - Rev002
	Laboratory:	High Speed 2- Main Works	Page: 1 of 1
	Customer:	SCS Railways	

**Determination of Insitu Densities of Earthwork Materials using a Soil Density Gauge (Dielectric)**  
**to BS 1377: Part 9: 1990 and Documented In-House Method SP INS 011, Air Voids**  
**Determination to Construction of Highway Earthworks HA79/94 Appendix A**

Laboratory Sample No:	M06064		
Sample Certificate:	Yes		
Site Reference:	AV01	Date Tested:	31/01/2022
Test/ Sample Location:	NWSPA, Mound 2 Strip 3 Layer 4		
Supplier:	SCS Railways	Source:	Copthall Tunnel
Material Description:	Grey Clay		
Specification as Ordered:	2A	Date report issued:	31/01/2022

Maximum Dry Density of the Material - kg/m <sup>3</sup>	1790
---	------

Laboratory Test Number	1	2	3	4	5	6
Test Location:						
	T1	T2				
Gauge Readings						
Dry Density - kg/m <sup>3</sup>	1726	1721				
Moisture Content - %	22.5	22				
Relative Compaction - %	96.4	96.1				

Average Relative Compaction - %	96.3
---------------------------------	------

Specification Limits - %	95.0
--------------------------	------

Test results relate only to the Laboratory Sample number shown above and the report shall not be reproduced except in full without approval of the Laboratory

Remarks

Signed:



Laboratory Manager - Satish Ahlawat



Report No. SDG-M06064



**TEST REPORT:** **DETERMINATION OF DRY DENSITY/MOISTURE CONTENT RELATIONSHIP**  
BS 1377:Part 4:1990 clause 3.5 4.5kg Rammer method

**REPORT NUMBER:** C1050095 / 169657.7.1.1

**SAMPLE NUMBER:** 263521 **CLIENT:** SCS Railways

**CLIENT REF:** M06064 **ADDRESS:** Black Arrow House, 2 Chandos Road, London, NW10 6NF

**DATE SAMPLED:** 31/01/2022 **SITE:** Ruislip Sustainable Placements

**SAMPLED BY:** Client **SUPPLIER:** SCS Railways, Copthall North

**DATE RECEIVED:** 02/02/2022 **MATERIAL:** Grey Clay 2A

**DATE COMPLETED:** 08/02/2022 **LOCATION:** Ruislip Sustainable Placement, NWSPA Mound 2 Strip 3 Layer 4

**TESTED BY:** Colin Gourlay **PREPARATION METHOD:** 1 Ltr Mould (BS1377:Pt1:1990 Cl7.6.2)  
: Material chopped to <20mm, for cohesive soil.


**TYPE OF SAMPLE:** Disturbed **COMPACTION SAMPLE:** Separate samples

**VARIATIONS:** None

### RESULT:

**MAXIMUM DRY DENSITY:** 1.79 Mg/m<sup>3</sup>  
**OPTIMUM MOISTURE CONTENT:** 18 %  
**AMOUNT (By Dry Mass) RETAINED ON >20mm TEST SIEVE:** 0 %  
**AMOUNT (By Dry Mass) RETAINED ON >37.5mm TEST SIEVE:** 0 %  
**MEASURED PARTICLE DENSITY USED TO PLOT AIR VOIDS:** 2.72 Mg/m<sup>3</sup>  
(measured in accordance with BS 1377: 1990:part 2)

### MOISTURE CONTENT / DRY DENSITY RELATIONSHIP



### Remarks:

Remaining sample will be retained for a minimum of 28 days from date of report. Test results reported relate only to the items tested.  
This report shall not be reproduced except in full without approval of the Laboratory.

For and on behalf of CTS  
Dan Gay - Laboratory Manager

Approved Signatory  
Report date 09-Feb-22



**TEST REPORT:** **DETERMINATION OF PARTICLE DENSITY**  
BS 1377:Part 2:1990 Gas Jar Method  
**REPORT NUMBER:** C1050095 / 169657.6.1.1  
**SAMPLE NUMBER:** See Below **CLIENT:** SCS Railways  
**CLIENT REF:** See Below **ADDRESS:** Black Arrow House, 2 Chandos Road, London, NW10 6NF  
**DATE SAMPLED:** 31/01/2022 **SITE:** Ruislip Sustainable Placements  
**SAMPLED BY:** Client **SUPPLIER:** SCS Railways, Copthall North  
**DATE RECEIVED:** 02/02/2022 **MATERIAL:** Grey Clay 2A  
**DATE COMPLETED:** 09/02/2022 **LOCATION:** Ruislip Sustainable Placement, NWSPA Mound 2 Strip 3 Layer 4  
**TESTED BY:** RH, KJ **SAMPLING PLAN:** Client Provided  
**TYPE OF SAMPLE:** Disturbed **PREPARATION METHOD:** BS1377:Part1:1990 clauses 7.3 and 7.4.2  
**ORIENTATION OF TEST SPECIMEN WITHIN ORIGINAL SAMPLE:** N/A **VARIATIONS:** None

**RESULT** Test Location: Harrietsham Lab

SAMPLE NO	CLIENT SAMPLE REF	MATERIAL	PARTICLE DENSITY Mg.m <sup>3</sup>
263521	M06064	Grey Clay 2A	2.72

**Remarks:**

Test results reported relate only to the items tested.  
This report shall not be reproduced except in full without approval of the Laboratory.

For and on behalf of CTS  
Mike Gray - Laboratory Supervisor

*[Signature]*

Approved Signatory  
Report date 11-Feb-22

Construction Testing Solutions Ltd.  
Registered in England No. 05998333

Northdown House, Ashford Road  
Harrietsham, Nr Maidstone  
Kent ME17 1QW

0343 227 8545  
enquiries@constructiontesting.co.uk  
[www.constructiontesting.co.uk](http://www.constructiontesting.co.uk)  
END OF REPORT

Report version 1



0927

Construction Testing Solutions Ltd  
Heathrow Unit 12  
Brittania Industrial Estate  
Poyle Road  
SL3 0BH

Date: 25 February 2022  
Test Report Ref: TR 861170

Page 1 of 2

Contract: West Ruislip

**LABORATORY TEST REPORT**

**TEST REQUIREMENTS:**

To determine the Coefficient of Permeability under constant head conditions in a Triaxial Cell in accordance with  
**BS 1377: Part 6 : 1990 : Clause 6.**

**SAMPLE DETAILS:**

Certificate of sampling received:	Yes
Laboratory Ref. No:	S100585
Client Ref. No:	263521.1 (M06064)
Date and Time of Sampling:	31/01/2022
Date of Receipt at Lab:	03/02/2022
Date of Start of Test:	08/02/2022
Sampling Location:	NWSPA Mound 2, Strip 3, Layer 4
Name of Source:	Copthall North
Method of Sampling:	Core Cutter
Sampled By:	Client (Test results apply to sample as received)
Tested By:	CH
Material Description:	Grey Clay - 2A (2G)
Target Specification:	N/A

**RESULTS:**

See attached

This test report shall not be reproduced, except in full, without the written approval of Celtest Company Limited.

These results relate only to the items tested.

**Comments:**

None

Report checked and approved by:



Meical Owen  
Soils Team Manager

Trefelin Bangor Gwynedd LL57 4LH


Tel: + 44 (0)1248 355269 Email: postmaster@celtest.com Website: www.celtest.com

Celtest Company Limited. Registered in Wales 1533370. Vat No. 352-5034-81

**CHECKED**

13 APR 2022

BY:



**TEST RESULTS**

Sample condition: **Undisturbed**

Method of Remoulding (If applicable): **N/A**

Specimen Details:	Initial:	Final:
Diameter:	mm	N/A
Height:	mm	N/A
Moisture Content:	21 %	24 %
Bulk density:	2.04 Mg/m <sup>3</sup>	2.10 Mg/m <sup>3</sup>
Dry density:	1.69 Mg/m <sup>3</sup>	1.70 Mg/m <sup>3</sup>

Saturation stage: **Performed in accordance with clause 5.4.3 - Saturation by increments of cell pressure and back pressure.**

Initial pore pressure coefficient,B:	0.26
Final pore pressure coefficient,B:	0.96
Duration of stage:	6 days

Consolidation stage:

Effective pressure:	100 kPa
Duration of stage:	3 days

Permeability stage:

Pressure difference across specimen:	20 kPa
Mean effective stress:	90 kPa
Duration of stage	2 days
Coefficient of Permeability (k <sub>v</sub> ) at 20°C =	2.6 x 10 <sup>-11</sup> m/s

Construction Testing Solutions Ltd  
Heathrow Unit 12  
Brittania Industrial Estate  
Poyle Road  
SL3 0BH

Date: 25 February 2022  
Test Report Ref: TR 861171

Page 1 of 2

Contract: West Ruislip

**LABORATORY TEST REPORT**

**TEST REQUIREMENTS:**

To determine the Coefficient of Permeability under constant head conditions in a Triaxial Cell in accordance with  
**BS 1377: Part 6 : 1990 : Clause 6.**

**SAMPLE DETAILS:**

Certificate of sampling received:	Yes
Laboratory Ref. No:	S100585
Client Ref. No:	263521.2 (M06064)
Date and Time of Sampling:	31/01/2022
Date of Receipt at Lab:	03/02/2022
Date of Start of Test:	08/02/2022
Sampling Location:	NWSPA Mound 2, Strip 3, Layer 4
Name of Source:	Copthall North
Method of Sampling:	Core Cutter
Sampled By:	Client (Test results apply to sample as received)
Tested By:	CH
Material Description:	Grey Clay - 2A (2G)
Target Specification:	N/A

**RESULTS:**

See attached

This test report shall not be reproduced, except in full, without the written approval of Celtest Company Limited.

These results relate only to the items tested.

**Comments:**

None

Report checked and approved by:



Meical Owen  
Soils Team Manager

Trefelin Bangor Gwynedd LL57 4LH

**CHECKED**

Tel: + 44 (0)1248 355269 Email: postmaster@celtest.com Website: www.celtest.com

Celtest Company Limited. Registered in Wales 1533370. Vat No. 352-5034-81

BY:

10 APR 2022



**TEST RESULTS**

Sample condition: **Undisturbed**

Method of Remoulding (If applicable): **N/A**

Specimen Details:	Initial:	Final:
Diameter:	100.8 mm	N/A
Height:	103.0 mm	N/A
Moisture Content:	20 %	23 %
Bulk density:	2.05 Mg/m <sup>3</sup>	2.16 Mg/m <sup>3</sup>
Dry density:	1.71 Mg/m <sup>3</sup>	1.74 Mg/m <sup>3</sup>

Saturation stage: **Performed in accordance with clause 5.4.3 - Saturation by increments of cell pressure and back pressure.**

Initial pore pressure coefficient,B:	0.18
Final pore pressure coefficient,B:	0.96
Duration of stage:	6 days

Consolidation stage:

Effective pressure:	100 kPa
Duration of stage:	4 days

Permeability stage:

Pressure difference across specimen:	20 kPa
Mean effective stress:	90 kPa
Duration of stage	2 days
Coefficient of Permeability (k <sub>v</sub> ) at 20°C =	2.0 x 10 <sup>-11</sup> m/s



Client Name: **SCS Railways**  
Client Address: **Black Arrow House, London, NW10 6NF**  
Contract Name: **HS2 Main Works**

Contract No: **2500377**

***Report on the Determination of Liquid Limit (Cone Penetrometer Method), Plastic Limit & Plasticity Index in accordance with BS 1377-2:1990 Cl 4 & 5***

Lab Sample No: **M06064** Date Sampled: **31/01/2022**  
Client Sample No: **AV01** Date Received: **31/01/2022**  
Sample Certificate: **Yes** Date Tested: **10/02/2022**  
Sample Location: **NWSPA Mound 2 Strip 3 Layer 4**  
Material Description: **Grey Clay**  
Source/Supplier: **SCS Railways/Copthall North** Sample Type: **Bulk**  
Specification as Ordered: **2A**

Test results relate only to the sample numbers shown above.

Liquid Limit	<b>68.40</b>
Plastic Limit	<b>24.2</b>
Plasticity Index	<b>44.2</b>
Liquidity Index	<b>#VALUE!</b>
Percentage of Material <425µm	<b>N/A</b>
Sample History	<b>Tested in the natural state</b>
Test Method	<b>Single Point</b>

Remarks:

Signed:

Dated: **18-Feb-22**


Lab Manager - Satish Ahlawat

# PARTICLE SIZE DISTRIBUTION TEST

In accordance with clauses 9.2, 9.4 of BS1377:Part 2:1990

Position ID: **M06064 - Ruislip Sustainable Placement - NWSPA Mound 2 Strip 3 Layer 4**

Sample Ref: **263521** Sample Type: **B** Depth (m): **-**



CLAY	fine	medium	coarse	fine	medium	coarse	fine	medium	coarse	COBBLES
	13%	14%	19%	6%	5%	3%	0%	0%	0%	
	SILT			SAND			GRAVEL			
40%	46%			14%			0%			0%

Test Sieve (mm)	Percent Passing (%)
125.0	100
75.0	100
63.0	100
37.5	100
20.0	100
10.0	100
6.30	100
3.35	100
2.00	100
1.18	97
0.600	97
0.425	94
0.212	92
0.150	90
0.063	86

Particle Diameter (mm)	Percent Passing (%)
0.02	67
0.006	53
0.002	40
Sedimentation sample was not pre-treated	

Coefficients	
D <sub>10</sub> (mm)	NA
D <sub>15</sub> (mm)	NA
D <sub>30</sub> (mm)	NA
D <sub>50</sub> (mm)	0.005
D <sub>60</sub> (mm)	0.011
D <sub>85</sub> (mm)	0.059
D <sub>90</sub> (mm)	0.150
C <sub>u</sub>	NA
C <sub>c</sub>	NA

Soil Description:

**Greyish brown silty slightly sandy CLAY**

Key: C<sub>u</sub> = Uniformity coefficient. C<sub>c</sub> = Coefficient of curvature as defined in BS EN ISO 14688-2:2018



**STRUCTURAL SOILS**  
1a Princess Street  
Bedminster  
Bristol  
BS3 4AG

Compiled By

*D. Richards*

**DAISY RICHARDS**

Date

**11/04/22**

Contract

**West Ruislip**

Contract Ref:

**750601**





Client Name: **SCS Railways**

Client Address: **Black Arrow House, Chandos Road, NW10 6NF**

Contract Name: **High Speed 2 - Main Works**

Contract No: **2500377**

***Report on the Determination of the Insitu Density of Soil in Accordance with  
BS 1377-9:1990 Cl 2.2***

Lab Sample No: **M06064**

Client Sample No: **AV01**

Sample Certificate: **Yes**

Sample Location: **NWSPA, Mound 2, Strip 3, Layer 4**

Material Description: **Grey Clay**

Source/Supplier: **Copthall Tunnel/ SCS Railways**

Specification as  
Ordered: **2A (2G)**

Date Sampled: **31-Jan-22**

Date Received: **31-Jan-22**

Date Tested: **01-Feb-22**

Sample Type: **Disturbed**

Test results relate only to the sample numbers shown above.

Test No.	1	-	-	-	-
Test Location	T1	-	-	-	-
In-Situ Bulk Density (Mg/m <sup>3</sup> )	2.10	-	-	-	-
In-Situ Dry Density (Mg/m <sup>3</sup> )	1.72	-	-	-	-
Moisture Content (%)	22.3	-	-	-	-
Relative Compaction (%)	96	-	-	-	-

Note: Relative Compaction based on a Maximum Dry Density of 1.79 Mg/m<sup>3</sup>

Remarks:

Signed:

Dated: **28-Feb-22**

Lab Manager - Satish Ahlawat




1489

**DETERMINATION OF UNDRAINED SHEAR STRENGTH IN TRIAXIAL COMPRESSION WITHOUT PORE PRESURE MEASUREMENT**

BS 1377 : Part 7 : 1990 Clause 8

REPORT No.:	1050095 / 169657.11.1.1	CLIENT:	SCS Railways
SAMPLE No.:	263521	ADDRESS:	Black Arrow House
CLIENT REF:	M06064	SITE:	Ruislip Sustainable Placements
DATE SAMPLED:	31/01/2022	SUPPLIER:	SCS Railways
SAMPLED BY:	Client	MATERIAL:	Grey Clay
		LOCATION:	Ruislip Sustainable Placement, NWSPA Mound 2 Strip 3 Layer 4
DATE RECEIVED:	02/02/2022	ACCEPT STD:	Contract Specification
DATE TEST COMPLETED:	16/02/2022	ORIENTATION OF TEST SPECIMEN	
TESTED BY:	JT	WITHIN ORIGINAL SPECIMEN:	N/A
TYPE OF SAMPLE:	Remoulded		
IF REMOULDED:			
METHOD OF COMPACTION:	4.5kg rammer		

Tests were conducted on a disturbed sample, recompacted using a 4.5kg rammer at as received moisture content.	
Initial specimen height	200.3 mm
Initial specimen diameter	100.2 mm
Initial bulk density	2.03 Mg/m <sup>3</sup>
Initial moisture content	25 %
Initial dry density	1.63 Mg/m <sup>3</sup>
Rate of strain applied	1.00 %/min
Membrane thickness (latex)	0.2 mm
Membrane correction	0.5 kPa
Cell pressure	200 kPa
Corrected maximum deviator stress at failure	312 kPa
Strain at failure	12.0 %
Mode of failure	Plastic
<b>Undrained Shear Strength, <math>c_u</math></b>	<b>156 kPa</b>


**REMARKS:**

Bulk sample will be kept for a minimum 28 days from date of test.

Test results reported relate only to the items tested.

This report shall not be reproduced except in full without approval of the laboratory.

For and on behalf of CTS



Chris Davidson - Laboratory Manager  
Dan Gay - Laboratory Supervisor  
Mike Gray - Senior Technician

○  
○  
○



Client Name: **SCS Railways**  
Client Address: **Black Arrow House, London, NW10 6NF**  
Contract Name: **HS2 - Main Works**

Contract No: **2500377**

***Report on the Determination of the Insitu Density of Soil  
in accordance with BS 1377-9:1990 Cl 2.4 Core Cutter Method***

Lab Sample No: **M06065**  
Client Sample No: **AV02**  
Sample Certificate: **Yes**  
Sample Location: **NWSPA, Mound 2, Strip 2, Layer 2**  
Material Description: **Grey Clay**  
Source/Supplier: **SCS Railways**  
Specification as Ordered: **2A (2G)**

Date Sampled: **31/01/2022**  
Date Received: **31/01/2022**  
Date Tested: **01/02/2022**

Sample Type: **Undisturbed**

Test results relate only to the sample numbers shown above.

Test No.	1	2	-	-	-
Test Location	1	2	-	-	-
In-Situ Bulk Density (Mg/m <sup>3</sup> )	2.09	2.09	-	-	-
In-Situ Dry Density (Mg/m <sup>3</sup> )	1.68	1.67	-	-	-
Moisture Content (%)	24.5	25.2	-	-	-
Relative Compaction (%)	95.8	95.2	-	-	-

Note: Relative Compaction based on a Maximum Dry Density of 1.75 Mg/m<sup>3</sup>

Remarks:


Signed:

Dated:

**17-Feb-22**

Lab Manager - Satish Ahlawat



	<b>Costain Ltd</b> Costain House, Vanwall Business Park, Maidenhead SL6 4UB		RS-011 - Insitu Densities Dielectric Gauge for Earthworks Materials - Rev002 Page: 1 of 1
	Laboratory:	High Speed 2- Main Works	
	Customer:	SCS Railways	

**Determination of Insitu Densities of Earthwork Materials using a Soil Density Gauge (Dielectric)**  
**to BS 1377: Part 9: 1990 and Documented In-House Method SP INS 011, Air Voids**  
**Determination to Construction of Highway Earthworks HA79/94 Appendix A**

Laboratory Sample No:	M06065		
Sample Certificate:	Yes		
Site Reference:	AV02	Date Tested:	31/01/2021
Test/ Sample Location:	NWSPA, Mound 2 Strip 2 Layer 2		
Supplier:	SCS Railways	Source:	Copthall Tunnel
Material Description:	Grey Clay		
Specification as Ordered:	2A	Date report issued:	31/01/2022

Maximum Dry Density of the Material - kg/m <sup>3</sup>	1750
---	------

Laboratory Test Number	1	2	3	4	5	6
Test Location:	T1	T2				
Gauge Readings						
Dry Density - kg/m <sup>3</sup>	1816	1804				
Moisture Content - %	23.4	23.3				
Relative Compaction - %	103.8	103.1				

Average Relative Compaction - %	103.4
---------------------------------	-------

Specification Limits - %	95.0
--------------------------	------

Test results relate only to the Laboratory Sample number shown above and the report shall not be reproduced except in full without approval of the Laboratory

Remarks

Signed: 

Laboratory Manager - Satish Ahlawat



Report No. SDG-M06065

RS-011 - Insitu Densities

Dielectric Gauge for Earthworks Materials - Rev00



Client Name: **SCS Railways**  
Client Address: **Black Arrow House, Chandos Road, NW10 6NF**  
Contract Name: **High Speed 2 - Main Works**

Contract No: **2500377**

***Report on the Determination of the Insitu Density of Soil in Accordance with  
BS 1377-9:1990 CI 2.2***

Lab Sample No: **M06065** Date Sampled: **31-Jan-22**  
Client Sample No: **AV02** Date Received: **31-Jan-22**  
Sample Certificate: **Yes** Date Tested: **01-Feb-22**  
Sample Location: **NWSPA Mound 2 Strip 2 Layer 2**  
Material Description: **Grey Clay**  
Source/Supplier: **Copthall Tunnel/ SCS Railways** Sample Type: **Bulk**  
Specification as Ordered: **2A (2G)**

Test results relate only to the sample numbers shown above.

Test No.	1	1	-	-	-
Test Location	T1	T2	-	-	-
In-Situ Bulk Density (Mg/m <sup>3</sup> )	2.09	2.09	-	-	-
In-Situ Dry Density (Mg/m <sup>3</sup> )	1.66	1.67	-	-	-
Moisture Content (%)	25.9	25.3	-	-	-
Relative Compaction (%)	95	95.3	-	-	-

Note: Relative Compaction based on a Maximum Dry Density of 1.75 Mg/m<sup>3</sup>

Remarks:

Signed:

Dated:

**17-Feb-22**

Lab Manager - Satish Ahlawat



1489




<b>TEST REPORT:</b>	<b>DETERMINATION OF DRY DENSITY/MOISTURE CONTENT RELATIONSHIP</b>		
	BS 1377:Part 4:1990 clause 3.5 4.5kg Rammer method		
<b>REPORT NUMBER:</b>	C1050095 / 169657.13.1.1		
<b>SAMPLE NUMBER:</b>	263522	<b>CLIENT:</b>	SCS Railways
<b>CLIENT REF:</b>	M06065	<b>ADDRESS:</b>	Black Arrow House, 2 Chandos Road, London, NW10 6NF
<b>DATE SAMPLED:</b>	31/01/2022	<b>SITE:</b>	Ruislip Sustainable Placements
<b>SAMPLED BY:</b>	Client	<b>SUPPLIER:</b>	SCS Railways, Copthall North
<b>DATE RECEIVED:</b>	02/02/2022	<b>MATERIAL:</b>	Grey Clay 2A
<b>DATE COMPLETED:</b>	10/02/2022	<b>LOCATION:</b>	Ruislip Sustainable Placement, NWSPA Mound 2 Strip 2 Layer 2
<b>TESTED BY:</b>	Colin Gourlay	<b>PREPARATION METHOD:</b>	1 Ltr Mould (BS1377:Pt1:1990 Cl7.6.2) : Material chopped to <20mm, for cohesive soil.
<b>TYPE OF SAMPLE:</b>	Disturbed	<b>COMPACTION SAMPLE:</b>	Separate samples
<b>VARIATIONS:</b>	None	<b>SAMPLING PLAN:</b>	Client Provided

### RESULT Test Location: Harrietsham Lab

**MAXIMUM DRY DENSITY:** 1.74 Mg/m<sup>3</sup>  
**OPTIMUM MOISTURE CONTENT:** 18 %  
**AMOUNT (By Dry Mass) RETAINED ON >20mm TEST SIEVE:** 0 %  
**AMOUNT (By Dry Mass) RETAINED ON >37.5mm TEST SIEVE:** 0 %  
**MEASURED PARTICLE DENSITY USED TO PLOT AIR VOIDS:** 2.72 Mg/m<sup>3</sup>  
 (measured in accordance with BS 1377: 1990:part 2)

### MOISTURE CONTENT / DRY DENSITY RELATIONSHIP



Remarks:  
 Remaining sample will be retained for a minimum of 28 days from date of report. Test results reported relate only to the items tested.  
 This report shall not be reproduced except in full without approval of the Laboratory.

For and on behalf of CTS  
 Dan Gay - Laboratory Manager

*[Signature]*

Approved Signatory  
 Report date 11-Feb-22



0927



### TEST REPORT:

### DETERMINATION OF PARTICLE DENSITY

BS 1377:Part 2:1990 Gas Jar Method

REPORT NUMBER:

C1050095 / 169657.12.1.1

SAMPLE NUMBER:

See Below

CLIENT:

SCS Railways

CLIENT REF:

See Below

ADDRESS:

Black Arrow House, 2 Chandos Road, London, NW10 6NF

DATE SAMPLED:

31/01/2022

SITE:

Ruislip Sustainable Placements

SAMPLED BY:

Client

SUPPLIER:

SCS Railways, Cophall North

DATE RECEIVED:

02/02/2022

MATERIAL:

Grey Clay 2A

DATE COMPLETED:

09/02/2022

LOCATION:

Ruislip Sustainable Placement, NWSPA Mound 2 Strip 2 Layer 2

TESTED BY:

RH, KJ

SAMPLING PLAN:

Client Provided

TYPE OF SAMPLE:

Disturbed

PREPARATION METHOD: :

BS1377:Part1:1990 clauses 7.3 and 7.4.2

ORIENTATION OF TEST SPECIMEN  
WITHIN ORIGINAL SAMPLE:

N/A

VARIATIONS:

None

### RESULT Test Location: Harrietsham Lab

SAMPLE NO	CLIENT SAMPLE REF	MATERIAL	PARTICLE DENSITY Mg.m <sup>3</sup>
263522	M06065	Grey Clay 2A	2.72

### Remarks:

Test results reported relate only to the items tested.

This report shall not be reproduced except in full without approval of the Laboratory.

For and on behalf of CTS

Dan Gay - Laboratory Manager

Approved Signatory

Report date 11-Feb-22

Construction Testing Solutions Ltd.

Registered in England No. 05998333

Northdown House, Ashford Road  
Harrietsham, Nr Maidstone  
Kent ME17 1QW

0343 227 8545  
enquiries@constructiontesting.co.uk  
[www.constructiontesting.co.uk](http://www.constructiontesting.co.uk)  
END OF REPORT

Report version 1



0927

Construction Testing Solutions Ltd  
Heathrow Unit 12  
Brittania Industrial Estate  
Poyle Road  
SL3 0BH

Date: 25 February 2022  
Test Report Ref: TR 861172

Page 1 of 2

Contract: West Ruislip

**LABORATORY TEST REPORT**

**TEST REQUIREMENTS:**

To determine the Coefficient of Permeability under constant head conditions in a Triaxial Cell in accordance with  
**BS 1377: Part 6 : 1990 : Clause 6.**

**SAMPLE DETAILS:**

Certificate of sampling received:	Yes
Laboratory Ref. No:	S100585
Client Ref. No:	263522.1 (M06065)
Date and Time of Sampling:	31/01/2022
Date of Receipt at Lab:	03/02/2022
Date of Start of Test:	08/02/2022
Sampling Location:	NWSPA Mound 2, Strip 2, Layer 2
Name of Source:	Copthall North
Method of Sampling:	Core Cutter
Sampled By:	Client (Test results apply to sample as received)
Tested By:	CH
Material Description:	Grey Clay - 2A (2G)
Target Specification:	N/A

**RESULTS:**

See attached

This test report shall not be reproduced, except in full, without the written approval of Celtest Company Limited.

These results relate only to the items tested.

**Comments:**

None

Report checked and approved by:



Meical Owen  
Soils Team Manager

Trefelin Bangor Gwynedd LL57 4TH

Tel: + 44 (0)1248 355269 Email: postmaster@celtest.com Website: www.celtest.com

Celtest Company Limited. Registered in Wales 1533370. Vat No. 352-5034-81

BY: 

13 APR 2022

**TEST RESULTS**

Sample condition: **Undisturbed**

Method of Remoulding (If applicable): **N/A**

Specimen Details:	Initial:	Final:
Diameter:	100.7 mm	N/A
Height:	105.2 mm	N/A
Moisture Content:	27 %	29 %
Bulk density:	1.95 Mg/m <sup>3</sup>	2.00 Mg/m <sup>3</sup>
Dry density:	1.54 Mg/m <sup>3</sup>	1.56 Mg/m <sup>3</sup>

Saturation stage: **Performed in accordance with clause 5.4.3 - Saturation by increments of cell pressure and back pressure.**

Initial pore pressure coefficient, B:	0.32
Final pore pressure coefficient, B:	0.98
Duration of stage:	6 days

Consolidation stage:

Effective pressure:	100 kPa
Duration of stage:	3 days

Permeability stage:

Pressure difference across specimen:	20 kPa
Mean effective stress:	90 kPa
Duration of stage	2 days
Coefficient of Permeability (k <sub>v</sub> ) at 20°C =	5.2 x 10 <sup>-11</sup> m/s

Construction Testing Solutions Ltd  
Heathrow Unit 12  
Brittania Industrial Estate  
Poyle Road  
SL3 0BH

Date: 25 February 2022  
Test Report Ref: TR 861173

Page 1 of 2

Contract: West Ruislip

**LABORATORY TEST REPORT**

**TEST REQUIREMENTS:**

To determine the Coefficient of Permeability under constant head conditions in a Triaxial Cell in accordance with  
**BS 1377: Part 6 : 1990 : Clause 6.**

**SAMPLE DETAILS:**

Certificate of sampling received:	Yes
Laboratory Ref. No:	S100585
Client Ref. No:	263522.2 (M06065)
Date and Time of Sampling:	31/01/2022
Date of Receipt at Lab:	03/02/2022
Date of Start of Test:	08/02/2022
Sampling Location:	NWSPA Mound 2, Strip 2, Layer 2
Name of Source:	Copthall North
Method of Sampling:	Core Cutter
Sampled By:	Client (Test results apply to sample as received)
Tested By:	CH
Material Description:	Grey Clay - 2A (2G)
Target Specification:	N/A

**RESULTS:**

See attached


This test report shall not be reproduced, except in full, without the written approval of Celtest Company Limited.

These results relate only to the items tested.

**Comments:**

None

Report checked and approved by:



Meical Owen  
Soils Team Manager

Trefelin Bangor Gwynedd LL57 4LH

Tel: + 44 (0)1248 355269 Email: [postmaster@celtest.com](mailto:postmaster@celtest.com) Website: [www.celtest.com](http://www.celtest.com)

Celtest Company Limited. Registered in Wales 1533370. Vat No. 352-5034-81

**CHECKED**

13 APR 2022

BY:



**TEST RESULTS**

Sample condition: **Undisturbed**

Method of Remoulding (If applicable): **N/A**

Specimen Details:	Initial:	Final:
Diameter:	101.0 mm	N/A
Height:	105.2 mm	N/A
Moisture Content:	27 %	29 %
Bulk density:	1.93 Mg/m <sup>3</sup>	2.01 Mg/m <sup>3</sup>
Dry density:	1.52 Mg/m <sup>3</sup>	1.56 Mg/m <sup>3</sup>

Saturation stage: **Performed in accordance with clause 5.4.3 - Saturation by increments of cell pressure and back pressure.**

Initial pore pressure coefficient,B:	0.30
Final pore pressure coefficient,B:	1.00
Duration of stage:	6 days

Consolidation stage:

Effective pressure:	100 kPa
Duration of stage:	3 days

Permeability stage:

Pressure difference across specimen:	20 kPa
Mean effective stress:	90 kPa
Duration of stage	2 days
Coefficient of Permeability (k <sub>v</sub> ) at 20°C =	9.6 x 10 <sup>-11</sup> m/s



Client Name: **SCS Railways**  
Client Address: **Black Arrow House, London, NW10 6NF**  
Contract Name: **HS2 Main Works**

Contract No: **2500377**

***Report on the Determination of Liquid Limit (Cone Penetrometer Method), Plastic Limit & Plasticity Index in accordance with BS 1377-2:1990 Cl 4 & 5***

Lab Sample No: **M06065** Date Sampled: **31/01/2022**  
Client Sample No: **AV02** Date Received: **31/01/2022**  
Sample Certificate: **Yes** Date Tested: **02/02/2022**  
Sample Location: **NWSPA Mound 2 Strip 2 Layer 2**  
Material Description: **Grey Clay**  
Source/Supplier: **SCS Railways/Copthall North** Sample Type: **Bulk**  
Specification as Ordered: **2A**

Test results relate only to the sample numbers shown above.

Liquid Limit	<b>64.9</b>
Plastic Limit	<b>23.8</b>
Plasticity Index	<b>41.1</b>
Liquidity Index	<b>#VALUE!</b>
Percentage of Material <425µm	<b>N/A</b>
Sample History	<b>Tested in the natural state</b>
Test Method	<b>Single Point</b>

Remarks:

Signed:

Dated:

**18-Feb-22**


Lab Manager - Satish Ahlawat

# PARTICLE SIZE DISTRIBUTION TEST

In accordance with clauses 9.2, 9.4 of BS1377:Part 2:1990

Position ID: **M06065 - Ruislip Sustainable Placement - NWSPA Mound 2 Strip 2 Layer 2**

Sample Ref: **263522** Sample Type: **B** Depth (m): **-**



CLAY	fine	medium	coarse	fine	medium	coarse	fine	medium	coarse	COBBLES
	11%	13%	23%	7%	6%	1%	0%	0%	0%	
	SILT			SAND			GRAVEL			
39%	47%			14%			0%			0%

Test Sieve (mm)	Percent Passing (%)	Particle Diameter (mm)	Percent Passing (%)	Coefficients	
125.0	100	0.02	63	D <sub>10</sub> (mm)	NA
75.0	100			D <sub>15</sub> (mm)	NA
63.0	100			D <sub>30</sub> (mm)	NA
37.5	100			D <sub>50</sub> (mm)	0.006
20.0	100	0.006	50	D <sub>60</sub> (mm)	0.015
10.0	100			D <sub>85</sub> (mm)	0.060
6.30	100			D <sub>90</sub> (mm)	0.112
3.35	100	0.002	39	C <sub>U</sub>	NA
2.00	100			C <sub>C</sub>	NA
1.18	99			Soil Description: Brown silty slightly sandy CLAY	
0.600	99				
0.425	99				
0.212	93				
0.150	92				
0.063	86				
Sedimentation sample was not pre-treated					


Key: C<sub>u</sub> = Uniformity coefficient. C<sub>c</sub> = Coefficient of curvature as defined in BS EN ISO 14688-2:2018



**STRUCTURAL SOILS**  
1a Princess Street  
Bedminster  
Bristol  
BS3 4AG

Compiled By		Date
<i>D. Richards</i>		11/04/22
Contract	Contract Ref:	
<b>West Ruislip</b>	<b>750601</b>	



	<b>Costain Ltd</b> Costain House, Vanwall Business Park, Maidenhead SL6 4UB		RS-011 - Insitu Densities Dielectric Gauge for Earthworks Materials - Rev002 Page: 1 of 1
	Laboratory:	High Speed 2- Main Works	
	Customer:	SCS Railways	

**Determination of Insitu Densities of Earthwork Materials using a Soil Density Gauge (Dielectric)**  
**to BS 1377: Part 9: 1990 and Documented In-House Method SP INS 011, Air Voids**  
**Determination to Construction of Highway Earthworks HA79/94 Appendix A**

Laboratory Sample No:	M06065		
Sample Certificate:	Yes		
Site Reference:	AV02	Date Tested:	31/01/2021
Test/ Sample Location:	NWSPA, Mound 2 Strip 2 Layer 2		
Supplier:	SCS Railways	Source:	Copthall Tunnel
Material Description:	Grey Clay		
Specification as Ordered:	2A	Date report issued:	31/01/2022

Maximum Dry Density of the Material - kg/m <sup>3</sup>	1750
---	------

Laboratory Test Number	1	2	3	4	5	6
Test Location:	T1	T2				
Gauge Readings						
Dry Density - kg/m <sup>3</sup>	1816	1804				
Moisture Content - %	23.4	23.3				

Relative Compaction - %	103.8	103.1				
-------------------------	-------	-------	--	--	--	--

Average Relative Compaction - %	103.4
---------------------------------	-------

Specification Limits - %	95.0
--------------------------	------

Test results relate only to the Laboratory Sample number shown above and the report shall not be reproduced except in full without approval of the Laboratory

Remarks

Signed: 

Laboratory Manager - Satish Ahlawat



Report No. SDG-M06065



Client Name: SCS Railways

Client Address: Black Arrow House, Chandos Road, NW10 6NF

Contract Name: High Speed 2 - Main Works

Contract No: 2500377

**Report on the Determination of the Insitu Density of Soil in Accordance with  
BS 1377-9:1990 Cl 2.2**

Lab Sample No: M06065

Date Sampled: 31-Jan-22

Client Sample No: AV02

Date Received: 31-Jan-22

Sample Certificate: Yes

Date Tested: 01-Feb-22

Sample Location: NWSPA Mound 2 Strip 2 Layer 2

Material Description: Grey Clay

Source/Supplier: Copthall Tunnel/ SCS Railways

Sample Type: Bulk

Specification as  
Ordered: 2A (2G)

Test results relate only to the sample numbers shown above.

Test No.	1	1	-	-	-
Test Location	T1	T2	-	-	-
In-Situ Bulk Density (Mg/m <sup>3</sup> )	2.09	2.09	-	-	-
In-Situ Dry Density (Mg/m <sup>3</sup> )	1.66	1.67	-	-	-
Moisture Content (%)	25.9	25.3	-	-	-
Relative Compaction (%)	95	95.3	-	-	-

Note: Relative Compaction based on a Maximum Dry Density of 1.75 Mg/m<sup>3</sup>

Remarks:

Signed:

Dated:

17-Feb-22

Lab Manager - Satish Ahlawat




1489

**DETERMINATION OF UNDRAINED SHEAR STRENGTH IN TRIAXIAL COMPRESSION WITHOUT PORE PRESURE MEASUREMENT**

BS 1377 : Part 7 : 1990 Clause 8


REPORT No.:	1050095 / 169657.17.1.1	CLIENT:	SCS Railways
SAMPLE No.:	263522	ADDRESS:	Black Arrow House
CLIENT REF:	M06065	SITE:	Ruislip Sustainable Placements
DATE SAMPLED:	31/01/2022	SUPPLIER:	SCS Railways
SAMPLED BY:	Client	MATERIAL:	Grey Clay 2A
DATE RECEIVED:	02/02/2022	LOCATION:	Ruislip Sustainable Placement, NWSPA Mound 2 Strip 2 Layer 2
DATE TEST COMPLETED:	17/02/2022	ACCEPT STD:	Contract Specification
TESTED BY:	JT	ORIENTATION OF TEST SPECIMEN	
TYPE OF SAMPLE:	Remoulded	WITHIN ORIGINAL SPECIMEN:	N/A
IF REMOULDED;			
METHOD OF COMPACTION:	4.5kg rammer		

Tests were conducted on a disturbed sample, recompacted using a 4.5kg rammer at as received moisture content.	
Initial specimen height	200.1 mm
Initial specimen diameter	100.2 mm
Initial bulk density	1.98 Mg/m <sup>3</sup>
Initial moisture content	27 %
Initial dry density	1.57 Mg/m <sup>3</sup>
Rate of strain applied	1.00 %/min
Membrane thickness (latex)	0.2 mm
Membrane correction	0.7 kPa
Cell pressure	200 kPa
Corrected maximum deviator stress at failure	234 kPa
Strain at failure	16.7 %
Mode of failure	Plastic
<b>Undrained Shear Strength, <math>c_u</math></b>	<b>117 kPa</b>


**REMARKS:**

Bulk sample will be kept for a minimum 28 days from date of test.  
 Test results reported relate only to the items tested.  
 This report shall not be reproduced except in full without approval of the laboratory.

For and on behalf of CTS



Chris Davidson - Laboratory Manager  
 Dan Gay - Laboratory Supervisor

 ○  
○  
○



Client Name: **SCS Railways**

Client Address: **Black Arrow House, London, NW10 6NF**

Contract Name: **HS2 - Main Works**

Contract No: **2500377**

***Report on the Determination of the Insitu Density of Soil  
in accordance with BS 1377-9:1990 Cl 2.4 Core Cutter Method***

Lab Sample No: **M06086**

Date Sampled: **02/02/2022**

Client Sample No: **AV01**

Date Received: **02/02/2022**

Sample Certificate: **Yes**

Date Tested: **02/02/2022**

Sample Location: **RSP,NWSPA Mound 2 Strip 2 Layer 4**

Material Description: **Grey Clay**

Source/Supplier: **SCS Railways**

Sample Type: **Undisturbed**

Specification as  
Ordered: **2A (2G)**

Test results relate only to the sample numbers shown above.

Test No.	1	-	-	-	-
Test Location	T1	-	-	-	-
In-Situ Bulk Density (Mg/m <sup>3</sup> )	2.13	-	-	-	-
In-Situ Dry Density (Mg/m <sup>3</sup> )	1.73	-	-	-	-
Moisture Content (%)	22.7	-	-	-	-
Relative Compaction (%)	96.8	-	-	-	-

Note: Relative Compaction based on a Maximum Dry Density of 1.79 Mg/m<sup>3</sup>

Remarks:


Signed:

Dated:

**01-Mar-22**

Lab Manager -Satish Ahlawat



	<b>Costain Ltd</b> Costain House, Vanwall Business Park, Maidenhead SL6 4UB		RS-011 - Insitu Densities Dielectric Gauge for Earthworks Materials - Rev002 Page: 1 of 1
	Laboratory:	High Speed 2- Main Works	
	Customer:	SCS Railways	

**Determination of Insitu Densities of Earthwork Materials using a Soil Density Gauge (Dielectric)**  
**to BS 1377: Part 9: 1990 and Documented In-House Method SP INS 011, Air Voids**  
**Determination to Construction of Highway Earthworks HA79/94 Appendix A**

Laboratory Sample No:	M06086		
Sample Certificate:	Yes		
Site Reference:	AV01	Date Tested:	02/02/2022
Test/ Sample Location:	NWSPA, Mound 2 Strip 2 Layer 4		
Supplier:	SCS Railways	Source:	Copthall Tunnel
Material Description:	Grey Clay		
Specification as Ordered:	2A	Date report issued:	02/02/2022

Maximum Dry Density of the Material - kg/m <sup>3</sup>	1790
---	------

Laboratory Test Number	1	2	3	4	5	6
Test Location:						
	T1	T2				
Gauge Readings						
Dry Density - kg/m <sup>3</sup>	1744	1740				
Moisture Content - %	22.8	22.6				
Relative Compaction - %	97.4	97.2				

Average Relative Compaction - %	97.3
---------------------------------	------

Specification Limits - %	95.0
--------------------------	------

Test results relate only to the Laboratory Sample number shown above and the report shall not be reproduced except in full without approval of the Laboratory

Remarks

Signed:



Laboratory Manager - Satish Ahlawat



Report No. SDG-M06086



**TEST REPORT:** DETERMINATION OF DRY DENSITY/MOISTURE CONTENT RELATIONSHIP  
BS 1377:Part 4:2016 clause 3.5 4.5kg Rammer method

**REPORT NUMBER:** C1050095 / 170009.2.1.1

**SAMPLE NUMBER:** 264085 **CLIENT:** SCS Railways

**CLIENT REF:** M06086 **ADDRESS:** Black Arrow House, 2 Chandos Road, London, NW10 6NF

**DATE SAMPLED:** 02/02/2022 **SITE:** Ruislip Sustainable Placements

**SAMPLED BY:** Client **SUPPLIER:** SCS Railways, Copthall North

**DATE RECEIVED:** 03/02/2022 **MATERIAL:** Grey Clay 2A

**DATE COMPLETED:** 11/02/2022 **LOCATION:** Ruislip Sustainable Placement, NWSPA Mound 2 Strip 2 Layer 4

**TESTED BY:** Colin Gourlay **PREPARATION METHOD:** 1 Ltr Mould (BS1377:Pt1:2016 Cl7.6.2)  
: Material chopped to <20mm, for cohesive soil.


**TYPE OF SAMPLE:** Disturbed **COMPACTION SAMPLE:** Separate samples

**VARIATIONS:** None **SAMPLING PLAN:** Client Specification

**RESULT** Test Location: Harrietsham Lab

**MAXIMUM DRY DENSITY:** 1.74 Mg/m<sup>3</sup>  
**OPTIMUM MOISTURE CONTENT:** 18 %  
**AMOUNT (By Dry Mass) RETAINED ON >20mm TEST SIEVE:** 0 %  
**AMOUNT (By Dry Mass) RETAINED ON >37.5mm TEST SIEVE:** 0 %  
**MEASURED PARTICLE DENSITY USED TO PLOT AIR VOIDS:** 2.73 Mg/m<sup>3</sup>  
(measured in accordance with BS 1377: 2016:part 2)

### MOISTURE CONTENT / DRY DENSITY RELATIONSHIP



**Remarks:**  
Test results reported relate only to the items tested.  
This report shall not be reproduced except in full without approval of the Laboratory.  
Amended report. This test report supersedes test report version 1 - Location updated

For and on behalf of CTS  
Dan Gay - Laboratory Manager

Approved Signatory  
Report date 31-Mar-22

Report Format: L/Rep S11-S14a/Rev 10

Northdown House, Ashford Road  
Harrietsham, Nr Maidstone  
Kent ME17 1QW

0343 227 8545  
enquiries@constructiontesting.co.uk  
[www.constructiontesting.co.uk](http://www.constructiontesting.co.uk)  
END OF REPORT

Construction Testing Solutions Ltd.  
Registered in England No. 05998333

Report version 2



0927

## TEST REPORT:

### DETERMINATION OF PARTICLE DENSITY BS 1377:Part 2:1990 Gas Jar Method

REPORT NUMBER:	C1050095 / 170009.1.1.1		
SAMPLE NUMBER:	See Below	CLIENT:	SCS Railways
CLIENT REF:	See Below	ADDRESS:	Black Arrow House, 2 Chandos Road, London, NW10 6NF
DATE SAMPLED:	02/02/2022	SITE:	Ruislip Sustainable Placements
SAMPLED BY:	Client	SUPPLIER:	SCS Railways, Copthall North
DATE RECEIVED:	03/02/2022	MATERIAL:	Grey Clay 2A
DATE COMPLETED:	10/02/2022	LOCATION:	Ruislip Sustainable Placement, NWSPA Mound 2 Strip 2 Layer 4
TESTED BY:	RH, KJ	SAMPLING PLAN:	Client Specification
TYPE OF SAMPLE:	Disturbed	PREPARATION METHOD: :	BS1377:Part1:2016 clauses 8.3 and 8.4.2
ORIENTATION OF TEST SPECIMEN WITHIN ORIGINAL SAMPLE:	N/A	VARIATIONS:	None
		METHOD OF PREPARATION:	None

**RESULT** Test Location: Harrietsham Lab

SAMPLE NO	CLIENT SAMPLE REF	MATERIAL	PARTICLE DENSITY Mg.m <sup>3</sup>
264085	M06086	Grey Clay 2A	2.73

**CHECKED**

BY: 

#### Remarks:

Test results reported relate only to the items tested.  
This report shall not be reproduced except in full without approval of the Laboratory.  
Amended report. This test report supersedes test report version 1 - .

Report Format: L/Rep S7A/Rev 5

Northdown House, Ashford Road  
Harrietsham, Nr Maidstone  
Kent ME17 1QW

0343 227 8545  
enquiries@constructiontesting.co.uk  
www.constructiontesting.co.uk  
END OF REPORT

For and on behalf of CTS  
Mike Gray - Laboratory Supervisor



Approved Signatory  
Report date 23-Mar-22

Construction Testing Solutions Ltd.  
Registered in England No. 05998333



0927

Construction Testing Solutions Ltd  
Heathrow Unit 12  
Brittania Industrial Estate  
Poyle Road  
SL3 0BH

Date: 18 March 2022  
Test Report Ref: TR 863722

Page 1 of 2

Contract: West Ruislip

**LABORATORY TEST REPORT**

**TEST REQUIREMENTS:**

To determine the Coefficient of Permeability under constant head conditions in a Triaxial Cell in accordance with  
**BS 1377: Part 6 : 1990 : Clause 6.**

**SAMPLE DETAILS:**

Certificate of sampling received:	Yes
Laboratory Ref. No:	S100869
Client Ref. No:	264085.1 (M06086)
Date and Time of Sampling:	02/02/2022 AM
Date of Receipt at Lab:	15/02/2022
Date of Start of Test:	21/02/2022
Sampling Location:	Ruislip Sustainable Placement, NWSPA, Mound 2, Strip 2 Layer 4
Name of Source:	Copthall North
Method of Sampling:	Core Cutter
Sampled By:	Client (Test results apply to sample as received)
Tested By:	CH
Material Description:	Grey Clay
Target Specification:	N/A

**RESULTS:**

See attached

This test report shall not be reproduced, except in full, without the written approval of Celtest Company Limited.

These results relate only to the items tested.

**Comments:**

None

Report checked and approved by:




Meical Owen  
Soils Team Manager

Trefelin Bangor Gwynedd LL57 4LH

**CHECKED**

08 APR 2022

BY:



Tel: + 44 (0)1248 355269 Email: [postmaster@celtest.com](mailto:postmaster@celtest.com) Website: [www.celtest.com](http://www.celtest.com)

Celtest Company Limited. Registered in Wales 1533370. Vat No. 352-5034-81



Test Report Ref: TR 863722 - Page 2 of 2

## TEST RESULTS

Sample condition: **Undisturbed**

Method of Remoulding (If applicable): **N/A**

Specimen Details:	Initial:	Final:
Diameter:	100.8 mm	N/A
Height:	104.5 mm	N/A
Moisture Content:	23 %	25 %
Bulk density:	2.00 Mg/m <sup>3</sup>	2.11 Mg/m <sup>3</sup>
Dry density:	1.62 Mg/m <sup>3</sup>	1.69 Mg/m <sup>3</sup>

Saturation stage: **Performed in accordance with clause 5.4.3 - Saturation by increments of cell pressure and back pressure.**

Initial pore pressure coefficient,B:	0.20
Final pore pressure coefficient,B:	0.96
Duration of stage:	9 days

Consolidation stage:

Effective pressure:	100 kPa
Duration of stage:	4 days

Permeability stage:

Pressure difference across specimen:	20 kPa
Mean effective stress:	90 kPa
Duration of stage	2 days
Coefficient of Permeability (k <sub>v</sub> ) at 20°C =	4.0 x 10 <sup>-11</sup> m/s

Construction Testing Solutions Ltd  
Heathrow Unit 12  
Brittania Industrial Estate  
Poyle Road  
SL3 0BH

Date: 18 March 2022  
Test Report Ref: TR 863723

Page 1 of 2

Contract: West Ruislip

**LABORATORY TEST REPORT**

**TEST REQUIREMENTS:**

To determine the Coefficient of Permeability under constant head conditions in a Triaxial Cell in accordance with  
**BS 1377: Part 6 : 1990 : Clause 6.**

**SAMPLE DETAILS:**

Certificate of sampling received:	Yes
Laboratory Ref. No:	S100869
Client Ref. No:	264085.2 (M06086)
Date and Time of Sampling:	02/02/2022 AM
Date of Receipt at Lab:	15/02/2022
Date of Start of Test:	21/02/2022
Sampling Location:	Ruislip Sustainable Placement, NWSPA, Mound 2, Strip 2 Layer 4
Name of Source:	Copthall North
Method of Sampling:	Core Cutter
Sampled By:	Client (Test results apply to sample as received)
Tested By:	CH
Material Description:	Grey Clay
Target Specification:	N/A

**RESULTS:**

See attached


This test report shall not be reproduced, except in full, without the written approval of Celtest Company Limited.

These results relate only to the items tested.

**Comments:**

None

Report checked and approved by:



Meical Owen  
Soils Team Manager

Trefelin Bangor Gwynedd LL57 4LH

Tel: + 44 (0)1248 355269

Email: [postmaster@celtest.com](mailto:postmaster@celtest.com)

Website: [www.celtest.com](http://www.celtest.com)

Celtest Company Limited. Registered in Wales 1533370. Vat No. 352-5034-81

**CHECKED**

08 APR 2022

BY:



**TEST RESULTS**

Sample condition: **Undisturbed**

Method of Remoulding (If applicable): **N/A**

Specimen Details:	Initial:	Final:
Diameter:	101.4 mm	N/A
Height:	104.8 mm	N/A
Moisture Content:	23 %	26 %
Bulk density:	1.98 Mg/m <sup>3</sup>	2.12 Mg/m <sup>3</sup>
Dry density:	1.61 Mg/m <sup>3</sup>	1.69 Mg/m <sup>3</sup>

Saturation stage: **Performed in accordance with clause 5.4.3 - Saturation by increments of cell pressure and back pressure.**

Initial pore pressure coefficient,B:	0.32
Final pore pressure coefficient,B:	0.96
Duration of stage:	9 days

Consolidation stage:

Effective pressure:	100 kPa
Duration of stage:	4 days

Permeability stage:

Pressure difference across specimen:	20 kPa
Mean effective stress:	90 kPa
Duration of stage	2 days
Coefficient of Permeability (k <sub>v</sub> ) at 20°C =	4.6 x 10 <sup>-11</sup> m/s



Client Name: **SCS Railways**  
Client Address: **Black Arrow House, London, NW10 6NF**  
Contract Name: **HS2 Main Works**

Contract No: **2500377**

***Report on the Determination of Liquid Limit (Cone Penetrometer Method), Plastic Limit & Plasticity Index in accordance with BS 1377-2:1990 Cl 4 & 5***

Lab Sample No: **M06086**  
Client Sample No: **AV01**  
Sample Certificate: **Yes**  
Sample Location: **NWSPA Mound 2 Strip 2 Layer 4**  
Material Description: **Grey Clay**  
Source/Supplier: **SCS Railways/Copthall North**  
Specification as Ordered: **2A**

Date Sampled: **02/02/2022**  
Date Received: **02/02/2022**  
Date Tested: **04/02/2022**

Sample Type: **Bulk**

Test results relate only to the sample numbers shown above.

Liquid Limit	62.90
Plastic Limit	23.2
Plasticity Index	39.7
Liquidity Index	#VALUE!
Percentage of Material <425µm	N/A
Sample History	Tested in the natural state
Test Method	Single Point

Remarks:

Signed:

Dated:

**18-Feb-22**


Lab Manager - Satish Ahlawat

# PARTICLE SIZE DISTRIBUTION TEST

In accordance with clauses 9.2, 9.4 of BS1377:Part 2:1990

Position ID: **M06086 - Ruislip Sustainable Placement - NWSAP Mound 2 Strip 2 Layer 4**

Sample Ref: **264085** Sample Type: **B** Depth (m): **-**



CLAY	fine	medium	coarse	fine	medium	coarse	fine	medium	coarse	COBBLES
	8%	14%	23%	16%	1%	1%	0%	3%	0%	
	SILT			SAND			GRAVEL			
34%	45%			18%			3%			0%

Test Sieve (mm)	Percent Passing (%)	Particle Diameter (mm)	Percent Passing (%)	Coefficients	
125.0	100	0.02	56	D <sub>10</sub> (mm)	NA
75.0	100			D <sub>15</sub> (mm)	NA
63.0	100			D <sub>30</sub> (mm)	NA
37.5	100			D <sub>50</sub> (mm)	0.012
20.0	100	0.006	42	D <sub>60</sub> (mm)	0.024
10.0	98			D <sub>85</sub> (mm)	0.089
6.30	97			D <sub>90</sub> (mm)	0.119
3.35	97	0.002	34	C <sub>U</sub>	NA
2.00	97			C <sub>C</sub>	NA
1.18	97			Sedimentation sample was not pre-treated	
0.600	96				
0.425	96				
0.212	95				
0.150	94	Soil Description: Grey silty slightly sandy slightly gravelly CLAY			
0.063	79				

Key: C<sub>u</sub> = Uniformity coefficient. C<sub>c</sub> = Coefficient of curvature as defined in BS EN ISO 14688-2:2018



**STRUCTURAL SOILS**  
1a Princess Street  
Bedminster  
Bristol  
BS3 4AG

Compiled By

*Francesca Bennett*

**FRANCESCA BENNETT**

Date

**11/04/22**

Contract

**West Ruislip**

Contract Ref:

**750601**





Client Name: **SCS Railways**

Client Address: **Black Arrow House, Chandos Road, NW10 6NF**

Contract Name: **High Speed 2 - Main Works**

Contract No: **2500377**

***Report on the Determination of the Insitu Density of Soil in Accordance with  
BS 1377-9:1990 CI 2.2***

Lab Sample No: **M06086**

Date Sampled: **02-Feb-22**

Client Sample No: **AV01**

Date Received: **02-Feb-22**

Sample Certificate: **Yes**

Date Tested: **03-Feb-22**

Sample Location: **NWSPA, Mound 2, Strip 2, Layer 4**

Material Description: **Grey Clay**

Source/Supplier: **Copthall Tunnel/ SCS Railways**

Sample Type: **Disturbed**

Specification as  
Ordered: **2A (2G)**

Test results relate only to the sample numbers shown above.

Test No.	<b>1</b>	-	-	-	-
Test Location	<b>T1</b>	-	-	-	-
In-Situ Bulk Density (Mg/m <sup>3</sup> )	<b>2.14</b>	-	-	-	-
In-Situ Dry Density (Mg/m <sup>3</sup> )	<b>1.74</b>	-	-	-	-
Moisture Content (%)	<b>22.7</b>	-	-	-	-
Relative Compaction (%)	<b>97</b>	-	-	-	-

Note: Relative Compaction based on a Maximum Dry Density of 1.79 Mg/m<sup>3</sup>

Remarks:

Signed:

Dated:

**01-Mar-22**

Lab Manager - Satish Ahlawat




**1489**

**DETERMINATION OF UNDRAINED SHEAR STRENGTH IN TRIAXIAL COMPRESSION WITHOUT PORE PRESURE MEASUREMENT**

BS 1377 : Part 7 : 1990 Clause 8

REPORT No.:	1050095 / 170009.6.1.1	CLIENT:	SCS Railways
SAMPLE No.:	264085	ADDRESS:	Black Arrow House
CLIENT REF:	M06086	SITE:	Ruislip Sustainable Placements
DATE SAMPLED:	02/02/2022	SUPPLIER:	SCS Railways
SAMPLED BY:	Client	MATERIAL:	Grey Clay
DATE RECEIVED:	03/02/2022		
		LOCATION:	Ruislip Sustainable Placement, NWSPA Mound 2 Strip 2 layer 4
DATE TEST COMPLETED:	17/02/2022	ACCEPT STD:	Contract Specification
TESTED BY:	JT	ORIENTATION OF TEST SPECIMEN	
TYPE OF SAMPLE:	Remoulded	WITHIN ORIGINAL SPECIMEN:	N/A
IF REMOULDED:			
METHOD OF COMPACTION:	4.5kg rammer		

Tests were conducted on a disturbed sample, recompacted using a 4.5kg rammer at as received moisture content.	
Initial specimen height	200.4 mm
Initial specimen diameter	100.2 mm
Initial bulk density	2.07 Mg/m <sup>3</sup>
Initial moisture content	24 %
Initial dry density	1.67 Mg/m <sup>3</sup>
Rate of strain applied	1.00 %/min
Membrane thickness (latex)	0.2 mm
Membrane correction	0.7 kPa
Cell pressure	200 kPa
Corrected maximum deviator stress at failure	314 kPa
Strain at failure	18.3 %
Mode of failure	Plastic
<b>Undrained Shear Strength, <math>c_u</math></b>	<b>157 kPa</b>


**REMARKS:**

Bulk sample will be kept for a minimum 28 days from date of test.  
Test results reported relate only to the items tested.  
This report shall not be reproduced except in full without approval of the laboratory.

For and on behalf of CTS



Chris Davidson - Laboratory Manager  
Dan Gay - Laboratory Supervisor  
Mike Gray - Senior Technician





Client Name: **SCS Railways**  
Client Address: **Black Arrow House, London, NW10 6NF**  
Contract Name: **HS2 - Main Works**

Contract No: **2500377**

***Report on the Determination of the Insitu Density of Soil  
in accordance with BS 1377-9:1990 Cl 2.4 Core Cutter Method***

Lab Sample No: **M06108**  
Client Sample No: **AV01**  
Sample Certificate: **Yes**  
Sample Location: **RSP,NWSPA Mound 2 Strip 1 Layer 4**  
Material Description: **Grey Clay**  
Source/Supplier: **SCS Railways**  
Specification as Ordered: **2A (2G)**

Date Sampled: **04/02/2022**  
Date Received: **04/02/2022**  
Date Tested: **05/02/2022**

Sample Type: **Undisturbed**

Test results relate only to the sample numbers shown above.

Test No.	1	-	-	-	-
Test Location	T1	-	-	-	-
In-Situ Bulk Density (Mg/m <sup>3</sup> )	2.17	-	-	-	-
In-Situ Dry Density (Mg/m <sup>3</sup> )	1.77	-	-	-	-
Moisture Content (%)	23.1	-	-	-	-
Relative Compaction (%)	98.6	-	-	-	-

Note: Relative Compaction based on a Maximum Dry Density of 1.79 Mg/m<sup>3</sup>

Remarks:


Signed:

Dated:

**28-Feb-22**

Lab Manager -Satish Ahlawat



	<b>Costain Ltd</b> Costain House, Vanwall Business Park, Maidenhead SL6 4UB		RS-011 - Insitu Densities Dielectric Gauge for Earthworks Materials - Rev002 Page: 1 of 1
	Laboratory:	High Speed 2- Main Works	
	Customer:	SCS Railways	

**Determination of Insitu Densities of Earthwork Materials using a Soil Density Gauge (Dielectric)**  
**to BS 1377: Part 9: 1990 and Documented In-House Method SP INS 011, Air Voids**  
**Determination to Construction of Highway Earthworks HA79/94 Appendix A**

Laboratory Sample No:	M06108	Date Tested:	04/02/2022
Sample Certificate:	Yes		
Site Reference:	AV01	Source:	Copthall Tunnel
Test/ Sample Location:	NWSPA, Mound 2 Strip 1 Layer 4		
Supplier:	SCS Railways		
Material Description:	Grey Clay		
Specification as Ordered:	2A	Date report issued:	04/02/2022

Maximum Dry Density of the Material - kg/m <sup>3</sup>	1790
---	------

Laboratory Test Number	1	2	3	4	5	6
Test Location:	T1	T2				
Gauge Readings						
Dry Density - kg/m <sup>3</sup>	1741	1781				
Moisture Content - %	22.8	22.6				
Relative Compaction - %	97.3	99.5				

Average Relative Compaction - %	98.4
---------------------------------	------

Specification Limits - %	95.0
--------------------------	------

Test results relate only to the Laboratory Sample number shown above and the report shall not be reproduced except in full without approval of the Laboratory

Remarks

Signed: 

Laboratory Manager - Satish Ahlawat



Report No. SDG-M06108



**TEST REPORT:** **DETERMINATION OF DRY DENSITY/MOISTURE CONTENT RELATIONSHIP**  
BS 1377:Part 4:1990 clause 3.6 4.5kg Rammer method

**REPORT NUMBER:** C1050095 / 170412.2.1.1

**SAMPLE NUMBER:** 264696 **CLIENT:** SCS Railways

**CLIENT REF:** M06108 **ADDRESS:** Black Arrow House, 2 Chandos Road, London, NW10 6NF

**DATE SAMPLED:** 04/02/2022 **SITE:** Ruislip Sustainable Placements

**SAMPLED BY:** Client **SUPPLIER:** SCS Railways, Copthall Tunnel

**DATE RECEIVED:** 04/02/2022 **MATERIAL:** Grey Clay 2A

**DATE COMPLETED:** 16/02/2022 **LOCATION:** Ruislip Sustainable Placement, NWSPA Mound 2 Strip 1 Layer 4

**TESTED BY:** Colin Gourlay **PREPARATION METHOD:** CBR Mould (BS1377:Pt1:1990 Cl7.6.3)  
: Material chopped to <20mm, for cohesive soil.


**TYPE OF SAMPLE:** Disturbed **COMPACTION SAMPLE:** Separate samples

**VARIATIONS:** None **SAMPLING PLAN:** Client Provided

**RESULT** Test Location: Harrietsham Lab

**MAXIMUM DRY DENSITY:** 1.73 Mg/m<sup>3</sup>  
**OPTIMUM MOISTURE CONTENT:** 19 %  
**AMOUNT (By Dry Mass) RETAINED ON >20mm TEST SIEVE:** 0 %  
**AMOUNT (By Dry Mass) RETAINED ON >37.5mm TEST SIEVE:** 0 %  
**MEASURED PARTICLE DENSITY USED TO PLOT AIR VOIDS:** 2.71 Mg/m<sup>3</sup>  
(measured in accordance with BS 1377: 1990:part 2)

**MOISTURE CONTENT / DRY DENSITY RELATIONSHIP**



**Remarks:**

Remaining sample will be retained for a minimum of 28 days from date of report. Test results reported relate only to the items tested.  
This report shall not be reproduced except in full without approval of the Laboratory.

For and on behalf of CTS  
Dan Gay - Laboratory Manager

Approved Signatory  
Report date 17-Feb-22



CHECKED

20 FEB 2022

BY: 

## TEST REPORT:

### DETERMINATION OF PARTICLE DENSITY

BS 1377:Part 2:1990 Gas Jar Method

REPORT NUMBER:

C1050095 / 170412.1.1.1

SAMPLE NUMBER:

See Below

CLIENT:

SCS Railways

CLIENT REF:

See Below

ADDRESS:

Black Arrow House, 2 Chandos Road, London, NW10 6NF

DATE SAMPLED:

04/02/2022

SITE:

Ruislip Sustainable Placements

SAMPLED BY:

Client

SUPPLIER:

SCS Railways, Copthall Tunnel

DATE RECEIVED:

04/02/2022

MATERIAL:

Grey Clay 2A

DATE COMPLETED:

16/02/2022

LOCATION:

Ruislip Sustainable Placement, NWSPA Mound 2 Strip 1 Layer 4

TESTED BY:

MW, KJ

SAMPLING PLAN:

Client Provided

TYPE OF SAMPLE:

Disturbed

PREPARATION METHOD: :

BS1377:Part1:1990 clauses 7.3 and 7.4.2

ORIENTATION OF TEST SPECIMEN  
WITHIN ORIGINAL SAMPLE:

N/A

VARIATIONS:

None

## RESULT Test Location: Harrietsham Lab

SAMPLE NO	CLIENT SAMPLE REF	MATERIAL	PARTICLE DENSITY Mg.m <sup>3</sup>
264696	M06108	Grey Clay 2A	2.71

## Remarks:

Test results reported relate only to the items tested.

This report shall not be reproduced except in full without approval of the Laboratory.

For and on behalf of CTS

Dan Gay - Laboratory Manager



Approved Signatory

Report date 17-Feb-22



0927

Construction Testing Solutions Ltd  
Heathrow Unit 12  
Brittania Industrial Estate  
Poyle Road  
SL3 0BH

Date: 18 March 2022  
Test Report Ref: TR 864974

Page 1 of 2

Contract: West Ruislip

**LABORATORY TEST REPORT**

**TEST REQUIREMENTS:**

To determine the Coefficient of Permeability under constant head conditions in a Triaxial Cell in accordance with  
**BS 1377: Part 6 : 1990 : Clause 6.**

**SAMPLE DETAILS:**

Certificate of sampling received:	Yes
Laboratory Ref. No:	S100968
Client Ref. No:	264696.1
Date and Time of Sampling:	04/02/2022 AM
Date of Receipt at Lab:	17/02/2022
Date of Start of Test:	27/02/2022
Sampling Location:	Ruislip Sustainability Placement, NWSPA Mound 2, Strip 1 Layer 4
Name of Source:	Copthall Tunnel
Method of Sampling:	Core Cutter
Sampled By:	Client (Test results apply to sample as received)
Tested By:	CH
Material Description:	Grey Clay
Target Specification:	N/A

**RESULTS:**

See attached

This test report shall not be reproduced, except in full, without the written approval of Celtest Company Limited.

These results relate only to the items tested.

**Comments:**

None

Report checked and approved by:



Meical Owen  
Soils Team Manager

Test Report Ref: TR 864974 - Page 2 of 2

**TEST RESULTS**

Sample condition: **Undisturbed**

Method of Remoulding (If applicable): **N/A**

Specimen Details:	Initial:	Final:
Diameter:	101.3 mm	N/A
Height:	103.5 mm	N/A
Moisture Content:	25 %	28 %
Bulk density:	1.96 Mg/m <sup>3</sup>	2.10 Mg/m <sup>3</sup>
Dry density:	1.57 Mg/m <sup>3</sup>	1.64 Mg/m <sup>3</sup>

Saturation stage: **Performed in accordance with clause 5.4.3 - Saturation by increments of cell pressure and back pressure.**

Initial pore pressure coefficient, B:	0.60
Final pore pressure coefficient, B:	1.00
Duration of stage:	8 days

Consolidation stage:

Effective pressure:	100 kPa
Duration of stage:	3 days

Permeability stage:

Pressure difference across specimen:	20 kPa
Mean effective stress:	90 kPa
Duration of stage:	2 days
Coefficient of Permeability (k <sub>v</sub> ) at 20°C =	8.0 x 10 <sup>-11</sup> m/s

Construction Testing Solutions Ltd  
Heathrow Unit 12  
Brittania Industrial Estate  
Poyle Road  
SL3 0BH

Date: 18 March 2022  
Test Report Ref: TR 864975

Page 1 of 2

Contract: West Ruislip

**LABORATORY TEST REPORT**

**TEST REQUIREMENTS:**

To determine the Coefficient of Permeability under constant head conditions in a Triaxial Cell in accordance with  
**BS 1377: Part 6 : 1990 : Clause 6.**

**SAMPLE DETAILS:**

Certificate of sampling received:	Yes
Laboratory Ref. No:	S100968
Client Ref. No:	264696.2
Date and Time of Sampling:	04/02/22 AM
Date of Receipt at Lab:	17/02/2022
Date of Start of Test:	27/02/2022
Sampling Location:	Ruislip Sustainability Placement, NWSPA Mound 2, Strip 1 Layer 4
Name of Source:	Copthall Tunnel
Method of Sampling:	Core Cutter
Sampled By:	Client (Test results apply to sample as received)
Tested By:	CH
Material Description:	Grey Clay
Target Specification:	N/A

**RESULTS:**

See attached

This test report shall not be reproduced, except in full, without the written approval of Celtest Company Limited.

These results relate only to the items tested.

**Comments:**

None

Report checked and approved by:



Meical Owen  
Soils Team Manager

Test Report Ref: TR 864975 - Page 2 of 2

**TEST RESULTS**

Sample condition: **Undisturbed**

Method of Remoulding (If applicable): **N/A**

Specimen Details:	Initial:	Final:
Diameter:	101.4 mm	N/A
Height:	102.3 mm	N/A
Moisture Content:	25 %	28 %
Bulk density:	1.95 Mg/m <sup>3</sup>	2.10 Mg/m <sup>3</sup>
Dry density:	1.56 Mg/m <sup>3</sup>	1.64 Mg/m <sup>3</sup>

Saturation stage: **Performed in accordance with clause 5.4.3 - Saturation by increments of cell pressure and back pressure.**

Initial pore pressure coefficient,B:	0.70
Final pore pressure coefficient,B:	0.96
Duration of stage:	8 days

Consolidation stage:

Effective pressure:	100 kPa
Duration of stage:	4 days

Permeability stage:

Pressure difference across specimen:	20 kPa
Mean effective stress:	90 kPa
Duration of stage:	2 days
Coefficient of Permeability (k <sub>v</sub> ) at 20°C =	5.7 x 10 <sup>-11</sup> m/s



Client Name: **SCS Railways**  
Client Address: **Black Arrow House, London, NW10 6NF**  
Contract Name: **HS2 Main Works**

Contract No: **2500377**

**Report on the Determination of Liquid Limit (Cone Penetrometer Method), Plastic Limit & Plasticity Index in accordance with BS 1377-2:1990 Cl 4 & 5**

Lab Sample No: **M06108** Date Sampled: **04/02/2022**  
Client Sample No: **AV01** Date Received: **04/02/2022**  
Sample Certificate: **Yes** Date Tested: **08/02/2022**  
Sample Location: **NWSPA Mound 2 Strip 1 Layer 4**  
Material Description: **Grey Clay**  
Source/Supplier: **SCS Railways/Copthall North** Sample Type: **Bulk**  
Specification as Ordered: **2A**

Test results relate only to the sample numbers shown above.

Liquid Limit	<b>63.3</b>
Plastic Limit	<b>25.5</b>
Plasticity Index	<b>37.8</b>
Liquidity Index	<b>#VALUE!</b>
Percentage of Material <425µm	<b>N/A</b>
Sample History	<b>Tested in the natural state</b>
Test Method	<b>Single Point</b>

Remarks:

Signed:

Dated:


**18-Feb-22**

Lab Manager - Satish Ahlawat

CHECKED

31 MAR 2022

BY:



**celtest**  
INDEPENDENT MATERIALS TESTING | DIAMOND DRILLING & SAWING

Construction Testing Solutions Ltd  
Heathrow Unit 12  
Brittania Industrial Estate  
Poyle Road  
SL3 0BH

Date: 24 February 2022  
Test Report Ref: TR 863109

Page 1 of 2

Contract: West Ruislip

**LABORATORY TEST REPORT**

**TEST REQUIREMENTS:**

To determine the Particle Size Distribution (PSD) of a soil sample-  
washing and sieving method in accordance with **BS1377-Part2-1990 Clause 9.2**  
Sedimentation by pipette method to **BS 1377: Part 2: 1990: clause 9.4.**

**SAMPLE DETAILS:**

Certificate of sampling received:	Yes
Laboratory Ref. No:	S100838
Client Ref. No:	264696 (M06108)
Date and Time of Sampling:	04/02/2022
Date of Receipt at Lab:	14/02/2022
Date of Start of Test:	16/02/2022
Sampling Location:	Ruislip Sustainability Placement, NWSPA Mound 2, Strip 1, Layer 4
Name of Source:	Copthall Tunnel
Method of Sampling:	Disturbed Bulk Sample
Sampled By:	Client (Test results apply to sample as received)
Tested By:	SR
Material Description:	Grey Clay
Target Specification:	N/A

**RESULTS:**

**SEE ATTACHED**


This test report shall not be reproduced, except in full, without the written approval of Celtest Company Limited.

These results relate only to the items tested.

**Comments:**

None

Report checked and approved by:




Meical Owen  
Soils Team Manager

Test Report Ref: TR 863109: Page 2 of 2

## MATERIAL DESCRIPTION

Grey Clay

Method of pre-treatment:		N/A			
Sieve Size mm	% Passing	Sieve Size mm	% Passing	Cobbles	0.0
				Gravel	1.2
200	100	2.0	99	Sand	8.5
125	100	0.600	98	Silt	47.7
100	100	0.212	98	Clay	42.6
90	100	0.063	90		
75	100	0.020	73		
63	100	0.006	58		
50	100	0.002	42.6		
37.5	100				
28	100				
20	100				
14	100				
10	100				
6.3	99				
5.0	99				



CLAY	Fine	Medium	Coarse	Fine	Medium	Coarse	Fine	Medium	Coarse	COBBLES
	0.002	0.006	0.02	0.063	0.2	0.63	2.0	6.3	20	63 200
	SILT			SAND			GRAVEL			



Client Name: **SCS Railways**

Client Address: **Black Arrow House, Chandos Road, NW10 6NF**

Contract Name: **High Speed 2 - Main Works**

Contract No: **2500377**

***Report on the Determination of the Insitu Density of Soil in Accordance with  
BS 1377-9:1990 Cl 2.2***

Lab Sample No: **M06108**

Client Sample No: **AV01**

Sample Certificate: **Yes**

Sample Location: **NWSPA Mound 2 Strip 1 Layer 4**

Material Description: **Grey Clay**

Source/Supplier: **Copthall Tunnel/ SCS Railways**

Specification as  
Ordered: **2A (2G)**

Date Sampled: **04-Feb-22**

Date Received: **04-Feb-22**

Date Tested: **05-Feb-22**

Sample Type: **Bulk**

Test results relate only to the sample numbers shown above.

Test No.	1	-	-	-	-
Test Location	T1	-	-	-	-
In-Situ Bulk Density (Mg/m <sup>3</sup> )	2.13	-	-	-	-
In-Situ Dry Density (Mg/m <sup>3</sup> )	1.73	-	-	-	-
Moisture Content (%)	23.1	-	-	-	-
Relative Compaction (%)	96	-	-	-	-

Note: Relative Compaction based on a Maximum Dry Density of 1.79 Mg/m<sup>3</sup>

Remarks:

Signed:

Dated:

**28-Feb-22**

Lab Manager - Satish Ahlawat



1489



**TEST REPORT:** **DETERMINATION OF UNDRAINED SHEAR STRENGTH IN TRIAXIAL COMPRESSION WITHOUT PORE PRESURE MEASUREMENT**  
BS 1377 : Part 7 : 1990 Clause 8

**REPORT NUMBER:** C1050095 / 170412.4.1.1

**SAMPLE NUMBER:** 264696 **CLIENT:** SCS Railways

**CLIENT REF:** M06108 **ADDRESS:** Black Arrow House, 2 Chandos Road, London, NW10 6NF

**DATE SAMPLED:** 04/02/2022 **SITE:** Ruislip Sustainable Placements

**SAMPLED BY:** Client **SUPPLIER:** SCS Railways, Copthall Tunnel

**DATE RECEIVED:** 04/02/2022 **MATERIAL:** Grey Clay

**DATE COMPLETED:** 24/02/2022 **LOCATION:** Ruislip Sustainable Placement, NWSPA Mound 2 Strip 1 Layer 4

**TESTED BY:** AP, JT **SAMPLING PLAN:** Client Specification


**TYPE OF SAMPLE IF REMOULDED:** Remoulded 4.5kg **ORIENTATION OF TEST SPECIMEN WITHIN ORIGINAL SPECIMEN:** N/A

**RESULTS:** **Test Location: Harrietsham Lab**

Tests were conducted on a disturbed sample, recompacted using a 4.5kg rammer at as received moisture content.

Initial specimen height:	200.1 mm
Initial specimen diameter:	100.0 mm
Initial bulk density:	2.00 Mg/m <sup>3</sup>
Initial moisture content:	27.2 %
Initial dry density:	1.57 Mg/m <sup>3</sup>
Rate of strain applied:	1 %/min
Membrane thickness (latex):	0.3 mm
Membrane correction:	0.7 kPa
Cell pressure:	200 kPa
Corrected maximum deviator stress at failure:	243.0 kPa
Strain at failure:	10.0 %
Mode of failure:	Plastic
Undrained Shear Strength, cu:	121.5 kPa

Stress V Strain



Remarks:  
Test results reported relate only to the items tested.  
This report shall not be reproduced except in full without approval of the Laboratory.  
Amended report. This test report supersedes test report version 1 - Location updated

For and on behalf of CTS  
Dan Gay - Laboratory Manager

D S

Approved Signatory  
Report date 07-Mar-22

Report Format: L/Rep UDSS/rev.1

Northdown House, Ashford Road  
Harrietsham, Nr Maidstone  
Kent ME17 1QW

0343 227 8545  
enquiries@constructiontesting.co.uk  
www.constructiontesting.co.uk  
END OF REPORT

Construction Testing Solutions Ltd.  
Registered in England No. 05998333

Report version 2



0927



Client Name: **SCS Railways**  
Client Address: **Black Arrow House, London, NW10 6NF**  
Contract Name: **HS2 - Main Works**

Contract No: **2500377**

***Report on the Determination of the Insitu Density of Soil  
in accordance with BS 1377-9:1990 Cl 2.4 Core Cutter Method***

Lab Sample No: **M06113**  
Client Sample No: **AV01**  
Sample Certificate: **Yes**  
Sample Location: **RSP,NWSPA Mound 2 Strip 4 Layer 2**  
Material Description: **Grey Clay**  
Source/Supplier: **SCS Railways**  
Specification as Ordered: **2A (2G)**

Date Sampled: **07/02/2022**  
Date Received: **27/02/2022**  
Date Tested: **08/02/2022**

Sample Type: **Undisturbed**

Test results relate only to the sample numbers shown above.

Test No.	1	-	-	-	-
Test Location	T1	-	-	-	-
In-Situ Bulk Density (Mg/m <sup>3</sup> )	2.12	-	-	-	-
In-Situ Dry Density (Mg/m <sup>3</sup> )	1.73	-	-	-	-
Moisture Content (%)	22.8	-	-	-	-
Relative Compaction (%)	96.5	-	-	-	-

Note: Relative Compaction based on a Maximum Dry Density of 1.79 Mg/m<sup>3</sup>

Remarks:


Signed:

Dated:

**01-Mar-22**

Lab Manager -Satish Ahlawat



	<b>Costain Ltd</b> Costain House, Vanwall Business Park, Maidenhead SL6 4UB		RS-011 - Insitu Densities Dielectric Gauge for Earthworks Materials - Rev002
	Laboratory:	High Speed 2- Main Works	
	Customer:	SCS Railways	Page: 1 of 1

**Determination of Insitu Densities of Earthwork Materials using a Soil Density Gauge (Dielectric)**  
**to BS 1377: Part 9: 1990 and Documented In-House Method SP INS 011, Air Voids**  
**Determination to Construction of Highway Earthworks HA79/94 Appendix A**

Laboratory Sample No:	M06113		
Sample Certificate:	Yes		
Site Reference:	AV01	Date Tested:	07/02/2022
Test/ Sample Location:	NWSPA, Mound 2 Strip 4 Layer 2		
Supplier:	SCS Railways	Source:	Copthall Tunnel
Material Description:	Grey Clay		
Specification as Ordered:	2A	Date report issued:	07/02/2022

Maximum Dry Density of the Material - kg/m <sup>3</sup>	1790
---	------

Laboratory Test Number	1	2	3	4	5	6
Test Location:						
	T1	T2				
Gauge Readings						
Dry Density - kg/m <sup>3</sup>	1745	1732				
Moisture Content - %	22.8	22.6				
Relative Compaction - %	97.5	96.8				

Average Relative Compaction - %	97.1
---------------------------------	------

Specification Limits - %	95.0
--------------------------	------

Test results relate only to the Laboratory Sample number shown above and the report shall not be reproduced except in full without approval of the Laboratory

Remarks

Signed: 

Laboratory Manager - Satish Ahlawat



Report No. SDG-M06113



**TEST REPORT:** **DETERMINATION OF DRY DENSITY/MOISTURE CONTENT RELATIONSHIP**  
BS 1377:Part 4:1990 clause 3.5 4.5kg Rammer method

**REPORT NUMBER:** C1050095 / 170653.2.1.1

**SAMPLE NUMBER:** 265081 **CLIENT:** SCS Railways

**CLIENT REF:** M06113 **ADDRESS:** Black Arrow House, 2 Chandos Road, London, NW10 6NF

**DATE SAMPLED:** 07/02/2022 **SITE:** Ruislip Sustainable Placements

**SAMPLED BY:** Client **SUPPLIER:** SCS Railways, Copthall Tunnel

**DATE RECEIVED:** 08/02/2022 **MATERIAL:** Grey Clay 2A

**DATE COMPLETED:** 17/02/2022 **LOCATION:** Ruislip Sustainable Placement, NWSPA Mound 2 Strip 4 Layer 2

**TESTED BY:** Colin Gourlay **PREPARATION METHOD:** 1 Ltr Mould (BS1377:Pt1:1990 Cl7.6.2)  
: Material chopped to <20mm, for cohesive soil.


**TYPE OF SAMPLE:** Disturbed **COMPACTION SAMPLE:** Separate samples

**VARIATIONS:** None **SAMPLING PLAN:** Client Specification

**RESULT** Test Location: Harrietsham Lab

**MAXIMUM DRY DENSITY:** 1.75 Mg/m<sup>3</sup>  
**OPTIMUM MOISTURE CONTENT:** 18 %  
**AMOUNT (By Dry Mass) RETAINED ON >20mm TEST SIEVE:** 0 %  
**AMOUNT (By Dry Mass) RETAINED ON >37.5mm TEST SIEVE:** 0 %  
**MEASURED PARTICLE DENSITY USED TO PLOT AIR VOIDS:** 2.71 Mg/m<sup>3</sup>  
(measured in accordance with BS 1377: 1990:part 2)

### MOISTURE CONTENT / DRY DENSITY RELATIONSHIP



**Remarks:**  
Remaining sample will be retained for a minimum of 28 days from date of report. Test results reported relate only to the items tested.  
This report shall not be reproduced except in full without approval of the Laboratory.

For and on behalf of CTS  
Dan Gay - Laboratory Manager

Approved Signatory  
Report date 18-Feb-22



### TEST REPORT:

### DETERMINATION OF PARTICLE DENSITY

BS 1377:Part 2:1990 Gas Jar Method

REPORT NUMBER:

C1050095 / 170653.1.1.1

SAMPLE NUMBER:

See Below

CLIENT:

SCS Railways

CLIENT REF:

See Below

ADDRESS:

Black Arrow House, 2 Chandos Road, London, NW10 6NF

DATE SAMPLED:

07/02/2022

SITE:

Ruislip Sustainable Placements

SAMPLED BY:

Client

SUPPLIER:

SCS Railways, Copthall Tunnel

DATE RECEIVED:

08/02/2022

MATERIAL:

Grey Clay 2A

DATE COMPLETED:

18/02/2022

LOCATION:

Ruislip Sustainable Placement, NWSPA Mound 2 Strip 4 Layer 2

TESTED BY:

KJ, JF

SAMPLING PLAN:

Client Specification

TYPE OF SAMPLE:

Disturbed

PREPARATION METHOD: :

BS1377:Part1:1990 clauses 7.3 and 7.4.2

ORIENTATION OF TEST SPECIMEN  
WITHIN ORIGINAL SAMPLE:

N/A

VARIATIONS:

None

### RESULT Test Location: Harrietsham Lab

SAMPLE NO	CLIENT SAMPLE REF	MATERIAL	PARTICLE DENSITY Mg.m <sup>3</sup>
265081	M06113	Grey Clay 2A	2.71

### Remarks:

Test results reported relate only to the items tested.

This report shall not be reproduced except in full without approval of the Laboratory.

For and on behalf of CTS  
Dan Gay - Laboratory Manager



Approved Signatory  
Report date 18-Feb-22

Construction Testing Solutions Ltd  
Heathrow Unit 12  
Brittania Industrial Estate  
Poyle Road  
SL3 0BH

Date: 18 March 2022  
Test Report Ref: TR 864959

Page 1 of 2

Contract: West Ruislip

**LABORATORY TEST REPORT**

**TEST REQUIREMENTS:**

To determine the Coefficient of Permeability under constant head conditions in a Triaxial Cell in accordance with  
**BS 1377: Part 6 : 1990 : Clause 6.**

**SAMPLE DETAILS:**

Certificate of sampling received:	Yes
Laboratory Ref. No:	S100967
Client Ref. No:	265081.1
Date and Time of Sampling:	07/02/2022 AM
Date of Receipt at Lab:	17/02/2022
Date of Start of Test:	27/02/2022
Sampling Location:	Ruislip Sustainable Placements, NWSPA Mound 2, Strip 4 Layer 2
Name of Source:	Copthall Tunnel
Method of Sampling:	Core Cutter
Sampled By:	Client (Test results apply to sample as received)
Tested By:	CH
Material Description:	Grey Clay
Target Specification:	N/A

**RESULTS:**

See attached

This test report shall not be reproduced, except in full, without the written approval of Celtest Company Limited.

These results relate only to the items tested.

**Comments:**

None

Report checked and approved by:



Meical Owen  
Soils Team Manager

**TEST RESULTS**

Sample condition: **Undisturbed**

Method of Remoulding (If applicable): **N/A**

Specimen Details:	Initial:	Final:
Diameter:	100.8 mm	N/A
Height:	103.2 mm	N/A
Moisture Content:	22 %	25 %
Bulk density:	1.99 Mg/m <sup>3</sup>	2.08 Mg/m <sup>3</sup>
Dry density:	1.62 Mg/m <sup>3</sup>	1.66 Mg/m <sup>3</sup>

Saturation stage: **Performed in accordance with clause 5.4.3 - Saturation by increments of cell pressure and back pressure.**

Initial pore pressure coefficient, B:	0.32
Final pore pressure coefficient, B:	1.00
Duration of stage:	9 days

Consolidation stage:

Effective pressure:	100 kPa
Duration of stage:	4 days

Permeability stage:

Pressure difference across specimen:	20 kPa
Mean effective stress:	90 kPa
Duration of stage:	2 days
Coefficient of Permeability (k <sub>v</sub> ) at 20°C =	9.2 x 10 <sup>-11</sup> m/s

Construction Testing Solutions Ltd  
Heathrow Unit 12  
Brittania Industrial Estate  
Poyle Road  
SL3 0BH

Date: 18 March 2022  
Test Report Ref: TR 864960

Page 1 of 2

Contract: West Ruislip

**LABORATORY TEST REPORT**

**TEST REQUIREMENTS:**

To determine the Coefficient of Permeability under constant head conditions in a Triaxial Cell in accordance with  
**BS 1377: Part 6 : 1990 : Clause 6.**

**SAMPLE DETAILS:**

Certificate of sampling received:	Yes
Laboratory Ref. No:	S100967
Client Ref. No:	265081.2
Date and Time of Sampling:	07/02/2022
Date of Receipt at Lab:	17/02/2022
Date of Start of Test:	27/02/2022
Sampling Location:	Ruislip Sustainable Placements, NWSPA Mound 2, Strip 4 Layer 2
Name of Source:	Copthall Tunnel
Method of Sampling:	Core Cutter
Sampled By:	Client (Test results apply to sample as received)
Tested By:	CH
Material Description:	Grey Clay
Target Specification:	N/A

**RESULTS:**

See attached

This test report shall not be reproduced, except in full, without the written approval of Celtest Company Limited.

These results relate only to the items tested.

**Comments:**

None

Report checked and approved by:

Meirai Owen  
Soils Team Manager

Test Report Ref: TR 864960 - Page 2 of 2

**TEST RESULTS**

Sample condition: **Undisturbed**

Method of Remoulding (If applicable): **N/A**

Specimen Details:	Initial:	Final:
Diameter:	101.2 mm	N/A
Height:	104.7 mm	N/A
Moisture Content:	26 %	28 %
Bulk density:	1.98 Mg/m <sup>3</sup>	2.05 Mg/m <sup>3</sup>
Dry density:	1.57 Mg/m <sup>3</sup>	1.60 Mg/m <sup>3</sup>

Saturation stage: **Performed in accordance with clause 5.4.3 - Saturation by increments of cell pressure and back pressure.**

Initial pore pressure coefficient, B:	0.48
Final pore pressure coefficient, B:	0.96
Duration of stage:	8 days

Consolidation stage:

Effective pressure:	100 kPa
Duration of stage:	3 days

Permeability stage:

Pressure difference across specimen:	20 kPa
Mean effective stress:	90 kPa
Duration of stage:	2 days
Coefficient of Permeability (k <sub>v</sub> ) at 20°C =	8.4 x 10 <sup>-11</sup> m/s



Client Name: **SCS Railways**  
Client Address: **Black Arrow House, London, NW10 6NF**  
Contract Name: **HS2 Main Works**

Contract No: **2500377**

***Report on the Determination of Liquid Limit (Cone Penetrometer Method), Plastic Limit & Plasticity Index in accordance with BS 1377-2:1990 Cl 4 & 5***

Lab Sample No: **M06113** Date Sampled: **07/02/2022**  
Client Sample No: **AV01** Date Received: **07/02/2022**  
Sample Certificate: **Yes** Date Tested: **09/02/2022**  
Sample Location: **Ruislip Sustainable Placements, NWSPA Mound 2 Strip 4 Layer 2**  
Material Description: **Grey Clay**  
Source/Supplier: **SCS Railways/Copthall North** Sample Type: **Bulk**  
Specification as Ordered: **2A**

Test results relate only to the sample numbers shown above.

Liquid Limit	63.6
Plastic Limit	21.6
Plasticity Index	42
Liquidity Index	#VALUE!
Percentage of Material <425µm	N/A
Sample History	Tested in the natural state
Test Method	Single Point

Remarks:

Signed:

Dated:

**01-Mar-22**

Lab Manager - Satish Ahlawat

CHECKED

31 MAR 2022

BY:

*[Signature]*

**celtest**  
INDEPENDENT MATERIALS TESTING | DIAMOND DRILLING & SAWING

Construction Testing Solutions Ltd  
Heathrow Unit 12  
Brittania Industrial Estate  
Poyle Road  
SL3 0BH

Date: 24 February 2022  
Test Report Ref: TR 863117

Page 1 of 2

Contract: West Ruislip

**LABORATORY TEST REPORT**

**TEST REQUIREMENTS:**

To determine the Particle Size Distribution (PSD) of a soil sample-  
washing and sieving method in accordance with **BS1377-Part2-1990 Clause 9.2**  
Sedimentation by pipette method to **BS 1377: Part 2: 1990: clause 9.4.**

**SAMPLE DETAILS:**

Certificate of sampling received:	Yes
Laboratory Ref. No:	S100839
Client Ref. No:	265081 (M06113)
Date and Time of Sampling:	07/02/2022
Date of Receipt at Lab:	14/02/2022
Date of Start of Test:	16/02/2022
Sampling Location:	Ruislip Sustainable Placements, NWSPA Mound 2, Strip 4, Layer 2
Name of Source:	Copthall Tunnel
Method of Sampling:	Disturbed Bulk Sample
Sampled By:	Client (Test results apply to sample as received)
Tested By:	SR
Material Description:	Grey Clay
Target Specification:	N/A

**RESULTS:**

**SEE ATTACHED**

This test report shall not be reproduced, except in full, without the written approval of Celtest Company Limited.

These results relate only to the items tested.

**Comments:**

None

Report checked and approved by:

*[Signature]*


Meical Owen  
Soils Team Manager

Test Report Ref: TR 863117: Page 2 of 2

**MATERIAL DESCRIPTION**

Grey Clay

Method of pre-treatment:		N/A			
Sieve Size mm	% Passing	Sieve Size mm	% Passing	Cobbles	
				Gravel	2.1
				Sand	9.7
200	100	2.0	98	Silt	42.4
125	100	0.600	97	Clay	45.8
100	100	0.212	96		
90	100	0.063	88		
75	100	0.020	78		
63	100	0.006	63		
50	100	0.002	45.8		
37.5	100				
28	100				
20	100				
14	99				
10	99				
6.3	99				
5.0	99				



CLAY	SILT			SAND			GRAVEL			COBBLES
	Fine 0.002	Medium 0.006	Coarse 0.02	Fine 0.063	Medium 0.2	Coarse 0.63	Fine 2.0	Medium 6.3	Coarse 20	
										63 200



Client Name: SCS Railways

Client Address: Black Arrow House, Chandos Road, NW10 6NF

Contract Name: High Speed 2 - Main Works

Contract No: 2500377

**Report on the Determination of the Insitu Density of Soil in Accordance with  
BS 1377-9:1990 Cl 2.2**

Lab Sample No: M06113

Client Sample No: AV01

Sample Certificate: Yes

Sample Location: RSP,NWSPA, Mound 2, Strip 4, Layer 2

Material Description: Grey Clay

Source/Supplier: Copthall Tunnel/ SCS Railways

Specification as  
Ordered: 2A (2G)

Date Sampled: 07-Feb-22

Date Received: 07-Feb-22

Date Tested: 08-Feb-22

Sample Type: Disturbed

Test results relate only to the sample numbers shown above.

Test No.	1	-	-	-	-
Test Location	T1	-	-	-	-
In-Situ Bulk Density (Mg/m <sup>3</sup> )	2.11	-	-	-	-
In-Situ Dry Density (Mg/m <sup>3</sup> )	1.72	-	-	-	-
Moisture Content (%)	22.7	-	-	-	-
Relative Compaction (%)	96	-	-	-	-

Note: Relative Compaction based on a Maximum Dry Density of 1.79 Mg/m<sup>3</sup>

Remarks:

Signed:

Dated: 01-Mar-22

Lab Manager - Satish Ahlawat



1489

**TEST REPORT:** **DETERMINATION OF UNDRAINED SHEAR STRENGTH IN TRIAXIAL COMPRESSION WITHOUT PORE PRESURE MEASUREMENT**  
BS 1377 : Part 7 : 1990 Clause 8

**REPORT NUMBER:** C1050095 / 170653.4.1.1

**SAMPLE NUMBER:** 265081 **CLIENT:** SCS Railways

**CLIENT REF:** M06113 **ADDRESS:** Black Arrow House, 2 Chandos Road, London, NW10 6NF

**DATE SAMPLED:** 07/02/2022 **SITE:** Ruislip Sustainable Placements

**SAMPLED BY:** Client **SUPPLIER:** SCS Railways, Copthall Tunnel

**DATE RECEIVED:** 08/02/2022 **MATERIAL:** Grey Clay 2A

**DATE COMPLETED:** 24/02/2022 **LOCATION:** Ruislip Sustainable Placement, NWSPA Mound 2 Strip 4 Layer 2

**TESTED BY:** AP, JT **SAMPLING PLAN:** Client Specification


**TYPE OF SAMPLE IF REMOULDED:** Remoulded 4.5kg **ORIENTATION OF TEST SPECIMEN WITHIN ORIGINAL SPECIMEN:** N/A

**RESULTS:** **Test Location: Harrietsham Lab**

Tests were conducted on a disturbed sample, recompacted using a 4.5kg rammer at as received moisture content.

Initial specimen height:	200.2 mm
Initial specimen diameter:	100.1 mm
Initial bulk density:	1.96 Mg/m <sup>3</sup>
Initial moisture content:	31.3 %
Initial dry density:	1.50 Mg/m <sup>3</sup>
Rate of strain applied:	1 %/min
Membrane thickness (latex):	0.3 mm
Membrane correction:	0.8 kPa
Cell pressure:	200 kPa
Corrected maximum deviator stress at failure:	205.4 kPa
Strain at failure:	12.1 %
Mode of failure:	Plastic
Undrained Shear Strength, cu:	102.7 kPa

Stress V Strain



CHECKED

08 APR 2022

BY: 

**Remarks:**  
Test results reported relate only to the items tested.  
This report shall not be reproduced except in full without approval of the Laboratory.  
Amended report. This test report supersedes test report version 1 - Material updated

For and on behalf of CTS  
Dan Gay - Laboratory Manager



Approved Signatory  
Report date 21-Mar-22



0927

Report Format: L/Rep UDSS/rev.1

Northdown House, Ashford Road  
Harrietsham, Nr Maidstone  
Kent ME17 1QW

0343 227 8545  
enquiries@constructiontesting.co.uk  
www.constructiontesting.co.uk  
END OF REPORT

Construction Testing Solutions Ltd.  
Registered in England No. 05998333

Report version 2

Page 1 of 1



Client Name: SCS Railways  
Client Address: Black Arrow House, London, NW10 6NF  
Contract Name: HS2 - Main Works

Contract No: 2500377

**Report on the Determination of the Insitu Density of Soil  
in accordance with BS 1377-9:1990 Cl 2.4 Core Cutter Method**

Lab Sample No: M06163  
Client Sample No: JM01  
Sample Certificate: Yes  
Sample Location: RSP,NWSPA Mound 2 Strip 4 Layer 4  
Material Description: Grey Clay  
Source/Supplier: SCS Railways  
Specification as Ordered: 2A (2G)

Date Sampled: 09/02/2022  
Date Received: 09/02/2022  
Date Tested: 09/02/2022

Sample Type: Undisturbed

Test results relate only to the sample numbers shown above.

Test No.	1	-	-	-	-
Test Location	T1	-	-	-	-
In-Situ Bulk Density (Mg/m <sup>3</sup> )	2.13	-	-	-	-
In-Situ Dry Density (Mg/m <sup>3</sup> )	1.73	-	-	-	-
Moisture Content (%)	23.2	-	-	-	-
Relative Compaction (%)	96.4	-	-	-	-

Note: Relative Compaction based on a Maximum Dry Density of 1.79 Mg/m<sup>3</sup>

Remarks:


Signed:

Dated:

01-Mar-22

Lab Manager -Satish Ahlawat



	<b>Costain Ltd</b> Costain House, Vanwall Business Park, Maidenhead SL6 4UB		RS-011 - Insitu Densities Dielectric Gauge for Earthworks Materials - Rev002 Page: 1 of 1
	Laboratory:	High Speed 2- Main Works	
	Customer:	SCS Railways	

**Determination of Insitu Densities of Earthwork Materials using a Soil Density Gauge (Dielectric)**  
**to BS 1377: Part 9: 1990 and Documented In-House Method SP INS 011, Air Voids**  
**Determination to Construction of Highway Earthworks HA79/94 Appendix A**

Laboratory Sample No:	M06163		
Sample Certificate:	Yes		
Site Reference:	JM01	Date Tested:	09/02/2022
Test/ Sample Location:	RSP,NWSPA, Mound 2 Strip 4 Layer 4		
Supplier:	SCS Railways	Source:	Copthall Tunnel
Material Description:	Grey Clay		
Specification as Ordered:	2A	Date report issued:	09/02/2022

Maximum Dry Density of the Material - kg/m <sup>3</sup>	1790
---	------

Laboratory Test Number	1	2	3	4	5	6
Test Location:						
	T1	T2				
Gauge Readings						
Dry Density - kg/m <sup>3</sup>	1729	1722				
Moisture Content - %	23.1	23.2				
Relative Compaction - %	96.6	96.2				

Average Relative Compaction - %	96.4
---------------------------------	------

Specification Limits - %	95.0
--------------------------	------

Test results relate only to the Laboratory Sample number shown above and the report shall not be reproduced except in full without approval of the Laboratory

Remarks

Signed: 

Laboratory Manager - Satish Ahlawat



Report No. SDG-M06163



**TEST REPORT:** **DETERMINATION OF DRY DENSITY/MOISTURE CONTENT RELATIONSHIP**  
BS 1377:Part 4:1990 clause 3.5 4.5kg Rammer method  
C1050095 / 171131.2.1.1

**REPORT NUMBER:** C1050095 / 171131.2.1.1

**SAMPLE NUMBER:** 266049 **CLIENT:** SCS Railways

**CLIENT REF:** M06163 **ADDRESS:** Black Arrow House, 2 Chandos Road, London, NW10 6NF

**DATE SAMPLED:** 09/02/2022 **SITE:** Ruislip Sustainable Placements

**SAMPLED BY:** Client **SUPPLIER:** SCS Railways, Copthall Tunnel

**DATE RECEIVED:** 10/02/2022 **MATERIAL:** Grey Clay

**DATE COMPLETED:** 28/02/2022 **LOCATION:** Ruislip Sustainable Placement, NWSPA Mound 2 Strip 4 Layer 4

**TESTED BY:** Colin Gourlay **PREPARATION METHOD:** 1 Ltr Mould (BS1377:Pt1:1990 Cl7.6.2)  
: Material chopped to <20mm, for cohesive soil.


**TYPE OF SAMPLE:** Disturbed **COMPACTION SAMPLE:** Separate samples

**VARIATIONS:** None **SAMPLING PLAN:** Client Specification

**RESULT** Test Location: Harrietsham Lab

**MAXIMUM DRY DENSITY:** 1.82 Mg/m<sup>3</sup>  
**OPTIMUM MOISTURE CONTENT:** 16 %  
**AMOUNT (By Dry Mass) RETAINED ON >20mm TEST SIEVE:** 0 %  
**AMOUNT (By Dry Mass) RETAINED ON >37.5mm TEST SIEVE:** 0 %  
**MEASURED PARTICLE DENSITY USED TO PLOT AIR VOIDS:** 2.71 Mg/m<sup>3</sup>  
(measured in accordance with BS 1377: 1990:part 2)

## MOISTURE CONTENT / DRY DENSITY RELATIONSHIP



**Remarks:**  
Remaining sample will be retained for a minimum of 28 days from date of report. Test results reported relate only to the items tested.  
This report shall not be reproduced except in full without approval of the Laboratory.

For and on behalf of CTS  
Dan Gay - Laboratory Manager

D S

Approved Signatory  
Report date 01-Mar-22



0927

Report Format: L/Rep S11-S14a/Rev 9

Northdown House, Ashford Road  
Harrietsham, Nr Maidstone  
Kent ME17 1QW

0343 227 8545  
enquiries@constructiontesting.co.uk  
www.constructiontesting.co.uk  
END OF REPORT

Construction Testing Solutions Ltd.  
Registered in England No. 05998333

Report version 1

Page 1 of 1

**TEST REPORT:**
**DETERMINATION OF PARTICLE DENSITY**

BS 1377:Part 2:1990 Gas Jar Method

C1050095 / 171131.1.1.1

REPORT NUMBER:

SAMPLE NUMBER:

See Below

CLIENT:

SCS Railways

CLIENT REF:

See Below

ADDRESS:

Black Arrow House, 2 Chandos Road, London, NW10 6NF

DATE SAMPLED:

09/02/2022

SITE:

Ruislip Sustainable Placements

SAMPLED BY:

Client

SUPPLIER:

SCS Railways, Cophall Tunnel

DATE RECEIVED:

10/02/2022

MATERIAL:

Grey Clay

DATE COMPLETED:

21/02/2022

LOCATION:

Ruislip Sustainable Placement, NWSPA Mound 2 Strip 4 Layer 4

TESTED BY:

RH, KJ

SAMPLING PLAN:

Client Specification

TYPE OF SAMPLE:

Disturbed

PREPARATION METHOD:

BS1377:Part1:1990 clauses 7.3 and 7.4.2

 ORIENTATION OF TEST SPECIMEN  
WITHIN ORIGINAL SAMPLE:

N/A

VARIATIONS:

None

METHOD OF PREPARATION:

None

**RESULT** Test Location: Harrietsham Lab

SAMPLE NO	CLIENT SAMPLE REF	MATERIAL	PARTICLE DENSITY Mg.m <sup>3</sup>
266049	M06163	Grey Clay	2.71

**Remarks:**

Test results reported relate only to the items tested.

This report shall not be reproduced except in full without approval of the Laboratory.

For and on behalf of CTS

Dan Gay - Laboratory Manager



Approved Signatory

Report date 01-Mar-22

Construction Testing Solutions Ltd.

Registered in England No. 05998333

Report Format: L/Rep S7A/Rev 4

 Northdown House, Ashford Road  
Harrietsham, Nr Maidstone  
Kent ME17 1QW

 0343 227 8545  
enquiries@constructiontesting.co.uk  
[www.constructiontesting.co.uk](http://www.constructiontesting.co.uk)  
END OF REPORT

Report version 1



0927

Construction Testing Solutions Ltd  
Heathrow Unit 12  
Brittania Industrial Estate  
Poyle Road  
SL3 0BH

Date: 18 March 2022  
Test Report Ref: TR 865776

Page 1 of 2

Contract: West Ruislip

**LABORATORY TEST REPORT**

**TEST REQUIREMENTS:**

To determine the Coefficient of Permeability under constant head conditions in a Triaxial Cell in accordance with  
**BS 1377: Part 6 : 1990 : Clause 6.**

**SAMPLE DETAILS:**

Certificate of sampling received:	Yes
Laboratory Ref. No:	S101005
Client Ref. No:	266049.1
Date and Time of Sampling:	09/02/22 PM
Date of Receipt at Lab:	18/02/2022
Date of Start of Test:	27/02/2022
Sampling Location:	Ruislip Sustainable Placement, NWSPA Mound 2, Strip 4 Layer 4
Name of Source:	Copthall Tunnel
Method of Sampling:	Core Cutter
Sampled By:	Client (Test results apply to sample as received)
Tested By:	CH
Material Description:	Grey Clay
Target Specification:	N/A

**RESULTS:**

See attached

This test report shall not be reproduced, except in full, without the written approval of Celtest Company Limited.

These results relate only to the items tested.

**Comments:**

None

Report checked and approved by:



Meical Owen  
Soils Team Manager

Test Report Ref: TR 865776 - Page 2 of 2

**TEST RESULTS**

Sample condition: **Undisturbed**

Method of Remoulding (If applicable): **N/A**

Specimen Details:	Initial:	Final:
Diameter:	101.6 mm	N/A
Height:	101.1 mm	N/A
Moisture Content:	23 %	26 %
Bulk density:	1.96 Mg/m <sup>3</sup>	2.07 Mg/m <sup>3</sup>
Dry density:	1.59 Mg/m <sup>3</sup>	1.65 Mg/m <sup>3</sup>

Saturation stage: **Performed in accordance with clause 5.4.3 - Saturation by increments of cell pressure and back pressure.**

Initial pore pressure coefficient, B:	0.34
Final pore pressure coefficient, B:	1.00
Duration of stage:	8 days

Consolidation stage:

Effective pressure:	100 kPa
Duration of stage:	3 days

Permeability stage:

Pressure difference across specimen:	20 kPa
Mean effective stress:	90 kPa
Duration of stage	2 days
<b>Coefficient of Permeability (k<sub>v</sub>) at 20°C =</b>	<b>4.2 x 10<sup>-11</sup> m/s</b>

Construction Testing Solutions Ltd  
Heathrow Unit 12  
Brittania Industrial Estate  
Poyle Road  
SL3 0BH

Date: 18 March 2022  
Test Report Ref: TR 865777

Page 1 of 2

Contract: West Ruislip

**LABORATORY TEST REPORT**

**TEST REQUIREMENTS:**

To determine the Coefficient of Permeability under constant head conditions in a Triaxial Cell in accordance with  
**BS 1377: Part 6 : 1990 : Clause 6.**

**SAMPLE DETAILS:**

Certificate of sampling received:	Yes
Laboratory Ref. No:	S101005
Client Ref. No:	266049.2
Date and Time of Sampling:	09/02/2022 PM
Date of Receipt at Lab:	18/02/2022
Date of Start of Test:	27/02/2022
Sampling Location:	Ruislip Sustainable Placement, NWSPA Mound 2, Strip 4 Layer 4
Name of Source:	Copthall Tunnel
Method of Sampling:	Core Cutter
Sampled By:	Client (Test results apply to sample as received)
Tested By:	CH
Material Description:	Grey Clay
Target Specification:	N/A

**RESULTS:**

See attached

This test report shall not be reproduced, except in full, without the written approval of Celtest Company Limited.

These results relate only to the items tested.

<b>Comments:</b> None	Report checked and approved by:  Meical Owen Soils Team Manager
--------------------------	---

**TEST RESULTS**

Sample condition: **Undisturbed**

Method of Remoulding (If applicable): **N/A**

Specimen Details:	Initial:	Final:
Diameter:	101.2 mm	N/A
Height:	100.3 mm	N/A
Moisture Content:	22 %	25 %
Bulk density:	1.99 Mg/m <sup>3</sup>	2.12 Mg/m <sup>3</sup>
Dry density:	1.63 Mg/m <sup>3</sup>	1.70 Mg/m <sup>3</sup>

Saturation stage: **Performed in accordance with clause 5.4.3 - Saturation by increments of cell pressure and back pressure.**

Initial pore pressure coefficient, B:	0.30
Final pore pressure coefficient, B:	1.00
Duration of stage:	9 days

Consolidation stage:

Effective pressure:	100 kPa
Duration of stage:	4 days

Permeability stage:

Pressure difference across specimen:	20 kPa
Mean effective stress:	90 kPa
Duration of stage:	2 days
Coefficient of Permeability (k <sub>v</sub> ) at 20°C =	7.2 x 10 <sup>-11</sup> m/s



Client Name: **SCS Railways**  
Client Address: **Black Arrow House, London, NW10 6NF**  
Contract Name: **HS2 Main Works**

Contract No: **2500377**

***Report on the Determination of Liquid Limit (Cone Penetrometer Method), Plastic Limit & Plasticity Index in accordance with BS 1377-2:1990 Cl 4 & 5***

Lab Sample No: **M06163** Date Sampled: **09/02/2022**  
Client Sample No: **JM01** Date Received: **09/02/2022**  
Sample Certificate: **Yes** Date Tested: **11/02/2022**  
Sample Location: **NWSPA Mound 2 Strip 4 Layer 4**  
Material Description: **Grey Clay**  
Source/Supplier: **SCS Railways/Copthall North** Sample Type: **Bulk**  
Specification as Ordered: **2A**

Test results relate only to the sample numbers shown above.

Liquid Limit	<b>62.5</b>
Plastic Limit	<b>26.5</b>
Plasticity Index	<b>36</b>
Liquidity Index	<b>#VALUE!</b>
Percentage of Material <425µm	<b>N/A</b>
Sample History	<b>Tested in the natural state</b>
Test Method	<b>Single Point</b>

Remarks:

Signed:

Dated: **18-Feb-22**


Lab Manager - Satish Ahlawat

# PARTICLE SIZE DISTRIBUTION TEST

In accordance with clauses 9.2, 9.4 of BS1377:Part 2:1990

Position ID: **M06163 - Ruislip Sustainable Placement - NWSPA Mound 2 Strip 4 Layer 4**

Sample Ref: **266049** Sample Type: **B** Depth (m): **-**



CLAY	fine	medium	coarse	fine	medium	coarse	fine	medium	coarse	COBBLES
	11%	11%	4%	19%	14%	1%	0%	0%	0%	
	SILT			SAND			GRAVEL			
40%	26%			34%			0%			0%

Test Sieve (mm)	Percent Passing (%)	Particle Diameter (mm)	Percent Passing (%)	Coefficients	
125.0	100	0.02	62	D <sub>10</sub> (mm)	NA
75.0	100			D <sub>15</sub> (mm)	NA
63.0	100			D <sub>30</sub> (mm)	NA
37.5	100	0.006	51	D <sub>50</sub> (mm)	0.005
20.0	100			D <sub>60</sub> (mm)	0.016
10.0	100			D <sub>85</sub> (mm)	0.202
6.30	100	0.002	40	D <sub>90</sub> (mm)	0.289
3.35	100			C <sub>U</sub>	NA
2.00	100			C <sub>C</sub>	NA
1.18	100	Sedimentation sample was not pre-treated			
0.600	99				
0.425	95				
0.212	86				
0.150	79				
0.063	66	Soil Description: Dark grey slightly sandy CLAY			

Key: C<sub>u</sub> = Uniformity coefficient. C<sub>c</sub> = Coefficient of curvature as defined in BS EN ISO 14688-2:2018



**STRUCTURAL SOILS**  
1a Princess Street  
Bedminster  
Bristol  
BS3 4AG

Compiled By		Date
Francesca Bennett		11/04/22
Contract	Contract Ref:	
West Ruislip	750601	





Client Name: **SCS Railways**  
Client Address: **Black Arrow House, Chandos Road, NW10 6NF**  
Contract Name: **High Speed 2 - Main Works**

Contract No: **2500377**

***Report on the Determination of the Insitu Density of Soil in Accordance with  
BS 1377-9:1990 CI 2.2***

Lab Sample No: **M06163** Date Sampled: **09-Feb-22**  
Client Sample No: **JM01** Date Received: **09-Feb-22**  
Sample Certificate: **Yes** Date Tested: **10-Feb-22**  
Sample Location: **RSP,NWSPA, Mound 2, Strip 4, Layer 4**  
Material Description: **Grey Clay**  
Source/Supplier: **Copthall Tunnel/ SCS Railways** Sample Type: **Disturbed**  
Specification as Ordered: **2A (2G)**

Test results relate only to the sample numbers shown above.

Test No.	1	-	-	-	-
Test Location	T1	-	-	-	-
In-Situ Bulk Density (Mg/m <sup>3</sup> )	2.12	-	-	-	-
In-Situ Dry Density (Mg/m <sup>3</sup> )	1.72	-	-	-	-
Moisture Content (%)	23.2	-	-	-	-
Relative Compaction (%)	96	-	-	-	-

Note: Relative Compaction based on a Maximum Dry Density of 1.79 Mg/m<sup>3</sup>

Remarks:

Signed:

Dated:

**01-Mar-22**

Lab Manager - Satish Ahlawat




1489

**DETERMINATION OF UNDRAINED SHEAR STRENGTH IN TRIAXIAL COMPRESSION WITHOUT PORE PRESURE MEASUREMENT**


BS 1377 : Part 7 : 1990 Clause 8

REPORT No.:	1050095 / 171131.7.1.1	CLIENT:	SCS Railways
SAMPLE No.:	266049	ADDRESS:	Black Arrow House
CLIENT REF:	M06163	SITE:	Ruislip Sustainable Placements
DATE SAMPLED:	09/02/2022	SUPPLIER:	SCS Railways
SAMPLED BY:	Client	MATERIAL:	Grey Clay
		LOCATION:	Ruislip Sustainable Placement, NWSPA Mound 2 Strip 4 Layer 4
DATE RECEIVED:	10/02/2022	ACCEPT STD:	Contract Specification
DATE TEST COMPLETED:	24/02/2022	ORIENTATION OF TEST SPECIMEN	
TESTED BY:	JT	WITHIN ORIGINAL SPECIMEN:	N/A
TYPE OF SAMPLE:	Remoulded		
IF REMOULDED:			
METHOD OF COMPACTION:	4.5kg rammer		


**REMARKS:**


Bulk sample will be kept for a minimum 28 days from date of test.  
Test results reported relate only to the items tested.  
This report shall not be reproduced except in full without approval of the laboratory.

For and on behalf of CTS



Chris Davidson - Laboratory Manager  
Dan Gay - Laboratory Supervisor  
Mike Gray - Senior Technician

○  
○  
○


	<b>Costain Ltd</b> Costain House, Vanwall Business Park, Maidenhead SL6 4UB		RS-016 - Calibration Box for Earthworks Dielectric Gauge Offset- Rev002
	Laboratory:	SCS Railways	
	Customer:	HS2 Main Works	Page: 1 of 1

**Determination of Correlation of Soils Density Gauge (Dielectric) Versus Calibration Box for Gauge Offsets to Documented In-House Method SP\_INS\_011 and Manufacturers Instruction Manual**

**Laboratory Sample No.** M06557 **Date Tested:** 01/04/2022  
**Material Description:** Brown Clay  
**Supplier:** SCS Railways  
**Source:** Copthall Tunnel

<b>Volume of Calibration Box: m<sup>3</sup></b>	<b>0.0875</b>
<b>Mass of Compacted Material in Calibration Box: kg</b>	<b>168</b>
<b>Calculated Bulk Density of Material in Calibration Box: kg/m<sup>3</sup></b>	<b>1915</b>
<b>Moisture Content of Material in Calibration Box: %</b>	<b>26.4</b>
<b>Gauge Bulk Density : kg/m<sup>3</sup></b>	<b>2899.4</b>
<b>Moisture Content of Material in Calibration Box: %</b>	<b>12.3</b>

<b>Offset to apply to Insitu Bulk Density Readings to Dielectric Gauge:</b>	<b>-984.8857</b>
---	------------------

<b>Offset to apply to Insitu Moisture Contents Readings to Dielectric Gauge:</b>	<b>14.1</b>
--	-------------

<b>Maximum Dry Density of the Material: kg/m<sup>3</sup></b>	<b>1660</b>
--	-------------


**Remarks:**

**Signed:**



**Date:** 07/04/2022

Laboratory Manager -Satish Ahlawat

	<b>Costain Ltd</b> Costain House, Vanwall Business Park, Maidenhead SL6 4UB	RS-016 - Calibration Box for Earthworks Dielectric Gauge Offset- Rev002
	Laboratory: SCS Railways	
	Customer: HS2 Main Works	Page: 1 of 1

**Determination of Correlation of Soils Density Gauge (Dielectric) Versus Calibration Box for Gauge  
Offsets to Documented In-House Method SP\_INS\_011 and Manufacturers Instruction Manual**

**Laboratory Sample No.** M06557

**Date Tested:** 01/04/2022

**Material Description:** Brown Clay

**Supplier:** SCS Railways

**Source:** Copthall Tunnel

<b>Volume of Calibration Box: m<sup>3</sup></b>	<b>0.0875</b>
<b>Mass of Compacted Material in Calibration Box: kg</b>	<b>168</b>
<b>Calculated Bulk Density of Material in Calibration Box: kg/m<sup>3</sup></b>	<b>1915</b>
<b>Moisture Content of Material in Calibration Box: %</b>	<b>26.4</b>
<b>Gauge Bulk Density : kg/m<sup>3</sup></b>	<b>2899.4</b>
<b>Moisture Content of Material in Calibration Box: %</b>	<b>12.3</b>

<b>Offset to apply to Insitu Bulk Density Readings to Dielectric Gauge:</b>	<b>-984.8857</b>
---	------------------

<b>Offset to apply to Insitu Moisture Contents Readings to Dielectric Gauge:</b>	<b>14.1</b>
--	-------------

<b>Maximum Dry Density of the Material: kg/m<sup>3</sup></b>	<b>1660</b>
--	-------------

**Remarks:**

**Signed:**



**Date:** 07/04/2022

Laboratory Manager -Satish Ahlawat



Client Name: **SCS Railways**  
Client Address: **Black Arrow House, London, NW10 6NF**  
Contract Name: **HS2 - Main Works**

Contract No: **2500377**

***Report on the Determination of the Insitu Density of Soil  
in accordance with BS 1377-9:1990 CI 2.4 Core Cutter Method***

Lab Sample No: **M06557**  
Client Sample No: **AV01**  
Sample Certificate: **Yes**  
Sample Location: **RSP,NWSPA Mound 2 Strip 5 Layer 2**  
Material Description: **Brown Clay**  
Source/Supplier: **SCS Railways**  
Specification as Ordered: **2A**

Date Sampled: **01/04/2022**  
Date Received: **01/04/2022**  
Date Tested: **01/04/2022**

Sample Type: **Undisturbed**

Test results relate only to the sample numbers shown above.

Test No.	1	-	-	-	-
Test Location	T1	-	-	-	-
In-Situ Bulk Density (Mg/m <sup>3</sup> )	1.98	-	-	-	-
In-Situ Dry Density (Mg/m <sup>3</sup> )	1.56	-	-	-	-
Moisture Content (%)	26.9	-	-	-	-
Relative Compaction (%)	93.8	-	-	-	-

Note: Relative Compaction based on a Maximum Dry Density of 1.66 Mg/m<sup>3</sup>


Remarks:

Signed:

Dated: **04-Apr-22**

Lab Manager -Satish Ahlawat



	<b>Costain Ltd</b> Costain House, Vanwall Business Park, Maidenhead SL6 4UB		RS-011 - Insitu Densities Dielectric Gauge for Earthworks Materials - Rev002 Page: 1 of 1
	Laboratory:	High Speed 2- Main Works	
	Customer:	SCS Railways	

**Determination of Insitu Densities of Earthwork Materials using a Soil Density Gauge (Dielectric)**  
**to BS 1377: Part 9: 1990 and Documented In-House Method SP INS 011, Air Voids**  
**Determination to Construction of Highway Earthworks HA79/94 Appendix A**

Laboratory Sample No:	M06557	Date Tested:	04/04/2022
Sample Certificate:	Yes		
Site Reference:	AV01		
Test/ Sample Location:	NWSPA, Mound 2 Strip 5 Layer 2	Source:	Copthall Tunnel
Supplier:	SCS Railways		
Material Description:	BrownClay		
Specification as Ordered:	2A	Date report issued:	01/04/2022

Maximum Dry Density of the Material - kg/m <sup>3</sup>	1660
---	------

Laboratory Test Number	1	2	3	4	5	6
Test Location:	T1	T2				
Gauge Readings						
Dry Density - kg/m <sup>3</sup>	1514	1582				
Moisture Content - %	26.4	26.7				
Relative Compaction - %	91.2	95.3				

Average Relative Compaction - %	93.3
---------------------------------	------

Specification Limits - %	95.0
--------------------------	------

Test results relate only to the Laboratory Sample number shown above and the report shall not be reproduced except in full without approval of the Laboratory

Remarks


Signed:



Laboratory Manager - Satish Ahlawat



Report No. SDG-M06557

	<b>Costain Ltd</b> Costain House, Vanwall Business Park, Maidenhead SL6 4UB		RS-004-Moisture Content to BS1377 (Oven Drying Method) - Rev002	
	Laboratory: Skanska Costain Strabag Joint Venture - Area West			
	Customer: High Speed 2		Page:	1 of 1

**Report on the Determination of Moisture Content in accordance with BS 1377-2: 1990 CI 3.2**

Sample Certificate:	<b>Yes</b>	Date Sampled:	<b>01-Apr-22</b>
Source/Supplier:	<b>Copthall Tunnel/SCS Railways</b>	Date Received:	<b>01-Apr-22</b>
Specification as Ordered:	<b>2A/2B</b>	Date Tested:	<b>01-Apr-22</b>

Test results relate only to the sample numbers shown below.

Lab Sample No:	Site Reference	Sample Type	Sample Location	Material Description	Moisture Content %
M06557	AV01	Disturbed	Ruislip Sustainable Placement,NWSPA Mound 2,Strip 5,Layer 2	Brown Clay	22.8

Remarks:

Signed: 

Dated: **20-Apr-22**

Lab Manager - Satish Ahlawat





Client Name: **SCS Railways**  
Client Address: **Black Arrow House, Chandos Road, NW10 6NF**  
Contract Name: **High Speed 2 - Main Works**

Contract No: **2500377**

**Report on determination of Moisture Condition Value of Materials at Natural Moisture Content in accordance with BS 1377: PART 4: 1990: Clause 5.4 and Moisture content in accordance with BS 1377: Part 2: 1990: Clause 3.2**

Laboratory Sample No. **M06557** Date Sampled: **01-Apr-22**  
Client Sample No. **AV01** Date Received: **01-Apr-22**  
Sample Certificate: **Yes** Date Tested: **06-Apr-22**  
Site Reference: **AV01** Sample Type: **Bulk**  
Sample Location: **Ruislip Sustainable Placement, Mound 2, Strip 5, Layer 2**  
Material Description: **Brown Clay**  
Supplier: **SCS Railways**  
Source: **Copthall Tunnel**  
Specification as Ordered: **2A**

Test results relate only to the Laboratory Sample number shown above.

Percentage Retained on 20mm Sieve - %	0	(DRY)	
Method of Interpretation SSL	SSL		
Natural Moisture Content - %	25.7		
		Specification Limits	
		Lower	Upper
Moisture Condition Value	14.2	N/A	N/A

SSL - Steepest straight line / BFL - Best Fit Line

Remarks:

Signed: 

Date: **14-Apr-22**

Laboratory Manager- Satish Ahlawat




RS-007 Rev002



**Report on the Determination of Dry Density/Moisture Content Relationship in Accordance with BS 1377-4: 1990 CI 3 and Moisture Content in Accordance with BS 1377-2: 1990 CI 3.2 (Oven-Drying Method)**

Laboratory Sample No: M06557 Date Sampled: 01/04/2022  
Sample Certificate: Yes Date Received: 01/04/2022  
Site Reference: AV01 Date Tested: 21/02/2022  
Test/ Sample Location: Ruislip Sustainable Placements NWSPA Mound 2, Strip 5, Layer2  
Supplier: SCS Railways Source: Copthall Tunnel  
Material Description: Brown Clay  
Specification as Ordered: 2A Date report issued: 19/04/2022  
Sample Type: Bulk  
Test Method: CI.3.5.4.2, 4.5 kg Rammer, Separate Batches 1L Mould  
Sample Preparation: CI.3.2.6.1  
Particle Density ( $\text{Mg/m}^3$ ): 2.68 Assumed  
NMC: 26.6%  
Percentage Retained: 20/37.5 mm sieve 0 / 0 %



Optimum Moisture Content: 21.3%  
Maximum Dry Density: 1.651  $\text{Mg/m}^3$

Test results relate only to the Laboratory Sample number shown above and the report shall not be reproduced except in full without approval of the Laboratory

Remarks

Signed:

Laboratory Manager - Satish Ahlawat



Report No. MDD-M06557



**TEST REPORT:** **DETERMINATION OF PARTICLE DENSITY**  
BS 1377:Part 2:1990 Gas Jar Method

**REPORT NUMBER:** C1050095 / 179391.1.1.1

**SAMPLE NUMBER:** See Below **CLIENT:** SCS Railways

**CLIENT REF:** See Below **ADDRESS:** Black Arrow House, 2 Chandos Road, London, NW10 6NF

**DATE SAMPLED:** 01/04/2022 **SITE:** Ruislip Sustainable Placements

**SAMPLED BY:** Client **SUPPLIER:** SCS Railways, Copthall Tunnel

**DATE RECEIVED:** 05/04/2022 **MATERIAL:** Brown Clay 2A

**DATE COMPLETED:** 14/04/2022 **LOCATION:** Ruislip Sustainable Placement, NWSPA Mound 2, Strip 5, Layer 2

**TESTED BY:** WH, KJ **SAMPLING PLAN:** Client Specification

**TYPE OF SAMPLE:** Disturbed **PREPARATION METHOD:** BS1377:Part1:2016 clauses 8.3 and 8.4.2

**ORIENTATION OF TEST SPECIMEN WITHIN ORIGINAL SAMPLE:** N/A **VARIATIONS:** None

**METHOD OF PREPARATION:** None

**RESULT** **Test Location: Harrietsham Lab**

SAMPLE NO	CLIENT SAMPLE REF	MATERIAL	PARTICLE DENSITY Mg.m <sup>3</sup>
278335	M06557	Brown Clay 2A	2.70

Remarks:  
Test results reported relate only to the items tested.  
This report shall not be reproduced except in full without approval of the Laboratory.

Report Format: L/Rep S7A/Rev 5

Northdown House, Ashford Road  
Harrietsham, Nr Maidstone  
Kent ME17 1QW

0343 227 8545  
enquiries@constructiontesting.co.uk  
www.constructiontesting.co.uk  
END OF REPORT

For and on behalf of CTS  
Mike Gray - Laboratory Supervisor

Approved Signatory  
Report date 14-Apr-22

Construction Testing Solutions Ltd.  
Registered in England No. 05998333

Report version 1



0927

**LABORATORY TESTING OF SOIL - CONSTANT HEAD PERMEABILITY USING FLEXIBLE WALL PERMEAMETER**  
**Test Report Certificate (Tested in accordance with BS EN ISO 17892-11:2019 )**

Contract No	CH22-008	Sample Details:	Sample Number	CH22-008-1 PERM		
Job Name	West Ruislip		Sample Reference	CH22-008-1		
			Sample No	278335	Type	C
			Date Sampled	01/04/2022		
			Date Received	07/04/2022		
			Client Ref	M06577		
Specimen Details						

**Specimen Details**


Soil Description Stiff brown slightly sandy slightly gravelly CLAY (BROWN CLAY)

Preparation Details UNDISTURBED

Length 101.3 mm  
Diameter 101.2 mm  
Particle density 2.70 Mg/m<sup>3</sup> Measured

Bulk Density	Initial	Final	
	1.98	2.02	Mg/m <sup>3</sup>
Water Content	23.9	26.3	%
Dry density	1.60	1.60	Mg/m <sup>3</sup>
Voids ratio	0.69	0.69	
Degree of saturation	94	103	%

**Saturation Stage**




Date: Start of Test: 07/04/2022

Method used during saturation:

Increments of cell and back pressure


Cell pressure increments	50	kPa
Differential pressure	10	kPa
Final cell pressure	800	kPa
Final pore water pressure	788	kPa
Final B value	0.96	

**Consolidation Stage**



Drainage condition	to one end only
Cell pressure applied	850 kPa
Back pressure applied	750 kPa
Effective stress	100 kPa

**Permeability Stage**



Date: Start of Flow:	18/04/2022
Cell pressure	850 kPa
Top pressure	765 kPa
Base pressure	735 kPa
Mean effective stress	100 kPa
Differential pressure	30 kPa
Hydraulic gradient	30

Mean rate of flow	0.00034	ml/min
Average temperature during test	20	°C

Average Permeability,  $k_v$

-11

( at 20°C ) **2.3 x 10** m/s

**Notes**

Source: Cophall Tunnel

Supplier: SCS Railways

Location: Ruislip Sustainable Placement, NWSPA Mound 2, Strip 5, Layer 2

Page 1 of 1



4161



Checked/Date		21/04/2022
Approved/Date		21/04/2022
Date Reported	21/04/2022	END OF REPORT



Client Name: **SCS Railways**  
Client Address: **Black Arrow House, London, NW10 6NF**  
Contract Name: **HS2 Main Works**

Contract No: **2500377**

***Report on the Determination of Liquid Limit (Cone Penetrometer Method), Plastic Limit & Plasticity Index in accordance with BS 1377-2:1990 Cl 4 & 5***

Lab Sample No: **M06557** Date Sampled: **01/04/2022**  
Client Sample No: **AV01** Date Received: **01/04/2022**  
Sample Certificate: **Yes** Date Tested: **04/04/2022**  
Sample Location: **Ruislip Sustainable Placements, NWSPA Mound 2, Strip 5, Layer 2**  
Material Description: **Brown Clay**  
Source/Supplier: **Copthall Tunnel / SCS Railways** Sample Type: **Bulk**  
Specification as **2A**  
Ordered:

Test results relate only to the sample numbers shown above.

Liquid Limit	71.6
Plastic Limit	27.8
Plasticity Index	43.8
Liquidity Index	-0.15
Percentage of Material <425µm	N/A
Sample History	Tested in the natural state
Test Method	Single Point

Remarks:

Signed:

Dated:

**12-Apr-22**

Laboratory Manager- Satish Ahlawat

CHECKED

BY:

*[Signature]*

**celtest**  
INDEPENDENT MATERIALS TESTING | DIAMOND DRILLING & SAWING

Construction Testing Solutions Ltd  
Heathrow Unit 12  
Brittania Industrial Estate  
Poyle Road  
SL3 0BH

Date: 19 April 2022  
Test Report Ref: TR 875782

Page 1 of 2

Contract: West Ruislip, Uxbridge Breakspear Road

**LABORATORY TEST REPORT**

**TEST REQUIREMENTS:**

To determine the Particle Size Distribution (PSD) of a soil sample-  
washing and sieving method in accordance with **BS1377-Part2-1990 Clause 9.2**  
Sedimentation by pipette method to **BS 1377: Part 2: 1990: clause 9.4.**

**SAMPLE DETAILS:**

Certificate of sampling received:	Yes
Laboratory Ref. No:	S102115
Client Ref. No:	278335 (M06557)
Date and Time of Sampling:	01/04/2022
Date of Receipt at Lab:	07/04/2022
Date of Start of Test:	08/04/2022
Sampling Location:	Ruislip Sustainable Placement, NWSPA Mound 2, Strip 5, Layer 2
Name of Source:	Copthall Tunnel
Method of Sampling:	Disturbed Bulk Sample
Sampled By:	Client (Test results apply to sample as received)
Tested By:	VY
Material Description:	Brown Clay
Target Specification:	N/A

**RESULTS:**

SEE ATTACHED

This test report shall not be reproduced, except in full, without the written approval of Celtest Company Limited.

These results relate only to the items tested.

**Comments:**

None

Report checked and approved by:

*[Signature]*


Meical Owen  
Soils Team Manager

Test Report Ref: TR 875782: Page 2 of 2

**MATERIAL DESCRIPTION**

Brown Clay

Method of pre-treatment:		N/A			
Sieve Size mm	% Passing	Sieve Size mm	% Passing	Cobbles	
				Gravel	1.8
				Sand	5.8
200	100	2.0	98	Silt	27.7
125	100	0.600	97	Clay	64.7
100	100	0.212	95		
90	100	0.063	92.4		
75	100	0.020	79.1		
63	100	0.006	70.8		
50	100	0.002	64.7		
37.5	100				
28	100				
20	100				
14	100				
10	100				
6.3	99				
5.0	99				



CLAY	Fine	Medium	Coarse	Fine	Medium	Coarse	Fine	Medium	Coarse	COBBLES
	0.002	0.006	0.02	0.063	0.2	0.63	2.0	6.3	20	63 200
	SILT			SAND			GRAVEL			



Client Name: **SCS Railways**  
Client Address: **Black Arrow House, Chandos Road, NW10 6NF**  
Contract Name: **High Speed 2 - Main Works**

Contract No: **2500377**

***Report on the Determination of the Insitu Density of Soil in Accordance with  
BS 1377-9:1990 Cl 2.2***

Lab Sample No: **M06557** Date Sampled: **01-Apr-22**  
Client Sample No: **AV01** Date Received: **01-Apr-22**  
Sample Certificate: **Yes** Date Tested: **01-Apr-22**  
Sample Location: **NWSPA, Mound 2, Strip 5, Layer 2**  
Material Description: **Brown Clay**  
Source/Supplier: **Copthall Tunnel/ SCS Railways** Sample Type: **Disturbed**  
Specification as Ordered: **2A**

Test results relate only to the sample numbers shown above.

Test No.	1	-	-	-	-
Test Location	T1	-	-	-	-
In-Situ Bulk Density (Mg/m <sup>3</sup> )	1.92	-	-	-	-
In-Situ Dry Density (Mg/m <sup>3</sup> )	1.52	-	-	-	-
Moisture Content (%)	26.4	-	-	-	-
Relative Compaction (%)	91	-	-	-	-

Note: Relative Compaction based on a Maximum Dry Density of 1.66 Mg/m<sup>3</sup>

Remarks:

Signed:

Dated: **04-Apr-22**

Lab Manager - Satish Ahlawat



1489



**TEST REPORT:** DETERMINATION OF UNDRAINED SHEAR STRENGTH IN TRIAXIAL COMPRESSION WITHOUT PORE PRESURE MEASUREMENT  
BS 1377 : Part 7 : 1990 Clause 8

**REPORT NUMBER:** C1050095 / 179391.2.1.1

**SAMPLE NUMBER:** 278335 **CLIENT:** SCS Railways

**CLIENT REF:** M06557 **ADDRESS:** Black Arrow House, 2 Chandos Road, London, NW10 6NF

**DATE SAMPLED:** 01/04/2022 **SITE:** Ruislip Sustainable Placements

**SAMPLED BY:** Client **SUPPLIER:** SCS Railways, Copthall Tunnel

**DATE RECEIVED:** 05/04/2022 **MATERIAL:** Brown Clay

**DATE COMPLETED:** 13/04/2022 **LOCATION:** Ruislip Sustainable Placement, NWSPA Mound 2, Strip 5, Layer 2


**TESTED BY:** JW, JT **SAMPLING PLAN:** Client Specification

**TYPE OF SAMPLE IF REMOULDED:** Remoulded 4.5kg **ORIENTATION OF TEST SPECIMEN WITHIN ORIGINAL SPECIMEN:** N/A

**RESULTS:** Test Location: Harrietsham Lab

Tests were conducted on a disturbed sample, recompacted using a 4.5kg rammer at as received moisture content.

Initial specimen height:	200.3 mm
Initial specimen diameter:	100.4 mm
Initial bulk density:	2.03 Mg/m <sup>3</sup>
Initial moisture content:	23.7 %
Initial dry density:	1.64 Mg/m <sup>3</sup>
Rate of strain applied:	1 %/min
Membrane thickness (latex):	0.2 mm
Membrane correction:	0.4 kPa
Cell pressure:	200 kPa
Corrected maximum deviator stress at failure:	309.3 kPa
Strain at failure:	7.2 %
Mode of failure:	Plastic
Undrained Shear Strength, cu:	154.6 kPa



Remarks:  
Test results reported relate only to the items tested.  
This report shall not be reproduced except in full without approval of the Laboratory.

For and on behalf of CTS  
Chris Davidson - Southern Laboratories Manager

Approved Signatory  
Report date 19-Apr-22



0927

Report Format: L/Rep UDSS/rev.1

Northdown House, Ashford Road  
Harrietsham, Nr Maidstone  
Kent ME17 1QW

0343 227 8545  
enquiries@constructiontesting.co.uk  
www.constructiontesting.co.uk  
END OF REPORT

Construction Testing Solutions Ltd.  
Registered in England No. 05998333

Report version 1

Page 1 of 1



Client Name: **SCS Railways**  
Client Address: **Black Arrow House, London, NW10 6NF**  
Contract Name: **HS2 - Main Works**

Contract No: **2500377**

***Report on the Determination of the Insitu Density of Soil  
in accordance with BS 1377-9:1990 Cl 2.4 Core Cutter Method***

Lab Sample No: **M06577** Date Sampled: **05/04/2022**  
Client Sample No: **AV01** Date Received: **05/04/2022**  
Sample Certificate: **Yes** Date Tested: **05/04/2022**  
Sample Location: **RSP,NWSPA Mound 2 Strip 5 Layer 4**  
Material Description: **Brown Clay**  
Source/Supplier: **SCS Railways** Sample Type: **Undisturbed**  
Specification as **2A**  
Ordered:

Test results relate only to the sample numbers shown above.

Test No.	1	-	-	-	-
Test Location	T1	-	-	-	-
In-Situ Bulk Density (Mg/m <sup>3</sup> )	2.00	-	-	-	-
In-Situ Dry Density (Mg/m <sup>3</sup> )	1.57	-	-	-	-
Moisture Content (%)	26.9	-	-	-	-
Relative Compaction (%)	94.9	-	-	-	-

Note: Relative Compaction based on a Maximum Dry Density of 1.66 Mg/m<sup>3</sup>

Remarks:

Signed:

Dated:

**06-Apr-22**

Lab Manager -Satish Ahlawat



	<b>Costain Ltd</b> Costain House, Vanwall Business Park, Maidenhead SL6 4UB		RS-011 - Insitu Densities Dielectric Gauge for Earthworks Materials - Rev002 Page: 1 of 1
	Laboratory:	High Speed 2- Main Works	
	Customer:	SCS Railways	

**Determination of Insitu Densities of Earthwork Materials using a Soil Density Gauge (Dielectric)**  
**to BS 1377: Part 9: 1990 and Documented In-House Method SP INS 011, Air Voids**  
**Determination to Construction of Highway Earthworks HA79/94 Appendix A**

Laboratory Sample No:	M06577		
Sample Certificate:	Yes		
Site Reference:	AV01	Date Tested:	05/04/2022
Test/ Sample Location:	NWSPA, Mound 2 Strip 5 Layer 4		
Supplier:	SCS Railways	Source:	Copthall Tunnel
Material Description:	BrownClay		
Specification as Ordered:	2A	Date report issued:	05/04/2022

Maximum Dry Density of the Material - kg/m <sup>3</sup>	1660
---	------

Laboratory Test Number	1	2	3	4	5	6
Test Location:						
	T1	T2				
Gauge Readings						
Dry Density - kg/m <sup>3</sup>	1580	1562				
Moisture Content - %	26.6	26.6				
Relative Compaction - %	95.2	94.1				

Average Relative Compaction - %	94.6
---------------------------------	------

Specification Limits - %	95.0
--------------------------	------

Test results relate only to the Laboratory Sample number shown above and the report shall not be reproduced except in full without approval of the Laboratory

Remarks

Signed:



Laboratory Manager - Satish Ahlawat



Report No. SDG-M06577

	<b>Costain Ltd</b> Costain House, Vanwall Business Park, Maidenhead SL6 4UB		RS-004-Moisture Content to BS1377 (Oven Drying Method) - Rev002	
	Laboratory:	Skanska Costain Strabag Joint Venture - Area West		
	Customer:	High Speed 2		Page: 1 of 1

## Report on the Determination of Moisture Content in accordance with BS 1377-2: 1990 Cl 3.2

Sample Certificate:	Yes	Date Sampled:	05-Apr-22
Source/Supplier:	Copthall Tunnel/SCS Railways	Date Received:	05-Apr-22
Specification as Ordered:	2A/2B	Date Tested:	06-Apr-22

Test results relate only to the sample numbers shown below.

Lab Sample No:	Site Reference	Sample Type	Sample Location	Material Description	Moisture Content %
M06577	AV01	Disturbed	Ruislip Sustainable Placement,NWSPA Mound 2,Strip 5,Layer 4	Brown Clay	26.6

Remarks:

Signed:



Dated:

20-Apr-22

Lab Manager - Satish Ahlawat





Client Name: SCS Railways  
Client Address: Black Arrow House, Chandos Road, NW10 6NF  
Contract Name: High Speed 2 - Main Works

Contract No: 2500377

**Report on determination of Moisture Condition Value of Materials at Natural Moisture Content in accordance with BS 1377: PART 4: 1990: Clause 5.4 and Moisture content in accordance with BS 1377: Part 2: 1990: Clause 3.2**

Laboratory Sample No. M06577 Date Sampled: 05-Apr-22  
Client Sample No. AV01 Date Received: 05-Apr-22  
Sample Certificate: Yes Date Tested: 07-Apr-22  
Site Reference: AV01 Sample Type: Bulk  
Sample Location: Ruislip Sustainable Placement, Mound 2, Strip 5, Layer 4  
Material Description: Brown Clay  
Supplier: SCS Railways  
Source: Copthall Tunnel  
Specification as Ordered: 2A

Test results relate only to the Laboratory Sample number shown above.

Percentage Retained on 20mm Sieve - %	0	(DRY)
Method of Interpretation SSL	SSL	
Natural Moisture Content - %	26.8	
		Specification Limits
		Lower Upper
Moisture Condition Value	13.2	N/A N/A

SSL - Steepest straight line / BFL - Best Fit Line

Remarks:

Signed:   
Date: 14-Apr-22

Laboratory Manager- Satish Ahlawat



RS-007 Rev002



### TEST REPORT:

#### DETERMINATION OF PARTICLE DENSITY BS 1377:Part 2:1990 Gas Jar Method

REPORT NUMBER:	C1050095 / 179546.1.1.1	CLIENT:	SCS Railways
SAMPLE NUMBER:	See Below	ADDRESS:	Black Arrow House, 2 Chandos Road, London, NW10 6NF
CLIENT REF:	See Below	SITE:	Ruislip Sustainable Placements
DATE SAMPLED:	05/04/2022	SUPPLIER:	SCS Railways, Copthall North
SAMPLED BY:	Client	MATERIAL:	Brown Clay 2A
DATE RECEIVED:	06/04/2022	LOCATION:	Ruislip Sustainable Placement, Mound 2, Strip 5, Layer 4
DATE COMPLETED:	14/04/2022	SAMPLING PLAN:	Client Specification
TESTED BY:	WH, KJ	PREPARATION METHOD: :	BS1377:Part1:2016 clauses 8.3 and 8.4.2
TYPE OF SAMPLE:	Disturbed	VARIATIONS:	None
ORIENTATION OF TEST SPECIMEN WITHIN ORIGINAL SAMPLE:	N/A	METHOD OF PREPARATION:	None

### RESULT Test Location: Harrietsham Lab

SAMPLE NO	CLIENT SAMPLE REF	MATERIAL	PARTICLE DENSITY Mg.m <sup>3</sup>
278525	M06577	Brown Clay 2A	2.75

### Remarks:

Test results reported relate only to the items tested.  
This report shall not be reproduced except in full without approval of the Laboratory.

For and on behalf of CTS  
Mike Gray - Laboratory Supervisor

Approved Signatory  
Report date 14-Apr-22



0927

Report Format: L/Rep S7A/Rev 5

Northdown House, Ashford Road  
Harrietsham, Nr Maidstone  
Kent ME17 1QW

0343 227 8545  
enquiries@constructiontesting.co.uk  
www.constructiontesting.co.uk  
END OF REPORT

Construction Testing Solutions Ltd.  
Registered in England No. 05998333

Report version 1

Page 1 of 1



Client Name: **SCS Railways**  
Client Address: **Black Arrow House, London, NW10 6NF**  
Contract Name: **HS2 Main Works**

Contract No: **2500377**

***Report on the Determination of Liquid Limit (Cone Penetrometer Method), Plastic Limit & Plasticity Index in accordance with BS 1377-2:1990 Cl 4 & 5***

Lab Sample No: **M06577** Date Sampled: **05/04/2022**  
Client Sample No: **AV01** Date Received: **05/04/2022**  
Sample Certificate: **Yes** Date Tested: **12/04/2022**  
Sample Location: **Ruislip Sustainable Placement, Mound 2 Strip 5 Layer 4**  
Material Description: **Brown Clay**  
Source/Supplier: **Copthall North/ SCS Railways** Sample Type: **Bulk**  
Specification as Ordered: **2A**

Test results relate only to the sample numbers shown above.

Liquid Limit	68.6
Plastic Limit	26.3
Plasticity Index	42.3
Liquidity Index	#VALUE!
Percentage of Material <425µm	N/A
Sample History	Tested in the natural state
Test Method	Single Point

Remarks:

Signed:

Dated:

**20-Apr-22**

Lab Manager - Satish Ahlawat

Construction Testing Solutions Ltd  
Heathrow Unit 12  
Brittania Industrial Estate  
Poyle Road  
SL3 0BH

Date: 29 April 2022  
Test Report Ref: TR 876456

Page 1 of 2

Contract: West Ruislip, Uxbridge Breakspear Road

**LABORATORY TEST REPORT**

**TEST REQUIREMENTS:**

To determine the Particle Size Distribution (PSD) of a soil sample-  
washing and sieving method in accordance with **BS1377-Part2-1990 Clause 9.2**  
Sedimentation by pipette method to **BS 1377: Part 2: 1990: clause 9.4.**

**SAMPLE DETAILS:**

Certificate of sampling received:	Yes
Laboratory Ref. No:	S102197
Client Ref. No:	278527 (M06577)
Date and Time of Sampling:	05/04/2022
Date of Receipt at Lab:	11/04/2022
Date of Start of Test:	21/04/2022
Sampling Location:	Ruislip sustainable placement, Mound 2, Strip 5, Layer 4
Name of Source:	Copthall North
Method of Sampling:	Disturbed Bulk Sample
Sampled By:	Client (Test results apply to sample as received)
Tested By:	VY
Material Description:	Brown Clay
Target Specification:	N/A

**RESULTS:**

SEE ATTACHED

This test report shall not be reproduced, except in full, without the written approval of Celtest Company Limited.

These results relate only to the items tested.

**Comments:**

None

Report checked and approved by:

*Meical Owen*

Meical Owen  
Soils Team Manager

**CHECKED**

BY: *[Signature]*


05 MAY 2022

Test Report Ref: TR 876456: Page 2 of 2

**MATERIAL DESCRIPTION**

Brown Clay

Method of pre-treatment:		N/A			
Sieve Size mm	% Passing	Sieve Size mm	% Passing	Cobbles	0.0
				Gravel	2.3
				Sand	9.7
200	100	2.0	98	Silt	35.4
125	100	0.600	93	Clay	52.6
100	100	0.212	90		
90	100	0.063	88.0		
75	100	0.020	82.4		
63	100	0.006	70.0		
50	100	0.002	52.6		
37.5	100				
28	100				
20	100				
14	100				
10	100				
6.3	99				
5.0	99				



CLAY	Fine	Medium	Coarse	Fine	Medium	Coarse	Fine	Medium	Coarse	COBBLES
	0.002	0.006	0.02	0.063	0.2	0.63	2.0	6.3	20	63 200
	SILT			SAND			GRAVEL			

Construction Testing Solutions Ltd  
Heathrow Unit 12  
Britannia Industrial Estate  
Poyle Road  
SL3 0BH

Date: 29 April 2022  
Test Report Ref: TR 876457

Page 1 of 2

Contract: West Ruislip, Uxbridge Breakspear Road

**LABORATORY TEST REPORT**

**TEST REQUIREMENTS:**

To determine the Particle Size Distribution (PSD) of a soil sample-  
washing and sieving method in accordance with **BS1377-Part2-1990 Clause 9.2**  
Sedimentation by pipette method to **BS 1377: Part 2: 1990: clause 9.4.**

**SAMPLE DETAILS:**

Certificate of sampling received:	Yes
Laboratory Ref. No:	S102197
Client Ref. No:	278525 (M06577)
Date and Time of Sampling:	05/04/2022
Date of Receipt at Lab:	11/04/2022
Date of Start of Test:	21/04/2022
Sampling Location:	Ruislip sustainable placement, Mound 2, Strip 5, Layer 4
Name of Source:	Copthall North
Method of Sampling:	Disturbed Bulk Sample
Sampled By:	Client (Test results apply to sample as received)
Tested By:	VY
Material Description:	Brown Clay
Target Specification:	N/A

**RESULTS:**

SEE ATTACHED

This test report shall not be reproduced, except in full, without the written approval of Celtest Company Limited.

These results relate only to the items tested.

**Comments:**

None


**CHECKED**

04 MAY 2022

**BY:**



Report checked and approved by:




Meical Owen  
Soils Team Manager

Test Report Ref: TR 876457: Page 2 of 2

**MATERIAL DESCRIPTION**

Brown Clay

Method of pre-treatment:		N/A			
Sieve Size mm	% Passing	Sieve Size mm	% Passing	Cobbles	0.0
				Gravel	3.1
				Sand	13.5
200	100	2.0	97	Silt	34.9
125	100	0.600	90	Clay	48.5
100	100	0.212	86		
90	100	0.063	83.4		
75	100	0.020	77.7		
63	100	0.006	61.0		
50	100	0.002	48.5		
37.5	100				
28	100				
20	100				
14	100				
10	99				
6.3	99				
5.0	99				



CLAY	Fine	Medium	Coarse	Fine	Medium	Coarse	Fine	Medium	Coarse	COBBLES
	0.002	0.006	0.02	0.063	0.2	0.63	2.0	6.3	20	
SILT				SAND			GRAVEL			



Client Name: **SCS Railways**

Client Address: **Black Arrow House, Chandos Road, NW10 6NF**

Contract Name: **High Speed 2 - Main Works**

Contract No: **2500377**

***Report on the Determination of the Insitu Density of Soil in Accordance with  
BS 1377-9:1990 Cl 2.2***

Lab Sample No: **M06577** Date Sampled: **05-Apr-22**  
Client Sample No: **AV01** Date Received: **05-Apr-22**  
Sample Certificate: **Yes** Date Tested: **05-Apr-22**  
Sample Location: **NWSPA, Mound 2, Strip 5, Layer 4**  
Material Description: **Brown Clay**  
Source/Supplier: **Copthall Tunnel/ SCS Railways** Sample Type: **Disturbed**  
Specification as Ordered: **2A**

Test results relate only to the sample numbers shown above.

Test No.	1	-	-	-	-
Test Location	T1	-	-	-	-
In-Situ Bulk Density (Mg/m <sup>3</sup> )	1.98	-	-	-	-
In-Situ Dry Density (Mg/m <sup>3</sup> )	1.56	-	-	-	-
Moisture Content (%)	26.5	-	-	-	-
Relative Compaction (%)	94	-	-	-	-

Note: Relative Compaction based on a Maximum Dry Density of 1.66 Mg/m<sup>3</sup>

Remarks:

Signed:

Dated: **06-Apr-22**

Lab Manager - Satish Ahlawat



1489

## **APPENDIX E**

### **Geotechnical Design Output**

## Slope stability analysis

### Input data (Construction stage 1)

#### Project

Project : West London Composting  
Part : Bund  
Description : Geotechnical Design  
Customer : Envar  
Author : Drew Bennett  
Date : 27/08/2025  
Project ID : ST21061

#### Settings

United Kingdom - EN 1997

#### Stability analysis



Verification methodology : according to EN 1997  
Earthquake analysis : Standard  
Design approach : 1 - reduction of actions and soil parameters

Partial factors on actions (A)					
Permanent design situation					
		Combination 1		Combination 2	
		Unfavourable	Favourable	Unfavourable	Favourable
Permanent actions :	$\gamma_G =$	1.35 [-]	1.00 [-]	1.00 [-]	1.00 [-]
Variable actions :	$\gamma_Q =$	1.50 [-]	0.00 [-]	1.30 [-]	0.00 [-]
Water load :	$\gamma_w =$	1.35 [-]		1.00 [-]	



  

Partial factors for soil parameters (M)			
Permanent design situation			
		Combination 1	Combination 2
Partial factor on internal friction :	$\gamma_\phi =$	1.00 [-]	1.25 [-]
Partial factor on effective cohesion :	$\gamma_c =$	1.00 [-]	1.25 [-]
Partial factor on undrained shear strength :	$\gamma_{cu} =$	1.00 [-]	1.40 [-]



#### Interface

No.	Interface location	Coordinates of interface points [m]					
		x	z	x	z	x	z
1		0.00	0.00	2.75	1.10	4.75	1.10
		7.50	0.00				
2		-7.50	0.00	0.00	0.00	6.40	0.00
		7.50	0.00	8.50	0.00	14.00	0.00
		15.00	0.00				

Soil parameters - effective stress state

No.	Name	Pattern	$\varphi_{ef}$ [°]	$c_{ef}$ [kPa]	$\gamma$ [kN/m <sup>3</sup> ]
1	Bund		21.00	0.50	20.00
2	Natural Clay		25.00	0.00	20.00

Soil parameters - uplift

No.	Name	Pattern	$\gamma_{sat}$ [kN/m <sup>3</sup> ]	$\gamma_s$ [kN/m <sup>3</sup> ]	$n$ [-]
1	Bund		20.00		
2	Natural Clay		20.00		

Soil parameters



**Bund**



Unit weight :  $\gamma = 20.00$  kN/m<sup>3</sup>  
 Stress-state : effective  
 Shear strength : Mohr-Coulomb  
 Angle of internal friction :  $\varphi_{ef} = 21.00^\circ$   
 Cohesion of soil :  $c_{ef} = 0.50$  kPa  
 Saturated unit weight :  $\gamma_{sat} = 20.00$  kN/m<sup>3</sup>

**Natural Clay**

Unit weight :  $\gamma = 20.00$  kN/m<sup>3</sup>  
 Stress-state : effective  
 Shear strength : Mohr-Coulomb  
 Angle of internal friction :  $\varphi_{ef} = 25.00^\circ$   
 Cohesion of soil :  $c_{ef} = 0.00$  kPa  
 Saturated unit weight :  $\gamma_{sat} = 20.00$  kN/m<sup>3</sup>


Assigning and surfaces

No.	Surface position	Coordinates of surface points [m]				Assigned soil
		x	z	x	z	
1		6.40	0.00	7.50	0.00	Bund 
		4.75	1.10	2.75	1.10	
		0.00	0.00			

No.	Surface position	Coordinates of surface points [m]				Assigned soil
		x	z	x	z	
2		14.00	0.00	8.50	0.00	Natural Clay 
		7.50	0.00	6.40	0.00	
		0.00	0.00	-7.50	0.00	
		-7.50	-5.00	15.00	-5.00	
		15.00	0.00			

Water

Water type : GWT

No.	GWT location	Coordinates of GWT points [m]					
		x	z	x	z	x	z
1		-7.50	0.60	1.91	0.60	3.05	-0.48
		15.00	-0.71				

Tensile crack

Tensile crack not input.

Earthquake

Earthquake not included.

Settings of the stage of construction

Design situation : permanent

Results (Construction stage 1)

Analysis 1

Circular slip surface

Slip surface parameters						
Center :	x =	0.44 [m]	Angles :	$\alpha_1 =$	-10.21 [°]	
	z =	3.11 [m]		$\alpha_2 =$	50.50 [°]	
Radius :	R =	3.16 [m]				
The slip surface after optimization.						

Total weight of soil above the slip surface: 18.68 kN/m

Slope stability verification (Bishop)

Combination 1

Sum of active forces :  $F_a = 6.53 \text{ kN/m}$

Sum of passive forces :  $F_p = 6.75 \text{ kN/m}$

Sliding moment :  $M_a = 17.04 \text{ kNm/m}$

Resisting moment :  $M_p = 17.62 \text{ kNm/m}$

Utilization : 96.7 %

Slope stability ACCEPTABLE

Combination 2

Sum of active forces :  $F_a = 4.64 \text{ kN/m}$

Sum of passive forces :  $F_p = 4.68 \text{ kN/m}$

Sliding moment :  $M_a = 14.67 \text{ kNm/m}$

Resisting moment :  $M_p = 14.80 \text{ kNm/m}$

Utilization : 99.1 %

**Slope stability ACCEPTABLE**

Optimized slip surface for : Combination 2

## APPENDIX F

### BUND CAPACITY CALCULATION SHEET

CLIENT:	PROJECT:	JOB NO.:	CALC. REF. NO.:	
West London Composting	Permit Variation, West London	ST21061	PAGE:	1 OF 1
CALCULATION	CALC. BY:	CHECKED BY:	APPROVED BY:	
Bund Capacity Calculation	Luke Imber	AP	AP	
				
	DATE: 29/08/2025	DATE: 08/09/2025	DATE: 08/09/2025	



Storage Tanks On Site	Storage Volume (m³)
Ad Blue Tank	1.4
Diesel Tank 1	20
Diesel Tank 2	14
Diesel Tank 3	5
2 x Existing leachate tanks (total)	980
2 x New leachate tanks (total)	1000
<b>TOTAL</b>	<b>2020.4</b>

From Ciria document 736, page 38:

Where two or more tanks are installed within the same bund, the recommended capacity of the bund is the greater of:

- 110 per cent of the capacity of the largest tank within the bund.
- 25 per cent of the total capacity of all of the tanks within the bund, except where tanks are hydraulically linked in which case they should be treated as if they were a single tank.

1. 110% Capacity of the largest tank
Largest tank present in the bund area is 500m³. 110% of 500m³ = 550m³

1 (alt). Treating the leachate tanks as one single unit-110% capacity of the tanks.
Total volume of the tanks = 1980m³. 110% of 1980 = 2178m³

2. 25% of the total capacity.
Total capacity = 2020.4m³. 25% of 2020.4m³ = 505.1m³.

Therefore the capacity of the bund should be 550m³ as a minimum.

The bund has been designed to accommodate the storm water that would occur during a 1 in 100 year storm event + 40% allowance for climate change. The total storage available underneath the freeboard of the bunds is 2200m³

Drawing ST21061-115-B Demonstrates a flood volume of 2200m³ applied to the site. The maximum flood depth around the storage tank area is 0.3m. With a 750mm allowance for freeboard, the bund height has been designed to be 1.05m high.