



RISK ASSESSMENTS AND METHOD STATEMENTS (SAFETY PLAN)

6.10 Installation of Fencing and Gates

- Fencing supplied on pallets and moved to work area by hand.
- Post positions to be marked out and agreed.
- Timber posts to be installed in pre-dug post holes filled with postcrete.
- Fence panels to be slotted in between the Timber posts, cleaned and made good if any damage.
- Special removable panel to have socket installed and concreted
- All spoil to be removed to site skips.

6.11 Installation of Topsoil to Planting Beds

- Barrier off area from public and other trades.
- C.A.T. area to be Dug. Hand dig only if within 1m of known services.
- Excavator/dumper used to move soil from storage area to work area and level as per specification. Incorporate composts and fertilisers as required/specified.
- On completion check all levels are correct.
- Excavator to be locked and stored when not in use.