

HILTON HOTEL,
BATH ROAD,
HEATHROW

LANDSCAPE
MANAGEMENT
AND
MAINTENANCE
PLAN



ACRE HOTELS LTD

Written by:	AC
Checked by:	JS
Date:	April 2022
Ref:	PR123763 Man
Revision:	A – June 24

Contents

1.0 Objectives	1
2.0 Background Information	1
3.0 Preliminaries	2
4.0 General Maintenance	3
5.0 Existing Trees and Vegetation	4
6.0 Shrub and Tree Planting	6
7.0 Hedgerows	9
8.0 Roof Landscapes	10
9.0 Maintenance Schedules	11
Appendix 1:	13

Revision	Date	Details	Revised
A	June 2024	Reference Condition	JS

1.0 Objectives

- 1.1. To ensure the successful planting operations, establishment, and continued healthy growth through to maturity of the trees, shrubs, and grass.
- 1.2. To achieve a clean, tidy condition and appearance of all external areas.
- 1.3. To ensure that the development provides biodiversity enhancements.

2.0 Background Information

- 2.1. ACD Environmental was commissioned in 2022 to prepare the following documentation:

- Soft Landscape Proposals
- Soft Landscape Specification

- 2.2. The controlling authority is London Borough of Hillingdon, which should be consulted on any matters relating to existing trees and the approved ACD detailed landscape proposals for the project.

Hillingdon Council

Civic Centre

High Street

Uxbridge

UB8 1UW

- 2.3. Refer to PRI23763-11 Soft and Hard Landscape Plan in appendix 1.
- 2.4. The landscape plan, written specification (PRI2373spec) and this management plan have been prepared to help address the requirements set out in Condition 6 of Application Ref: 43794/APP/2021/3685.

3.0 Preliminaries

- 3.1. Failures of Plants (Pre-practical Completion): The Contractor entirely at his own cost shall replace any trees, shrubs, or other plants other than those found to be missing or maliciously damaged.
- 3.2. Malicious Damage or Theft before Practical Completion: The Contractor at his own expense shall make all loss or damage arising from theft or malicious damage before practical completion of the entire project good.
- 3.3. Post Practical Completion: The Contractor will carry out the maintenance of trees, shrubs, and grasslands after the date of practical completion until the responsibility is transferred to the new owners or by the appointed Management Company.
- 3.4. Replacement of plants shall take place as many times as is necessary to maintain a complete cover of plants and to maintain the scheme as designed by the Architect, and within the correct season for the type of plant, tree, shrub, and grassland mix.

4.0 General Maintenance

- 4.1. Following installation and after transfer the landscape shall be the responsibility of and maintained in perpetuity by Acre Hotels Ltd and their appointed Management Company.
- 4.2. The agreement for which shall be set up by the Developer, who shall confirm in writing to the Principal Planning Officer of London Borough of Hillingdon when the maintenance agreement is completed and is operative.
- 4.3. The Developer shall ensure that any landscape contractor employed by the developer shall carry out the periodic maintenance of all planted areas, other than any areas for which the appointed Management Company becomes responsible during the said Maintenance Period. Inspection checks shall be carried out at monthly intervals and the appropriate work carried out.
- 4.4. The Developer shall ensure that any landscape contractor employed by the developer shall carry out in all areas any shrub, tree, grass, and other plants replacements that may be necessary until the transfer of responsibility to the Management Company.
- 4.5. The Management Company shall be responsible for all periodic maintenance and replacement thereafter for all planted areas to which its management agreement relates, and shall ensure that any landscape contractor employed by it carries out periodic maintenance of all such areas following the general horticultural schedules below. Either inspection checks shall be carried out by a competent person, a member of the British Association of Landscape Industries (BALI) or the Landscape Institute (LI), acting for the Management Company, at minimum monthly intervals and the appropriate work carried out.
- 4.6. No existing trees, shrubs, or grass shall be removed or cut without specific instructions from the Contract Administrator and written agreement of the Local Planning Authority Tree Officer. Existing trees are to be retained, protected, and undisturbed throughout the contract.

5.0 Existing Trees and Vegetation

- 5.1. All works should be undertaken following the British Standard BS3998:2010 Tree Work Recommendations, by recognised tree contracting companies from the Arboricultural Association's list of registered contractors. Proof of experience and insurance providers will be required. All work shall be undertaken at the appropriate time and with the consent of the Management Company and Local Planning Authority if necessary.
- 5.2. All operations should be carried out sensitively, taking care not to unnecessarily damage the trees that are being worked on or any other neighbouring vegetation. The practice of natural target pruning should be used to ensure that branches are not cut “flush” with the stem, and conversely, a “stub” is not left proud, as in both scenarios it is not possible for the tree to adequately react to the wounding and may lead to an area of decay developing.
- 5.3. All trees on site should be visually checked annually. These checks should be staggered so that the trees are inspected at different times in the year. If any tree displays signs of decline, distress or damage then a competent person should be instructed to carry out a tree inspection where necessary. A comprehensive inspection of all the trees on site should be carried out by a competent person at a maximum interval of every three years.
- 5.4. All arisings from any work carried out, including leaf material, branches, wood chip, and timber should be removed from the site, unless otherwise specified. The work site should be left clean and tidy as instructed.
- 5.5. If large branches or entire trees need to be dismantled it is recommended that a rigging system be used where possible to reduce the risk of damage to surrounding structures and also to reduce ground compaction and deterioration during works. It is preferable if contractors are certificated with NPTC Unit CS41 Dismantling and Rigging.

- 5.6. Heavy Ivy infestation is not recommended in development situations, where wind risk may be a concern. The form of the tree can also be affected and it is therefore proposed to remove any dense infestation of Ivy if evident or to simply sever any ivy stems at the base of the tree during the maintenance period.

6.0 Shrub and Tree Planting

- 6.1. The Management Company will maintain all shrubs and trees in perpetuity.
- 6.2. Formative tree pruning is to be undertaken until a permanent structurally sound scaffold system of branches typical of the species and appropriate to the site circumstances is produced.
- 6.3. Post-planting management and maintenance of trees shall be following BS8545:2014 section 11 Trees: from nursery to independence in the landscape-recommendations.
- 6.4. A formal assessment of young tree health and development shall be undertaken annually. This assessment shall include foliar appearance, leaf size and leaf canopy density, extension growth, and incremental girth development. Trees shall also be assessed continually throughout the year on an ad hoc basis. Wherever practicable the performance of young trees shall be assessed by testing leaf fluorescence and leaf chlorophyll content.
- 6.5. The density of planting will require that all weeding is carried out by hand, using the appropriate tools. All resultant material should be removed from the site.
- 6.6. The Management Company is responsible for litter picking in those areas that it manages.
- 6.7. All plants shall be inspected monthly for wind firmness and firmed as necessary at the same time. Stakes shall likewise be checked for firmness and all tree and plant ties inspected and made good if required.
- 6.8. All stakes and ties shall be removed as soon as the developing root system is strong enough to support the tree, this is usually after two full growing seasons.
- 6.9. All grilles, grids, guards, and other protective furniture shall be inspected annually and removed as soon as it is no longer needed to protect the tree or where it is causing damage to the tree.

- 6.10. The soil around newly planted trees shall be regularly inspected for soil capping or compaction and remedial action is taken if needed.
- 6.11. All trees shall be checked regularly for mammal, human, or other external damage, and remedial action is taken where necessary.
- 6.12. Minor pruning of dead or damaged wood shall be carried out annually. All wounds must not be treated with a sealant as per BS3998:2010 Tree Works Recommendations. On substantial trees, the Local Planning Authorities Tree Officer must be consulted for any necessary approvals.
- 6.13. Watering: All plants are to be well watered immediately after planting operations. To be wet to the full depth of topsoil or wet to field capacity using either potable mains water, recycled or treated greywater. If there is any surface compaction the soil is to be loosened to direct water to the root zone, taking care not to damage or loosen plants. Watering operations are to be undertaken as many times as necessary to ensure the continued thriving of all planting materials. Any failures due to drought shall be replaced by the Management Company/ies at their own cost.
- 6.14. Water restrictions: If the water supply is, or is likely to be, restricted by emergency legislation, submit proposals for an alternative suitable source of water. Obtain instructions before proceeding.
- 6.15. All planted areas shall be given an application of an approved top dressing at the rate of 40g/m² in May. This should be in the slow-release form e.g. Enmag or similar. This should be worked lightly into the soil, without disturbing the roots, before the bark mulch is re-spread. Unless specific nutritional deficiencies are identified, no fertiliser shall be applied to newly planted trees in the first season. If visual inspection points to nutrient deficiency further investigation of causes will be necessary. Remedial action may include additional fertiliser application, pH testing, assessment of organic content, and levels of compaction.
- 6.16. Shrubs shall be maintained in a balanced shape and shall be annually pruned to allow for this. Any growth which will obscure windows, signs, or sight-lines shall be removed. Once established, any support canes shall be removed from the shrubs.

Trailing and climbing material shall be assisted in its growth by securing growing leaders where necessary.

- 6.17. Groundcover planting species have been specified so as not to exceed 600mm in height. However, should planting exceed expectations, this should be carefully cut down to below 600mm in height to avoid interference with visibility.
- 6.18. The bark mulch should be maintained at an even spread, 75mm deep, of consistent thickness, to ensure that it is effective as a weed suppressant and moisture conserver. Following any maintenance operations and on a bi-annual basis, the mulch shall be supplemented to allow for any material which may have been lost.
- 6.19. No plant substitutions to be made without the prior written agreement of the Local Authority Landscape Section.

7.0 Hedgerows

- 7.1. Hedge maintenance operations are to be carried out in line with general principles as outlined in the previous section, including clauses detailing litter removal, weeding, trimming, removal of dead plants, and reinstatement of plant materials.
- 7.2. Around free standing hedges a 3 strand galvanised wire and tanalised softwood timber post fence, to BS1722 Part 3:1986 Fences, specification for strained wire fences, is to be erected to run through the centre of the proposed hedgerow. This is to prevent access through the site by pedestrians until the hedges are fully established. After five years, the hedges have been fully established. The temporary fences are to be removed from the site.
- 7.3. Trimming of established hedges: Hedges are to have lateral branches moderately trimmed with the hedge allowed to reach planned height as rapidly as possible. Once at the desired height then the tops of the hedge can be trimmed as necessary to maintain a dense formal hedge.
- 7.4. Hedge Heights: Hedges to be maintained in a neatly clipped form to a maximum

8.0 Roof Landscapes

- 8.1. Routine visual inspections of the roof landscape are to be undertaken monthly that note the following:
- Sedum establishment,
 - Diversity of new species present,
 - Weed spectrum and control requirements (if any),
 - Drainage of roof and function of drainage outlets,
 - Performance of roof and retention systems (if present),
 - Water and irrigation requirements of roof,
 - Feeding requirements,
 - Remedial requirements,
 - Physical damage caused by weather or transit.
- 8.2. Localised spot weeding of invasive or damaging weeds to be undertaken by hand and removed from the site.
- 8.3. Re-seeding and remedial patching of roof areas caused by the poor establishment, (not adverse weather effects or insufficient irrigation.)
- 8.4. Inspection and assessment of irrigation systems (if present) with irrigation and watering operations adjusted to suit weather conditions to ensure continual growth of sward.
- 8.5. Visual inspection of drainage channels and clearing of exposed outlets if any debris, litter, or silt has accumulated. This is to be removed from the site.
- 8.6. Application of a slow-release organic sedum fertiliser using the broadcast method in autumn. This is for sedum roof gardens only.
- 8.7. Application of herbicides are weed species-specific, low impact, and used only as a last resort to tackle invasive or widespread weed problems.

9.0 Maintenance Schedules

Every week

- All plants shall be watered following 10 days without rain. Then weekly until natural rainfall during June – August.

Every two weeks

- There should be a minimum fortnightly litter pick over the entire site within areas covered by the Management Company/ies.

Every month

- Weed control shall be allowed at monthly intervals. All areas to be weeded by hand.
- All plants shall be inspected monthly for wind firmness and firmed as necessary at the same time. Stakes shall likewise be checked for firmness and tree ties checked.
- Inspections of roof landscape and operations as outlined in section 8.0

Every six months

- The bark mulch should be topped up bi-annually
- Hedges to be managed – cut in line with the guidance given in section 7.0
- After two years tree stakes and ties are usually ready to be removed.

Annual

- Replacement of any failed trees or shrubs will be allowed annually to ensure that the planting areas are fully stocked at all times.
- Any hollows which appear due to the settlement shall be top dressed annually, early in the growing season.
- Minor pruning of dead or damaged wood shall be allowed annually.
- All planted areas and trees shall be given an application of an approved top dressing in May.
- Shrubs shall be maintained in a balanced shape and prevented from

obscuring signs, windows, and encroaching on paths.

- Check for invasive species as mentioned earlier and remove them from the site.
- Undertake a formal assessment of young tree health and development.
- Tree grilles, grids, and guards shall be inspected and if necessary removed.

Every 5 Years

- A suitably qualified person employed by the Management Company to undertake a review of the condition, success, and long-term maintenance of the planting.


Any amendments to the landscape management plan required to ensure a good planting scheme should be submitted to the LPA for approval. The LPA may draw the managing company's attention to defects in the maintenance or failure to comply with the landscape management plan and require that the Management Company rectify these defects or apply for a variation to the landscape management plan.

LIMITATIONS OF USE AND COPYRIGHT

All rights in this report are reserved. No part of it may be reproduced or transmitted, in any form or by any means, electronic, mechanical, photocopying, recording or otherwise, or stored in any retrieval system of any nature, without our written permission. Its content and format are for the exclusive use of the addressee in dealing with this project only. Until all invoices rendered by ACD Environmental Ltd to the Client have been paid in full, the copyright of any documents, forms, statements, maps, plans and other such material will remain vested in ACD Environmental and no unauthorised use of such material may be made by the Client or any person purporting to be acting on his/her behalf. It may not be sold, lent, hired out or divulged to any third party not directly involved in this site without the written consent of ACD Environmental Ltd ©

Appendix 1:

Ground Floor plan



Legend

- Existing trees to be retained and protected during construction
- Proposed tree planting within soft landscape. See detail 1 on sheet 2
- Proposed tree planting within raised planters to have short angular staking. Jake Cube steel planter, 1000x1000x100mm, powder coated finish, or similar and approved
- Proposed specimen shrub planting to receive short angular staking on half standards with expandable tree ties
- Proposed climbing plants to be trained up with support system as shown in detail 2 in sheet 2
- Proposed hedge planting to be planted in a single row at 300mm centres, maintained at 1.5m high
- Proposed shrub planting to receive 75mm bark mulch after planting operations
- Proposed SB sedum blanket roof system, as supplied by Bauder, or similar and approved
- Tarmac to parking and operative areas. Laid in line with engineer's details
- Driveline Nova Coarse block paving, 300x150x50mm, in pebble grey laid in stretcher bond pattern from Marshalls or similar and approved
- Driveline Piora permeable block paving, 200x100x60mm, in brindle laid in herringbone pattern with white blocks to demarcate parking spaces from Marshalls or similar and approved
- Cropped Porphyry Setts paving, 110x110x50mm, in imperial colour, from Marshalls or similar and approved
- Woodstone paving, 900x228 & 675x228mm, in coppice brown, from Marshalls or similar and approved
- Areas to be laid with loose gravel, Dove Grey limestone gravel 10-14mm, or similar and approved
- Proposed Allge aluminium edging, as supplied by ExcelEdge, or similar and approved
- Proposed Green Curtain: metal structure attached to building wall to support climber plants, as supplied by Jakob Rope Systems, see detail 2 on sheet 2
- Proposed Jake Cube stool, 450x450x450mm, powder coated finish, or similar and approved.
- Proposed Featherboard fencing, 1.8m high, as supplied by Jacksons Fencing, or similar and approved.
- Site boundary

SPECIFICATION
All works generally, to comply with the written Soft Landscape Specification.

In case of quantity discrepancies, the quantities on the plan(s) take precedent over the quantities shown in the planting schedule.

NOTES:
DO NOT SCALE FROM DRAWING
NOT FOR CONSTRUCTION, FOR PLANNING PURPOSES ONLY



Rev	Date	Details	Drawn
-----	------	---------	-------



HEAD OFFICE
Rodbourne Rail Business Centre, Orange Lane,
Mainwbury, SN16 0ES
Tel: 01666 825646

4 & 5 The Old Mill, Fry's Yard, Bridge Street,
Coddamling, GU7 1HP
Tel: 01485 425714

Suite 6, Crescent House, Yonge Close,
Eastleigh, SO50 9SX
Tel: 02382 026300

email: mail@acdenv.co.uk
www.acdenvironmental.co.uk

scheme: Hilton Hotel
Heathrow
client: Acre Hotels LTD
drawing: Soft & Hard Landscape
Proposals
date: April 2022
scale: 1:100@A1
drawing no: PRI23763 11 Sheet 1
drawn: AC checked: JS

Copyright of ACD Environmental Ltd. All rights described in Chapter IV of the Copyright, Designs and Patents Act 1988 have been generally asserted 2011. Copyright of this plan remains with ACD until all fees have been paid in full.

Floor 4 plan



Legend

- Existing trees to be retained and protected during construction
- Proposed tree planting within soft landscape. See detail 1 on sheet 2
- Proposed tree planting within raised planters to have short angular staking. Jake Cube steel planter, 1000x1000x100mm, powder coated finish, or similar and approved
- Proposed specimen shrub planting to receive short angular staking on half standards with expandable tree ties
- Proposed climbing plants to be trained up with support system as shown in detail 2 in sheet 2
- Proposed hedge planting to be planted in a single row at 300mm centres, maintained at 1.5m high
- Proposed shrub planting to receive 75mm bark mulch after planting operations
- Proposed SB sedum blanket roof system, as supplied by Bauder, or similar and approved
- Tarmac to parking and operative areas. Laid in line with engineer's details
- Driveline Nova Coarse block paving, 300x150x50mm, in pebble grey laid in stretcher bond pattern from Marshalls or similar and approved
- Driveline Priora permeable block paving, 200x100x60mm, in brindle laid in herringbone pattern with white blocks to demarcate parking spaces from Marshalls or similar and approved
- Cropped Porphyry Setts paving, 110x110x50mm, in imperial colour, from Marshalls or similar and approved
- Woodstone paving, 900x226 & 675x226mm, in coppice brown, from Marshalls or similar and approved
- Areas to be laid with loose gravel, Dove Grey limestone gravel 10-14mm, or similar and approved
- Proposed Alledge aluminium edging, as supplied by ExcelEdge, or similar and approved
- Proposed Green Curtain: metal structure attached to building wall to support climber plants, as supplied by Jakob Rope Systems, see detail 2 on sheet 2
- Proposed Jake Cube stool, 450x450x450mm, powder coated finish, or similar and approved.
- Proposed Featherboard fencing, 1.8m high, as supplied by Jacksons Fencing, or similar and approved.
- Site boundary

SPECIFICATION
All works generally, to comply with the written Soft Landscape Specification.

In case of quantity discrepancies, the quantities on the plan(s) take precedent over the quantities shown in the planting schedule.

NOTES:
DO NOT SCALE FROM DRAWING
NOT FOR CONSTRUCTION. FOR PLANNING PURPOSES ONLY



0 2 4 6m

Rev Date Details Drawn

Planting Schedule

Trees					
Species Name	Girth	Height	Density	Specification	No.
Liquidambar styraciflua 'Gum Ball'	175-200cm	175-200cm	Counted	Ball on stem, Topiary, Half Standard, Clear Stem 80-120, Clipped	6
Ilex Nello R Stevens	10-12cm	500-550cm	Counted	Selected Standard, Clear Stem 175-200, 4 brks, 2x RB	2
Betula albosinensis	10-12cm	500-550cm	Counted	Selected Standard, Clear Stem 175-200, 4 brks, 2x RB	1

Conifers					
Species Name	Height	Pot Size	Specification	Density	No.
Chamaecyparis law 'Ellwoodii'	100-125cm	25-35L	Feathered to base, Single leader	Counted	6
Juniperus communis 'Compressa'	80-80cm	SL	Single leader	Counted	1


Shrubs					
Species Name	Height	Pot Size	Specification	Density	No.
Aucuba japonica 'Rozanne'	30-40cm	5L	Bushy, 4 brks	2/m ²	5
Cornus sanguinea 'Midwinter Fire'	80-100cm	10L	Branched, 5 brks	Counted	4
Erica carnea 'Ann Sparrow'	2L	Bushy, 4 brks	Counted	123	
Euponymus fortunei 'Emerald 'n' Gold'	25-30cm	5-7.5L	Topiary ball shape, 6/9 brks, C	Counted	2
Hebe 'Midsummer Beauty'	30-40cm	5-7.5L	Bushy, 7 brks, C	2/m ²	11
Hebe pinguifolia 'Paege'	3L	Bushy, 5 brks, C	3/m ²	82	
Hedera 'Fragata'	30-40cm	10L	Upright, C	2/m ²	8
Phormium 'Sundowner'	80-80cm	10L	Single crown	Counted	4
Pittosporum tenuifolium 'Variegatum'	80-80cm	25L	Branched, 6/9 brks	Counted	4
Prunus laurocerasus	40-60cm	3L	Bushy, 7 brks, C	Plant and maintain as hedge	142
Sarcococca hookeriana humilis	25-30cm	5L	Bushy, 5/6 brks, C	3/m ²	18

Climbers					
Species Name	Height	Pot Size	Specification	Density	No.
Clematis 'Hagley Hybrid'	100-150cm	10L	Several Shoots, 2/3 brks, Steel frame	Counted	4
Clematis armandi	150-200cm	15-20L	Several Shoots, 2/3 brks, Steel frame	Counted	6
Jasminum stephanense	100-150cm	10L	Several Shoots, 5 brks, Steel frame	Counted	9
Lonicera teilmanniana	100-150cm	10L	Several Shoots, 2/3 brks, Steel frame	Counted	13


Ferns					
Species Name	Height	Pot Size	Specification	Density	No.
Dryopteris affinis 'Cristata Augustata'	3L	Full Pot	2/m ²	8	

Grasses					
Species Name	Height	Pot Size	Specification	Density	No.
Calamagrostis acutiflora 'Karl Foerster'	10L	Full Pot	Counted	4	
Carex morrowii 'Ice Dance'	5L	Full Pot	4/m ²	109	
Deschampsia cespitosa 'Goldschleier'	5L	Full Pot	Counted	3	
Festuca glauca 'Elijah Blue'	5L	Full Pot	3/m ²	69	
Stipa tenuissima 'Pony Tails'	10L	Full Pot	Counted	6	

Detail 2: Green Curtain
Scale 1:20



Detail 1



HEAD OFFICE
Rodbourne Rail Business Centre, Grange Lane,
Malmesbury, SN16 0ES
Tel: 01666 825646
4 & 5 The Old Mill, Fry's Yard, Bridge Street,
Godalming, GU7 1HP
Tel: 01463 425754
Suite 6, Crescent House, Yonge Close,
Eastleigh, SO50 5SX
Tel: 02382 026300
email: mail@acdenvi.co.uk
www.acdenvironmental.co.uk

scheme: Hilton Hotel
client: Acre Hotels LTD
drawing: Soft & Hard Landscape
Proposals
date: April 2022
scale: 1:100@A1
drawing no: PRI23763 11 Sheet 2
drawn: AC checked: JS

Copyright of ACD Environmental Ltd. All rights described in Chapter IV of the Copyright, Designs and Patents Act 1988 have been generally asserted. 2011. Copyright of this plan remains with ACD until all fees have been paid in full.



Head Office

Rodbourne Rail Business Centre
Grange Lane
Malmesbury
SN16 0ES
Tel: 01666 825646

Surrey Office

The Old Mill, Fry's Yard
Bridge Street
Godalming
GU7 1HP
Tel: 01483 425714

Hampshire Office

Crescent House
Yonge Close
Eastleigh
SO50 9SX
Tel: 02382 026300

Email: mail@acdenv.co.uk

Website: www.acdenvironmental.co.uk

ECOLOGICAL SURVEYS * PROTECTED SPECIES LICENSING * MITIGATION * IMPACT ASSESSMENT *
ARBORICULTURAL SITE MONITORING AND SUPERVISION * ARCHAEOLOGY
LANDSCAPE & VISUAL IMPACT ASSESSMENT * LANDSCAPE AUDIT * PROJECT MANAGEMENT *
EXPERT WITNESS* LANDSCAPE DESIGN & PLANNING LANDSCAPE MANAGEMENT