

Kamal Ruprah

Method Statement

Site Address 263, Swakeleys Road, Ickenham UB10 8DR

Site Supervisor / Foreman George Martin
Emergency Contact Mr Robert Pullen 07968 883217

1.0 Scope of Works

Demolition of existing Bungalow

2.0 General Information

Demolition will take 2 weeks to complete

2.1 Induction

Before starting work all operatives will attend a site induction, carried out by the site Supervisor on site.

The induction will consist of

- a. The Site Rules.
- b. Emergency Procedures.
- c. The Method of Works.
- d. Site Security.
- e. Risk Assessment.

2.2 Standards

All demolition works will be carried out per the code of practice for Demolition B.S 6187 and HSE Guidance notes in Demolition GS29 parts 1,3 and 4.



2.3 Security

During demolition phase the gate on the site must be secured at all times. Whilst bin lorries are entering and exiting site an operative must control the movement of these and ensure that the gate is shut and secured afterwards. Visitors to the site will have to wait at the gate until they are seen, they will then be escorted around the site by an operative at all times.

2.4 Services

RJ Demolition has taken responsibility for the disconnection of all public services to the building. Copies of the certification must be given to R J DEMOLITION . R J DEMOLITION will then satisfy themselves that the services have been disconnected or diverted before starting work.

Certification needed will be from

Gas

Water

Electricity

Telephone Company's

2.5 Fire

No Burning allowed on site

2.4 Emergency Procedures

Fire: In case of fire, inform the foreman who will contact the local fire brigade by calling 999. Warn others and leave the site and assemble at the main gate where the foreman will carry out a roll call to ensure all persons have been accounted for.

On arrival of the fire brigade the foreman will escort them to the site and show the fireman where gas is stored and inform them if any gas is in the building.

Collapse: If there is an uncontrolled collapse and there are people trapped, inform the emergency services, Fire, Ambulance and Police. Clear the area and await assistance if there are no injuries the foreman must inform the Managing Director and Safety Adviser by completing the on-site Accident incident form.

2.7 Noise

As far as reasonably practical the noise levels on site will not exceed the 1st action level of the 85db (A) as laid down within the Noise at Work Regulations 1989

This will be achieved by the use of shears and concrete pulverises, regular maintenance of all plant equipment.

2.8 Personal Protective Equipment

The minimum PPE to be worn on site will be helmet, gloves, High visibility vest and boots with integral steel toecap. The site foreman will have specialist safety equipment on site for issue as when is required.

2.9 Welfare Facilities

To be supplied by Client.

2.10 Delivery of Plant

R J Demolition Limited will liase with the local highways authority with regards to the movement of plant equipment to site.

3.0 Site Security

To be supplied by Client.

3.1 Method of Demolition

Secure the Site

Remove roof covings and wall linings

Soft Strip all combustible materials

Main Demolition

Leave site clear on completion

3.2 Soft Strip

The soft strip team will remove all rubbish, fixtures and fittings, all non load bearing partitions and ceilings by hand using demolition hand tools such as mattocks, crowbars and shovels.

All arising will be skipped for removal from site to a licensed tip or transfer Station.

3.3 Demolition Works

Demolition

Demolition of the main structure will commence with the soft strip of all combustible materials

Structural demolition will be by hand assisted by a 360 excavator equipment with a demolition bucket & swivel grab .The excavator is equipped with CCTV cameras .

3.4 Removal of Slab & Hardcore

slab will be munched to the size of a brick & under up and stock piled on site in the designated area.

3.5 Completion

On completion of all works the site will handed over to Mr Kamal Ruprah.

This method statement remains the property of R J DEMOLITION and may be changed to take into account any unforeseen hazards that may arise during the works. Copies of any changes will be sent to the planning supervisor for his approval.

3.6 Working Hours

No Construction work to be carried out before 8.00am or after 6.00pm Monday to Friday. Sat work only from 8.00am to 1pm.

No works to be carried out on **Bank Hoildays**.

Kamal Ruprah

Method Statement

Site Address 263, Swakeleys Road, Ickenham UB10 8DR

Site Supervisor / Foreman George Martin
Emergency Contact Mr Robert Pullen 07968 883217

1.0 Scope of Works

Demolition of existing Bungalow

2.0 General Information

Demolition will take 2 weeks to complete
Start date 7th March 2011

2.1 Induction

Before starting work all operatives will attend a site induction, carried out by the site Supervisor on site.

The induction will consist of

- a. The Site Rules.
- b. Emergency Procedures.
- c. The Method of Works.
- d. Site Security.
- e. Risk Assessment.

2.2 Standards

All demolition works will be carried out per the code of practice for Demolition B.S 6187 and HSE Guidance notes in Demolition GS29 parts 1,3 and 4.

2.3 Security

During demolition phase the gate on the site must be secured at all times. Whilst bin lorries are entering and exiting site an operative must control the movement of these and ensure that the gate is shut and secured afterwards. Visitors to the site will have to wait at the gate until they are seen, they will then be escorted around the site by an operative at all times.

2.4 Services

RJ Demolition has taken responsibility for the disconnection of all public services to the building. Copies of the certification must be given to R J DEMOLITION . R J DEMOLITION will then satisfy themselves that the services have been disconnected or diverted before starting work.

Certification needed will be from

Gas

Water

Electricity

Telephone Company's

2.5 Fire

2.4 Emergency Procedures

Fire: In case of fire, inform the foreman who will contact the local fire brigade by calling 999. Warn others and leave the site and assemble at the main gate where the foreman will carry out a roll call to ensure all persons have been accounted for.

On arrival of the fire brigade the foreman will escort them to the site and show the fireman where gas is stored and inform them if any gas is in the building.

Collapse: If there is an uncontrolled collapse and there are people trapped, inform the emergency services, Fire, Ambulance and Police. Clear the area and await assistance if there are no injuries the foreman must inform the Managing Director and Safety Adviser by completing the on-site Accident incident form.

2.7 Noise

As far as reasonably practical the noise levels on site will not exceed the

1st action level of the 85db (A) as laid down within the Noise at Work Regulations 1989

This will be achieved by the use of shears and concrete pulverisers, regular maintenance of all plant equipment.

2.8 Personal Protective Equipment

The minimum PPE to be worn on site will be helmet, gloves, High visibility vest and boots with integral steel toecap. The site foreman will have specialist safety equipment on site for issue as when is required.

2.9 Welfare Facilities

To be supplied by Client.

2.10 Delivery of Plant

R J Demolition Limited will liase with the local highways authority with regards to the movement of plant equipment to site.

3.0 Site Security

To be supplied by Client.

3.1 Method of Demolition

Secure the Site

Remove roof covings and wall linings

Soft Strip all combustible materials

Main Demolition

Leave site clear on completion

3.2 Soft Strip

The soft strip team will remove all rubbish, fixtures and fittings, all non load bearing partitions and ceilings by hand using demolition hand tools such as mattocks, crowbars and shovels.

All arising will be skipped for removal from site to a licensed tip or transfer Station.

3.3 Demolition Works

Demolition

Demolition of the main structure will commence with the soft strip of all

combustible materials

Structural demolition will be by hand assisted by a 360 excavator equipment with a demolition bucket & swivel grab .The excavator is equipped with CCTV cameras .

3.4 Removal of Slab & Hardcore

slab will be munched to the size of a brick & under up and stock piled on site in the designated area.

3.5 Completion

On completion of all works the site will handed over to Mr Kamal Ruprah.

This method statement remains the property of R J DEMOLITION and may be changed to take into account any unforeseen hazards that may arise during the works. Copies of any changes will be sent to the planning supervisor for his approval.