

# **Arboricultural Assessment**

for

**50 Rodney Gardens  
Pinner HA5 2RP**

Prepared by

**Tim Pursey**

**MICFor, M.Arbor.A., Dip.Arb.(RFS), Tech.Cert.(Arbor.A.)**

**Arboricultural Consultant**

**Tel. 0117 951 1375**

**1 Stanley Park, Lower Easton**

**Bristol BS5 6DT**

**Email [info@tree-expert.com](mailto:info@tree-expert.com)**

**[www.timpursey.co.uk](http://www.timpursey.co.uk)**

**1.0 Date of survey**

1.1 March 2024

**2.0 Surveyor**

2.1 Tim Pursey

**3.0 Instructions**

3.1 As a result of a planning application, I am instructed to undertake an arboricultural assessment and to prepare a report assessing the impact that the proposed development will have on trees growing at the site.

3.2 The report includes:

- An indication of the constraints placed on the design by the trees on site
- Site plan detailing the existing trees on site – drawing TP 3120/2403/TCP appended
- A schedule indicating the tree survey results
- A Tree Protection Plan drawing TP 3120/2403/TPP

**4.0 Report limitations**

4.1 All inspections were made from ground level, using binoculars where necessary. Should a more detailed inspection, by climbing or by elevated platform, be required then this will be highlighted within the survey recommendations.

4.2 I have not contacted the local authority to determine the legal status of any trees either on or around the site. If any are subject to legal protection, then prior permission must be obtained from the local authority before undertaking tree works.

4.3 Trees are living, dynamic organisms. Their health and overall condition changes as the trees grow and can be affected by external conditions. For this reason, the condition survey and any recommendations given are valid for a period not exceeding one calendar year from the date of issue of this report.

## **5.0 Proposals**

- 5.1 It is proposed to construct a new roof on part of the recently extended dwelling at the property
- 5.2 No trees are proposed to be removed to facilitate works.

## **6.0 Tree survey**

- 6.1 See schedule of tree survey results.

## **7.0 Assessment of Impact**

- 7.1 A small extension has recently been constructed on the northern corner of the dwelling, the nearest point of which is over 13m from Oak T1. This extension occupies less than 2% of the root protection area (RPA) of the tree and its construction is unlikely to have affected the tree to any measurable degree.
- 7.2 The new extension currently has a flat roof and it is now proposed to modify to a pitched roof. These works will not involve any new excavation and will not affect trees on the property in any way.
- 7.3 There is some potential for the rear gardens to be utilised for a work area and/or materials storage. This brings with it a risk of soil compaction, so the work area should be restricted to the existing patio behind the dwelling; this will serve as good ground protection. The remaining garden will be fenced off to exclude contractors, but of course may still be utilised by residents as existing.
- 7.4 Protective fencing is proposed whilst works are underway and provided that simple protective measures are properly employed during the works, no detriment to of the retained trees will result.

## **8.0 Method Statement to Mitigate Impact**

### **8.1 Tree Works**

No tree works are proposed.

### **8.2 Protective Fencing**

The retained trees will be protected from the impact of construction by protective fencing to be erected in accordance with BS5837:2012 Trees in Relation to Design, Demolition and Construction – Recommendations.

- 8.3 This fencing is designed to protect all parts of the trees, both above and below ground. It will be erected using Heras panels erected in a

conventional fashion and braced if necessary to ensure stability. It is particularly important that the fencing be completely rigid and immobile.

- 8.4 The fence will be erected in the positions shown on the attached plan, TP 3120/2403/TPP and will be erected before any work commences. The protective fencing will remain in situ until all construction works are completed.
- 8.5 The protective fencing will be clearly marked indicating its purpose to all persons on site. Signs will be minimum A3 in size and will clearly state that the protective fencing will not be moved under any circumstances. The protected area inside the fencing will be considered sacrosanct and no entry into this area will be permitted for *any* reason except to maintain the protective fencing. No excavation is permitted, no changes in ground level, no plant will track across this area at any time, and no storage of any materials within this area will be permitted.
- 8.6 **Ground Protection**  
The existing patio area to the rear of the dwelling will serve as good ground protection allowing this area to be used for both working and materials storage.
- 8.7 **Ground Levels**  
Ground levels within the root protection area of any retained tree will remain unaltered unless otherwise specified by the project arboriculturist.
- 8.8 **General**  
No storage or mixing of cement/concrete will be permitted anywhere within 10 metres of any retained tree. Account will be taken of any slopes in order to avoid the possibility of cement washings running into the rooting areas of retained trees.
- 8.9 Oil, bitumen or other material likely to be injurious to a tree should not be stacked or discharged within 10 metres of the trunk. Materials generally should not be stacked or discharged within 5 metres of the trunks.
- 8.10 **Arboricultural Supervision**  
Given the low level of risk to trees on site, no further input from the project arboriculturist is deemed necessary.

22<sup>nd</sup> March 2024  
Tim Pursey  
Chartered Arboriculturist

## Tree Survey

### Key:

Height:	Estimated in metres.
Stem diameter:	Measured at 1.5m above ground level.
Branch spread:	Estimated in metres at four cardinal points.
Height of crown Clearance:	Height in metres (estimated) above adjacent ground level to inform on ground clearance, crown stem ratio and shading.
Age class:	<u>Y</u> oung tree in first third of its life expectancy <u>M</u> iddle age tree <u>M</u> ature trees <u>O</u> ver <u>M</u> ature <u>V</u> eteran
Category grading:	<b>A/B/C/U</b> – In accordance with BS 5837:2012 <i>Trees in relation to design, demolition and construction – Recommendations</i> .  Category A – High Quality Category B – moderate quality Category C- low quality Category U – trees for removal  All surveys and inspections made from ground level unless otherwise stated.

50 Rodney Gardens, Pinner HA5 2RP

Tree No.	Species	Height (m)	Stem Dia.(mm)	Crown Radius (m)				Crown Ht. (m)	Age Class	Remaining Contribution	Structural and Physiological Condition	Preliminary Management Recommendations	Retention Category
				N	E	S	W						
T1	Oak	19	1750	7	7	9	8	3	Mat	40+	Tree in normal condition. Relatively high canopy. Canopy spread reduced in recent years	None	A1 A2
T2	Cedar	18	575	6	6	6	6	3	Mat	40+	Normal	None	A1 A2
T3	Lawsons Cypress	3.8	90	1.2	1.2	1.2	1.2	1	Mid	<10	Dieback and foliage browning. Tree likely in decline	None at present	U
T4	Lawsons Cypress	3.8	90	1.2	1.2	1.2	1.2	1	Mid	20-40	Normal	None	C1

## Bibliography

- British Standard 3936-1:1992      Nursery Stock- Specification for Trees and Shrubs  
British Standard 3998:2010      Recommendations for Tree Work  
British Standard 4428:1989      Code of Practice for General Landscaping Operations  
British Standard 5837:2012      Trees in Relation to Design, Demolition and  
Construction – Recommendations
- Tree Preservation Orders: A Guide to The Law and Good Practice      2000
- Subsidence of Low-Rise Buildings      2000      Institution of Structural Engineers  
Standards-Chapter 4.2 Building Near Trees      2003      National House Building Council
- Guidelines for The Planning, Installation and Maintenance of Utility Services in  
Proximity to Trees      1995      National Joint Utilities Group
- Controlling Water Use of Trees to Alleviate Subsidence Risk  
2004      Horticulture Link Project 212
- Inspection of Highway Trees Roads 52/75      1975      Department of the Environment Circular
- Forestry Commission Information Notes  
Phytophthora Pathogens of Trees: Their Rising Profile in Europe      FCIN030 1999  
Forests, Carbon and Climate Change: the UK Contribution      FCIN048 2003
- Forestry Commission Bulletin Climate Change: Impact on UK Forests      FCBU125 2002
- Essential Soil Science      2003      Ashman, M.R. & Puri, G.  
Visual Amenity Valuation of Trees and Woodlands  
2003      Helliwell, D.R.
- The Hillier Manual of Trees and Shrubs      2004      Hillier, J. & Coombes, A.  
The Arboriculturalist's Companion      1990      James, N.D.G.  
Collins Tree Guide      2004      Johnson, O. & More, D.  
Habitat Management for Invertebrates      2001      Kirby, P.  
Dead Wood Matters: The Ecology and Conservation of Saproxylic Invertebrates in Britain  
1992      Kirby, K.J. & Drake, C.M.
- Physiology of Woody Plants      1979      Kramer, P.J. & Kozlowski, T.T.  
Hazards from Trees: A General Guide      2000      Lonsdale, D.  
Principles of Tree Hazard Assessment and Management  
2001      Lonsdale, D.
- The Body Language of Trees      2003      Mattheck, C. & Breloer, H  
Trees of Britain and Northern Europe      1978      Mitchell, A.  
Fungal Strategies of Wood Decay in Trees      2004      Schwarze, F., Engels, J, Mattheck, C.  
Modern Arboriculture      2003      Shigo, A.L.  
Diagnosis of Ill-Health in Trees      2000      Strouts, R.G. & Winter, T.G.  
Soil Types: A Field Identification Guide      1989      Trudgill, S.  
Manual of Wood Decays in Trees      2003      Weber, K. & Mattheck, C.  
Reducing Infrastructure Damage by Tree Roots  
2003      Costello L.R. & Jones K.S.

Tree Roots in the Built Environment	2006	Roberts, Jackson, Smith
Publications from Arboricultural Advisory and Information Service		
APN1 Driveways Close to Trees		Patch, D. & Dobson, M.
APN12 Through the Trees to Development		Patch, D.
ARIN 130/95/ARB Tree Root Systems		Dobson, M.



Nominal RPA  
12x trunk diameter  
BS5837:2012

Root protection  
area modified due  
to road

Dovecot Close

T1

T2

T3

T4

50 Rodney Gardens

48

Category U trees

Category A trees

Category C trees

Root protection area

Tim Pursey  
Arboricultural Consultant  
1 Stanley Park, Lower Easton, Bristol BS5 6DT  
Tel 0117 951 1375 Email [info@tree-expert.com](mailto:info@tree-expert.com)

TITLE

Tree Constraints Plan  
50 Rodney Gardens

SIZE

A4

SCALE

1:200


CAGE CODE


DWG NO

TP 3120/2403/TCP

REV

SHEET





Tim Pursey  
Arboricultural Consultant  
1 Stanley Park, Lower Easton, Bristol BS5 6DT  
Tel 0117 951 1375 Email info@tree-expert.com



TITLE			
Tree Protection Plan 50 Rodney Gardens			
SIZE	CAGE CODE	DWG NO	REV
A4		TP 3120/2403/TPP	
SCALE	1:200	21 Mar 2024	SHEET