



## Arboricultural Method Statement

BS5837:2012 Format

A report and Arboricultural Method Statement to support the demolition of existing and construction of six new properties

**Site Address:**

**Manor Lodge, Rickmansworth Rd, Northwood HA6 2QW**

Produced For:	Merchant Land Investments Ltd
Produced By:	Robert Rainford Bsc. (Hons.) MArborA
Survey Date	11/12/2022
Report Date	27/03/2025
Reference:	RA.BS5837.016.1

<b>1.</b>	<b>INTRODUCTION.....</b>	<b>3</b>
1.1	INSTRUCTION.....	3
1.2	PURPOSE OF THE REPORT.....	3
1.3	PROVIDED DOCUMENTS .....	3
1.4	TREE DATA COLLECTION .....	3
1.5	INTERPRETATION OF TREE DATA.....	4
<b>2</b>	<b>SITE CONTEXT.....</b>	<b>5</b>
2.1	SITE OVERVIEW.....	5
2.2	TREESCAPE.....	5
2.3	SURROUNDING AREA .....	5
2.4	GEOLOGICAL DETAILS.....	5
<b>3</b>	<b>ARBORICULTURAL METHOD STATEMENT .....</b>	<b>7</b>
3.1	INTRODUCTION .....	7
3.2	DISCUSSION .....	7
3.3	TREE MANAGEMENT PROGRAMME .....	8
3.3.1.1	Stage 1: Carry out all Arboricultural Works as per schedule.....	8
3.3.1.2	Stage 2: Implement Tree Protection to Adequate Standard.....	8
3.3.1.3	Specification for Prohibition area .....	8
3.3.1.4	Tree Protection Plan .....	9
3.3.1.5	Stage 3: Carry Out all Building Works as Required.....	9
3.3.1.6	Stage 4: Remove Tree Protection .....	9
3.3.1.7	Stage 5: Consult with Arboriculturist and LA Tree Officer .....	10
3.4	SERVICES .....	10
<b>4</b>	<b>APPENDICES .....</b>	<b>11</b>
<b>5</b>	<b>APPENDIX A - TREE DATA .....</b>	<b>12</b>
<b>6</b>	<b>APPENDIX B - TREE CONSTRAINTS PLAN.....</b>	<b>15</b>
<b>7</b>	<b>APPENDIX C - TREE PROTECTION PLAN.....</b>	<b>16</b>
<b>8</b>	<b>APPENDIX D – TREE SURVEY CATEGORISATION.....</b>	<b>17</b>
<b>9</b>	<b>APPENDIX E - GLOSSARY OF ARBORICULTURAL TERMS.....</b>	<b>18</b>
<b>10</b>	<b>APPENDIX F - REPORT CAVEATS .....</b>	<b>22</b>
10.1.1.1	Full Legal Disclaimer.....	22
10.1.1.2	Copyright & Non-Disclosure Notice .....	22
10.1.1.3	Third Party Disclaimer.....	22
10.1.1.4	Specific - Trees .....	22

# 1. Introduction

## 1.1 Instruction

Rainfords Tree Care have been instructed by the Merchant Land Ltd, to undertake a survey to BS5837 standard to the site at Rickmansworth Rd, Northwood HA6 2QW and to provide advice and recommendations to facilitate a development of six housing units, with associated driveway and hard surfaces.

The site was surveyed on 11<sup>th</sup> of December 2022, the weather was cold and misty.

This updated report takes into account changes made to the site access, with the remaining scheme largely unchanged in principle.

## 1.2 Purpose of the Report

This report provides an analysis of the impact of any proposed development and local amenity regarding the trees and to provide realistic management measures appropriate for the site. This report can be used to support a planning application for tree works and accompany planning applications for construction. During the planning process this document will be publicly available, therefore the aim is to provide the information in a clear, concise, and understandable manner for the layman.

## 1.3 1.3 Author Profile

Robert Rainford has been active in the Arboricultural field since 2011, specializing in tree surveys and inspections. He completed his Bachelor's degree (BSc) with Honours in Arboriculture from Myerscough College in 2012. Initially, Robert gained practical experience in the industry for several years before transitioning to focus on tree surveys and inspections in 2015 while still maintaining his hands-on work. Throughout his career, he has served both as a self-employed professional and has also worked for prominent landowners, including Local Authorities.

Robert has been entrusted with tree management and assessments for various tree populations since achieving his Level 6 qualification. In addition, he has acquired several certifications and competencies, such as practical NPTC tickets for industry-specific tasks. Moreover, Robert has undergone training in Lantra Professional Tree Inspection and Subsidence awareness and investigation, which have enhanced his skills in report writing.

## 1.4 Provided Documents

Topographical surveys have been provided, along with full building proposals and site layouts.

## 1.5 Tree Data Collection

All the trees on site have been numbered and species identified, as necessary. Each tree has been inspected and analysed in accordance with the requirements of BS5837. This includes information on height, diameter at breast height (DBH), crown spread to 4 cardinal points, maturity, condition, and recommendations. Each tree has been classified as category A, B, C or U. This classification is described below, with further information on classification in the appendices.

Category	Description
A – High	Good specimen trees, with long life expectancy, high amenity value.
B – Moderate	Specimens that will add to the area in time or are not an ideal specimen. Medium Amenity
C - Low	Trees that have poor crown structure/form i.e., suppressed. Low Amenity Value
U or R	Tree diseased or dying, unsuitable for location. Fell.

## 1.6 Interpretation of Tree Data

Within section 5 of BS5837, the DBH is used to determine the size of the Root Protection Area (RPA). This area can be interpreted to observe any design constraints on site, to allow architects and planners to ensure trees being retained a part of a development are adequately protected.

Included in this report are some supporting documents and plans:

- Tree Constraints Plan, this identifies all the trees on site.
- Tree Retention Plan, this identifies trees to be retained and trees to be removed.
- Tree Protection Plan, this identifies the calculated RPA for trees being retained.

## 2 Site Context

### 2.1 Site Overview

This site is set In Northwood, within the London Borough of Hillingdon. It comprises of a relatively level space raised up from the adjacent Rickmansworth Road. The property, Manor Lodge, is an old and unused dwelling previously part of the school located behind the property.



FIGURE 1: SITE IN CONTEXT, FROM GOOGLE MAPS

### 2.2 Treescape

The treescape at this site comprises of predominantly coniferous species, Lawson Cypress (*Chamaecyparis spp.*) and Yew (*Taxus baccata*). There are Beech (*Fagus sylvatica*), and Plum (*Prunus domestica*) also on site. Adjacent sites have mixed native species with the residential property to the south east having a Mature Monterey Cypress (*Cupressus macrocarpa*) and Laurel (*Prunus laurocerasus*) Hedge.

The adjacent property to the north west has some trees along the boundary, growing adjacent to the current wall. Comprising of Pear trees, these trees present a moderate to significant overhang into Manor Lodge.

### 2.3 Surrounding Area

The surrounding area is comprised of different property construction and uses, including Northwood Golf Club across from Manor Lodge, Northwood College to the North East and remaining areas predominantly residential.

### 2.4 Geological Details

LandIS describes the site as “Soilscape 18: Slowly permeable seasonally wet slightly acid but base-rich loamy and clayey soils”




FIGURE 2: LANDIS SOILSCAPES VIEWER FOR SITE

Bedrock formation here is described by the British Geological Survey as: *“Lambeth Group - Clay, silt and sand. Sedimentary bedrock formed between 59.2 and 47.8 million years ago during the Palaeogene period.”*

No superficial deposits are noted at this site.




FIGURE 3: BGS VIEWER FOR BEDROCK/SUPERFICIAL DEPOSITS

## 3 Arboricultural Method Statement

### 3.1 Introduction

This method statement has been designed to assist the client, developer, and Local Authority with overseeing the construction project and the impact on the trees around it. As part of planning conditions, it is recommended that there is a monitoring process in place agreed by Rainfords, the client and the Local Authority prior to any works taking place. If works are required within or directly adjacent to an RPA, there should be on site supervision to ensure the RPAs are not encroached unless necessary.

This document lists the trees which require works and is supported by the attached schedule of tree data and the Tree Constraints Plan.

### 3.2 Discussion

The majority of a tree root system lies within the top 600mm of soil, and can extend far past the extent of the tree canopy (drip line). Roots more significant in size and increasing depths are found closer to the trunk of the tree. Larger roots quickly divide off into smaller sections to become finer roots, critical to nutrient uptake.

The shape of the main structural roots develops in response to the need for the tree to have physical stability. Beyond these major roots, root growth and development is influenced by the availability of water and nutrients. Unless conditions are uniform around the tree, which would be unusual, the extent of the root system would be irregular and difficult to predict. It will not generally show the symmetry seen in the branch system.

The parts of the root system, which are active in water and nutrient uptake, are very fine, typically less than 0.5mm diameter. It is essential that conditions in the soil remain conducive to the healthy growth of these fine roots so that the water and nutrients necessary for healthy tree growth can be absorbed.

All parts of the root system, but especially the fine roots, are vulnerable to damage. Once they are damaged, water and nutrient uptake will be restricted until new roots have regenerated. Vigorous young trees will be capable of rapid regeneration, but over mature trees will respond slowly, if at all.

To live and grow, roots need oxygen from the soil. Respiration by the roots and other soil organisms depletes this oxygen and increases carbon dioxide levels in the soil; a correct balance of these gases is normally maintained by diffusion between the soil and the atmosphere. Anything, which disturbs this balance, will affect the condition of the root system.

The factors that most commonly affect this diffusion adversely, and therefore damage roots, are the following:

- Compaction of the ground, which reduces the space between soil particles. This is particularly important on clay soils. A single passage by heavy equipment on clay soils or storage of heavy materials can cause significant damage.
- Changing soil levels, even for a few weeks.
- Covering the root area with impervious surfaces.
- A rise in the level of the water table. Roots can tolerate submersion for short periods. But a permanent rise will deplete the soil of oxygen.

Serious damage is often caused during preliminary site works by stripping the topsoil. For this reason, such works should be avoided until protective fencing has been erected.

Excavations in the rooting area can sever roots. As most roots are in the surface 600mm, even shallow excavations can cause damage.

Excavations for foundations, landscaping or service trenches are usually sufficiently deep to sever most of the roots, and it should therefore be assumed that all parts of the root system beyond the excavation would no longer serve the tree.

### 3.3 Tree Management Programme

The tree management scheme at this property is to be broken down into 5 steps as follows:

- Stage 1: Carry out all Arboricultural Works as per schedule.
- Stage 2: Implement tree protection to adequate standard.
- Stage 3: Carry out all building works as required.
- Stage 4: Remove tree protection.
- Stage 5: Consult with Arboriculturist and LA Tree Officer to ensure all standards have been met during the process.

#### 3.3.1.1 Stage 1: Carry out all Arboricultural Works as per schedule.

Trees to be felled: **T1, T3, T4, T6, T7, T8, T9, T10, T11**

Trees to be pruned: **None**

All tree works recommended are to be carried out prior to any site personnel being present or commencing works or any materials being delivered. This is to ensure that the site is prepared and ready for the demolition and/or construction processes to commence.

Tree work recommended by the schedule can be carried out at any point before the development begins, as it will allow access for scaffolding and commencement of building works.

A competent Arboricultural who has a minimum of £1,000,000 of public liability insurance must carry out all tree works in accordance with BS3998:2010 – Recommendations for Tree Works.

#### 3.3.1.2 Stage 2: Implement Tree Protection to Adequate Standard

Serious damage is often caused during preliminary site works by stripping the topsoil. For this reason, such works should be avoided until tree protection has been implemented.

As no trees are proposed to remain within the site bounds, HERAS tree protection fencing does not need to be applied in this site, however good care and practice should still be used when near to affected areas, marked on the Tree Protection Plan.

For pedestrian access over tree roots, scaffold boards or ground mats are sufficient to prevent ground damage and compaction.

For plant and machinery, rated ground mats or trackways should be utilised for areas within RPAs of third party trees.

#### 3.3.1.3 Specification for Prohibition area

- No construction works shall begin until the tree protection is installed.
- During construction phases the tree protection may not be breached or moved without prior advice from Rainfords, and until consent is granted by the council.
- No mechanical excavation or scraping is permitted within an RPA.

- No fires are to be lit within a 10m radius of a retained trees canopy.
- No machinery, plant, or vehicles are to be washed down within 5m of a CEZ.
- No leaning against or attaching of objects to a tree is permitted.
- No substances that may be harmful to a tree may be stored, mixed, or discharged within a CEZ.
- Hard surfacing treatment can only begin, where within a CEZ once construction has been completed.
- Only on the completion of construction can the tree protection be removed.
- Any excavations, which must be undertaken within the RPA, must be carried out carefully by hand, avoiding damage to protective bark covering larger roots.
- While roots are exposed, they should be covered with dry, clean hessian sacking to prevent desiccation, and to protect from rapid temperature changes.
- Roots smaller than 25mm in diameter can be pruned back by cutting cleanly either with bypass secateurs, or a hand saw.
- Roots larger than 25mm should only be severed after consultation with a qualified Arboricultural consultant, as they may be essential to the tree's health and stability.
- Prior to back filling, any hessian sacking should be removed and retained roots should be surrounded with sharp sand (builders' sand should not be used because of its high salt content which is toxic to tree roots).
- Where concrete foundations are installed near the RPA of a retained tree, they must be isolated using a plastic membrane or cardboard barrier. This is to prevent toxic substances from the concrete from leeching into the soil around the roots.

***Please Note:** We are qualified tree specialists and not structural engineers. We are neither qualified, nor insured to make comment on the technical specifications of foundation systems. Further information about this should be obtained from the installing contractors.*

#### 3.3.1.4 Tree Protection Plan

Cellular confinement systems will be invaluable on this site if trees on third party properties are remaining. Where T2, T5, T12 and T13 are located there are proposed footpaths, these areas should preferably have some cellular systems installed appropriate to the traffic on these areas.

As the trees within Manor lodge are proposed to be removed, the protection will apply to remaining trees off site. As shown within the Tree Protection Plan.

#### 3.3.1.5 Stage 3: Carry Out all Building Works as Required

Once the tree protection has been established and deemed suitable, all building works can commence as normal. It is vital that during the construction process all members of staff on site are aware of the need for the tree protection and the measures they need to be taking to ensure the criteria for tree protection are met with their work activities.

#### 3.3.1.6 Stage 4: Remove Tree Protection

Once all construction work is complete the tree protection can be removed as it is no longer necessary, where there are parts of a fence are installed into the ground, they should not be removed using heavy machinery as this could cause root damage.

#### 3.3.1.7 Stage 5: Consult with Arboriculturist and LA Tree Officer


The final stage of the process, once all works are completed, the LA tree officer should be invited to site with the planner and Rainfords present to ensure all works are to a good standard and to identify any remedial works that may be deemed necessary.

### 3.4 Services

Any services to be installed must have their runs designed so as not to interfere with the RPA of any trees, where this cannot be avoided any sections dug within protective fencing must be done by hand to prevent major mechanical root damage. The client is advised to consult with the Arboriculturist before undertaking any excavation works within an RPA.




## 5 APPENDIX A - Tree Data

BS5837:2012 Tree Survey												Rainfords Tree Care	
Client: Merchant Land Ltd													
Project: Manor Lodge													
Survey Date: 11/12/2022													
Surveyor: Robert Rainford													
													
Tree and Tag No Species		Hght (m)	Stems		Crown		Age	RP A (m²) R (m)	Phys Condition	Structural Condition	Preliminary Recommendations Survey Comment		Cat ERC
			No	Ø (mm)	Spread (m)	Clear (m)							
H1													
A Hedgerow - <i>Spp.</i>		3	1	120	N	2	1	M	A: 6.5 R: 1.43	Good	C: Good S: Good B: Good	No action :: Unspecified  Neighbouring hedgerow consisting of Portuguese laurel and cherry laurel.	Estimated Measurements  B.2  >40 yrs
H2													
Common Yew <i>Taxus baccata</i>		2	1	50	N	0.5	1	M	A: 1.1 R: 0.59	Good	C: Good S: Good B: Good	No action :: Unspecified  Yew hedge along front of site. Offers good screen.	Estimated Measurements  B.2  >40 yrs
T1													
Plum <i>Prunus Domestica</i>		6	1	190	N	2.5	2	SM	A: 16.3 R: 2.27	Good	C: Good S: Good B: Good	Fell :: Fell and remove stump(s)  Growing close to boundary wall. Fell to facilitate development	C  20 to 40 yrs
T2													
Common Pear <i>Pyrus communis</i>		5	1	200	N	1	2	M	A: 18.1 R: 2.4	Fair	C: Good S: Fair B: Fair	Fell :: Fell and remove stump(s)  Ganoderma bracket at base of tree and on stem. Tree belongs to neighbours however full tree encroaches into site hanging over old garage. Removal recommended.	Estimated Measurements  U  <10 yrs
Age Classifications: N Newly planted EM Early Mature Condition: C Crown Stems: Ø Diameter Y Young M Mature S Stem (Eq) Equivalent stem diameter using BS5837:2012 definition SM Semi-mature OM Over Mature B Basal area ERC: Estimated Remaining Contributio													


Tree and Tag No Species		Hght (m)	Stems		Crown		Age	RP A (m²) R (m)	Phys Condition	Structural Condition	Preliminary Recommendations		Cat ERC
			No	Ø (mm)	Spread (m)	Clear (m)					Survey Comment		
T3													
Common Beech <i>Fagus sylvatica</i>		3	1	160	N	1	1.5	SM	A: 11.6	Good	C: Good	Fell :: Fell and remove stump(s)	C
					E	1	1.5		R: 1.92		S: Good		20 to 40 yrs
					S	1	1.5				B: Good	Old part of beech hedge at site entrance. Majority of branches hang over entrance towards highway. Fell to facilitate development	
					W	2.5	1.5						
T4													
Common Beech <i>Fagus sylvatica</i>		4	1	160	N	1	1.5	SM	A: 11.6	Good	C: Good	Fell :: Fell and remove stump(s)	C
					E	1	1.5		R: 1.92		S: Good		20 to 40 yrs
					S	2	1.5				B: Good	Old part of beech hedge at site entrance. Majority of branches hang over entrance towards highway. Fell to facilitate development	
					W	2.5	1.5						
T5													Estimated Measurements
Monterey Cypress <i>Cupressus macrocarpa</i>		0	1	600	N	3	2	M	A: 162.9	Good	C: Good	No action :: Unspecified	B.2
					E	3			R: 7.2		S: Good		>40 yrs
					S	3	2				B: Good	Neighbouring tree	
					W	3	2						
T6													
Lawson Cypress <i>Chamaecyparis lawsoniana</i>		16	2	650 (Eq)	N	3	1	M	A: 191.2	Good	C: Good		C
					E	3	1		R: 7.8		S: Good		20 to 40 yrs
					S	3	1				B: Good	Tree has been historically topped. Several upwardly curved branches in canopy. Liable to future failure.	
					W	3	1						
T7													
Lawson Cypress <i>Chamaecyparis lawsoniana</i>		16	1	410	N	3	1	M	A: 76.1	Good	C: Good		C
					E	3	1		R: 4.92		S: Good		20 to 40 yrs
					S	3	1				B: Good	Tree has been historically topped. Several upwardly curved branches in canopy. Liable to future failure.	
					W	3	1						
T8													
Lawson Cypress <i>Chamaecyparis lawsoniana</i>		16	1	110	N	2	1	M	A: 5.5	Good	C: Good		C
					E	2	1		R: 1.32		S: Good		20 to 40 yrs
					S	2	1				B: Good	Tree has been historically topped. Suppressed tree within group	
					W	2	1						
Age Classifications:		N	Newly planted	EM	Early Mature			Condition:		C	Crown	Stems: Ø Diameter	
		Y	Young	M	Mature					S	Stem	(Eq) Equivalent stem diameter using BS5837:2012 definition	
		SM	Semi-mature	OM	Over Mature					B	Basal area	ERC: Estimated Remaining Contributio	

Tree and Tag No Species		Hght (m)	Stems		Crown		Age	RP A (m²) R (m)	Phys Condition	Structural Condition	Preliminary Recommendations		Cat ERC
			No	Ø (mm)	Spread (m)	Clear (m)					Survey Comment		
T9													
Lawson Cypress		16	3	653 (Eq)	N	3	2	M	A: 193.2	Good	C: Good		C
Chamaecyparis lawsoniana					E	3	2		R: 7.84		S: Good	Tree has been historically topped. Several upwardly curved branches in canopy. Liable to future failure. Unions at base of stem are included.	20 to 40 yrs
					S	3	1				B: Good		
					W	3	1						
T10													
Lawson Cypress		16	1	110	N	2	1	M	A: 5.5	Good	C: Good		C
Chamaecyparis lawsoniana					E	2	1		R: 1.32		S: Good	Tree has been historically topped. Suppressed tree within group	n/a
					S	2	1				B: Good		
					W	2	1						
T11													
Lawson Cypress		16	2	499 (Eq)	N	3	4	M	A: 112.8	Good	C: Good	Fell :: Fell and remove stump(s)	C
Chamaecyparis lawsoniana					E	3	4		R: 5.99		S: Good	Tree has been historically topped. Several upwardly curved limbs becoming stems. Grown at top of raised area. Poorly formed branches weighted over entrance.	20 to 40 yrs
					S	3	1				B: Good		
					W	3	1						
T12												Estimated Measurements	
Plum		4	1	80	N	1	2	SM	A: 2.9	Good	C: Good	Fell :: Fell to ground level	C
Prunus Domestica					E	3	2		R: 0.96		S: Fair	Neighbouring tree with full crown overhang into site. Recommend removal after consultation with owner.	10 to 20 yrs
					S	1	2				B: Good		
					W	1	2						
T13												Estimated Measurements	
Common Pear		7	2	430 (Eq)	N	2	2	OM	A: 83.7	Decline	C: Fair	Cut back growth :: From site/fence/roadway to 3.0m height	C
Pyrus communis					E	2.5	2		R: 5.16		S: Fair	Neighbouring tree with large proportion of crown hanging over site. Damaging boundary wall. Tree is dedining with moderate Deadwood within crown. Recommend cutting back to regain space on site. Moderate reduction recommended to decrease failure risk.	<10 yrs
					S	4	2				B: Fair		
					W	2	2						
Age Classifications:		N	Newly planted	EM	Early Mature	Condition:		C	Crown	Stems:		Ø	Diameter
		Y	Young	M	Mature			S	Stem			(Eq)	Equivalent stem diameter using BS5837:2012 definition
		SM	Semi-mature	OM	Over Mature			B	Basal area	ERC:		Estimated Remaining Contributio	


## 6 APPENDIX B - Tree Constraints Plan



## 7 APPENDIX C - Tree Protection Plan



## 8 APPENDIX D – Tree Survey Categorisation



## 9 APPENDIX E - Glossary of Arboricultural Terms

<b>Absorptive roots</b>	Non-woody, short-lived roots, generally having a diameter of less than one millimetre, the primary function of which is uptake of water and nutrients
<b>Adaptive growth</b>	In tree biomechanics, the process whereby the rate of wood formation in the cambial zone, as well as wood quality, responds to gravity and other forces acting on the cambium. This helps to maintain a uniform distribution of mechanical stress.
<b>Adaptive roots</b>	The adaptive growth of existing roots; or the production of new roots in response to damage, decay or altered mechanical loading
<b>Adventitious shoots</b>	Shoots that develop other than from apical, axillary or dormant buds; see also 'epicormic'
<b>Anchorage</b>	The system whereby a tree is fixed within the soil, involving cohesion between roots and soil and the development of a branched system of roots which withstands wind and gravitational forces transmitted from the aerial parts of the tree
<b>Architecture</b>	In a tree, a term describing the pattern of branching of the crown or root system
<b>Axil</b>	The place where a bud is borne between a leaf and its parent shoot
<b>Bacteria</b>	Microscopic single-celled organisms, many species of which break down dead organic matter, and some of which cause diseases in other organisms
<b>Bark</b>	A term usually applied to all the tissues of a woody plant lying outside the vascular cambium, thus including the phloem, cortex and periderm; occasionally applied only to the periderm or the phellem
<b>Basidiomycota (Basidiomycetes)</b>	One of the major taxonomic groups of fungi; their spores are borne on microscopic peg-like structures (basidia), which in many types are in turn borne on or within conspicuous fruit bodies, such as brackets or toadstools. Most of the principal decay fungi in standing trees are basidiomycetes
<b>Bolling</b>	A term sometimes used to describe pollard heads
<b>Bottle-butt</b>	A broadening of the stem base and buttresses of a tree, in excess of normal and sometimes denoting a growth response to weakening in that region, especially due to decay involving selective delignification
<b>Bracing</b>	The use of rods or cables to restrain the movement between parts of a tree
<b>Branch:</b>	<ul style="list-style-type: none"> <li>- A first order branch arising from a stem</li> <li>- A second order branch, subordinate to a primary branch or stem and bearing sub-lateral branches</li> <li>- A third order branch, subordinate to a lateral or primary branch, or stem and usually bearing only twigs</li> </ul>
<b>Branch bark ridge</b>	The raised arc of bark tissues that forms within the acute angle between a branch and its parent stem
<b>Branch collar</b>	A visible swelling formed at the base of a branch whose diameter growth has been disproportionately slow compared to that of the parent stem; a term sometimes applied also to the pattern of growth of the cells of the parent stem around the branch base
<b>Brown-rot</b>	A type of wood decay in which cellulose is degraded, while lignin is only modified
<b>Buckling</b>	An irreversible deformation of a structure subjected to a bending load
<b>Buttress zone</b>	The region at the base of a tree where the major lateral roots join the stem, with buttress-like formations on the upper side of the junctions
<b>Cambium</b>	Layer of dividing cells producing xylem (woody) tissue internally and phloem (bark) tissue externally
<b>Canker</b>	A persistent lesion formed by the death of bark and cambium due to colonisation by fungi or bacteria
<b>Canopy species</b>	Tree species that mature to form a closed woodland canopy
<b>Cleaning out</b>	The removal of dead, crossing, weak, and damaged branches, where this will not damage or spoil the overall appearance of the tree
<b>Compartmentalization</b>	The confinement of disease, decay or other dysfunction within an anatomically discrete region of plant tissue, due to passive and/or active defences operating at the boundaries of the affected region
<b>Compression strength</b>	The ability of a material or structure to resist failure when subjected to compressive loading; measurable in trees with special drilling devices
<b>Compressive loading</b>	Mechanical loading which exerts a positive pressure; the opposite to tensile loading
<b>Condition</b>	An indication of the physiological vitality of the tree. Where the term 'condition' is used in a report, it should not be taken as an indication of the stability of the tree
<b>Construction exclusion zone</b>	Area based on the Root Protection Area (in square metres) to be protected during development, by the use of barriers and/or ground protection
<b>Crown/Canopy</b>	The main foliage bearing section of the tree
<b>Crown lifting</b>	The removal of limbs and small branches to a specified height above ground level
<b>Crown thinning</b>	The removal of a proportion of secondary branch growth throughout the crown to produce an even density of foliage around a well-balanced branch structure
<b>Crown reduction/shaping</b>	A specified reduction in crown size whilst preserving, as far as possible, the natural tree shape
<b>Crown reduction/thinning</b>	Reduction of the canopy volume by thinning to remove dominant branches whilst preserving, as far as possible the natural tree shape

<b>Deadwood</b>	Dead branch wood, Branch or stem wood bearing no live tissues.
<b>Decurrent</b>	In trees, a system of branching in which the crown is borne on a number of major widely-spreading limbs of similar size (cf. excurrent)
<b>Defect</b>	In relation to tree hazards, any feature of a tree which detracts from the uniform distribution of mechanical stress, or which makes the tree mechanically unsuited to its environment
<b>Delamination</b>	The separation of wood layers along their length, visible as longitudinal splitting
<b>Dieback</b>	The death of parts of a woody plant, starting at shoot-tips or root-tips
<b>Disease</b>	A malfunction in or destruction of tissues within a living organism, usually excluding mechanical damage; in trees, usually caused by pathogenic micro-organisms
<b>Distal</b>	In the direction away from the main body of a tree or subject organism (cf. proximal)
<b>Dominance</b>	In trees, the tendency for a leading shoot to grow faster or more vigorously than the lateral shoots; also, the tendency of a tree to maintain a taller crown than its neighbours
<b>Dormant bud</b>	An axial bud which does not develop into a shoot until after the formation of two or more annual wood increments; many such buds persist through the life of a tree and develop only if stimulated to do so
<b>Dysfunction</b>	In woody tissues, the loss of physiological function, especially water conduction, in sapwood
<b>DBH (Diameter at Breast Height)</b>	Stem diameter measured at a height of 1.5 metres (UK) or the nearest measurable point. Where measurement at a height of 1.5 metres is not possible, another height may be specified
<b>Endophytes</b>	Micro-organisms which live inside plant tissues without causing overt disease, but in some cases capable of causing disease if the tissues become physiologically stressed, for example by lack of moisture
<b>Epicormic shoot</b>	A shoot having developed from a dormant or adventitious bud and not having developed from a first-year shoot
<b>Excrescence</b>	Any abnormal outgrowth on the surface of tree or other organism
<b>Excurrent</b>	In trees, a system of branching in which there is a well-defined central main stem, bearing branches which are limited in their length, diameter and secondary branching (cf. decurrent)
<b>Felling licence</b>	In the UK, a permit to fell trees in excess of a stipulated number of stems or volume of timber
<b>Flush-cut</b>	A pruning cut which removes part of the branch bark ridge and or branch-collar
<b>Girdling root</b>	A root which circles and constricts the stem or roots possibly causing death of phloem and/or cambial tissue
<b>Guying</b>	A form of artificial support with cables for trees with a temporarily inadequate anchorage
<b>Habit</b>	The overall growth characteristics, shape of the tree and branch structure
<b>Hazard beam</b>	An upwardly curved part of a tree in which strong internal stresses may occur without being reduced by adaptive growth; prone to longitudinal splitting
<b>Heartwood/false-heartwood/ripe wood</b>	Sapwood that has become dysfunctional as part of the natural aging processes
<b>Heave</b>	A term mainly applicable to a shrinkable clay soil which expands due to re-wetting after the felling of a tree which was previously extracting moisture from the deeper layers; also, the lifting of pavements and other structures by root diameter expansion; also, the lifting of one side of a wind-rocked root-plate
<b>High canopy tree species</b>	Tree species having potential to contribute to the closed canopy of a mature woodland or forest
<b>Incipient failure</b>	In wood tissues, a mechanical failure which results only in deformation or cracking, and not in the fall or detachment of the affected part
<b>Included bark (ingrown bark)</b>	Bark of adjacent parts of a tree (usually forks, acutely joined branches or basal flutes) which is in face-to-face contact
<b>Increment borer</b>	A hollow auger, which can be used for the extraction of wood cores for counting or measuring wood increments or for inspecting the condition of the wood
<b>Infection</b>	The establishment of a parasitic micro-organism in the tissues of a tree or other organism
<b>Internode</b>	The part of a stem between two nodes; not to be confused with a length of stem which bear nodes but no branches
<b>Lever arm</b>	A mechanical term denoting the length of the lever represented by a structure that is free to move at one end, such as a tree or an individual branch
<b>Lignin</b>	The hard, cement-like constituent of wood cells; deposition of lignin within the matrix of cellulose microfibrils in the cell wall is termed Lignification
<b>Lions tailing</b>	A term applied to a branch of a tree that has few if any side-branches except at its end, and is thus liable to snap due to end loading
<b>Loading</b>	A mechanical term describing the force acting on a structure from a particular source; e.g. the weight of the structure itself or wind pressure
<b>Longitudinal</b>	Along the length (of a stem, root or branch)
<b>Lopping</b>	A term often used to describe the removal of large branches from a tree, but also used to describe other forms of cutting
<b>Mature Heights (approximate):</b>	

	<ul style="list-style-type: none"> <li>- Low maturing – less than 8 metres high</li> <li>- Moderately high maturing – 8 – 12 metres high</li> <li>- High maturing – greater than 12 metres high</li> </ul>
<b>Microdrill</b>	An electronic rotating steel probe, which when inserted into woody tissue provides a measure of tissue density
<b>Minor deadwood</b>	Deadwood of a diameter less than 25mm and or unlikely to cause significant harm or damage upon impact with a target beneath the tree
<b>Mulch</b>	Material laid down over the rooting area of a tree or other plant to help conserve moisture; a mulch may consist of organic matter or a sheet of plastic or other artificial material
<b>Mycelium</b>	The body of a fungus, consisting of branched filaments (hyphae)
<b>Occluding tissues</b>	A general term for the roll of wood, cambium and bark that forms around a wound on a woody plant (cf. wound wood)
<b>Occlusion</b>	The process whereby a wound is progressively closed by the formation of new wood and bark around it
<b>Pathogen</b>	A micro-organism which causes disease in another organism
<b>Photosynthesis</b>	The process whereby plants use light energy to split hydrogen from water molecules, and combine it with carbon dioxide to form the molecular building blocks for synthesizing carbohydrates and other biochemical products
<b>Phytotoxic</b>	Toxic to plants
<b>Pollarding</b>	The removal of the tree canopy, back to the stem or primary branches. Pollarding may involve the removal of the entire canopy in one operation, or may be phased over several years. The period of safe retention of trees having been pollarded varies with species and individuals. It is usually necessary to re-pollard on a regular basis, annually in the case of some species.
<b>Primary branch</b>	A major branch, generally having a basal diameter greater than 0.25 x stem diameter
<b>Primary root zone</b>	The soil volume most likely to contain roots that are critical to the health and stability of the tree and normally defined by reference BS5837 (2005) Guide for Trees in Relation to Construction
<b>Priority</b>	Works may be prioritised, 1 = high, 5 = low
<b>Probability</b>	A statistical measure of the likelihood that a particular event might occur
<b>Proximal</b>	In the direction towards from the main body of a tree or other living organism (cf. distal)
<b>Pruning</b>	The removal or cutting back of twigs or branches, sometimes applied to twigs or small branches only, but often used to describe most activities involving the cutting of trees or shrubs
<b>Radial</b>	In the plane or direction of the radius of a circular object such as a tree stem
<b>Rams-horn</b>	In connection with wounds on trees, a roll of occluding tissues which has a spiral structure as seen in cross-section
<b>Rays</b>	Strips of radially elongated parenchyma cells within wood and bark. The functions of rays include food storage, radial translocation and contributing to the strength of wood
<b>Reactive Growth/Reaction Wood</b>	Production of woody tissue in response to altered mechanical loading; often in response to internal defect or decay and associated strength loss (cf. adaptive growth)
<b>Removal of dead wood</b>	Unless otherwise specified, this refers to the removal of all accessible dead, dying and diseased branch wood and broken snags
<b>Removal of major dead wood</b>	The removal of, dead, dying and diseased branch wood above a specified size
<b>Respacing</b>	Selective removal of trees from a group or woodland to provide space and resources for the development of retained trees
<b>Residual wall</b>	The wall of non-decayed wood remaining following decay of internal stem, branch or root tissues
<b>Root-collar</b>	The transitional area between the stem/s and roots
<b>Root-collar examination</b>	Excavation of surfacing and soils around the root-collar to assess the structural integrity of roots and/or stem
<b>Root protection area</b>	An area of ground surrounding a tree that contains sufficient rooting volume to ensure the tree's survival. Calculated with reference to Table 2 of BS5837 (2005) and shown in plan form in square metres
<b>Root zone</b>	Area of soils containing absorptive roots of the tree/s described The Primary root zone is that which we consider of primary importance to the physiological well-being of the tree
<b>Sapwood</b>	Living xylem tissues
<b>Secondary branch</b>	A branch, generally having a basal diameter of less than 0.25 x stem diameter
<b>Selective delignification</b>	A kind of wood decay (white-rot) in which lignin is degraded faster than cellulose

<b>Shedding</b>	In woody plants, the normal abscission, rotting off or sloughing of leaves, floral parts, twigs, fine roots and bark scales
<b>Silvicultural thinning</b>	Removal of selected trees to favour the development of retained specimens to achieve a management objective
<b>Simultaneous white-rot</b>	A kind of wood decay in which lignin and cellulose are degraded at about the same rate
<b>Snag</b>	In woody plants, a portion of a cut or broken stem, branch or root which extends beyond any growing-point or dormant bud; a snag usually tends to die back to the nearest growing point
<b>Soft-rot</b>	A kind of wood decay in which a fungus degrades cellulose within the cell walls, without any general degradation of the wall as a whole
<b>Spores</b>	Propagules of fungi and many other life-forms; most spores are microscopic and dispersed in air or water
<b>Shrub species</b>	Woody perennial species forming the lowest level of woody plants in a woodland and not normally considered to be trees
<b>Sporophore</b>	The spore bearing structure of fungi
<b>Sprouts</b>	Adventitious shoot growth erupting from beneath the bark
<b>Stem/s</b>	The main supporting structure/s, from ground level up to the first major division into branches
<b>Stress</b>	In plant physiology, a condition under which one or more physiological functions are not operating within their optimum range, for example due to lack of water, inadequate nutrition or extremes of temperature
<b>Stress</b>	In mechanics, the application of a force to an object
<b>Stringy white-rot</b>	The kind of wood decay produced by selective delignification
<b>Storm</b>	A layer of tissue which supports the fruit bodies of some types of fungi, mainly ascomycetes
<b>Structural roots</b>	Roots, generally having a diameter greater than ten millimetres, and contributing significantly to the structural support and stability of the tree
<b>Subsidence</b>	In relation to soil or structures resting in or on soil, a sinking due to shrinkage when certain types of clay soil dry out, sometimes due to extraction of moisture by tree roots
<b>Subsidence</b>	In relation to branches of trees, a term that can be used to describe a progressive downward bending due to increasing weight
<b>Taper</b>	In stems and branches, the degree of change in girth along a given length
<b>Target canker</b>	A kind of perennial canker, containing concentric rings of dead occluding tissues
<b>Targets</b>	In tree risk assessment (with slight misuse of normal meaning) persons or property or other things of value which might be harmed by mechanical failure of the tree or by objects falling from it
<b>Topping</b>	In arboriculture, the removal of the crown of a tree, or of a major proportion of it
<b>Torsional stress</b>	Mechanical stress applied by a twisting force
<b>Translocation</b>	In plant physiology, the movement of water and dissolved materials through the body of the plant
<b>Transpiration</b>	The evaporation of moisture from the surface of a plant, especially via the stomata of leaves; it exerts a suction which draws water up from the roots and through the intervening xylem cells
<b>Understorey</b>	A layer of vegetation beneath the main canopy of woodland or forest or plants forming this
<b>Understorey tree species</b>	Tree species not having potential to attain a size at which they can contribute to the closed high canopy of a woodland
<b>Vascular wilt</b>	A type of plant disease in which water-conducting cells become dysfunctional
<b>Vessels</b>	Water-conducting cells in plants, usually wide and long for hydraulic efficiency; generally, not present in coniferous trees
<b>Veteran tree</b>	A loosely defined term for an old specimen that is of interest biologically, culturally or aesthetically because of its age, size or condition and which has usually lived longer than the typical upper age range for the species concerned
<b>White-rot</b>	A range of kinds of wood decay in which lignin, usually together with cellulose and other wood constituents, is degraded
<b>Wind exposure</b>	The degree to which a tree or other object is exposed to wind, both in terms of duration and velocity
<b>Wind pressure</b>	The force exerted by a wind on an object
<b>Windthrow</b>	The blowing over of a tree at its roots
<b>Wound dressing</b>	A general term for sealants and other materials used to cover wounds in the hope of protecting them against desiccation and infection; only of proven value against fresh wound parasites
<b>Wound wood</b>	Wood with atypical anatomical features, formed near a wound

## 10 APPENDIX F - Report Caveats

### 10.1.1.1 Full Legal Disclaimer

This report was prepared as a report of work instructed by the client (as specified). Neither Rainfords Tree Care nor any associated company, nor any of their employees, nor any of their contractors, subcontractors or their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or any third party's use or the report and its findings.

Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favouring by Rainfords Tree Care or any associated company. The views and opinions of authors expressed herein do not necessarily state or reflect those of Rainford's Tree Care or any associated company.

### 10.1.1.2 Copyright & Non-Disclosure Notice

The content, layout and any supporting digital files associated with this report are subject to copyright owned by Rainfords Tree Care. Exceptions to this are present where that copyright has been legally assigned to us by another party/organisation. In addition, Rainfords Tree Care may utilise content generated under license. Reproduction, scanning, copying or distribution of this report in any form is prohibited without prior written agreement.

### 10.1.1.3 Third Party Disclaimer

Neither Rainfords Tree Care nor any of its associated companies, sub-contractors or suppliers will be responsible or liable for any claim of loss or damage resulting from the third party use of the information contained within this report.

### 10.1.1.4 Specific - Trees

All tree inspections, unless specified, have been undertaken from ground level and using non-invasive techniques. Comments contained within the report on the condition and risk associated with any tree relate to the condition of the tree at the date and time of survey. Please note that the condition of trees is subject to change. This change may occur from, but is not limited to; biological and non-biological factors as well as mechanical/physical changes to conditions in the proximity of the tree. Any freak weather events may cause physical changes to the structure of the trees beyond expectation or reasonable foreseeability, to which this report cannot be held to account. Trees should be inspected at intervals relative to identified site risks and in accordance with relevant HSE and Central Government guidance. Rainfords Tree Care can provide further information on this matter if required.

Please note no statutory control checks have been undertaken (unless specified). Where tree surgery works have been identified these works assume that planning is approved, no tree works should be undertaken prior to determination of this application without up-to-date confirmation of the Tree Preservation Order/Conservation Area Status of the vegetation.

All works should be undertaken in accordance with the appropriate Duty of Care. This should include, for example, site specific risk assessments and due diligence inspections for the presence of protected species.

Any comment relating to 3rd party trees has been made without full access to the tree(s). Should these trees have any impact on the proposed development we would advise you to instruct us to contact the 3rd party and undertake further inspection work.