



MARK WELBY
CONSULTING ARBORISTS

Arboricultural Report

Including a tree survey, impact assessment and method statement
for new boundary fencing at

Airpets, Spout Lane,
North Heathrow, Staines, TW19 6BW

Reference: MW.2510.ASL.AIA
Client: Airpets
Date: 14 October 2025
Revision: B: 09.12.2025



Mark Welby DipArb(RFS), TechCert(ArborA), FArborA
01730 239 492 | mark@mwelby.com | www.mwelby.com
M Welby Ltd, trading as Mark Welby Consulting Arborists
Hampshire, UK



Executive Summary

Trees are a consideration in this planning application for new boundary fencing. Therefore, this report has been drafted to provide the information required to enable the local planning authority to meet the duty placed upon them by section 197 of the Town and Country Planning Act (as amended, 2021).

Included are a BS5837:2012 compliant tree survey, an arboricultural impact assessment, and a tree protection strategy that includes a method statement and tree protection plan.

Two low-quality trees are to be removed to facilitate the proposals.

The proposed fencing runs through the root protection areas of retained trees in some areas. Therefore, to minimise impact, a sensitive approach will be adopted. This will comprise an excavation for postholes. Should roots greater than 25 mm in diameter be encountered in any postholes, the holes will be adjusted to avoid these roots. Any smaller roots will be severed. A method statement for this is included within this document.

Provided the protection strategy is implemented as outlined, this application has a low arboricultural impact and is thus acceptable.



Table of Contents

1. Instructions and Terms of Reference	2
Documents Supplied	2
2. Statutory & Other Relevant Constraints	3
Ecology	3
3. Survey Scope & Methodology	4
4. Arboricultural Impact Assessment	5
Proposal	5
Tree Removals	5
Tree Surgery	5
Construction Impact	5
Supervision & Monitoring	5
Summary	5
5. Arboricultural Method Statement	6
Site Induction	6
Tree Surgery	6
Fencepost Installation in RPA	7
6. Limitations of Use and Copyright.	8
Appendix	9
i. Tree Categories Explained	10
ii. Tree Plan	11

1. Instructions and Terms of Reference

- 1.1. In October 2025, Airpets instructed me to undertake a tree survey and produce this report to accompany a planning application for new boundary fencing at Airpets, Spout Lane, North Heathrow, Staines, TW19 6BW.
- 1.2. Following the recommendations of the British Standard¹, this report includes the necessary information to enable the local planning authority to meet the duty placed upon them by section 197 of the Town and Country Planning Act (as amended, 2021).
- 1.3. It demonstrates that the proposal's impact, both direct and indirect, has been assessed, and mitigation, compensation, and tree protection have been proposed where appropriate.
- 1.4. Correctly implementing the tree protection specified in this report is critical for ensuring the retained trees are successfully protected throughout construction.
- 1.5. The assessment considers the proposal's impact on the constraints of trees retained within the site and those on adjacent land. Such impact can be caused directly through construction damage and indirectly from post-development resentment and pressure to detrimentally prune or remove the trees. The latter is often due to a poor juxtaposition between the proposal and the trees.
- 1.6. A tree's root protection area (RPA) represents a minimum area in m² that shall be left undisturbed around it. This is initially represented by a circle but is fundamentally an area of rooting volume. It is often adjusted to account for constraints to root growth within the site (primarily highways and buildings). The British Standard provides recommendations regarding the protection of existing trees during the construction process. This is achieved by ensuring a tree protection strategy is implemented before any demolition or construction on site.

Documents Supplied

- Proposed: 506_P_2.3 Perimeter Fence Plan (1).dwg
- Site survey: Airpets.dwg

¹BS5837:2012 Trees in relation to design, demolition and construction

2. Statutory & Other Relevant Constraints

Local Planning Authority	London Borough of Hillingdon
Tree Preservation Orders & Conservation Area restrictions Checked at the time of writing using the following link https://lbhillington.maps.arcgis.com/apps/View/index.html?appid=7b18f60872a94d38a0c9bf1aea032760	
Tree Preservation Orders	None
Conservation Areas	None
Forestry Act (1967)	A licence may be required for tree removals
Ancient Semi-Natural Woodland (ASNW) https://magic.defra.gov.uk/MagicMap.aspx	None
Ancient Tree Inventory https://ati.woodlandtrust.org.uk/tree-search/?v=	None
Obvious veteran trees	None
Sites of special scientific interest (SSSI) https://magic.defra.gov.uk/MagicMap.aspx	No
Legal covenants and outstanding planning conditions	Not known
Checked online at the time of writing (information must be verified before any tree work is carried out).	

Ecology

2.1. The Natural Environment and Rural Communities Act 2006 places a duty on public authorities to have regard to conserving biodiversity when carrying out their functions. This includes protecting trees that provide habitats for wildlife. The Wildlife and Countryside Act 1981 also provides protection for certain species of plants and animals, making it an offence to intentionally damage or destroy their habitats.

3. Survey Scope & Methodology

- 3.1. Tree survey data can be found on the appended plan.
- 3.2. The tree survey has been carried out following the recommendations of The British Standard and the trees are assessed objectively and without reference to any site layout proposals. Categories are based on each tree's health and condition, together with an assessment of its life expectancy if its surroundings were to be unchanged.
- 3.3. The reference numbers of surveyed trees and groups of trees are shown on the tree reference plan, which is appended to this report and based on the supplied survey drawing. Stem locations within groups may be estimated, and indicative of canopy only.
- 3.4. The tree survey was carried out from ground level only, with the aid of binoculars as necessary, following the Visual Tree Assessment² (VTA) method.
- 3.5. Where trees are located on neighbouring land, an estimated appraisal of their quality and dimensions has been made.
- 3.6. Where stems or branches are obscured by ivy or other materials a full assessment of those parts will not be possible.
- 3.7. Tree heights were measured with a clinometer or estimated in relation to those measured.
- 3.8. Trunk diameters are measured at 1.5m above ground level, where this is not possible, then Figure C.1 of the British Standard is followed.
- 3.9. Tree canopies were markedly asymmetrical, and were measured (or estimated by pacing) in four directions using a laser measure. Symmetrical canopies are measured in one direction only, with dimensions in the remaining directions assumed to be similar. For the canopies of groups of trees, the maximum radius for each compass point is measured (more complicated groups will have further notes taken and an accurate representation will be shown on the plan).
- 3.10. All estimated dimensions are noted in the data.

² Mattheck, C. & Breloer, H., 1998. The Body Language of Trees: A Handbook for Failure Analysis. London: H.M.S.O.

4. Arboricultural Impact Assessment

Proposal

- 4.1. It is proposed to install a new boundary fence, the layout of which can be seen on the appended plan.

Tree Removals

- 4.2. Two low-quality trees need to be removed to facilitate this proposal.
- 4.3. They are listed on the appended plan and comprise an elder and a goat willow, both category C.

Tree Surgery

- 4.4. Trees that require it, along with the hedge and group on the roadside, will be cut back to allow the fence to be constructed. Only the pruning work necessary for its installation will be carried out.

Construction Impact

- 4.5. The proposed fencing runs through the root protection areas of retained trees in some areas. Therefore, to minimise impact, a sensitive approach will be adopted. This will comprise an excavation for postholes. Should roots greater than 25 mm in diameter be encountered in any postholes, the holes will be adjusted to avoid these roots. Any smaller roots will be severed. A method statement for this is included within this document.
- 4.6. Given the low-impact nature of the proposal, physical tree protection measures (barriers or ground protection) are not necessary. All materials will be stored within the existing hard standing on the site.

Supervision & Monitoring

- 4.7. Some sites require more arboricultural involvement during the construction process than others. This is typically commensurate with the pressure on retained trees and the complexity of the tree protection strategy.
- 4.8. It is my opinion that regular monitoring visits would not be necessary for this project.

Summary

- 4.9. Provided the tree protection strategy is implemented as outlined in the following method statement, this application has a low arboricultural impact and is thus acceptable.

5. Arboricultural Method Statement

- 5.1. The tree protection on this site is subject to implementation as detailed in the following sections.
- 5.2. The recommendations of the British Standard have been applied where viable. Where deviations from the preferred approach are required, the impact on any retained trees is minimised through a combination of supervision from an arboriculturist and adherence to the associated method statement.
- 5.3. Once permission is granted, the strategy must be followed to avoid impacting the trees and adhere to any planning conditions.
- 5.4. The information within this section must be passed to the site foreman and cascaded to all relevant personnel involved in the project.
- 5.5. Any questions about the content or its implementation shall be directed to **Mark Welby Consulting Arborists at 01730 239492** before action is taken.
- 5.6. A tree plan is appended. It includes the tree survey data, existing site features and the approved construction. The plan must be read in conjunction with this method statement.

Site Induction

- 5.7. All site staff are to be briefed on the tree protection strategy for the site as part of the general site induction procedure. This can be carried out by the site manager once he has been briefed by the project arboriculturist.
- 5.8. In general, this will include the following:
 1. Explanation of the purpose of the tree protection barriers and any ground protection
 2. Explanation of the demolition procedures near trees
 3. Explanation of the sensitive/supervised excavation areas
 4. What to do if access is needed within a protected area for any reason
 5. What to do if damage occurs to any tree protection barriers and how to contact the project arboriculturist if necessary.

Tree Surgery

- 5.9. Pruning will be limited to cutting branches and trimming of hedging that is required to facilitate the installation of the fence only.
- 5.10. All work will be carried out under BS3998³ industry best practice and in line with any works already agreed upon with the council.

³ BS3998:2010- *Recommendations for Tree Work*. London: British Standards Institute

- 5.11. The statutory protection^{4 5} will be adhered to. If further advice is required, particularly if bats are discovered during tree work, it will be obtained from Natural England or other competent persons and recommendations adhered to.
- 5.12. The stumps of any trees removed from within the Construction Exclusion Zone or the RPAs of retained trees will be either cut flush to ground level and left in situ or ground out using a stump grinder. They will not be winched out.
- 5.13. All operations shall be carefully carried out to avoid damage to the trees being treated or neighbouring trees. No trees to be retained shall be used for anchorage or winching purposes.

Fencepost Installation in RPA

- 5.14. Stages for installing posts:

No plant machinery is to be used in the area for whatever reason

1. Dig postholes using hand tools, avoiding damage to the protective bark covering larger roots. Roots smaller than 25mm in diameter may be pruned back using either secateurs or a hand saw, leaving a clean cut.
2. Damage or severance of roots above 25mm diameter must be avoided. If roots of this size are discovered, the hole shall be relocated. If there are a large number of such roots it may be necessary to relocate the hole by half a fence panels length and adjust the fence panels accordingly.
3. Line holes with non-porous lining, for example, a durable polyethene bag.
4. Insert post and fill post-hole with concrete to just below ground level.
5. Trim polyethene to ground level and fill with clean topsoil.
6. Reinstall TPF as approved.

⁴ *Wildlife and Countryside Act. (1981)* London: HMSO.

⁵ *Conservation of Habitats and Species Regulations (2017)* London: HMSO.

6. Limitations of Use and Copyright.

Copyright M Welby Ltd trading as Mark Welby Consulting Arborists. All rights reserved.

No part of this report may be copied or reproduced by any means without prior written permission from M Welby Ltd. If you have received this report in error, please destroy all copies in your possession or control and notify M Welby Ltd. This report has been prepared for the exclusive use of the commissioning party and unless otherwise agreed in writing by M Welby Ltd, no other party may use, make use of or rely on the contents of the report. No liability is accepted by M Welby Ltd for any use of this report, other than for the purposes for which it was originally prepared and provided. Opinions and information provided in the report are based on M Welby Ltd using due skill, care and diligence in the preparation of the same and no explicit warranty is provided as to their accuracy. It shall be noted, and it is expressly stated that no independent verification of any of the documents or information supplied to M Welby Ltd. has been made.



Appendix



i.

Tree Categories Explained

BS5837:2012 Table 1 -Cascade chart for tree quality assessment			
Category and definition	Criteria (including subcategories where appropriate)		
Trees unsuitable for retention (see Note)			
Category U Those in such a condition that they cannot realistically be retained as living trees in the context of the current land use for longer than 10 years	<p>*Trees that have a serious, irremediable, structural defect, such that their early loss is expected due to collapse, including those that will become unviable after removal of other category U trees (e.g. where, for whatever reason, the loss of companion shelter cannot be mitigated by pruning)</p> <p>*Trees that are dead or are showing signs of significant, immediate, and irreversible overall decline</p> <p>*Trees infected with pathogens of significance to the health and/or safety of other trees nearby, or very low quality trees suppressing adjacent trees of better quality</p> <p><i>NOTE Category U trees can have existing or potential conservation value which it might be desirable to preserve; see 4.5.7.</i></p>		
	1 Mainly arboricultural qualities	2 Mainly landscape qualities	3 Mainly cultural values, including conservation
Trees to be considered for retention			
Category A Trees of high quality with an estimated remaining life expectancy of at least 40 years	Trees that are particularly good examples of their species, especially if rare or unusual; or those that are essential components of groups or formal or semi-formal arboricultural features (e.g. the dominant and/or principal trees within an avenue)	Trees, groups or woodlands of particular visual importance as arboricultural and/or landscape features	Trees, groups or woodlands of significant conservation, historical, commemorative or other value (e.g. veteran trees or wood-pasture)
Category B Trees of moderate quality with an estimated remaining life expectancy of at least 20 years	Trees that might be included in category A, but are downgraded because of impaired condition (e.g. presence of significant though remediable defects, including unsympathetic past management and storm damage), such that they are unlikely to be suitable for retention for beyond 40 years; or trees lacking the special quality necessary to merit the category A designation	Trees present in numbers, usually growing as groups or woodlands, such that they attract a higher collective rating than they might as individuals; or trees occurring as collectives but situated so as to make little visual contribution to the wider locality	Trees with material conservation or other cultural value
Category C Trees of low quality with an estimated remaining life expectancy of at least 10 years, or young trees with a stem diameter below 150mm	Unremarkable trees of very limited merit or such impaired condition that they do not qualify in higher categories	Trees present in groups or woodlands, but without this conferring on them significantly greater collective landscape value; and/or trees offering low or only temporary/transient landscape benefits	Trees with no material conservation or other cultural value



ii.

Tree Plan






See the following page

Refined Tables 2 (Groups)		Table 1											
Ref	Species	Common Name	Height	Stem Diameter	Crown Diameter	Age Class	Observations	Est. Recruitment	Date Sampled	BS Class	RFPA Status	RFPA Notes	No.
G02	Mixed species	Mixed species	3m	50mm-60mm	50mm	Mature	Life of small saplings trees located on the edge of the forest. They were present back on the site.	0% Contribution	13/10/2023	C2	55	1534	
H01	Lagotis lobulata	Common ash	4m	40mm	40mm	Early-Mature		10 Years	10/10/2023	C2	71	467	
T03	Pinus edulis	Common pine	8m	230mm	2.5m	Early-Mature	Small tree with a crown. Growing within the forest edge, by its stems are present on the edge of the forest.	10 Years	10/10/2023	C2	27m	2347	
T11	Quercus robur	Pedunculated oak	15m	600mm	2m	Mature	Small tree with a crown. Overlaid on the edge of the forest.	20 Years	10/10/2023	R2	68m	12574	
T12	Saxifraga	Woolly saxifrage	15cm	50mm	2m	Mature	Flowering in a 10-15m deep hole.	20 Years	10/10/2023	R2	100m	36664	
T13	Lagotis lobulata	Common ash	8m	200mm-220mm	2m	Mature	Tree seen from ground level, tree with a crown. Growing within the forest.	20 Years	10/10/2023	R2	30m	4197	
T14	Chamaecyparis thuyoides	Lemon cypress	10m	200mm	2m	Mature	Very young sapling	<15 Years	10/10/2023	A1	30m	4882	
T15	Chamaecyparis thuyoides	Lemon cypress	16m	260mm	2m	Mature	Very young sapling	<15 Years	10/10/2023	A1	30m	3487	
T16	Pinus edulis	Common pine	15m	630mm	1.5m	Mature	Offshore. Flouting needles and a crown.	40 Years	10/10/2023	A2	170m	17704	
T17	Pinus edulis	Common pine	15m	200mm	2m	Early-Mature	Offshore crown. Flouting needles and a crown.	40 Years	10/10/2023	R2	30m	3447	
T18	Pinus edulis	Common pine	15m	400mm	3m	Mature	Flouting needles in one side of the crown.	40 Years	10/10/2023	A2	68m	11504	
T19	Podocarpus neriifolius	Hebe sheath	15m	600mm	2m	One-Mature	Relieve the tree to be shed	0 Years	10/10/2023	A1	81m	20064	
T20	Pinus edulis	Common pine	15m	200mm	2m	Early-Mature	Flouting needles and a crown.	40 Years	10/10/2023	A2	30m	5247	
T21	Pinus edulis	Common pine	15m	300mm	3m	Early-Mature	Flouting needles and a crown.	20 Years	10/10/2023	R2	40m	6447	
T22	Pinus edulis	Common pine	15m	130mm	1m	Early-Mature	Flouting needles and a crown.	40 Years	10/10/2023	A1	26m	4147	
T23	Sambucus nigra	Elber	45mm-40mm	40mm-40mm	2m	Early-Mature	Plotted in one of pine. Branches are present on the edge of the forest.	10 Years	10/10/2023	C2	12m	561	
T24	Maka	Apple	6m	300mm	2m	Mature	Small tree with a crown. Growing within the forest.	10 Years	10/10/2023	C1	30m	4847	
T25	Maka	Apple	6m	300mm	2m	Mature	Small tree with a crown. Growing within the forest.	10 Years	10/10/2023	C1	30m	4147	
T26	Maka	Apple	5m	300mm	2m	Mature	Small tree with a crown. Growing within the forest.	10 Years	10/10/2023	C1	30m	4847	
T29	Pinus edulis	Common pine	10m	200mm-280mm	2m	Mature	Plotted in one of pine. Tree seen from ground level. Crown seen from the edge of the forest.	10 Years	10/10/2023	C2	40m	7207	
T30	Ornithoglossum	Common heath	5m	100mm-150mm	1.5m	Mature	Plotted in one of pine. Growing within the forest.	10 Years	10/10/2023	C2	40m	1607	

Trees & Groups for Removal



	Tree ref/category/species & TPO ref
	Root protection area
	Crown spread

- Category A - High quality
- Category B - Moderate quality
- Category C - Low quality
- Category U - Unsuitable for retention

Tree Survey

Airpets, Spout Lane,
North Heathrow, Staines,
TW19 6BW

MARK WELBY
CONSULTING ARBORISTS

Mark Welby
DipArts(PSS), TextCntrl(Avork), FArbArk
Arbocultural Association Registered Consultant
01730 230 492 | mark@mwelby.com
www.mwelby.com
82 Welby Ltd | Harpenden | UK