

BUROHAPPOLD ENGINEERING






- Temporary retaining wall required between Phase 2 and 3 basement, shown as
- Sewer diversion works required. The new drainage system in the Phase 4 area should be installed prior to any diversion works in order to connect to the existing system.

• Construct new station entrance with link bridge and step free access to the platforms.

- Construct protected pedestrian access across the new square to new station entrance from Central way temporarily.

TfL Ownership Boundary (32,092.5m²)



PHASE 3

Phase 3a:

- Install temporary protection deck over platforms and tracks to facilitate demolition of existing station buildings. • Install permanent retaining wall to car park and complete construction of car park and square.
- Construct mini-piled foundations for the new bridging structure on the western side of the tracks adjacent to Waitrose in a
- Construct mini-piled foundations for the new bridging structure on the western platform inside a hoarded-off area.
- Install bridging beams over the platform and tracks during engineering hours to provide a permanent deck structure. • Complete construction of the Phase 3 buildings above transfer deck level.
- Car park opens in full.


Phase 3b:

• Carry out junction improvement, bus stop and public realm works on Green Lane. • Complete construction of retail and residential development around the square.

Phase 3c:

• Enhancement works to the existing footbridge.

TfL Ownership Boundary (32,092.5m²) Site Boundary (19,108m²)



PHASE 4

• Close existing car park once new car park is operational. • Construction of new townhouses. (following reserved matters)

TfL Ownership Boundary (32,092.5m²) Site Boundary (19,108m²)

Northwood Phasing Plan - Indicative Phasing Plan

NOTE: For information purposes only, does not form part of the standard planning application drawing set.

COMPLETED SCHEME

TfL Ownership Boundary (32,092.5m²) Site Boundary (19,108m²)