

Nestles Avenue Demolition Package Programme Status 09/12/2022

ID	Task Mode	Task Name	Duration	Start	Finish	% Complete	October 2022												November 2022												December 2022											
							03	06	09	12	15	18	21	24	27	30	02	05	08	11	14	17	20	23	26	29	02	05	08	11	14	17	20	23								
1		Nestles Avenue Demolition Package	52 days	03/10/22	13/12/22	93%																																				
2		Site Set Up	2 days	03/10/22	04/10/22	100%																																				
3		Site Set Up	2 days	03/10/22	04/10/22	100%																																				
4		Deliveries	2 days	03/10/22	04/10/22	100%																																				
5		Asbests Removal	8 days	05/10/22	14/10/22	100%																																				
6		Unit 234 Western Bay	3 days	05/10/22	07/10/22	100%																																				
7		Unit 233	7 days	05/10/22	13/10/22	100%																																				
8		Units 1A & 1B	8 days	05/10/22	14/10/22	100%																																				
9		Units 2A, 2B & 2C	5 days	05/10/22	11/10/22	100%																																				
10		Superstructure Demolition	45 days	12/10/22	13/12/22	90%																																				
11		Unit 234	15 days	12/10/22	01/11/22	100%																																				
12		Unit 233	10 days	26/10/22	08/11/22	98%																																				
13		Units 1A & 1B	5 days	09/11/22	15/11/22	100%																																				
14		Units 2A, 2B & 2C	10 days	16/11/22	29/11/22	75%																																				
15		Hand Demolition of 2A, 2B & 2C Northern Elevator	5 days	30/11/22	06/12/22	100%																																				
16		Unit 234 Western Bay	5 days	07/12/22	13/12/22	50%																																				

Project: Project1 Date: 09/12/22	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			

Nestles Avenue Demolition Package Programme

Status 09/12/2022

			January 2023							February 2023							March 2023							April 2023							May 2023							June 2023																		
23	26	29	01	04	07	10	13	16	19	22	25	28	31	03	06	09	12	15	18	21	24	27	02	05	08	11	14	17	20	23	26	29	01	04	07	10	13	16	19	22	25	28	01	04	07	10	13	16	19	22	25	28	31	03	06	09

Project: Project1
Date: 09/12/22

Task	Project Summary	Manual Task	Start-only	Deadline
Split	Inactive Task	Duration-only	Finish-only	Progress
Milestone	Inactive Milestone	Manual Summary Rollup	External Tasks	Manual Progress
Summary	Inactive Summary	Manual Summary	External Milestone	