

ID	Task Name	Duration	Start	Finish	Predecessors
1	Relocation of substation	48 days?	Mon 05/11/18	Fri 18/01/19	
2	Demolitions	15 days	Mon 21/01/19	Fri 08/02/19	1
3	Mobilisation	5 days	Mon 11/02/19	Fri 15/02/19	2
4	Site Preparation/Proof Rolling	5 days	Mon 18/02/19	Fri 22/02/19	3
5	Foundations	15 days	Mon 25/02/19	Fri 15/03/19	4
6	Drainage	15 days	Mon 04/03/19	Fri 22/03/19	
7	Steel Frame	25 days	Mon 25/03/19	Fri 26/04/19	6
8	Scaffold	5 days	Mon 22/04/19	Fri 26/04/19	
9	Cladding	30 days	Mon 22/04/19	Fri 31/05/19	
10	Ground Floor Slab Work	20 days	Mon 13/05/19	Fri 07/06/19	
11	Windows, curtain walling	15 days	Mon 03/06/19	Fri 21/06/19	
12	Floor slabs	10 days	Mon 20/05/19	Fri 31/05/19	
13	Loading doors	10 days	Mon 03/06/19	Fri 14/06/19	12
14	Internal Walls	15 days	Mon 03/06/19	Fri 21/06/19	
15	M & E Services	60 days	Mon 03/06/19	Fri 23/08/19	
16	Lifts	15 days	Tue 16/07/19	Mon 05/08/19	
17	Internal Finishes and Joinery	40 days	Thu 27/06/19	Wed 21/08/19	
18	External Works & Landscaping	30 days	Mon 17/06/19	Fri 26/07/19	13
19	Commissioning	10 days	Mon 26/08/19	Fri 06/09/19	15
20	Snag Clean and Clear	10 days	Mon 09/09/19	Fri 20/09/19	19
21	Completion	0 days	Mon 05/11/18	Mon 05/11/18	

Task
Split

Progress	Milestones
1.00	1.00
2.00	2.00
3.00	3.00
4.00	4.00
5.00	5.00
6.00	6.00
7.00	7.00
8.00	8.00
9.00	9.00
10.00	10.00
11.00	11.00
12.00	12.00
13.00	13.00
14.00	14.00
15.00	15.00
16.00	16.00
17.00	17.00
18.00	18.00
19.00	19.00
20.00	20.00
21.00	21.00
22.00	22.00
23.00	23.00
24.00	24.00
25.00	25.00
26.00	26.00
27.00	27.00
28.00	28.00
29.00	29.00
30.00	30.00
31.00	31.00
32.00	32.00
33.00	33.00
34.00	34.00
35.00	35.00
36.00	36.00
37.00	37.00
38.00	38.00
39.00	39.00
40.00	40.00
41.00	41.00
42.00	42.00
43.00	43.00
44.00	44.00
45.00	45.00
46.00	46.00
47.00	47.00
48.00	48.00
49.00	49.00
50.00	50.00
51.00	51.00
52.00	52.00
53.00	53.00
54.00	54.00
55.00	55.00
56.00	56.00
57.00	57.00
58.00	58.00
59.00	59.00
60.00	60.00
61.00	61.00
62.00	62.00
63.00	63.00
64.00	64.00
65.00	65.00
66.00	66.00
67.00	67.00
68.00	68.00
69.00	69.00
70.00	70.00
71.00	71.00
72.00	72.00
73.00	73.00
74.00	74.00
75.00	75.00
76.00	76.00
77.00	77.00
78.00	78.00
79.00	79.00
80.00	80.00
81.00	81.00
82.00	82.00
83.00	83.00
84.00	84.00
85.00	85.00
86.00	86.00
87.00	87.00
88.00	88.00
89.00	89.00
90.00	90.00
91.00	91.00
92.00	92.00
93.00	93.00
94.00	94.00
95.00	95.00
96.00	96.00
97.00	97.00
98.00	98.00
99.00	99.00
100.00	100.00

Summary
Project

Summary

Project Summary

External Tasks

External Milestones

Deadline