



TfL Street Management

Timing Sheets

UTC Micro

London Borough Of	Grid Reference	UTC Type	Bt Line No	Issue	Date Implemented	Initials	Site Number
HILLINGDON	510300/178867	OUT	AXJK 704155	5	27-JAN-2009	MOTTH	26/000146/
Address							
NORTH HYDE ROAD - NORTH HYDE GARDENS - WATERSPLASH LANE							
PDU Rate	Controller Installed Date	Engineer Responsible	Linking				
75	20-MAR-1998	SIG_TAT	26/000024/				
Computer	Control	Control	Concentrator	Prom Number	Firmware	Controller Type	
Takeover Date	Group	Subgroup	Subgroup				
	180	26/000146/		EM26198		STCL T400 MK 1 UTC Cntr with Integral Facilities	

0	1	2 NORTH HYDE GARDENS	3
			PERMITTED MOVES

Unable to establish Issue No for Stage Diagram

TFL Drg No
Sig Drg No

HI Signal YES
Dimming 160 Volts

Word	Bit	01	02	03	04	05	06
Type	CONTROL	1F1	1F2	1F3	1DX	1TS	
26	REPLY1	1G1	1G2	1G3	1JD	1RT	1JL



Phase Timings						
Phase	Min	Ext	Max	Ped Black	Phase Type	Alternative Maximums
A	7				T	
B	7				T	
C	4				F	
D	7				T	
E	7				T	
F	3				D	

Issue	Site Number
5	26/000146/

Phase Intergreens

		To Phase					
		A	B	C	D	E	F
From Phase	A			7	8	5	3
	B					9	3
	C	5				9	3
	D	5				5	3
	E	5	5	7	9		3
	F	2	2	2	2	2	



TfL Street Management

Timing Sheets

UTC Micro

Mode Priority	CLF PLAN0		CLF PLAN1		CLF PLAN2		CLF PLAN3		CLF PLAN4		CLF PLAN5		CLF PLAN6		Issue	Site Number
UTC	Time Of	Day	Time Of	Day	Time Of	Day	Time Of	Day	Time Of	Day	Time Of	Day	Time Of	Day	5	26/000146/
Hand Control	Operation	Type	Operation	Type	Operation	Type	Operation	Type	Operation	Type	Operation	Type	Operation	Type		
Manual Select	05:00	7	06:30	9	10:00	8	15:00	6	09:00	1	00:00	7	14:00	1		
Hurry (1)	20:00	0	06:30	1			15:30	0					18:00	8		
Hurry (2)	20:00	2	07:00	0			15:30	2								
VA	20:00	3	17:00	1			15:30	3								
CLF	20:00	4					15:30	4								
Fix Time	20:00	5					15:30	5								
Bus Priority																
	Cycle Time		Cycle Time		Cycle Time		Cycle Time		Cycle Time		Cycle Time		Cycle Time			
	60		60		60		60		60		60		60			

Phase Delays															
Stage	Stage	Phase	Delay	Stage	Stage	Phase	Delay	Stage	Stage	Phase	Delay	Stage	Stage	Phase	Delay
From	To	Associated	Period	From	To	Associated	Period	From	To	Associated	Period	From	To	Associated	Period

DET	Function	Phase	DET	Function	Phase	DET	Function	Phase	DET	Function	Phase
SMVDE	CAL	E									
IRDE	CAL	E									

Issue	Historical Amendments
5	NEW PROM (SPEC ISSUE 3) INSTALLED & UTC COMMISSIONED 27-JAN-2009 MOTTH
4	UTC CELL CORRECTED FROM CNTR TO OUTR. 19-OCT-07 DTA_BM
3.1	POLES AND BOX SIGNS CORRECTED. CONTROLLER SERIAL NO. AND IRD ADDED AS PER SITE VISIT. 13-APR-04 FCC BJM
3	UTC GROUP ADDED, CELL AND WORD TYPE CHANGED. 14-JUL-1998 FCC MH (VI ATC)
2	COMMISSIONED ON U.T.C. 13-JUL-98 SIG TAT
1.1	GRID REF ADDED SIG PDW 24-MAR-98
1	NEW CONTROLLER INSTALLED AND COMMISSIONED, LEFT SWITCHED OFF. 23-MAR-98 SIG TAT

Remarks
Version No
Linking LINKED TO 26/24P
Comments TFL SPEC ISSUE 3
Det Strategy SMVD - IRD
Amendment NEW PROM (SPEC ISSUE 3) INSTALLED & UTC COMMISSIONED 27-JAN-2009 MOTTH