

Arbol EuroConsulting Ltd.

1 Landford Close Rickmansworth WD3 1NG
Mobile: 07884426671

137 Ducks Hill Road Northwood HA6 2SQ
Tree Protection Plan

SCALE :
1:500 @ A3

DATE :
1/23/2019

MAP FILENAME :
101 256

Plan Technology Services Ltd Email: info@planotechnology.co.uk
Maps based on Ordnance Survey MasterMap or 1:25000 M16 scale data
with the permission of the Controller of HMSO. © Crown Copyright



The original of this drawing was produced in colour - a monochrome copy should not be relied upon

- NOTES
1. The existing property is shaded in gray.
 2. Trees T2, and T5 including an 11m length of H5, H3 (complete) and the southern-end section of H1 (next to the widened drive) have been removed to facilitate development and open up the garden.
 3. The existing northern edge of the driveway running past T1 has been retained on plan to compare that with the (proposed) revised driveway layout. NB The RPA incursion (shaded green) is only 2.83%.
 4. With the build complete the brick edge and paving adjacent to the Cycle Storage can be removed and planted up as a lawn area: an RPA gain for T1.
 5. The existing driveway entrance to be used during the build. On completion drive to be removed and a sweet gum tree (or similar sized species) to be planted.
 6. New tree planting area fenced-off as a CEZ: recommended mix of silver birch, hornbeam and yew (at least 8 trees).
 7. New tree planting area for a silver birch fenced-off as a CEZ.



THIS TREE PROTECTION PLAN MUST BE
READ IN CONJUNCTION WITH THE
ARBORICULTURAL METHOD STATEMENT
THAT ACCOMPANIES THE TREE REPORT

KEY

- Root Protection Area (RPA)
- Crown Spread
- BS 5837 Retention Grade
- Temporary Staked Tree Protection Barrier (TPB)
- CEZ = Construction Exclusion Zone
- Temporary Ground Protection
- Temporary Scaffolding incorporating plank ground Protection

