

# ELECTRICAL INSTALLATION CERTIFICATE

Requirements for Electrical Installations - BS 7671: 2018+A2:2022 as amended  
(IET Wiring Regulations 18th Edition)

## Guidance for recipients:

This safety Certificate has been issued to confirm that the electrical installation work to which it relates has been designed, constructed, inspected and tested in accordance with BS 7671 (the IET Wiring Regulations).

You should have received an 'original' Certificate and the person that issued the Certificate should have retained a duplicate.

If you were the person ordering this work, but not the owner of the installation, you should pass this Certificate, or a full copy of it, immediately to the owner. The original Certificate is to be retained in a safe place and be shown to any person inspecting or undertaking work on the electrical installation in the future.

If you later vacate the property, this Certificate will demonstrate to the new owner that the electrical installation complied with the requirements of BS 7671 at the time the Certificate was issued.

The Construction (Design and Management) Regulations require that, for a project covered by those Regulations, a copy of this certificate, together with schedules, is included in the project health and safety document.

For safety reasons, the electrical installation will need to be re-inspected at appropriate intervals by a skilled person or persons, competent in such work. The maximum time interval recommended before the next inspection is stated in Section 3 under "NEXT INSPECTION".

This Certificate is intended to be issued only for a new electrical installation or for new work associated with an addition or alteration to an existing installation. It should not have been issued for the inspection and testing of an existing electrical installation. An "Electrical Installation Condition Report" should be issued for such an inspection.

This Certificate is only valid if the Schedule of Inspections has been completed to confirm that all relevant inspections have been carried out and where accompanied by Schedule(s) of Circuit Details and Test Results.

Where the installation includes a residual current device (RCD) it should be tested six-monthly by pressing the button marked 'T' or 'Test'. The device should switch off the supply and should then be switched on to restore the supply. If the device does not switch off the supply when the button is pressed, seek expert advice. For safety reasons it is important that this instruction is followed.

Where the installation includes an arc fault detection device (AFDD) having a manual test facility it should be tested six-monthly by pressing the test button. Where an AFDD has both a test button and automatic test function, manufacturer's instructions shall be followed with respect to test button operation.

Where the installation includes a surge protective device (SPD) the status indicator should be checked to confirm it is in operational condition in accordance with manufacturer's information. If the indication shows that the device is not operational, seek expert advice. For safety reasons it is important that this instruction is followed.

Where the installation includes alternative or additional sources of supply, warning notices should be found at the origin or meter position or, if remote from the origin, at the consumer unit or distribution board and at all points of isolation of all sources of supply.

DATED: 10TH October 2025

# ELECTRICAL INSTALLATION CERTIFICATE

FT/EIC 7595000001535

for Residential or Similar Premises up to 100 A

Requirements for Electrical Installations  
BS7671 :2018+A2:2022 as amended  
(IET Wiring Regulations 18th Edition)



## Client Details

Client	Happyhome Investments Ltd	Installation	
Address	141 Cleave Avenue Hayes Middlesex	Address	141 Cleave Avenue Hayes Middlesex
Postcode	UB3 4HD	Postcode	UB3 4HD

## Details of the Installation

Description of premises Residential or Similar  Commercial  Industrial  Date of original installation

Installation is New  Addition  Alteration  Records Available Yes  No  RCD Risk assessment attached

### Description of the installation

Complete new wiring of this recently refurbished domestic dwelling into a HMO with installation of main consumer control unit DB7-Common, Sub Distribution boards DB1,DB2,DB3,DB4,DB5 and DB6.

### Extent of the installation covered by this certificate

Visual Inspection of supplier's equipment only. Visual inspection and testing of Earthing conductor, Main Protective and supplementary bonding conductors, Main Consumer control unit DB7, Sub Distribution boards DB1, DB2, DB3, DB4, DB5, DB6 and all their final circuits.

### Details of departures from BS 7671 (regulations 120.3, 133.1.3 and 133.5)

None

### Details of permitted exception. (regulation 411.3.3) where applicable a suitable risk assessment(s) must be attached to this certificate

None

## Declaration for Design, Construction, Inspection and Testing (for sole person responsibility)

I being the person responsible for design, construction, inspection and the test of the electrical installation (as indicated by my signature below), particulars of which are described in Section 2, having exercised reasonable skill and care when carrying out the design, construction, inspection and test hereby CERTIFY that the design, construction, inspection and test for which i have been responsible is to the best of my knowledge and belief in accordance with BS 7671:2018, amended to  except for the departures, if any, listed below. The extent of liability of the signatory or the signatories is limited to work described in Section 2 as subject of this certificate.

For the DESIGN / CONSTRUCTION / INSPECTION & TEST of the installation:

Company	<input type="text" value="Salcette Electrical Services"/>	Position	<input type="text" value="Electrical Inspector"/>		
Inspector Name	<input type="text" value="Lino Fernandes"/>	Date	<input type="text" value="10/10/2025"/>		
Address	<input type="text" value="40 Cranford Lane"/> <input type="text" value="Harlington, Middlesex"/> <input type="text" value="UB3 5HA"/>	Scheme No.	<input type="text" value="26691"/>	Branch No.	<input type="text"/>
		Signature	<input type="text" value="Lino Fernandes"/>		

Reviewed By	<input type="text" value="Lino Fernandes"/>	Reviewed By Signature	<input type="text" value="Lino Fernandes"/>
Reviewed By Date	<input type="text" value="10/10/2025"/>		

Next inspection I the designer recommend that this installation is further inspected after an interval of not more than  years

# ELECTRICAL INSTALLATION CERTIFICATE

FT/EIC 759500001535

for Residential or Similar Premises up to 100 A

Requirements for Electrical Installations  
BS7671 :2018+A2:2022 as amended  
(IET Wiring Regulations 18th Edition)



## Supply Characteristics and Earthing Arrangements

Earthing Arrangements TN-S  TN-C-S  TT  Other  If Other please specify

Number & Type of live conductors AC  DC  No. of phases  No. of wires

**Nature of Supply Parameters (Note: <sup>(1)</sup> by enquiry, <sup>(2)</sup> by enquiry or by measurement)**

Nominal voltage, U/U<sub>0</sub> <sup>(1)</sup>  v Nominal frequency, f<sup>(1)</sup>  Hz Confirmation of polarity

Prospective fault current, I<sub>pf</sub> <sup>(2)</sup>  kA External loop impedance, Z<sub>e</sub> <sup>(2)</sup>  Ω

Supply Protective Device BS (EN)  Type  Rated Current  A

No. of Additional Supplies

## Particulars of Installation at the Origin

**Details of installation Earth Electrode** (where applicable) Type (e.g. rod(s), tape etc)  Distributors facility  Installation Earth Electrode   
Location  Electrode resistance to earth  Ω Maximum Demand (load)  Amps  KVA

Main Protective Conductors	Material	csa	(✓) or Value	(✓) or Value
Earthing Conductor	Copper	16	mm <sup>2</sup> Continuity Verified <input checked="" type="checkbox"/>	Ω Connection Verified <input checked="" type="checkbox"/>
Protective Bonding Conductor	Copper	10	mm <sup>2</sup> Continuity Verified <input checked="" type="checkbox"/>	Ω Connection Verified <input checked="" type="checkbox"/>

Main Supply Conductor	Material	csa	(connection / continuity) (✓) or Value	(✓) or Value
	Copper	25	mm <sup>2</sup> Water installation <input checked="" type="checkbox"/>	Ω To structural steel <input type="checkbox"/>
Main Switch Location	Ground Floor, Utility Room		Gas installation pipes <input checked="" type="checkbox"/>	Ω To lightning protection <input type="checkbox"/>
			Oil installation pipes <input type="checkbox"/>	Ω Other <input type="text"/>

Fuse/device rating or setting  A Voltage rating  V BS(EN)  No. of Poles  Current Rating  A  
If RCD main switch: Rated residual operating current I<sub>Δn</sub>  mA Rated time delay  ms Measured operating trip time  ms

**Comments on existing installation** (in case of addition or alteration see section 644.1.2) use continuation sheet if needed

None

(For additions or alterations) cables concealed within trunking and conduits, or cables or conduits concealed under floors, in roof spaces and generally within the fabric of the building or underground may not have been inspected.

## Schedule of Inspection - Outcomes

Indicates an inspection has been carried out and the result is satisfactory		Indicates the inspection is not applicable to a particular item	
1.0	Condition of consumer's intake equipment (visual inspection only)	8.0	Circuits (Distribution and Final)
2.0	Parallel or switched alternative sources of supply	9.0	Isolation and switching
3.0	Protective measure: Automatic Disconnection of Supply (ADS)	10.0	Current-using equipment (permanently connected)
4.0	Basic Protection	11.0	Identification and notices
5.0	Protective measure other than ADS	12.0	Location(s) containing a bath or shower
6.0	Additional protection	13.0	Other special installations or locations
7.0	Distribution equipment	14.0	Prosumer's low voltage electrical installation(s)

**SCHEDULES:** This certificate is only valid when (enter quantities of schedules attached)  schedules of circuit details and test results are attached

Inspector's Name:

Signature:

Date:

for Residential or Similar Premises up to 100 A

Requirements for Electrical Installation - BS 7671:2018+A2:2022 as amended (IET Wiring Regulations 18th Edition) All items inspections to confirm as appropriate, compliance with the relevant clauses in BS 7671:2018+A2:2022 as amended



Outcomes			
Indicates an inspection has been carried out and the result is satisfactory		Indicates the inspection is not applicable to a particular item	

Item No.	Description	Outcome
<b>1.0 CONDITION OF CONSUMER'S INTAKE EQUIPMENT (VISUAL INSPECTION ONLY) Where inadequacies in the intake equipment are encountered, which may result in a dangerous or potentially dangerous situation.</b>		
1.1	Consumer's isolator (where present)	
1.2	Consumer's meter tails	
<b>2.0 PARALLEL OR SWITCHED ALTERNATIVE SOURCES OF SUPPLY</b>		
2.1	Presence of adequate arrangements where generator to operate as a switched alternative (551.6)	
2.2	Dedicated earthing arrangement independent of that of the public supply (551.4.3.2.1)	
2.3	Presence of adequate arrangements where generator to operate in parallel with the public supply system (551.7)	
2.4	Correct connection of generator in parallel (551.7.2)	
2.5	Compatibility of characteristics of means of generation (551.7.3)	
2.6	Means to provide automatic disconnection of generator in the event of loss of public supply system or voltage or frequency deviation beyond declared values (551.7.4)	
2.7	Means to prevent connection of generator in the event of loss of public supply system or voltage or frequency deviation beyond declared values (551.7.5)	
2.8	Means to isolate generator from the public supply system (551.7.6)	
<b>3.0 PROTECTIVE MEASURE: AUTOMATIC DISCONNECTION OF SUPPLY (ADS)</b>		
3.1	Distributor's earthing arrangement (542.1.2.1; 542.1.2.2)	
3.2	Installation earth electrode (where applicable) (542.1.2.3)	
3.3	Earthing conductor and connections, including accessibility (542.3; 543.3.2)	
3.4	Main protective bonding conductors and connections, including accessibility (411.3.1.2; 543.3.2)	
3.5	Provision of safety electrical earthing/bonding labels at all appropriate locations (514.13)	
3.6	RCD(s) provided for fault protection (411.4.204; 411.5.3)	
3.7	Provisions where automatic disconnection is not feasible (411.3.2.5)	
3.8	FELV - requirements satisfied (411.7; 411.7.1)	
3.9	RLV - requirements satisfied (411.8)	
<b>4.0 BASIC PROTECTION</b>		
4.1	Insulation of live parts (416.1)	
4.2	Barriers or enclosures (416.2; 416.2.1)	
4.3	Obstacles (Section 417; 417.2.1; 417.2.2)	
4.4	Placing out of reach (Section 417; 417.3)	
<b>5.0 PROTECTIVE MEASURES OTHER THAN ADS</b>		
5.1	SELV (Section 414)	
5.2	PELV (Section 414)	
5.3	Double insulation i.e. Class II or equivalent equipment and associated circuits (Section 412)	
5.4	Reinforced insulation i.e. Class II or equivalent equipment and associated circuits (Section 412)	
5.5	Non-conducting location (418.1)	
5.6	Earth-free local equipotential bonding (418.2)	
5.7	Electrical separation (Section 413; 418.3)	
<b>6.0 ADDITIONAL PROTECTION</b>		
6.1	RCDs not exceeding 30 mA as specified (415.1)	
6.2	Supplementary bonding (Section 415; 415.2)	
<b>7.0 DISTRIBUTION EQUIPMENT</b>		
7.1	Adequacy of working space/accessibility to equipment (132.12; 513.1)	
7.2	Security of fixing (134.1.1)	
7.3	Insulation of live parts not damaged during erection (416.1)	
7.4	Adequacy/security of barriers (416.2)	
7.5	Suitability of enclosures for IP and fire ratings (416.2; 421.1.6; 421.1.201; 526.5)	
7.6	Enclosures not damaged during installation (134.1.1)	
7.7	Presence and effectiveness of obstacles (417.2)	
7.8	Components are suitable according to manufacturers' assembly instructions or literature (536.4.203)	
7.9	Presence of main switch(es), linked where required (462.1.201)	
7.10	Isolators, for every circuit or group of circuits and all items of equipment (462.2)	
7.11	Operation of main switch(es) (functional check) (643.10)	
7.12	Manual operation of circuit-breakers, RCDs and AFDDs to prove functionality (643.10)	
7.13	Confirmation that integral test button/switch causes RCD(s) to trip when operated (functional check) (643.10)	
7.14	Confirmation overvoltage protection (SPDs) provided where specified (534.4.1.1)	

*for Residential or Similar Premises up to 100 A*

Requirements for Electrical Installation - BS 7671:2018+A2:2022 as amended (IET Wiring Regulations 18th Edition) All items inspections to confirm as appropriate, compliance with the relevant clauses in BS 7671:2018+A2:2022 as amended



7.15	Selection of protective device(s) and base(s); correct type and rating (411.3.2; 411.4; 411.5; 411.6; Sections 432, 433, 434, 537.1.1)	✓
7.16	Single-pole protective devices in line conductors only (132.14.1; 530.3.3; 643.6)	✓
7.17	Protection against mechanical damage where cables enter equipment (522.8.1; 522.8.5; 522.8.11)	✓
7.18	Protection against electromagnetic effects where cables enter ferromagnetic enclosures (521.5.1)	✓
7.19	Confirmation that ALL conductor connections, including connections to busbars, are correctly located in terminals and are tight and secure (526.1)	✓
<b>8.0 CIRCUITS (Distribution and Final)</b>		
8.1	Identification of conductors (514.3.1)	✓
8.2	Conductors correctly identified by colour, lettering or numbering (Section 514)	✓
8.3	Cables correctly supported throughout, with protection against abrasion (521.10.202; 522.8.5)	✓
8.4	No basic insulation of a conductor visible outside enclosure (526.8)	✓
8.5	Examination of cables for signs of mechanical damage during installation (522.6.1; 522.8.1; 522.8.3)	✓
8.6	Examination of insulation of live parts, not damaged during erection (522.6.1; 522.8.1)	✓
8.7	Non-sheathed cables protected by enclosure in conduit, ducting or trunking (521.10.1; 526.8)	✓
8.8	Suitability of containment systems (including flexible conduit) (Section 522)	✓
8.9	Correct temperature rating of cable insulation (522.1.1; Table 52.1)	✓
8.10	Adequacy of cables for current-carrying capacity with regard for the type and nature of installation (Section 523)	✓
8.11	Adequacy of overcurrent protective devices: type and fault current rating for fault protection (434.5)	✓
8.12	Adequacy of RCDs: type and current rating (531.3.3)	✓
8.13	Adequacy of AFDDs: current rating (532.6)	N/A
8.14	Presence, adequacy and correct termination of protective conductors (411.3.1.1; 543.1)	✓
8.15	Coordination between conductors and overload protective devices (433.1; 533.2.1)	✓
8.16	Wiring systems and cable installation methods/practices with regard to the type and nature of installation and external influences (Section 522)	✓
8.17	Cables concealed under floors, above ceilings, in walls/partitions, adequately protected against damage (522.6.201; 522.6.202; 522.6.203; 522.6.204)	✓
<b>8.18 PROVISION OF ADDITIONAL PROTECTION BY RCDs HAVING RATED RESIDUAL OPERATING CURRENT (I<sub>Δn</sub>) NOT EXCEEDING 30 mA</b>		
8.18.1	For all socket-outlets of rating 32 A or less, unless an exception is permitted (411.3.3)	✓
8.18.2	Supplies for mobile equipment with a current rating not exceeding 32 A for use outdoors (411.3.3)	N/A
8.18.3	For cables concealed in walls at a depth of less than 50 mm (522.6.202, 522.6.203)	✓
8.18.4	For cables concealed in walls/partitions containing metal parts regardless of depth (522.6.202; 522.6.203)	✓
8.18.5	Final circuits supplying luminaires within domestic (household) premises (411.3.4)	✓
8.18.6	For lighting that is accessible to the public (714.411.3.4)	N/A
8.19	Provision of fire barriers, sealing arrangements so as to minimize the spread of fire (Section 527)	✓
8.20	Segregation/separation of Band I (ELV) and Band II (LV) circuits (528.1)	✓
8.21	Cables segregated/separated from non-electrical services (528.3)	✓
8.22	Termination of cables at enclosures (Section 526)	✓
8.22.1	Connections under no undue strain (522.8.5, 526.6)	✓
8.22.2	No basic insulation of a conductor visible outside enclosure (526.8)	✓
8.22.3	Connections of live conductors adequately enclosed (526.5)	✓
8.22.4	Adequately connected at point of entry to enclosure (glands, bushes etc.) (522.8.5)	✓
8.23	Suitability of circuit accessories for external influences (512.2)	✓
8.24	Circuit accessories not damaged, securely fixed, correctly connected, suitable for external influences (134.101; 512.2; Section 526)	✓
8.25	Single-pole devices for switching or protection in line conductors only (132.14.1; 530.3.3; 643.6)	✓
8.26	Cables and conductors correctly connected, enclosed and with no undue mechanical strain (Section 526)	✓
8.27	Adequacy of connections, including cpcs, within accessories and at fixed and stationary equipment (Section 526)	✓
<b>9.0 ISOLATION AND SWITCHING</b>		
9.1	Isolators (462; 537.2)	✓
9.1.1	Presence and location of appropriate devices (Section 462; 537.2.7)	✓
9.1.2	Capable of being secured in the OFF position (537.2.4)	✓
9.1.3	Correct operation verified (functional check) (643.10)	✓
9.1.4	The installation, circuit or part thereof that will be isolated clearly identified by location and/or durable marking (537.2.7)	✓
9.2	Switching off for mechanical maintenance (464; 537.3.2)	✓
9.2.1	Presence of appropriate devices (464.1; 537.3.2)	✓
9.2.2	Acceptable location (537.3.2.4)	✓
9.2.3	Capable of being secured in the OFF position (464.2)	✓
9.2.4	Correct operation verified (functional check) (643.10)	✓
9.3	Emergency switching off (Section 465; 537.3.3; 537.4)	N/A
9.3.1	Presence of appropriate devices (465.1; 537.3.3; 537.4)	✓
9.3.2	Readily accessible for operation where danger might occur (537.3.3.6)	✓
9.3.3	Correct operation verified (functional check) (643.10)	✓

for Residential or Similar Premises up to 100 A

Requirements for Electrical Installation - BS 7671:2018+A2:2022 as amended (IET Wiring Regulations 18th Edition) All items inspections to confirm as appropriate, compliance with the relevant clauses in BS 7671:2018+A2:2022 as amended



9.3.4	Firefighter's switches (537.4)	N/A
9.4	Functional switching (463.1; 537.3.1)	✓
9.4.1	Presence of appropriate devices (537.3.1.1; 537.3.1.2)	✓
9.4.2	Correct operation verified (functional check) (537.3.1.1; 537.3.1.2; 643.10)	✓
9.4.3	Functional switching, for control of parts of the installation and current-using equipment (463.1; 537.3.1)	✓

**10.0 CURRENT-USING EQUIPMENT (PERMANENTLY CONNECTED)**

10.1	Suitability of equipment in terms of IP and fire ratings (416.2; 421.1; 421.1.201; 526.5)	✓
10.2	Enclosure not damaged/deteriorated during installation so as to impair safety (134.1.1)	✓
10.3	Suitability for the environment and external influences (512.2)	✓
10.4	Security of fixing (134.1.1)	✓
10.5	Cable entry holes in ceilings above luminaires, sized or sealed so as to restrict the spread of fire (527.2)	✓
10.6	Provision of undervoltage protection, where specified (Section 445)	N/A
10.7	Provision of overload protection, where specified (Section 433; 552.1)	✓
10.8	Provision of overload and/or undervoltage protection e.g. for rotating machines, if required (Sections 445, 552)	✓
10.9	Correct selection and installation of luminaires fitted (559.3)	✓
10.10	Installed to minimize the build-up of heat and restrict the spread of fire (421.1.4, 559.4.1)	✓
10.11	Adequacy of working space/accessibility to equipment (132.12, 513.1)	✓

**11.0 IDENTIFICATION AND NOTICES**

11.1	Presence of RCD six-monthly test notice; where required (514.12.2)	✓
11.2	AFDD six-monthly test notice; where required	N/A
11.3	Presence of diagrams, charts or schedules at or near each distribution board, where required (514.9.1)	✓
11.4	Presence of alternative supply warning notice at or near (514.15)	✓
11.4.1	The origin	✓
11.4.2	The meter position, if remote from origin	✓
11.4.3	The distribution board to which the alternative/additional sources are connected	✓
11.4.4	All points of isolation of ALL sources of supply	✓
11.5	Presence of next inspection recommendation label (514.12.1)	✓
11.6	Presence of other required labelling (Section 514)	✓
11.7	Presence of labels to indicate the purpose of switchgear and protective devices (514.1.1; 514.8)	✓
11.8	Warning notice posted in situation where live parts cannot be isolated by the operation of a single device (514.11.1; 537.1.2)	✓
11.9	The circuit or part thereof to be disconnected clearly identified by location and/or durable marking (537.3.2.3; 537.3.2.4)	✓
11.10	The installation, circuit or part thereof to be disconnected clearly identified by location and/or durable marking (537.3.3.6)	✓

**12.0 LOCATION(S) CONTAINING A BATH OR SHOWER**

12.1	Additional protection for all low voltage (LV) circuits by RCD not exceeding 30 mA (701.411.3.3)	✓
12.2	Where used as a protective measure, requirements for SELV or PELV met (701.414.4.5)	N/A
12.3	Shaver supply units comply with BS EN 61558-2-5 formerly BS 3535 (701.512.3)	N/A
12.4	Presence of supplementary bonding conductors, unless not required by BS 7671 (701.415.2)	✓
12.5	Low voltage (e.g. 230 V) socket-outlets sited at least 2.5 m from zone 1 (701.512.3)	✓
12.6	Suitability of equipment for external influences for installed location in terms of IP rating (701.512.2)	✓
12.7	Suitability of accessories and controlgear etc. for a particular zone (701.512.3)	✓
12.8	Suitability of current-using equipment for particular position within the location (701.55)	✓

**13.0 OTHER SPECIAL INSTALLATIONS OR LOCATIONS**

13.1	Where the installation includes special installations or locations relating to sections of Part 7, additional inspection items should be added to the checklist	
13.2	List all other special installations or locations present, if any. (Record separately the results of particular inspections applied)	

**14.0 PROSUMER'S LOW VOLTAGE ELECTRICAL INSTALLATION(S)**

14.1	Where the installation includes additional requirements and recommendations relating to Chapter 82, additional inspection items should be added to the checklist.	✓
------	---	---

**15.0 Schedule of Tests** Results to be recorded on Schedule of Test Results

15.1	External earth loop impedance, Z <sub>e</sub>	Yes	15.9	Insulation Resistance between Live Conductors	Yes
15.2	Installation earth electrode	N/A	15.10	Insulation Resistance between Live Conductors & Earth	Yes
15.3	Prospective fault current, I <sub>pf</sub>	Yes	15.11	Polarity (prior to energisation)	Yes
15.4	Continuity of Earth Conductors	Yes	15.12	Polarity (after energisation) including phase sequence	Yes
15.5	Continuity of Circuit Protective Conductors	Yes	15.13	Earth Fault Loop Impedance	Yes
15.6	Continuity of ring final circuit	Yes	15.14	RCDs/RCBOs including selectivity	Yes
15.7	Continuity of Protective Bonding Conductors	Yes	15.15	Functional testing of RCD devices	Yes
15.8	Volt drop verified	N/A	15.16	Functional testing of AFDD(s) devices	N/A

**ELECTRICAL INSTALLATION CERTIFICATE - Schedule of Inspections**

FT/EIC 7595000001535

*for Residential or Similar Premises up to 100 A*

Requirements for Electrical Installation - BS 7671:2018+A2:2022 as amended (IET Wiring Regulations 18th Edition) All items inspections to confirm as appropriate, compliance with the relevant clauses in BS 7671:2018+A2:2022 as amended



Inspector's Name:   
Date:

Signature:



**ELECTRICAL INSTALLATION CERTIFICATE - Test Results**

FT/EIC 7595000001535

for Residential or Similar Premises up to 100 A

Requirements for Electrical Installations  
BS7671 :2018+A2:2022 as amended (IET Wiring Regulations 18th Edition)



<b>Client Name</b>	Happyhome Investments Ltd	<b>Installation Address</b>	141 Cleave Avenue, Hayes, Middlesex
<b>Client Address</b>	141 Cleave Avenue Hayes, Middlesex	<b>Client Postcode</b>	UB3 4HD
		<b>Installation Postcode</b>	UB3 4HD

<b>Distribution board details - Complete in every case</b>		<b>Complete only if the distribution board is not connected directly to the origin of the installation</b>	
Location	Ground Floor, Utility Room	Associated RCD (if any):	BS (EN) 61008
Designation	DB7	Z <sub>db</sub>	0.57 Ω
No. of ways	18	Operating at IΔn	27.4 ms
	<input checked="" type="checkbox"/> Supply polarity confirmed <input type="checkbox"/> Phase sequence confirmed	Operating at 5 IΔn	12.1 ms
No. of phases	1	I <sub>pf</sub>	0.530 kA
	SPD: <input checked="" type="checkbox"/> Operational status confirmed <input type="checkbox"/> Not applicable	No. of poles	2
		Time delay (if applicable)	NA

**TEST RESULTS**

Circuit No. and Line	Circuit impedance Ω				Insulation resistance (Record lower reading)			Polarity (✓)	Max. Measured Z <sub>s</sub> (Ω)	RCD testing		Manual test button operation			
	Ring final circuits only			Fig 6 check (✓)	R1R2 or R2		Test voltage V			L/L, L/N M(Ω)	L/E, N/E M(Ω)	All RCDs IΔn ms	Optional <= 30 mA 5 IΔn ms	RCD (✓)	AFDD (✓)
	r1	r <sub>m</sub>	r2		R1 + R2	R2									
1	N/A	N/A	N/A	N/A								✓	N/A		
2	N/A	N/A	N/A	N/A								✓	N/A		
3	N/A	N/A	N/A	N/A								✓	N/A		
4	0.32	0.31	0.41	✓	0.36	NA	250	>200	>200	✓	0.94	NA	18.2	✓	N/A
5	N/A	N/A	N/A	✓	0.25	NA	250	>200	>200	✓	0.82	NA	22.4	✓	N/A
6	N/A	N/A	N/A	✓	0.24	NA	250	>200	>200	✓	0.87	NA	24.7	✓	N/A
7	NA	NA	NA	✓	0.46	NA	250	>200	>200	✓	1.74	NA	NA	✓	N/A
8	N/A	N/A	N/A	✓	0.39	NA	250	>200	>200	✓	1.24	NA	NA	✓	N/A
9	N/A	N/A	N/A	N/A										✓	N/A
10	N/A	N/A	N/A	N/A										✓	N/A
11	N/A	N/A	N/A	N/A										✓	N/A
12	N/A	N/A	N/A	N/A										✓	N/A
13	NA	NA	NA	✓	0.44	NA	250	>200	>200	✓	1.57	NA	21.7	✓	N/A
14	NA	NA	NA	✓	0.42	NA	250	>200	>200	✓	1.64	NA	17.4	✓	N/A
15	N/A	N/A	N/A	N/A										✓	N/A
16	N/A	N/A	N/A	N/A										✓	N/A
17	N/A	N/A	N/A	N/A										N/A	N/A
18	N/A	N/A	N/A	N/A										N/A	N/A

Details of circuits and/or installed equipment vulnerable to damage when testing		Date(s) dead testing	10/10/2025	To	10/10/2025
None		Date(s) live testing	10/10/2025	To	10/10/2025
Test instrument serial number(s)	Loop impedance	Megger-101364271	Insulation resistance	Megger-101364271	Continuity
					Megger-101364271
			RCD	Megger-101364271	E/Electrode
					NA
Tested by: Name (capital letters)		LINO FERNANDES		Signature	
Position		Electrical Inspector		Lino Fernandes	
Date		10/10/2025			























