

Artemis Tree Services Ltd

West Hyde Nursery
Old Uxbridge Road
West Hyde
Rickmansworth
Herts WD3 9XY

T: 01895 821 623
E: office@artemistreeservices.com
W: www.artemistreeservices.com



All work shall be completed in line with BS3998:2010 -Recommendations for Tree Work where appropriate
Artemis Tree Services Ltd will check all TPO and Conservation Area clearance if not already in place

WORK ORDER

Client: Sean Barry 41 Copse Wood Way Northwood HA6 2TZ	Site address: 41 Copse Wood Way Northwood HA6 2TZ
Our Ref: 29701	Date: 13th December 2023
	Purchase Order No:

Details of Work Required/Recommended

Tree Number - T1
Tree Type - Hornbeam (Carpinus betulus)
Approx. Diameter at 1.5m - 0.3-0.5m
Approx. Height - 16m
Approx. Crown Spread Diameter - 12m
Location - Rear garden right hand side, near Rear boundary
Service - Section dismantle and grind
Work Required - Section dismantle and grind out stump to a depth of approx. 200mm below the stumps current ground level and leave all stump arisings to allow for ground settlement
Reason - tree has a large major wound present on main stem near base, wound opening over 50% of trees circumference, wound on back side of trees lean, compromising trees integrity, tree subject to possible failure due to defect
Priority Code - A

Tree number - G1
Tree type - x2 Lawson Cypress (Chamaecyparis lawsoniana)
Approx Height - 5-6m
Location - Rear garden right hand side, near Rear boundary
Service - Fell and grind
Work required - Fell and grind out stump to a depth of approx. 200mm below the stumps current ground level and leave all stump's arising to allow for ground settlement
Reason - as per clients wishes
Priority code - ON

PN -. As discussed, client to remove the outhouse under the trees T1 and G1 prior to the day of the works and ensure there is a clear access route through the site for Artemis machinery

All resulting brushwood and logs will be transported to our recycling depot awaiting transfer to Thetford Power Station to be used as bio-fuel (**unless otherwise stated in work description above**).

Priorities

U - Within 2 weeks (If necessary fencing off the hazard until work can be carried out)
A - Within 3 months B - Within 6 months C - Within 12 months ON - Owner's discretion

Tree Preservation Order/Conservation area status: **In progress.**



Registered Office in England: Brandon House, First Floor, 90 The Broadway, Chesham, Buckinghamshire, HP5 1EG
Company No. 579 1625 | VAT No. 888 0779 56 @20%