

All work shall be completed in line with BS3998:2010 -Recommendations for Tree Work where appropriate
Artemis Tree Services Ltd will check all TPO and Conservation Area clearance if not already in place

WORK ORDER

Client: Sital Patel Greenhill Housing association Ewart House, Ground Floor, 9 Richards Close, Harrow, Middlesex, HA1 2BE		Site address: 5,6,7,& 8 St Pauls Cl Harlington, Hayes UB3 5AA	
Our Ref:	31604	Date:	6th November 2024

Details of Work Required/Recommended

Tree Number - T1
Tree Type - Sycamore (Acer pseudoplatanus)
Approx. Diameter at 1.5m - 0.5-1m
Approx. Height - 17m
Approx. Crown Spread Diameter - 12m
Location - behind no. 8
Service - Repollard
Work Required - re-pollard back to previous by removing approximately 2-3m from all over
Reason - as part of continued maintenance
Priority Code - on

Tree Number - T2
Tree Type - Holly (Ilex aquifolium)
Approx. Diameter at 1.5m - 0.5-1m
Approx. Height - 14m
Approx. Crown Spread Diameter - 8m
Location - on communal green, behind no. 7
Service - reduce height
Work Required - reduce height back to previous by removing approximately 5m
Reason - as part of continued maintenance
Priority Code - on

Tree Number - T3
Tree Type - Holly (Ilex aquifolium)
Approx. Diameter at 1.5m - 0.5-1m
Approx. Height - 14m
Approx. Crown Spread Diameter - 8m
Location - on communal green, behind no. 7
Service - reduce height
Work Required - reduce height back to previous by removing approximately 5m
Reason - as part of continued maintenance
Priority Code - on



Artemis Tree Services Ltd

West Hyde Nursery
Old Uxbridge Road
West Hyde
Rickmansworth
Herts WD3 9XY

T: 01895 821 623**E:** office@artemistreeservices.com**W:** www.artemistreeservices.com

All work shall be completed in line with BS3998:2010 -Recommendations for Tree Work where appropriate
Artemis Tree Services Ltd will check all TPO and Conservation Area clearance if not already in place

Tree Number - T4

Tree Type - Sycamore (Acer pseudoplatanus)

Approx. Diameter at 1.5m - 0.5-1m

Approx. Height - 17m

Approx. Crown Spread Diameter - 12m

Location - behind no. 8

Service - Repollard

Work Required - re-pollard back to previous by removing approximately 2-3m from all over

Reason - as part of continued maintenance

Priority Code - on

All resulting brushwood and logs will be transported to our recycling depot awaiting transfer to Thetford Power Station to be used as bio-fuel (**unless otherwise stated in work description above**).

Priorities

U - Within 2 weeks (If necessary fencing off the hazard until work can be carried out)

A - Within 3 months B - Within 6 months C - Within 12 months ON - Owner's discretion

Tree Preservation Order/Conservation area status: **In progress.**



Registered Office in England: Brandon House, First Floor, 90 The Broadway, Chesham, Buckinghamshire, HP5 1EG
Company No. 579 1625 | VAT No. 888 0779 56 @20%