

Overview of Repairs and Works



Dead vegation removed to prevent future damage

Head of arch remove and re-built to allow timber support below to be replaced

Gates removed and refurbished

Timber support in need of replacement - to be removed

Brickwork to be re-pointed were in poor condition - to match apperance of existing

Render to inside of pier renewed

Side pier removed and re-build upto butress

Wall is locally listed but not nationally protected