

- Notes:
- Phase 1B:
- 2m perimeter scaffold to the block
 - 2x 35m luffing jioib tower cranes based from within the podium area
 - Main Site setup to the North West corner of the site
 - Main unloading area at the West of the site
 - ACMetrix unit at the South West corner of the site with walkway to the welfare area
- Phase 2:
- 2m perimeter scaffold to all blocks
 - 2x 35m luffing jib tower cranes 1 within each of the courtyard areas
 - Small site setup at the South East corner
 - Direct access into site via ACMetrix pedestrian entrance gate
 - Potential area within school playing field for a larger site setup (to be negotiated with client)
 - Storage areas with the courtyards
 - 2 Mortar Silos at the West of the site
 - 1 small vehicle entrance gate at the South of the site all other deliveries will be via 2 pit lane areas

