



All work shall be completed in line with BS3998:2010 -Recommendations for Tree Work where appropriate
Artemis Tree Services Ltd will check all TPO and Conservation Area clearance if not already in place

WORK ORDER

Client: Dhrupti Unalkat 5A Linksway Northwood HA6 2XA	Site address: 5A Linksway Northwood HA6 2XA
Our Ref:	28051
	Date: 4th July 2023 Purchase Order No:

Details of Work Required/Recommended

Tree Number - T1,T2,T3,T4

Tree Type - Oak

Approx. Height - 15m.

Location - Front garden right hand boundary

Service - Crown Reduction

Work Required - Crown reduce by removing approximately 2-2.5m from all over pruning to suitable growth points.

Remove major deadwood.

Reason - as part of continued maintenance

Priority Code - on.

Tree Number - G1

Tree Type - Hornbeam x4 & Cherry.

Approx. Height - 13m

Location - rear garden right hand boundary

Service - Crown Reduction

Work Required - Crown reduce by removing approximately 3m from height and 2m from sides pruning to suitable growth points.

Reason - to allow more light into gardens.

Priority Code - on.

Tree Number - T5

Tree Type - Cypress

Approx. Height - 13m

Location - rear garden rear boundary

Service - Reduce crown reduce height by approximately 2.5-3m. Trim all round as hard as possible whilst retaining a green screen. (Client aware we may not be able to trim all the way to the top)

Reason - as part of continued maintenance

Priority Code - on.

Tree Number - T6

Tree Type - Silver birch

Approx Height - 10m

Location - front garden left hand side (next to garage)

Service - Cut Back



Artemis Tree Services Ltd

West Hyde Nursery
Old Uxbridge Road
West Hyde
Rickmansworth
Herts WD3 9XY

T: 01895 821 623**E: office@artemistreeservices.com****W: www.artemistreeservices.com**

All work shall be completed in line with BS3998:2010 -Recommendations for Tree Work where appropriate
Artemis Tree Services Ltd will check all TPO and Conservation Area clearance if not already in place

Work required - reduce side overhanging garage only by removing approximately 2m from lateral spread.

Reason - as part of continued maintenance

Priority code - on.

P.N - Client to ensure driveway is clear on day of works for Artemis vehicles and machinery.

Early Bird 10% Discount ex VAT

All resulting brushwood and logs will be transported to our recycling depot awaiting transfer to Thetford Power Station to be used as bio-fuel (**unless otherwise stated in work description above**).

Priorities

U - Within 2 weeks (If necessary fencing off the hazard until work can be carried out)

A - Within 3 months B - Within 6 months C - Within 12 months ON - Owner's discretion

Tree Preservation Order/Conservation area status: **In progress.**



Registered Office in England: Brandon House, First Floor, 90 The Broadway, Chesham, Buckinghamshire, HP5 1EG
Company No. 579 1625 | VAT No. 888 0779 56 @20%