

Artemis Tree Services Ltd

West Hyde Nursery
Old Uxbridge Road
West Hyde
Rickmansworth
Herts WD3 9XY

T: 01895 821 623**E:** office@artemistreeservices.com**W:** www.artemistreeservices.com

All work shall be completed in line with BS3998:2010 -Recommendations for Tree Work where appropriate
Artemis Tree Services Ltd will check all TPO and Conservation Area clearance if not already in place

WORK ORDER

Client: Mohamed Nurmohamed 5 Rogers Ruff Northwood HA6 2FD		Site address: 5 Rogers Ruff Northwood HA6 2FD	
Our Ref:	31652	Date:	30th July 2024
		Purchase Order No:	

Details of Work Required/Recommended

Tree number - G1
Tree type - Cypress (x Cupressus leylandii)
Approx Height - 10m
Location - Front garden, Front boundary (within 4 Rogers Ruff)
Service - Hedge Trimming
Work required- Trim face of hedge facing clients property hard back as possible, without losing green foliage cover.
Reason - As part of regular cyclical maintenance
Priority code - on

Includes use of MEWP work platform.

Tree number - H1
Tree type - Cypress (x Cupressus leylandii)
Approx Height - 5-6m
Location - Front garden, Right hand boundary (within number 6 Rogers Ruff)
Service - Hedge Trimming
Work required- Trim clients side without losing green foliage cover
Reason - As part of regular maintenance
Priority code - on

Tree number - T4
Tree type - Ash (Fraxinus excelsior)
Approx Height - 12m
Location - Rear garden Rear boundary right hand side
Service - Crown Reduction
Work required- Reduce and shape height by around 2.5m.
Reason - To reduce wind sail and lever action on weak/included unions.
Priority - B

Tree Number - T5
Tree Type - White Poplar (Populus alba)
Approx. Height - 12m
Approx. Crown Spread Diameter - 8m
Location - 17 Nicholas Way



Registered Office in England: Brandon House, First Floor, 90 The Broadway, Chesham, Buckinghamshire, HP5 1EG
Company No. 579 1625 | VAT No. 888 0779 56 @20%

Artemis Tree Services Ltd

West Hyde Nursery
Old Uxbridge Road
West Hyde
Rickmansworth
Herts WD3 9XY

T: 01895 821 623**E:** office@artemistreeservices.com**W:** www.artemistreeservices.com

All work shall be completed in line with BS3998:2010 -Recommendations for Tree Work where appropriate
Artemis Tree Services Ltd will check all TPO and Conservation Area clearance if not already in place

Service - Crown Reduction

Work Required - Reduce height by around 2.5m and reduce lateral growth over 5 Roger's Ruff hard back by around 2m.

Reason - To reduce encroachment over property and debris on roof/guttering.

Priority Code - on

Tree Number - T6

Tree Type - Birch (Betula pendula)

Approx. Height - 10m

Location - Left hand boundary

Service - Section dismantle

Work Required - Section dismantle tree to near ground level

Reason - 3x Fungal fruiting bodies at base of stem (Ganoderma australe) with extensive audible hollowing noted. To prevent failure and potential damage to building.

Priority Code - A

Tree number - G3

Tree type - Cypress (x Cupressocyparis leylandii)

Approx Height - 8m

Location - See map

Service - Hedge Trimming

Work required- Trim lateral growth on the face nearest 5 Rogers Ruff hard back as possible without losing green foliage cover.

Reason - As part of continued maintenance, to reduce encroachment and debris over building/guttering

Priority code - on.

All resulting brushwood and logs will be transported to our recycling depot awaiting transfer to Thetford Power Station to be used as bio-fuel (**unless otherwise stated in work description above**).

Priorities

U – Within 2 weeks (If necessary fencing off the hazard until work can be carried out)

A – Within 3 months B – Within 6 months C – Within 12 months ON - Owner's discretion

Tree Preservation Order/Conservation area status: **In progress.**



ISO9001
Elcoat Ltd

ISO14001
Elcoat Ltd

ISO45001
Elcoat Ltd



Registered Office in England: Brandon House, First Floor, 90 The Broadway, Chesham, Buckinghamshire, HP5 1EG
Company No. 579 1625 | VAT No. 888 0779 56 @20%