

**Artemis Tree Services Ltd**

West Hyde Nursery  
Old Uxbridge Road  
West Hyde  
Rickmansworth  
Herts WD3 9XY

**T:** 01895 821 623**E:** office@artemistreeservices.com**W:** www.artemistreeservices.com

All work shall be completed in line with BS3998:2010 -Recommendations for Tree Work where appropriate  
Artemis Tree Services Ltd will check all TPO and Conservation Area clearance if not already in place

**WORK ORDER**

<b>Client:</b> Mrs Morgan 9 Green Lane Northwood HA6 2UX		<b>Site address:</b> 9 Green Lane Northwood HA6 2UX	
<b>Our Ref:</b>	28752	<b>Date:</b>	19th September 2023
		<b>Purchase Order No:</b>	

**Details of Work Required/Recommended**

Priority A works as per survey 27649 recommendations

Tree numbers -

T11

Lime - Remove major deadwood  
over 25mm diameter  
and/or over 1m length.

Priority B works as per survey 27649 recommendations

Tree numbers -

T7 - Cedar -Remove major deadwood  
over 25mm diameter  
and/or over 1m length.

Remove broken/hung up  
branches. Prune to give  
around 2m clearance from  
adjacent house by  
removing 1.5m from 1x  
lowest branch to south.

T8 - Beech - Remove major deadwood  
over 25mm diameter  
and/or over 1m length.

Prune 1x limb at around  
8m to East back approx  
4m to shape and rebalance  
the crown.

T9 Oak - Remove major deadwood  
over 25mm diameter  
and/or over 1m length.

T10 - Lime Remove major deadwood  
over 25mm diameter  
and/or over 1m length.

Climber to inspect wound  
at 10m to W for excessive  
decay and provide further  
management  
recommendations if



Registered Office in England: Brandon House, First Floor, 90 The Broadway, Chesham, Buckinghamshire, HP5 1EG  
Company No. 579 1625 | VAT No. 888 0779 56 @20%

**Artemis Tree Services Ltd**

West Hyde Nursery  
Old Uxbridge Road  
West Hyde  
Rickmansworth  
Herts WD3 9XY

**T:** 01895 821 623**E:** office@artemistreeservices.com**W:** www.artemistreeservices.com

All work shall be completed in line with BS3998:2010 -Recommendations for Tree Work where appropriate  
Artemis Tree Services Ltd will check all TPO and Conservation Area clearance if not already in place

required.

T15 Ash - Climber to inspect wound  
at 4.5m to south for  
excessive decay and  
provide further  
management  
recommendations if  
required.

T21 Plum reducing to 3m height to  
reduce lever action and  
stress on weakened stems.

Tree Number - T5

Tree Type - 2x stems of Holly (*Ilex aquifolium*)

Approx. Diameter at 1.5m - 20cm

Approx. Height - 7m

Location - Eastern side of driveway, see map

Service - Section dismantle

Work Required - Section dismantle tree to near ground level and leave the stumps in the ground.

Reason - As per clients wishes, trees appear sparse, potentially in decline.

Priority Code - C

All resulting brushwood and logs will be transported to our recycling depot awaiting transfer to Thetford Power Station to be used as bio-fuel **(unless otherwise stated in work description above)**.

**Priorities**

U – Within 2 weeks (If necessary fencing off the hazard until work can be carried out)

A – Within 3 months    B – Within 6 months    C – Within 12 months    ON – Owner's discretion

Tree Preservation Order/Conservation area status: **In progress.**



Registered Office in England: Brandon House, First Floor, 90 The Broadway, Chesham, Buckinghamshire, HP5 1EG  
Company No. 579 1625 | VAT No. 888 0779 56 @20%