

**Artemis Tree Services Ltd**

West Hyde Nursery  
Old Uxbridge Road  
West Hyde  
Rickmansworth  
Herts WD3 9XY

**T:** 01895 821 623  
**E:** office@artemistreeservices.com  
**W:** www.artemistreeservices.com



All work shall be completed in line with BS3998:2010 -Recommendations for Tree Work where appropriate  
Artemis Tree Services Ltd will check all TPO and Conservation Area clearance if not already in place

**WORK ORDER**

<b>Client:</b> Mrs Grant Marion Grant 5 Falcon Close Northwood HA6 2GU		<b>Site address:</b> 5 Falcon Close Northwood HA6 2GU	
<b>Our Ref:</b>	29925	<b>Date:</b>	17th January 2024

<b>Details of Work Required/Recommended</b>	
Tree Number - T1 Tree Type - Ash ( <i>Fraxinus excelsior</i> ) Approx. Diameter at 1.5m - 0.3-0.5m Approx. Height - 12m Approx. Crown Spread Diameter - 10m Location - see map Service - Crown Reduction Work Required - reduce the side laterals which overhang the road (Hawkesworth Close) by removing between 1.5-2m, also remove major deadwood of more than 50mm in diameter and greater than 0.5m in length which overhang the road Reason - to reduce end weigh to reduce lever arm stress and to remove potential hazards Priority Code - A	PN - client to try and reserve x2/3 bays directly under the tree (as illustrated on attached map)
All resulting brushwood and logs will be transported to our recycling depot awaiting transfer to Thetford Power Station to be used as bio-fuel ( <b>unless otherwise stated in work description above</b> ).	

**Priorities**

U - Within 2 weeks (If necessary fencing off the hazard until work can be carried out)  
A - Within 3 months    B - Within 6 months    C - Within 12 months    ON - Owner's discretion

Tree Preservation Order/Conservation area status: **In progress.**



Registered Office in England: Brandon House, First Floor, 90 The Broadway, Chesham, Buckinghamshire, HP5 1EG  
Company No. 579 1625 | VAT No. 888 0779 56 @20%