

**Artemis Tree Services Ltd**  
 West Hyde Nursery  
 Old Uxbridge Road  
 West Hyde  
 Rickmansworth  
 Herts WD3 9XY

**T:** 01895 821 623  
**E:** office@artemistreeservices.com  
**W:** www.artemistreeservices.com



All work shall be completed in line with BS3998:2010 -Recommendations for Tree Work where appropriate  
 Artemis Tree Services Ltd will check all TPO and Conservation Area clearance if not already in place

## WORK ORDER

<b>Client:</b> Michael flaherty 7 Deborah Cres Ruislip HA4 7TB		<b>Site address:</b> 7 Deborah Cres Ruislip HA4 7TB	
<b>Our Ref:</b>	30157	<b>Date:</b>	14th February 2024
		<b>Purchase Order No:</b>	

### Details of Work Required/Recommended

Tree Number - T1  
 Tree Type - Lawson Cypress (Chamaecyparis lawsniana)  
 Approx. Diameter at 1.5m - 0.5-1m  
 Approx. Height - 14m  
 Approx. Crown Spread Diameter - 6m  
 Location - Front garden left hand side

#### OPTION 1

Service - Section dismantle

Work Required - Section dismantle tree to near ground level and leave stump in ground

Reason - tree has become a safety concern as recently two large limbs have failed without any evidential cause, one limb completely failed narrowly missing client and the other has broken and precariously hanging over footpath these limb failures have left a significant hole within the canopy of the tree presenting the remaining limbs to new exposures potential heightening the risk for further failure. The top 2m of the tree is dead which could indicate root damage/decay which questions the trees overall stability

Priority Code - U

(not going ahead)

#### OPTION 2

Service - Section dismantle and grind

Work Required - Section dismantle tree and Grind out the stump to a minimum of 200mm below the stump's current ground level and leave all stump arising as in-fill. Please note in-fill stump arisings will be mounded and be left above ground level to allow for settling

Reason - tree has become a safety concern as recently two large limbs have failed without any evidential cause, one limb completely failed narrowly missing client and the other has broken and precariously hanging over footpath these limb failures have left a significant hole within the canopy of the tree presenting the remaining limbs to new exposures potential heightening the risk for further failure. The top 2m of the tree is dead which could indicate root damage/decay which questions the trees overall stability

Priority Code - U

PN - Client to ensure driveway (including neighbours) is clear for Artemis vehicles and machinery and for Artemis to carry out the proposed works safely

All resulting brushwood and logs will be transported to our recycling depot awaiting transfer to Thetford Power Station to be used as bio-fuel **(unless otherwise stated in work description above).**



**Artemis Tree Services Ltd**

West Hyde Nursery  
Old Uxbridge Road  
West Hyde  
Rickmansworth  
Herts WD3 9XY

**T:** 01895 821 623

**E:** office@artemistreeservices.com

**W:** www.artemistreeservices.com



All work shall be completed in line with BS3998:2010 -Recommendations for Tree Work where appropriate  
Artemis Tree Services Ltd will check all TPO and Conservation Area clearance if not already in place

**Priorities**

U – Within 2 weeks (If necessary fencing off the hazard until work can be carried out)

A – Within 3 months    B – Within 6 months    C – Within 12 months    ON - Owner's discretion

Tree Preservation Order/Conservation area status: **In progress.**

