

**Artemis Tree Services Ltd**

West Hyde Nursery  
Old Uxbridge Road  
West Hyde  
Rickmansworth  
Herts WD3 9XY

**T:** 01895 821 623  
**E:** office@artemistreeservices.com  
**W:** www.artemistreeservices.com



All work shall be completed in line with BS3998:2010 -Recommendations for Tree Work where appropriate  
Artemis Tree Services Ltd will check all TPO and Conservation Area clearance if not already in place

**WORK ORDER**

<b>Client:</b> Kevin Murphy Mr Kevin Murphy 236 Aylsham Drive Ickenham, Uxbridge UB10 8UF		<b>Site address:</b> 236 Aylsham Drive Ickenham, Uxbridge UB10 8UF	
<b>Our Ref:</b>	30640	<b>Date:</b>	9th April 2024
		<b>Purchase Order No:</b>	

**Details of Work Required/Recommended**

Tree number - T1  
Tree type - Whitebeam (Sorbus)  
Approx Height - 9m  
Location - Front garden  
Service - Fell and grind  
Work required - Fell and grind out stump to a depth of approx. 200mm below the stumps current ground level and leave all stump's arising to allow for ground settlement  
Reason - Tree has ganoderma and is showing signs of internal decay at base. Tree is in a state of decline and in risk of falling on road and footpath adjacent.  
Priority code - U

Tree number - T1  
Location - Front garden  
Approx Diameter - 0.5m  
Service - Stump Grinding  
Work required - Grind out the stump to a depth of approx. 200mm below the stump's current ground level and leave all grindings. Please note in-fill grindings mound will be left above ground level to allow for settling  
Reason - To remove trip hazard  
Priority code - ON

PN - Client to ensure residents do not park under tree/s on day of works

PN - Due to location of services a depth of 200mm may not be possible when stump grinding. This will be determined on the day of works.

All resulting brushwood and logs will be transported to our recycling depot awaiting transfer to Thetford Power Station to be used as bio-fuel (**unless otherwise stated in work description above**).

**Priorities**

U - Within 2 weeks (If necessary fencing off the hazard until work can be carried out)  
A - Within 3 months    B - Within 6 months    C - Within 12 months    ON - Owner's discretion

Tree Preservation Order/Conservation area status: **In progress.**



Registered Office in England: Brandon House, First Floor, 90 The Broadway, Chesham, Buckinghamshire, HP5 1EG  
Company No. 579 1625 | VAT No. 888 0779 56 @20%