V 1.7

SUPPORT STRUCTURE SCHEDULE

Structure ID	Status	Equipment Description / Type	Structure Manufacturer	Height AGL (m)	Colour (RAL Colour)	Headframe Details	Foundation / Support Grillage / Host Structure Details	Support Bolt Details	MBNL Ref:	Comments
ST1	Existing	Phase 4 Monopole	-	11.7m	-	-	Root Foundation	-	-	
ST2	Proposed	HS2	-	20.0m	Galvanised	-	Root Foundation	-	-	

EQUIPMENT SCHEDULE

Equipment ID	Quantity	Status	Equipment Description / Type	Equipment Manufacturer	Dimensions (W x D x H)	Weight (kg)	Colour (RAL Colour)	Material	Location	Power	Power cable length (m)	MBNL Ref:	Comments
CAB1	1	Installed	RBS 2102 Cabinet	-	-	-	Grey	Steel	Outdoor	-	-	-	Retain - Interim - BT fibre is staying in the RBS 2102 cabinet
CAB2	1	Proposed	EE - Whiltshire	-	2000x750x1850	-	Grey	Steel	Outdoor	-	-	-	
CAB3	1	Proposed	EE - 3900A	-	600x480x1900	-	Grey	Steel	Outdoor	-	-	-	
CAB4	1	Proposed	EE - Meter Cabinet	-	1110x410x1286	-	Grey	Steel	Outdoor	-	-	-	
CAB5	1	Proposed	H3G - Pogona	-	1230x400x1032	-	Grey	Steel	Outdoor	-	-	-	
CAB6	1	Proposed	H3G - RFC5906	-	600x480x1800	-	Grey	Steel	Outdoor	-	-	-	
CAB7	1	Proposed	H3G - RFC5906	-	600x480x1800	-	Grey	Steel	Outdoor	-	-	-	
CAB8	1	Proposed	H3G - AMP5930	-	600x480x1200	-	Grey	Steel	Outdoor	-	-	-	
CAB9	1	Proposed	H3G - Mk5 Link AC	-	1200x500x1500	-	Grey	Steel	Outdoor	-	-	-	
CAB10	1	Proposed	Diplexer Cabinet	-	1600x600x1600	-	Grey	Steel	Outdoor	-	-	-	

STATUS KEY:

Installed: Existing
Retain: Existing and to remain
Relocate: Existing and to be relocated
Remove: Existing to be removed from site
Proposed: New on site

LOCATION KEY:

Outdoor: Located outside
Indoor: Located within an equipment cabin or equipment room
Internal: located inside a cabinet or item of equipment

Master:	MBNL / EE / H3G:	Project:	Purpose of Issue:	Issue:
M002	MBNL	T&A	Planning	B
Date:	21/08/2019	Revision / Upgrade Description:		
Drawn:	B. Hannah	Photograph facing south compass added, Existing pole label changed to 11.7m		
Checked:	T. Clifford			
Approved:	M. Venner			
Master:	MBNL / EE / H3G:	Project:	Purpose of Issue:	Issue:
M001	MBNL	T&A	Planning	A
Date:	12/06/2019	Revision / Upgrade Description:		
Drawn:	N. Suresh	First Issue		
Checked:	T. Clifford			
Approved:	M. Venner			

ACQ

Hutchison 3G UK Limited
Star House, 20 Grenfell Road
Maidenhead, SL6 1EH
Tel: 01628 765 000
Fax: 01628 765 001

H3G Base Station Information line:
0845 6043000
Available 8am-6pm Monday to Friday

Hatfield Business Park
Hatfield
Hertfordshire
AL10 9BW

Tel: 01707 315000
Fax: 01707 319001

Mobile Broadband Network Limited
Sixth Floor, Thames Tower, Station Road, Reading, RG1 1LX

BEACONCOMMS
UNIT E3 PITTS CLEAVE INDUSTRIAL ESTATE, TAVISTOCK, DEVON, PL19 0PW
sales@beaconcomms.co.uk Tel: +44 (0)1822 610610

Site Name: UXBRIDGE ROAD DNS

Site ID: 805979

Address:
OPPOSITE COLLERIDGE WAY
UXBRIDGE ROAD HAYES
LONDON: HILLINGDON
UB4 0RY

Title: 305 EQUIPMENT SCHEDULE & SUPPORT STRUCTURE DETAILS

Project: T & A

Purpose of Issue: GENERAL ARRANGEMENT

EE Cell ID:	MBNL Cell ID:	3UK Cell ID:
70561	HGN041	UB0111

Master Drawing No: 805979_HGN041_70561_UB0111_M002 Issue: B

100mm
50mm
10mm